

QTS BL00-89 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - 020923 (Submitted to QTS)				00 ALL ACTIVITIES												21-Feb-23 08:46											
Activity ID		Activity Name			Activity % Complete	OD	RD	Start	Finish																		

QTS_BL00-89 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - 020923 (Submitted to QTS)			00 ALL ACTIVITIES					21-Feb-23 08:46																												
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	2022												2023												2024					
							Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr		
	PROC.PW.2010	DC2 Steel Submittal #4 Seq 25-26 - Fabrication and Delivery	100%	41	0	07-Jun-22 A	09-Sep-22 A	DC2 Steel Submittal #4 Seq 25-26 - Fabrication and Delivery																												
	DC 2 Submittal #4 Seq 27 28		142	0	07-Jan-22 A	19-Sep-22 A	19-Sep-22 A, DC 2 Submittal #4 Seq 27 28																													
	PROC.PW.2150	DC2 Steel Submittal #4 Seq 27-28 - Prep and Submit	100%	86	0	07-Jan-22 A	16-May-22 A	DC2 Steel Submittal #4 Seq 27-28 - Prep and Submit																												
	PROC.PW.2170	DC2 Steel Submittal #4 Seq 27-28 - Review and Approve	100%	10	0	17-May-22 A	07-Jun-22 A	DC2 Steel Submittal #4 Seq 27-28 - Review and Approve																												
	PROC.PW.2220	DC2 Steel Submittal #4 Seq 27-28 - IFC Drawings	100%	10	0	06-Jun-22 A	07-Jun-22 A	DC2 Steel Submittal #4 Seq 27-28 - IFC Drawings																												
	PROC.PW.2160	DC2 Steel Submittal #4 Seq 27-28 - Fabrication and Delivery	100%	46	0	07-Jun-22 A	19-Sep-22 A	DC2 Steel Submittal #4 Seq 27-28 - Fabrication and Delivery																												
	DC 2 Submittal #5 Seq 35 36		106	0	07-Jan-22 A	09-Sep-22 A	09-Sep-22 A, DC 2 Submittal #5 Seq 35 36																													
	PROC.PW.2030	DC2 Steel Submittal #5 Seq 35-36 - Prep and Submit	100%	96	0	07-Jan-22 A	06-Jun-22 A	DC2 Steel Submittal #5 Seq 35-36 - Prep and Submit																												
	PROC.PW.2050	DC2 Steel Submittal #5 Seq 35-36 - Review and Approve	100%	10	0	06-Jun-22 A	22-Jun-22 A	DC2 Steel Submittal #5 Seq 35-36 - Review and Approve																												
	PROC.PW.3880	DC2 Steel Submittal #4 Seq 27-28 - IFC Drawings	100%	10	0	22-Jun-22 A	22-Jun-22 A	DC2 Steel Submittal #4 Seq 27-28 - IFC Drawings																												
	PROC.PW.2040	DC2 Steel Submittal #5 Seq 35-36 - Fabrication and Delivery	100%	31	0	23-Jun-22 A	09-Sep-22 A	DC2 Steel Submittal #5 Seq 35-36 - Fabrication and Delivery																												
	DC 2 Submittal #5 Seq 37 38		106	0	07-Jan-22 A	16-Sep-22 A	16-Sep-22 A, DC 2 Submittal #5 Seq 37 38																													
	PROC.PW.2180	DC2 Steel Submittal #5 Seq 37-38 - Prep and Submit	100%	96	0	07-Jan-22 A	06-Jun-22 A	DC2 Steel Submittal #5 Seq 37-38 - Prep and Submit																												
	PROC.PW.2200	DC2 Steel Submittal #5 Seq 37-38 - Review and Approve	100%	10	0	06-Jun-22 A	22-Jun-22 A	DC2 Steel Submittal #5 Seq 37-38 - Review and Approve																												
	PROC.PW.3920	DC2 Steel Submittal #5 Seq 37-38 - IFC Drawings	100%	10	0	22-Jun-22 A	22-Jun-22 A	DC2 Steel Submittal #5 Seq 37-38 - IFC Drawings																												
	PROC.PW.2190	DC2 Steel Submittal #5 Seq 37-38 - Fabrication and Delivery	100%	36	0	23-Jun-22 A	16-Sep-22 A	DC2 Steel Submittal #5 Seq 37-38 - Fabrication and Delivery																												
	DC 2 Submittal #6 Seq 40		112	0	07-Jan-22 A	23-Sep-22 A	23-Sep-22 A, DC 2 Submittal #6 Seq 40																													
	PROC.PW.2060	DC2 Steel Submittal #6 Seq 40 - Prep and Submit	100%	102	0	07-Jan-22 A	06-Jun-22 A	DC2 Steel Submittal #6 Seq 40 - Prep and Submit																												
	PROC.PW.2080	DC2 Steel Submittal #6 Seq 40 - Review and Approve	100%	10	0	07-Jun-22 A	08-Jul-22 A	DC2 Steel Submittal #6 Seq 40 - Review and Approve																												
	PROC.PW.3930	DC2 Steel Submittal #6 Seq 40 - IFC Drawings	100%	10	0	08-Jun-22 A	08-Jul-22 A	DC2 Steel Submittal #6 Seq 40 - IFC Drawings																												
	PROC.PW.2070	DC2 Steel Submittal #6 Seq 40 - Fabrication and Delivery	100%	45	0	11-Jul-22 A	23-Sep-22 A	DC2 Steel Submittal #6 Seq 40 - Fabrication and Delivery																												
	Steel DC 3		165	0	07-Jan-22 A	15-Dec-22 A	15-Dec-22 A, Steel DC 3																													
	DC 3 Submittal Seq 11 12		165	0	07-Jan-22 A	28-Oct-22 A	28-Oct-22 A, DC 3 Submittal Seq 11 12																													
	PROC.PW.2240	DC3 Steel - Prep and Submit Seq 11 12	100%	78	0	07-Jan-22 A	02-May-22 A	DC3 Steel - Prep and Submit Seq 11 12																												
	PROC.PW.2260	DC3 Steel - Review and Approve Seq 11 12	100%	10	0	03-May-22 A	06-Jun-22 A	DC3 Steel - Review and Approve Seq 11 12																												
	PROC.PW.2250	DC3 Steel - Fabrication and Delivery Seq 12	100%	77	0	07-Jun-22 A	28-Oct-22 A	DC3 Steel - Fabrication and Delivery Seq 12																												
	PROC.PW.3940	DC3 Steel - Fabrication and Delivery Seq 11	100%	56	0	07-Jun-22 A	28-Oct-22 A	DC3 Steel - Fabrication and Delivery Seq 11																												
	DC 3 Submittal Seq 21 22		113	0	07-Jan-22 A	04-Nov-22 A	04-Nov-22 A, DC 3 Submittal Seq 21 22																													
	PROC.PW.2270	DC3 Steel - Prep and Submit Seq 21 22	100%	90	0	07-Jan-22 A	17-May-22 A	DC3 Steel - Prep and Submit Seq 21 22																												
	PROC.PW.2290	DC3 Steel - Review and Approve Seq 21 22	100%	10	0	18-May-22 A	27-Jun-22 A	DC3 Steel - Review and Approve Seq 21 22																												
	PROC.PW.3950	DC3 Steel - Fabrication and Delivery Seq 22	100%	66	0	28-Jun-22 A	04-Nov-22 A	DC3 Steel - Fabrication and Delivery Seq 22																												
	PROC.PW.2280	DC3 Steel - Fabrication and Delivery Seq 21	100%	68	0	28-Jun-22 A	04-Nov-22 A	DC3 Steel - Fabrication and Delivery Seq 21																												
	DC 3 Submittal Seq 31 32		101	0	07-Jan-22 A	15-Nov-22 A	15-Nov-22 A, DC 3 Submittal Seq 31 32																													
	PROC.PW.2300	DC3 Steel - Prep and Submit Seq 31 32	100%	90	0	07-Jan-22 A	17-May-22 A	DC3 Steel - Prep and Submit Seq 31 32																												
	PROC.PW.2320	DC3 Steel - Review and Approve Seq 31 32	100%	10	0	18-May-22 A	27-Jun-22 A	DC3 Steel - Review and Approve Seq 31 32																												
	PROC.PW.3960	DC3 Steel - Fabrication and Delivery Seq 32	100%	5	0	28-Jun-22 A	15-Nov-22 A	DC3 Steel - Fabrication and Delivery Seq 32																												
	PROC.PW.2310	DC3 Steel - Fabrication and Delivery Seq 31	100%	69	0	28-Jun-22 A	04-Nov-22 A	DC3 Steel - Fabrication and Delivery Seq 31																												
	DC 3 Submittal Seq 23 24		108	0	07-Jan-22 A	21-Nov-22 A	21-Nov-22 A, DC 3 Submittal Seq 23 24																													
	PROC.PW.2420	DC3 Steel - Prep and Submit Seq 23 24	100%	98	0	07-Jan-22 A	01-Jun-22 A	DC3 Steel - Prep and Submit Seq 23 24																												
	PROC.PW.2440	DC3 Steel - Review and Approve Seq 23 24	100%	10	0	02-Jun-22 A	27-Jun-22 A	DC3 Steel - Review and Approve Seq 23 24																												
	PROC.PW.3970	DC3 Steel - Fabrication and Delivery Seq 24	100%	5	0	28-Jun-22 A	21-Nov-22 A	DC3 Steel - Fabrication and Delivery Seq 24																												
	PROC.PW.2430	DC3 Steel - Fabrication and Delivery Seq 23	100%	66	0	28-Jun-22 A	21-Nov-22 A	DC3 Steel - Fabrication and Delivery Seq 23																												
	DC 3 Submittal Seq 33 34		115	0	07-Jan-22 A	29-Nov-22 A	29-Nov-22 A, DC 3 Submittal Seq 33 34																													
	PROC.PW.2450	DC3 Steel - Prep and Submit Seq 33 34	100%	98	0	07-Jan-22 A	01-Jun-22 A	DC3 Steel - Prep and Submit Seq 33 34																												
	PROC.PW.2470	DC3 Steel - Review and Approve Seq 33 34	100%	10	0	02-Jun-22 A	27-Jun-22 A	DC3 Steel - Review and Approve Seq 33 34																												
	PROC.PW.2460	DC3 Steel - Fabrication and Delivery Seq 33	100%	67	0	28-Jun-22 A	29-Nov-22 A	DC3 Steel - Fabrication and Delivery Seq 33																												
	PROC.PW.3980	DC3 Steel - Fabrication and Delivery Seq 34	100%	18	0	02-Nov-22 A	29-Nov-22 A	DC3 Steel - Fabrication and Delivery Seq 34																												
	DC 3 Submittal Seq 25		103	0	07-Jan-22 A	30-Nov-22 A	30-Nov-22 A, DC 3 Submittal Seq 25																													
	PROC.PW.2330	DC3 Steel - Prep and Submit Seq 25	100%	103	0	07-Jan-22 A	07-Jul-22 A	DC3 Steel - Prep and Submit Seq 25																												
	PROC.PW.2350	DC3 Steel - Review and Approve Seq 25	100%	10	0	11-Jul-22 A	02-Aug-22 A	DC3 Steel - Review and Approve Seq 25																												
<div><div></div> Remaining Level of Effort</div> <div><div></div> Actual Level of Effort</div> <div><div></div> Secondary Baseline</div> <div><div></div> Actual Work</div> <div><div></div> Remaining Work</div> <div><div></div> Critical Remaining Work</div> <div><div></div> Milestone</div> <div><div></div> Summary</div>			Page 3 of 82		TASK filter: No Deleted Activities and owner weekly r. © Oracle Corporation		Data Date: 01-Feb-23 Completion Date: 26-Mar-24																													

QTS_BL00-89 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - 020923 (Submitted to QTS)			00 ALL ACTIVITIES										21-Feb-23 08:46																			
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	2022										2023										2024					
							Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F
	PROC.PW.2340	DC3 Steel - Fabrication and Delivery Seq 25	100%	68	0	03-Aug-22 A	30-Nov-22 A																									
	DC 3 Submittal Seq 27		115	0	07-Jan-22 A	02-Dec-22 A	02-Dec-22 A, DC 3 Submittal Seq 27																									
	PROC.PW.2480	DC3 Steel - Prep and Submit Seq 27	100%	111	0	07-Jan-22 A	01-Aug-22 A																									
	PROC.PW.2500	DC3 Steel - Review and Approve Seq 27	100%	10	0	01-Aug-22 A	25-Aug-22 A																									
	PROC.PW.2490	DC3 Steel - Fabrication and Delivery Seq 27	100%	72	0	26-Aug-22 A	02-Dec-22 A																									
	DC 3 Submittal Seq 26		107	0	07-Jan-22 A	02-Dec-22 A	02-Dec-22 A, DC 3 Submittal Seq 26																									
	PROC.PW.2840	DC3 Steel - Prep and Submit Seq 26	100%	107	0	07-Jan-22 A	08-Jul-22 A																									
	PROC.PW.2860	DC3 Steel - Review and Approve Seq 26	100%	10	0	11-Jul-22 A	02-Aug-22 A																									
	PROC.PW.2850	DC3 Steel - Fabrication and Delivery Seq 26	100%	68	0	03-Aug-22 A	02-Dec-22 A																									
	DC 3 Submittal Seq 28		119	0	07-Jan-22 A	09-Dec-22 A	09-Dec-22 A, DC 3 Submittal Seq 28																									
	PROC.PW.2870	DC3 Steel - Prep and Submit Seq 28	100%	113	0	07-Jan-22 A	01-Aug-22 A																									
	PROC.PW.2890	DC3 Steel - Review and Approve Seq 28	100%	10	0	01-Aug-22 A	25-Aug-22 A																									
	PROC.PW.2880	DC3 Steel - Fabrication and Delivery Seq 28	100%	76	0	26-Aug-22 A	09-Dec-22 A																									
	DC 3 Submittal Seq 35		104	0	07-Jan-22 A	30-Nov-22 A	30-Nov-22 A, DC 3 Submittal Seq 35																									
	PROC.PW.2360	DC3 Steel - Prep and Submit Seq 35	100%	104	0	07-Jan-22 A	07-Jul-22 A																									
	PROC.PW.2380	DC3 Steel - Review and Approve Seq 35	100%	10	0	11-Jul-22 A	02-Aug-22 A																									
	PROC.PW.2370	DC3 Steel - Fabrication and Delivery Seq 35	100%	68	0	03-Aug-22 A	30-Nov-22 A																									
	DC 3 Submittal Seq 36		108	0	07-Jan-22 A	03-Dec-22 A	03-Dec-22 A, DC 3 Submittal Seq 36																									
	PROC.PW.2900	DC3 Steel - Prep and Submit Seq 36	100%	108	0	07-Jan-22 A	11-Jul-22 A																									
	PROC.PW.2920	DC3 Steel - Review and Approve Seq 36	100%	10	0	11-Jul-22 A	02-Aug-22 A																									
	PROC.PW.2910	DC3 Steel - Fabrication and Delivery Seq 36	100%	68	0	03-Aug-22 A	03-Dec-22 A																									
	DC 3 Submittal Seq 37		117	0	07-Jan-22 A	07-Dec-22 A	07-Dec-22 A, DC 3 Submittal Seq 37																									
	PROC.PW.2930	DC3 Steel - Prep and Submit Seq 37	100%	112	0	07-Jan-22 A	01-Aug-22 A																									
	PROC.PW.2950	DC3 Steel - Review and Approve Seq 37	100%	10	0	01-Aug-22 A	25-Aug-22 A																									
	PROC.PW.2940	DC3 Steel - Fabrication and Delivery Seq 37	100%	74	0	26-Aug-22 A	07-Dec-22 A																									
	DC 3 Submittal Seq 38		121	0	07-Jan-22 A	09-Dec-22 A	09-Dec-22 A, DC 3 Submittal Seq 38																									
	PROC.PW.2510	DC3 Steel - Prep and Submit Seq 38	100%	114	0	07-Jan-22 A	01-Aug-22 A																									
	PROC.PW.2530	DC3 Steel - Review and Approve Seq 38	100%	10	0	01-Aug-22 A	25-Aug-22 A																									
	PROC.PW.2520	DC3 Steel - Fabrication and Delivery Seq 38	100%	78	0	26-Aug-22 A	09-Dec-22 A																									
	DC 3 Submittal Seq 40		123	0	07-Jan-22 A	15-Dec-22 A	15-Dec-22 A, DC 3 Submittal Seq 40																									
	PROC.PW.2390	DC3 Steel - Prep and Submit Seq 40	100%	117	0	07-Jan-22 A	01-Aug-22 A																									
	PROC.PW.2410	DC3 Steel - Review and Approve Seq 40	100%	10	0	01-Aug-22 A	25-Aug-22 A																									
	PROC.PW.2400	DC3 Steel - Fabrication and Delivery Seq 40	100%	80	0	26-Aug-22 A	15-Dec-22 A																									
	Steel DC 5		167	18	07-Jan-22 A	27-Feb-23	27-Feb-23, Steel DC 5																									
	DC 5 Submittal Seq 11		133	0	07-Jan-22 A	13-Jan-23 A	13-Jan-23 A, DC 5 Submittal Seq 11																									
	PROC.PW.2960	DC5 Steel - Prep and Submit Seq 11	100%	130	0	07-Jan-22 A	22-Aug-22 A																									
	PROC.PW.2980	DC5 Steel - Review and Approve Seq 11	100%	3	0	23-Aug-22 A	19-Sep-22 A																									
	PROC.PW.2970	DC5 Steel - Fabrication and Delivery Seq 11	100%	82	0	19-Sep-22 A	08-Dec-22 A																									
	PROC.PW.3990	fragnet - Delay On Delivery Due To Site Area Availability (Trade Parking Lot)	100%	9	0	09-Dec-22 A	13-Jan-23 A																									
	DC 5 Submittal Seq 12		132	0	07-Jan-22 A	13-Jan-23 A	13-Jan-23 A, DC 5 Submittal Seq 12																									
	PROC.PW.2540	DC5 Steel - Prep and Submit Seq 12	100%	132	0	07-Jan-22 A	22-Aug-22 A																									
	PROC.PW.2560	DC5 Steel - Review and Approve Seq 12	100%	3	0	23-Aug-22 A	19-Sep-22 A																									
	PROC.PW.2550	DC5 Steel - Fabrication and Delivery Seq 12	100%	85	0	19-Sep-22 A	13-Jan-23 A																									
	DC 5 Submittal Seq 21		151	0	07-Jan-22 A	18-Jan-23 A	18-Jan-23 A, DC 5 Submittal Seq 21																									
	PROC.PW.2570	DC5 Steel - Prep and Submit Seq 21	100%	131	0	07-Jan-22 A	31-Aug-22 A																									
	PROC.PW.2590	DC5 Steel - Review and Approve Seq 21	100%	0	0	01-Sep-22 A	26-Sep-22 A																									
	PROC.PW.2580	DC5 Steel - Fabrication and Delivery Seq 21	100%	74	0	27-Sep-22 A	18-Jan-23 A																									
	DC 5 Submittal Seq 22		136	0	07-Jan-22 A	01-Feb-23	01-Feb-23, DC 5 Submittal Seq 22																									
	PROC.PW.2990	DC5 Steel - Prep and Submit Seq 22	100%	136	0	07-Jan-22 A	31-Aug-22 A																									
	PROC.PW.3010	DC5 Steel - Review and Approve Seq 22	100%	0	0	01-Sep-22 A	26-Sep-22 A																									
<div>Remaining Level of Effort</div> <div>Actual Level of Effort</div> <div>Secondary Baseline</div> <div>Actual Work</div> <div>Remaining Work</div>			<div>Critical Remaining Work</div> <div>Milestone</div> <div>Summary</div>			Page 4 of 82			TASK filter: No Deleted Activities and owner weekly r. © Oracle Corporation			Data Date: 01-Feb-23 Completion Date: 26-Mar-24																				

QTS_BL00-89 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - 020923 (Submitted to QTS)			00 ALL ACTIVITIES					21-Feb-23 08:46																											
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	2022												2023												2024				
							Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	
	PROC.PW.3000	DC5 Steel - Fabrication and Delivery Seq 22	100%	58	0	27-Sep-22 A	01-Feb-23																												
	DC 5 Submittal Seq 23		139	0	07-Jan-22 A	01-Feb-23																													
	PROC.PW.2720	DC5 Steel - Prep and Submit Seq 23	100%	137	0	07-Jan-22 A	15-Sep-22 A																												
	PROC.PW.2740	DC5 Steel - Review and Approve Seq 23	100%	0	0	19-Sep-22 A	28-Sep-22 A																												
	PROC.PW.2730	DC5 Steel - Fabrication and Delivery Seq 23	100%	62	0	29-Sep-22 A	01-Feb-23																												
	DC 5 Submittal Seq 24		143	0	07-Jan-22 A	01-Feb-23																													
	PROC.PW.3110	DC5 Steel - Prep and Submit Seq 24	100%	142	0	07-Jan-22 A	15-Sep-22 A																												
	PROC.PW.3130	DC5 Steel - Review and Approve Seq 24	100%	0	0	16-Sep-22 A	28-Sep-22 A																												
	PROC.PW.3120	DC5 Steel - Fabrication and Delivery Seq 24	100%	66	0	29-Sep-22 A	01-Feb-23																												
	DC 5 Submittal Seq 25		149	0	07-Jan-22 A	01-Feb-23																													
	PROC.PW.2630	DC5 Steel - Prep and Submit Seq 25	100%	146	0	07-Jan-22 A	23-Sep-22 A																												
	PROC.PW.2650	DC5 Steel - Review and Approve Seq 25	100%	4	0	26-Sep-22 A	12-Oct-22 A																												
	PROC.PW.2640	DC5 Steel - Fabrication and Delivery Seq 25	100%	72	0	13-Oct-22 A	01-Feb-23																												
	DC 5 Submittal Seq 26		153	4	07-Jan-22 A	06-Feb-23																													
	PROC.PW.3050	DC5 Steel - Prep and Submit Seq 26	100%	147	0	07-Jan-22 A	23-Sep-22 A																												
	PROC.PW.3070	DC5 Steel - Review and Approve Seq 26	100%	4	0	26-Sep-22 A	12-Oct-22 A																												
	PROC.PW.3060	DC5 Steel - Fabrication and Delivery Seq 26	94.74%	76	4	13-Oct-22 A	06-Feb-23																												
	DC 5 Submittal Seq 27		159	9	07-Jan-22 A	13-Feb-23																													
	PROC.PW.2780	DC5 Steel - Prep and Submit Seq 27	100%	151	0	07-Jan-22 A	03-Oct-22 A																												
	PROC.PW.2800	DC5 Steel - Review and Approve Seq 27	100%	15	0	04-Oct-22 A	24-Oct-22 A																												
	PROC.PW.2790	DC5 Steel - Fabrication and Delivery Seq 27	89.02%	82	9	25-Oct-22 A	13-Feb-23																												
	DC 5 Submittal Seq 28		163	13	07-Jan-22 A	17-Feb-23																													
	PROC.PW.3170	DC5 Steel - Prep and Submit Seq 28	100%	154	0	07-Jan-22 A	03-Oct-22 A																												
	PROC.PW.3190	DC5 Steel - Review and Approve Seq 28	100%	15	0	04-Oct-22 A	24-Oct-22 A																												
	PROC.PW.3180	DC5 Steel - Fabrication and Delivery Seq 28	84.88%	86	13	24-Oct-22 A	17-Feb-23																												
	DC 5 Submittal Seq 31		133	0	07-Jan-22 A	01-Feb-23																													
	PROC.PW.2600	DC5 Steel - Prep and Submit Seq 31	100%	132	0	07-Jan-22 A	31-Aug-22 A																												
	PROC.PW.2620	DC5 Steel - Review and Approve Seq 31	100%	0	0	01-Sep-22 A	26-Sep-22 A																												
	PROC.PW.2610	DC5 Steel - Fabrication and Delivery Seq 31	100%	56	0	27-Sep-22 A	01-Feb-23																												
	DC 5 Submittal Seq 32		137	0	07-Jan-22 A	01-Feb-23																													
	PROC.PW.3020	DC5 Steel - Prep and Submit Seq 32	100%	136	0	07-Jan-22 A	31-Aug-22 A																												
	PROC.PW.3040	DC5 Steel - Review and Approve Seq 32	100%	0	0	01-Sep-22 A	26-Sep-22 A																												
	PROC.PW.3030	DC5 Steel - Fabrication and Delivery Seq 32	100%	60	0	27-Sep-22 A	01-Feb-23																												
	DC 5 Submittal Seq 33		141	0	07-Jan-22 A	01-Feb-23																													
	PROC.PW.2750	DC5 Steel - Prep and Submit Seq 33	100%	140	0	07-Jan-22 A	15-Sep-22 A																												
	PROC.PW.2770	DC5 Steel - Review and Approve Seq 33	100%	0	0	16-Sep-22 A	28-Sep-22 A																												
	PROC.PW.2760	DC5 Steel - Fabrication and Delivery Seq 33	100%	64	0	29-Sep-22 A	01-Feb-23																												
	DC 5 Submittal Seq 34		146	0	07-Jan-22 A	01-Feb-23																													
	PROC.PW.3140	DC5 Steel - Prep and Submit Seq 34	100%	142	0	07-Jan-22 A	15-Sep-22 A																												
	PROC.PW.3160	DC5 Steel - Review and Approve Seq 34	100%	0	0	16-Sep-22 A	28-Sep-22 A																												
	PROC.PW.3150	DC5 Steel - Fabrication and Delivery Seq 34	100%	69	0	27-Sep-22 A	01-Feb-23																												
	DC 5 Submittal Seq 35		151	0	07-Jan-22 A	01-Feb-23																													
	PROC.PW.3080	DC5 Steel - Prep and Submit Seq 35	100%	146	0	07-Jan-22 A	23-Sep-22 A																												
	PROC.PW.3100	DC5 Steel - Review and Approve Seq 35	100%	4	0	26-Sep-22 A	12-Oct-22 A																												
	PROC.PW.3090	DC5 Steel - Fabrication and Delivery Seq 35	100%	74	0	13-Oct-22 A	01-Feb-23																												
	DC 5 Submittal Seq 36		156	4	07-Jan-22 A	06-Feb-23																													
	PROC.PW.2660	DC5 Steel - Prep and Submit Seq 36	100%	150	0	07-Jan-22 A	23-Sep-22 A																												
	PROC.PW.2680	DC5 Steel - Review and Approve Seq 36	100%	4	0	26-Sep-22 A	12-Oct-22 A																												
	PROC.PW.2670	DC5 Steel - Fabrication and Delivery Seq 36	94.67%	75	4	13-Oct-22 A	06-Feb-23																												
	DC 5 Submittal Seq 37		161	13	07-Jan-22 A	17-Feb-23																													
<div><div></div> Remaining Level of Effort</div> <div><div></div> Actual Level of Effort</div> <div><div></div> Secondary Baseline</div> <div><div></div> Actual Work</div> <div><div></div> Remaining Work</div>			<div><div></div> Critical Remaining Work</div> <div><div></div> Milestone</div> <div><div></div> Summary</div>			Page 5 of 82		TASK filter: No Deleted Activities and owner weekly r.		© Oracle Corporation		Data Date: 01-Feb-23		Completion Date: 26-Mar-24																					

QTS_BL00-89 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - 020923 (Submitted to QTS)			00 ALL ACTIVITIES													21-Feb-23 08:46																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	2022												2023												2024																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
							Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
	PROC.PW.1300	OFCI Procure - Medium Voltage - Vista Switch	100%	0	0		25-Jan-23 A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	

QTS_BL00-89 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - 020923 (Submitted to QTS)			00 ALL ACTIVITIES														21-Feb-23 08:46																					
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	2022														2023														2024			
							Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr				
	PROC.PW.3660	OFCI Procure - COD boards DH D	0%	0	0	06-Jul-23																													◆ OFCI Procure - COD boards DH D			
	PROC.PW.3670	OFCI Procure - CRAC Units DH C	0%	0	0	06-Jul-23																												◆ OFCI Procure - CRAC Units DH C				
	PROC.PW.3680	OFCI Procure - ACCU DH C	0%	0	0	06-Jul-23																												◆ OFCI Procure - ACCU DH C				
	PROC.PW.3690	OFCI Procure - COD boards DH C	0%	0	0	06-Jul-23																												◆ OFCI Procure - COD boards DH C				
	PROC.PW.3700	OFCI Procure - CRAC Units DH D	0%	0	0	06-Jul-23																												◆ OFCI Procure - CRAC Units DH D				
	PROC.PW.3710	OFCI Procure - ACCU DH D	0%	0	0	06-Jul-23																												◆ OFCI Procure - ACCU DH D				
NUF / SUF			40	0	10-Oct-22 A	01-Feb-23																												01-Feb-23, NUF / SUF				
NUF-2			40	0	10-Oct-22 A	14-Nov-22 A																												14-Nov-22 A, NUF-2				
	PROC.NUF2.1060	NUF-2, Procure VT-ELEC SWITCH-1	100%	40	0	10-Oct-22 A	14-Nov-22 A																											NUF-2, Procure VT-ELEC SWITCH-1				
SUF-2			40	0	18-Oct-22 A	01-Feb-23																												01-Feb-23, SUF-2				
	PROC.SUF2.1020	SUF-2, Procure VT-ELEC SWITCH-2	100%	40	0	18-Oct-22 A	01-Feb-23																											SUF-2, Procure VT-ELEC SWITCH-2				
Electrical			0	0	30-Jan-23 A	01-Feb-23																												01-Feb-23, Electrical				
	A1870	Cable Bus Network	100%	0	0	30-Jan-23 A																												◆ Cable Bus Network				
	A1880	Cable Bus DHA	0%	0	0	01-Feb-23																												◆ Cable Bus DHA				
	A1890	Cable Bus DHB	0%	0	0	01-Feb-23																												◆ Cable Bus DHB				
	A1900	Cable Bus DHC	0%	0	0	01-Feb-23																												◆ Cable Bus DHC				
	A1910	Cable Bus DHD	0%	0	0	01-Feb-23																												◆ Cable Bus DHD				
Permits			259	20	08-Nov-21 A	01-Mar-23																												01-Mar-23, Permits				
DC2 Permits			259	20	08-Nov-21 A	01-Mar-23																												01-Mar-23, DC2 Permits				
DC2 Air Quality / Emissions Permit			219	20	15-Apr-22 A	01-Mar-23																												01-Mar-23, DC2 Air Quality / Emissions Permit				
	PERM.D2.1090	DC2 Air Quality / Emissions - Submission	100%	1	0	15-Apr-22 A	15-Apr-22 A																											DC2 Air Quality / Emissions - Submission				
	PERM.D2.1110	Air Quality / Emissions - 3rd Party Review	0%	20	20	18-Apr-22 A	01-Mar-23																											Air Quality / Emissions - 3rd Party Review				
	PERM.D2.1100	Air Quality / Emissions - In Hand	0%	0	0	01-Mar-23																												◆ Air Quality / Emissions - In Hand				
DC2, DC3, DC5 General Grading / 1200-C			31	0	12-Nov-21 A	29-Mar-22 A																												29-Mar-22 A, DC2, DC3, DC5 General Grading / 1200-C				
	PERM.PW.1020	DC2,3,5 General Grading / 1200-C Permit - Submission	100%	1	0	12-Nov-21 A	12-Nov-21 A																											DC2,3,5 General Grading / 1200-C Permit - Submission				
	PERM.PW.1000	DC2,3,5 General Grading / 1200-C Permit - 3rd Party Review	100%	9	0	13-Nov-21 A	29-Mar-22 A																											DC2,3,5 General Grading / 1200-C Permit - 3rd Party Review				
	PERM.PW.1010	DC2,3,5 General Grading / 1200-C Permit - In Hand	100%	0	0	29-Mar-22 A																												◆ DC2,3,5 General Grading / 1200-C Permit - In Hand				
DC2 PIP/PUP			32	0	16-Feb-22 A	04-Apr-22 A																												04-Apr-22 A, DC2 PIP/PUP				
	PERM.D2.1020	DC2 PIP/PUP Permit - Submission	100%	1	0	16-Feb-22 A	16-Feb-22 A																											DC2 PIP/PUP Permit - Submission				
	PERM.D2.1010	DC2 PIP/PUP Permit - 3rd Party Review	100%	9	0	17-Feb-22 A	04-Apr-22 A																											DC2 PIP/PUP Permit - 3rd Party Review				
	PERM.D2.1000	DC2 PIP/PUP Permit - In Hand	100%	0	0	04-Apr-22 A																												◆ DC2 PIP/PUP Permit - In Hand				
DC2 Rigid Inclusions - Design Build / Deferred Submittal			85	0	24-Apr-22 A	09-Jun-22 A																												09-Jun-22 A, DC2 Rigid Inclusions - Design Build / Deferred Submittal				
	PERM.D2.1030	DC2 Rigid Inclusions Permit - Submission	100%	1	0	24-Apr-22 A	25-Apr-22 A																											DC2 Rigid Inclusions Permit - Submission				
	PERM.D2.1050	DC2 Rigid Inclusions Permit - 3rd Party Review	100%	20	0	26-Apr-22 A	08-Jun-22 A																											DC2 Rigid Inclusions Permit - 3rd Party Review				
	PERM.D2.1040	DC2 Rigid Inclusions Permit - In Hand	100%	0	0	09-Jun-22 A																												◆ DC2 Rigid Inclusions Permit - In Hand				
DC2 General Building Permit			79	0	08-Nov-21 A	13-Jun-22 A																												13-Jun-22 A, DC2 General Building Permit				
	PERM.D2.1060	DC2 General Building Permit - Submission	100%	4	0	08-Nov-21 A	08-Nov-21 A																											DC2 General Building Permit - Submission				
	PERM.D2.1080	DC2 General Building Permit - 3rd Party Review	100%	40	0	09-Nov-21 A	23-May-22 A																											DC2 General Building Permit - 3rd Party Review				
	PERM.D2.1120	QTS Pays for Building Permit DC2	100%	5	0	24-May-22 A	10-Jun-22 A																											QTS Pays for Building Permit DC2				
	PERM.D2.1070	DC2 General Building Permit - In Hand	100%	0	0	13-Jun-22 A																												◆ DC2 General Building Permit - In Hand				
DC3 Permits			184	20	25-Feb-22 A	01-Mar-23																												01-Mar-23, DC3 Permits				
DC3 PIP/PUP			184	20	25-Feb-22 A	01-Mar-23																																

QTS_BL00-89 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - 020923 (Submitted to QTS)			00 ALL ACTIVITIES				21-Feb-23 08:46																												
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	2022												2023												2024				
							Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	
	BIM.D2.1100	DC2 - BIM Underground Partial Signoff - Fragnet #4	100%	0	0		17-Jun-22 A	◆ DC2 - BIM Underground Partial Signoff - Fragnet #4																											
	BIM.D2.1110	DC2 - BIM Underground Complete Signoff - Fragnet #4	100%	0	0		08-Jul-22 A	◆ DC2 - BIM Underground Complete Signoff - Fragnet #4																											
DC 3			147	0	01-Feb-22 A	23-Aug-22 A	23-Aug-22 A, DC 3																												
	DES.D3.1020	DC3 Design Issue for Permit	100%	74	0	01-Feb-22 A	04-Mar-22 A	DC3 Design Issue for Permit																											
Fragnet #2 DC3 COH Comments and Updates			89	0	04-Mar-22 A	15-Jul-22 A	15-Jul-22 A, Fragnet #2 DC3 COH Comments and Updates																												
	DES.D3.1030	DC3 IFP Submitted to City - Fragnet #2	100%	0	0		04-Mar-22 A	◆ DC3 IFP Submitted to City - Fragnet #2																											
	DES.D3.1040	DC3 IFP COH Comments/Updates - Fragnet #2	100%	5	0	07-Mar-22 A	15-Apr-22 A	DC3 IFP COH Comments/Updates - Fragnet #2																											
	DES.D3.1050	DC3 IFP Rev 1 Submitted to City - Fragnet #2	100%	0	0		15-Apr-22 A	◆ DC3 IFP Rev 1 Submitted to City - Fragnet #2																											
	DES.D3.1060	DC3 IFP Rev 1 COH Comment/Updates - Fragnet #2	100%	5	0	18-Apr-22 A	29-Apr-22 A	DC3 IFP Rev 1 COH Comment/Updates - Fragnet #2																											
	DES.D3.1070	DC3 IFP Rev 2 Submitted to City - Fragnet #2	100%	0	0		29-Apr-22 A	◆ DC3 IFP Rev 2 Submitted to City - Fragnet #2																											
	DES.D3.1080	DC3 IFP Rev 2 COH Comments/Updates - Fragnet #2	100%	5	0	02-May-22 A	15-Jul-22 A	DC3 IFP Rev 2 COH Comments/Updates - Fragnet #2																											
	DES.D3.1090	DC3 IFC Received from Design Team - Fragnet #2	100%	0	0		15-Jul-22 A	◆ DC3 IFC Received from Design Team - Fragnet #2																											
Fragnet #5 DC3 BIM Coordination			30	0	18-Jul-22 A	23-Aug-22 A	23-Aug-22 A, Fragnet #5 DC3 BIM Coordination																												
DC3 - BIM Coordination Underground			30	0	18-Jul-22 A	23-Aug-22 A	23-Aug-22 A, DC3 - BIM Coordination Underground																												
	BIM.D3.2020	DC3 - BIM Coordination Underground	100%	25	0	18-Jul-22 A	15-Aug-22 A	DC3 - BIM Coordination Underground																											
	BIM.D3.2030	DC3 - BIM Underground Signoff	100%	5	0	16-Aug-22 A	23-Aug-22 A	DC3 - BIM Underground Signoff																											
DC 5			111	0	02-May-22 A	29-Dec-22 A	29-Dec-22 A, DC 5																												
	DES.D5.1020	DC5 Design Issue for Permit	100%	111	0	06-Jun-22 A	29-Dec-22 A	DC5 Design Issue for Permit																											
Fragnet #3 DC5 COH Comments and Updates			98	0	02-May-22 A	21-Jul-22 A	21-Jul-22 A, Fragnet #3 DC5 COH Comments and Updates																												
	DES.D5.1030	DC5 IFP Submitted to City	100%	0	0	02-May-22 A		◆ DC5 IFP Submitted to City																											
	DES.D5.1040	DC5 IFP COH Comments/Updates	100%	5	0	02-May-22 A	13-May-22 A	DC5 IFP COH Comments/Updates																											
	DES.D5.1050	DC5 IFP Rev 1 Submitted to City	100%	0	0		13-May-22 A	◆ DC5 IFP Rev 1 Submitted to City																											
	DES.D5.1080	DC5 IFP Rev 2 COH Comments/Updates	100%	5	0	16-May-22 A	31-May-22 A	DC5 IFP Rev 2 COH Comments/Updates																											
	DES.D5.1060	DC5 IFC Received from Design Team	100%	5	0	01-Jun-22 A	21-Jul-22 A	DC5 IFC Received from Design Team																											
Power Design			90	0	15-Jun-22 A	27-Jan-23 A	27-Jan-23 A, Power Design																												
	DES.D2.1040	PGE NUF DESIGN / MV PROCUREMENT DC2, DC3 AND DC5	100%	90	0	15-Jun-22 A	06-Oct-22 A	PGE NUF DESIGN / MV PROCUREMENT DC2, DC3 AND DC5																											
	DES.D2.1050	PGE SUF DESIGN / MV PROCUREMENT DC2, DC3 AND DC5	100%	90	0	15-Jun-22 A	06-Oct-22 A	PGE SUF DESIGN / MV PROCUREMENT DC2, DC3 AND DC5																											
	DES.D2.1150	PGE NUF DESIGN DC2, DC3 AND DC5	100%	45	0	15-Jun-22 A	15-Jun-22 A	PGE NUF DESIGN DC2, DC3 AND DC5																											
	DES.D2.1160	PGE SUF DESIGN DC2, DC3 AND DC5	100%	45	0	15-Jun-22 A	15-Jun-22 A	PGE SUF DESIGN DC2, DC3 AND DC5																											
	DES.D2.1140	NUF MV PROCUREMENT DC2, DC3 AND DC5	100%	45	0	16-Jun-22 A	12-Aug-22 A	NUF MV PROCUREMENT DC2, DC3 AND DC5																											
	DES.D2.1170	SUF MV PROCUREMENT DC2, DC3 AND DC5	100%	45	0	16-Jun-22 A	27-Jan-23 A	SUF MV PROCUREMENT DC2, DC3 AND DC5																											
Construction			452	288	07-Jan-22 A	26-Mar-24	26-Mar-24																												
Project Wide			233	69	07-Jan-22 A	09-May-23	09-May-23, Project Wide																												
Mobilization			10	0	14-Feb-22 A	02-Mar-22 A	02-Mar-22 A, Mobilization																												
	MOBL.PW.1000	Mobilization	100%	2	0	14-Feb-22 A	15-Feb-22 A	Mobilization																											
	MOBL.PW.1010	Mobilize Drill	100%	7	0	16-Feb-22 A	25-Feb-22 A	Mobilize Drill																											
	MOBL.PW.1020	Drill Test Piles	100%	3	0	28-Feb-22 A	02-Mar-22 A	Drill Test Piles																											
Site Prep			170	6	16-Feb-22 A	08-Feb-23	08-Feb-23, Site Prep																												
	PREP.PW.1030	Install Tree Protection Fence	100%	1	0	16-Feb-22 A	16-Feb-22 A	Install Tree Protection Fence																											
	PREP.PW.1160	Cut Trees	100%	3	0	21-Feb-22 A	04-Mar-22 A	Cut Trees																											
	PREP.PW.1070	Install Construction Entrances	100%	3	0	31-Mar-22 A	02-Apr-22 A	Install Construction Entrances																											
	PREP.PW.1080	Install Haul Roads	100%	10	0	31-Mar-22 A	22-Apr-22 A	Install Haul Roads																											
	PREP.PW.1130	Strip and Rock Trailer Park	100%	5	0	31-Mar-22 A	09-Apr-22 A	Strip and Rock Trailer Park																											
	PREP.PW.1110	Strip Organics to Stockpile	100%	17	0	01-Apr-22 A	11-Aug-22 A	Strip Organics to Stockpile																											
	PREP.PW.1060	Install Security fence	100%	5	0	04-Apr-22 A	07-Apr-22 A	Install Security fence																											
	PREP.PW.1100	Tree Removal / Site Clearing	100%	20	0	08-Apr-22 A	28-May-22 A	Tree Removal / Site Clearing																											
	PREP.PW.1170	Foundation Start	100%	0	0	31-May-22 A		Foundation Start																											
	PREP.PW.1120	Install Conduits for Temp Power	100%	5	0	22-Jun-22 A	01-Sep-22 A	Install Conduits for Temp Power																											
	PREP.PW.1140	Strip and Rock Trade Parking	0%	6	6	01-Feb-23	08-Feb-23	Strip and Rock Trade Parking																											

Remaining Level of Effort

Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

◆

 Milestone

Summary

Page 12 of 82

TASK filter: No Deleted Activities and owner weekly r.

© Oracle Corporation

Data Date: 01-Feb-23

Completion Date: 26-Mar-24

QTS_BL00-89 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - 020923 (Submitted to QTS)			00 ALL ACTIVITIES				21-Feb-23 08:46																											
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	2022												2023												2024			
							Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr
	Grid C-L		34	0	24-Jun-22 A	10-Aug-22 A	10-Aug-22 A, Grid C-L																											
FOND.D2.1060	Found C-L - Survey Footing Excavation	100%	1	0	24-Jun-22 A	13-Jul-22 A	Found C-L - Survey Footing Excavation																											
FOND.D2.1070	Found C-L - Dig Footings	100%	1	0	24-Jun-22 A	13-Jul-22 A	Found C-L - Dig Footings																											
FOND.D2.1270	Found C-L - Form Foundations (#2 Formwork Delivery)	100%	6	0	06-Jul-22 A	18-Jul-22 A	Found C-L - Form Foundations (#2 Formwork Delivery)																											
FOND.D2.1290	Found C-L - Install Reinforcement	100%	6	0	06-Jul-22 A	20-Jul-22 A	Found C-L - Install Reinforcement																											
FOND.D2.1300	Found C-L - Survey Formwork	100%	1	0	06-Jul-22 A	11-Jul-22 A	Found C-L - Survey Formwork																											
FOND.D2.1280	Found C-L - Install Anchor Bolts	100%	6	0	11-Jul-22 A	20-Jul-22 A	Found C-L - Install Anchor Bolts																											
FOND.D2.1310	Found C-L - Place Foundations	100%	2	0	23-Jul-22 A	26-Jul-22 A	Found C-L - Place Foundations																											
FOND.D2.1320	Found C-L - Strip Foundations	100%	6	0	27-Jul-22 A	29-Jul-22 A	Found C-L - Strip Foundations																											
FOND.D2.1340	Found C-L - Plnths and Grade Beams	100%	6	0	27-Jul-22 A	29-Jul-22 A	Found C-L - Plnths and Grade Beams																											
FOND.D2.1330	Found C-L - Backfill Foundations	100%	5	0	01-Aug-22 A	10-Aug-22 A	Found C-L - Backfill Foundations																											
	Grid L-Q.1		25	0	01-Jul-22 A	02-Sep-22 A	02-Sep-22 A, Grid L-Q.1																											
FOND.D2.1090	Found L-Q.1 - Survey Footing Excavation	100%	1	0	01-Jul-22 A	01-Aug-22 A	Found L-Q.1 - Survey Footing Excavation																											
FOND.D2.1100	Found L-Q.1 - Dig Footings	100%	3	0	01-Jul-22 A	01-Aug-22 A	Found L-Q.1 - Dig Footings																											
FOND.D2.1390	Found L-Q.1 - Survey Formwork	100%	1	0	05-Jul-22 A	01-Aug-22 A	Found L-Q.1 - Survey Formwork																											
FOND.D2.1360	Found L-Q.1 - Form Foundations (Formwork From A-C)	100%	6	0	06-Jul-22 A	29-Aug-22 A	Found L-Q.1 - Form Foundations (Formwork From A-C)																											
FOND.D2.1370	Found L-Q.1 - Install Anchor Bolts	100%	5	0	14-Jul-22 A	24-Aug-22 A	Found L-Q.1 - Install Anchor Bolts																											
FOND.D2.1380	Found L-Q.1 - Install Reinforcement	100%	5	0	18-Jul-22 A	24-Aug-22 A	Found L-Q.1 - Install Reinforcement																											
FOND.D2.1400	Found L-Q.1 - Place Foundations	100%	1	0	23-Jul-22 A	31-Aug-22 A	Found L-Q.1 - Place Foundations																											
FOND.D2.1410	Found L-Q.1 - Strip Foundations	100%	3	0	23-Jul-22 A	01-Sep-22 A	Found L-Q.1 - Strip Foundations																											
FOND.D2.1420	Found L-Q.1 - Backfill Foundations	100%	3	0	01-Aug-22 A	02-Sep-22 A	Found L-Q.1 - Backfill Foundations																											
FOND.D2.1430	Found L-Q.1 - Plinths and Grade Beams	100%	5	0	09-Aug-22 A	31-Aug-22 A	Found L-Q.1 - Plinths and Grade Beams																											
	Grid Q.1-Z		63	0	20-Jul-22 A	06-Sep-22 A	06-Sep-22 A, Grid Q.1-Z																											
FOND.D2.1120	Grid Q.1-Z - Survey Footing Excavation	100%	1	0	20-Jul-22 A	04-Aug-22 A	Grid Q.1-Z - Survey Footing Excavation																											
FOND.D2.1130	Grid Q.1-Z - Dig Footings	100%	3	0	20-Jul-22 A	04-Aug-22 A	Grid Q.1-Z - Dig Footings																											
FOND.D2.1450	Grid Q.1-Z - Install Anchor Bolts	100%	5	0	26-Jul-22 A	17-Aug-22 A	Grid Q.1-Z - Install Anchor Bolts																											
FOND.D2.1460	Grid Q.1-Z - Install Reinforcement	100%	5	0	26-Jul-22 A	17-Aug-22 A	Grid Q.1-Z - Install Reinforcement																											
FOND.D2.1440	Grid Q.1-Z - Form Foundations (Formwork From C-L)	100%	6	0	28-Jul-22 A	22-Aug-22 A	Grid Q.1-Z - Form Foundations (Formwork From C-L)																											
FOND.D2.1350	Grid Q.1-Z - Survey Formwork	100%	1	0	28-Jul-22 A	22-Aug-22 A	Grid Q.1-Z - Survey Formwork																											
FOND.D2.1480	Grid Q.1-Z - Place Foundations	100%	1	0	30-Jul-22 A	24-Aug-22 A	Grid Q.1-Z - Place Foundations																											
FOND.D2.1490	Grid Q.1-Z - Strip Foundations	100%	3	0	01-Aug-22 A	25-Aug-22 A	Grid Q.1-Z - Strip Foundations																											
FOND.D2.1500	Grid Q.1-Z - Backfill Foundations	100%	3	0	04-Aug-22 A	06-Sep-22 A	Grid Q.1-Z - Backfill Foundations																											
FOND.D2.1510	Grid Q.1-Z - Plinths and Grade Beams	100%	5	0	25-Aug-22 A	31-Aug-22 A	Grid Q.1-Z - Plinths and Grade Beams																											
FOND.D2.1580	Grid Q.1-Z Elevator Pit	100%	5	0	01-Sep-22 A	02-Sep-22 A	Grid Q.1-Z Elevator Pit																											
DC2 Slab On Grade			37	0	30-Sep-22 A	12-Dec-22 A	12-Dec-22 A, DC2 Slab On Grade																											
Pour 1 CL A to C			13	0	30-Sep-22 A	20-Oct-22 A	20-Oct-22 A, Pour 1 CL A to C																											
SOG.D2.1000	SOG A-C P1 - Fine Grade CL A to C	100%	2	0	30-Sep-22 A	01-Oct-22 A	SOG A-C P1 - Fine Grade CL A to C																											
SOG.D2.1010	SOG A-C P1 - Edgeforms/Diamonds	100%	3	0	03-Oct-22 A	04-Oct-22 A	SOG A-C P1 - Edgeforms/Diamonds																											
SOG.D2.1020	SOG A-C P1 - Vapor Barrier	100%	1	0	05-Oct-22 A	05-Oct-22 A	SOG A-C P1 - Vapor Barrier																											
SOG.D2.1030	SOG A-C P1 - Install reinforcement	100%	3	0	06-Oct-22 A	10-Oct-22 A	SOG A-C P1 - Install reinforcement																											
SOG.D2.1040	SOG A-C P1 - MEP Final Set	100%	1	0	11-Oct-22 A	11-Oct-22 A	SOG A-C P1 - MEP Final Set																											
SOG.D2.1050	SOG A-C P1 - Place SOG	100%	1	0	12-Oct-22 A	12-Oct-22 A	SOG A-C P1 - Place SOG																											
SOG.D2.1410	SOG A-C P1 - Cure SOG	100%	5	0	13-Oct-22 A	20-Oct-22 A	SOG A-C P1 - Cure SOG																											
Pour 2 CL C to F			9	0	12-Oct-22 A	30-Oct-22 A	30-Oct-22 A, Pour 2 CL C to F																											
SOG.D2.1060	SOG C-F P2 - Fine Grade	100%	3	0	12-Oct-22 A	14-Oct-22 A	SOG C-F P2 - Fine Grade																											
SOG.D2.1070	SOG C-F P2 - Edgeforms/Diamonds	100%	2	0	14-Oct-22 A	17-Oct-22 A	SOG C-F P2 - Edgeforms/Diamonds																											
SOG.D2.1080	SOG C-F P2 - Vapor Barrier	100%	1	0	18-Oct-22 A	18-Oct-22 A	SOG C-F P2 - Vapor Barrier																											
SOG.D2.1090	SOG C-F P2 - Install reinforcement	100%	3	0	19-Oct-22 A	21-Oct-22 A	SOG C-F P2 - Install reinforcement																											
SOG.D2.1100	SOG C-F P2 - MEP Final Set	100%	1	0	24-Oct-22 A	24-Oct-22 A	SOG C-F P2 - MEP Final Set																											
SOG.D2.1110	SOG C-F P2 - Place SOG	100%	1	0	25-Oct-22 A	25-Oct-22 A	SOG C-F P2 - Place SOG																											

Remaining Level of Effort

Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 20 of 82

TASK filter: No Deleted Activities and owner weekly r.

© Oracle Corporation

Data Date: 01-Feb-23

Completion Date: 26-Mar-24

QTS_BL00-89 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - 020923 (Submitted to QTS)			00 ALL ACTIVITIES														21-Feb-23 08:46																			
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	2022														2023												2024			
							Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr		
	CONC.D2.1550	Yard DH A/B - Instal Conduit generator Foundations	100%	7	0	07-Dec-22 A	09-Dec-22 A																													
	CONC.D2.1170	Yard DH A/B - Pour Generator Foundations	100%	5	0	12-Dec-22 A	26-Dec-22 A																													
	CONC.D2.1190	Yard DH A/B - Strip, Cure & Backfill Generator Foundations	100%	8	0	13-Dec-22 A	30-Dec-22 A																													
	EQPT.D2.1610	Yard DH A/B - Set Generators	90%	10	1	16-Dec-22 A	01-Feb-23																													
	EQPT.D2.1710	Yard DH A/B - Pull and Terminate Generators	0%	20	20	02-Feb-23	02-Mar-23																													
	Medium Voltage Pads and Set Equipment			23	5	03-Jan-23 A	07-Feb-23																													
	EXCV.D2.1150	Yard DH A/B - Excavation MV Pads	100%	8	0	03-Jan-23 A	06-Jan-23 A																													
	CONC.D2.1430	Yard DH A/B - Form MV Pads	100%	0	0	06-Jan-23 A	10-Jan-23 A																													
	CONC.D2.1560	Yard DH A/B - Instal Conduit Medium Voltage Foundations	100%	7	0	10-Jan-23 A	13-Jan-23 A																													
	CONC.D2.1450	Yard DH A/B - Rebar MV Foundations	100%	6	0	16-Jan-23 A	17-Jan-23 A																													
	CONC.D2.1440	Yard DH A/B - Pour MV Pads	100%	3	0	18-Jan-23 A	18-Jan-23 A																													
	CONC.D2.1460	Yard DH A/B - Strip, Cure & Backfill MV Pads	100%	8	0	19-Jan-23 A	19-Jan-23 A																													
	EQPT.D2.2090	Yard DH A/B - Set MV Equipment	100%	5	0	20-Jan-23 A	27-Jan-23 A																													
	EQPT.D2.2100	Yard DH A/B - Pull and Terminate MV Feeders	0%	5	5	01-Feb-23	07-Feb-23																													
	Data Hall C and D Pads and Set Equipment			59	41	02-Jan-23 A	30-Mar-23																													
	SURV.D2.1020	Survey DH C/D Equipment Foundations	100%	1	0	06-Jan-23 A	06-Jan-23 A																													
	Transformer Pads and Set Equipment			18	10	02-Jan-23 A	14-Feb-23																													
	EXCV.D2.1120	Yard DH C/D - Excavation Transformer Foundations	100%	2	0	02-Jan-23 A	06-Jan-23 A																													
	CONC.D2.1210	Yard DH C/D - Form Transformer Foundations	100%	2	0	09-Jan-23 A	16-Jan-23 A																													
	CONC.D2.1230	Yard DH C/D - Rebar Transformer Foundations	100%	2	0	09-Jan-23 A	13-Jan-23 A																													
	CONC.D2.1220	Yard DH C/D - Pour Transformer Foundations	100%	1	0	16-Jan-23 A	23-Jan-23 A																													
	CONC.D2.1280	Yard DH C/D - Cure Trans former Foundations	100%	5	0	17-Jan-23 A	30-Jan-23 A																													
	EQPT.D2.1650	Yard DH C/D - Set Transformers	0%	5	5	01-Feb-23	07-Feb-23																													
	EQPT.D2.1720	Yard DH C/D - Pull and Terminate Transformers	0%	5	5	08-Feb-23	14-Feb-23																													
	Generator Pads and Set Equipment			49	41	09-Jan-23 A	30-Mar-23																													
	EXCV.D2.1130	Yard DH C/D - Excavation Generator Foundations	100%	2	0	09-Jan-23 A	11-Jan-23 A																													
	CONC.D2.1240	Yard DH C/D - Form Generator Foundations	100%	2	0	10-Jan-23 A	17-Jan-23 A																													
	CONC.D2.1260	Yard DH C/D - Rebar Generator Foundations	100%	3	0	10-Jan-23 A	13-Jan-23 A																													
	CONC.D2.1250	Yard DH C/D - Pour Generator Foundations	0%	4	4	16-Jan-23 A	06-Feb-23																													
	CONC.D2.1270	Yard DH C/D - Cure Generator Foundations	0%	5	5	17-Jan-23 A	07-Feb-23																													
	EQPT.D2.1620	Yard DH C/D - Set Generators	0%	10	10	08-Feb-23	22-Feb-23																													
	EQPT.D2.1730	Yard DH C/D - Pull and Terminate Generators	0%	20	20	03-Mar-23	30-Mar-23																													
	Medium Voltage Pads and Set Equipment			14	6	12-Jan-23 A	08-Feb-23																													
	EXCV.D2.1140	Yard DH C/D - Excavation MV Pads	100%	2	0	12-Jan-23 A	13-Jan-23 A																													
	CONC.D2.1290	Yard DH C/D - Form MV Pads	100%	2	0	16-Jan-23 A	17-Jan-23 A																													
	CONC.D2.1310	Yard DH C/D - Rebar MV Foundations	100%	2	0	16-Jan-23 A	16-Jan-23 A																													
	CONC.D2.1300	Yard DH C/D - Pour MV Pads	100%	1	0	19-Jan-23 A	19-Jan-23 A																													
	CONC.D2.1320	Yard DH C/D - Cure MV Pads	100%	5	0	20-Jan-23 A	25-Jan-23 A																													
	EQPT.D2.1850	Yard DH C/D - Set MV Equipment	0%	5	5	01-Feb-23	07-Feb-23																													
	EQPT.D2.1860	Yard DH C/D - Pull and Terminate MV Feeders	0%	5	5	02-Feb-23	08-Feb-23																													
	House			20	20	01-Feb-23	01-Mar-23																													
	EXCV.D2.1160	Yard House - Excavation Transformer Foundations	0%	2	2	01-Feb-23	02-Feb-23																													
	CONC.D2.1470	Yard House - Form Transformer Foundations DH AB	0%	2	2	02-Feb-23	03-Feb-23																													
	CONC.D2.1480	Yard House - Rebar Transformer Foundations	0%	2	2	03-Feb-23	06-Feb-23																													
	CONC.D2.1490	Yard House - Pour Transformer Foundations	0%	1	1	07-Feb-23	07-Feb-23																													
	CONC.D2.1500	Yard House - Cure Transformer Foundations	0%	5	5	08-Feb-23	14-Feb-23																													
	EQPT.D2.2110	Yard House - Set Transformers	0%	5	5	15-Feb-23	22-Feb-23																													
	EQPT.D2.2120	Yard House - Pull and Terminate Transformers	0%	5	5	23-Feb-23	01-Mar-23																													
Elevators				85	85	23-Feb-23	22-Jun-23																													
Freight Elevator E03				61	61	27-Feb-23																														

QTS_BL00-89 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - 020923 (Submitted to QTS)			00 ALL ACTIVITIES														21-Feb-23 08:46																					
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	2022														2023														2024			
							Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr				
	FRME.D2.1610	2nd Floor 2F1/F2 - Install Drywall Upper	50%	5	3	30-Jan-23 A	03-Feb-23																															
	FRME.D2.1600	2nd Floor 2F1/F2 - Insulate	0%	4	4	02-Feb-23	08-Feb-23																															
	FRME.D2.1620	2nd Floor 2F1/F2 - Hang and Tape Drywall	0%	8	8	08-Feb-23	21-Feb-23																															
	FNSH.D2.1460	2nd Floor 2F1/F2 - Paint	0%	3	3	21-Feb-23	24-Feb-23																															
	FRME.D2.1630	2nd Floor 2F1/F2 - Grid Ceiling	0%	5	5	24-Feb-23	03-Mar-23																															
	FNSH.D2.1470	2nd Floor 2F1/F2 - Doors & Hardware	0%	5	5	03-Mar-23	10-Mar-23																															
	FNSH.D2.1490	2nd Floor 2F1/F2 - Tile in Restroom	0%	5	5	03-Mar-23	10-Mar-23																															
	FNSH.D2.1500	2nd Floor 2F1/F2 - Finish Electric	0%	5	5	03-Mar-23	10-Mar-23																															
	FNSH.D2.1510	2nd Floor 2F1/F2 - Drop Remaining Ceiling Tile	0%	1	1	10-Mar-23	13-Mar-23																															
	FNSH.D2.1520	2nd Floor 2F1/F2 - Finish Plumbing	0%	4	4	13-Mar-23	17-Mar-23																															
	FNSH.D2.1530	2nd Floor 2F1/F2 - Finish HVAC	0%	3	3	17-Mar-23	22-Mar-23																															
	FNSH.D2.1540	2nd Floor 2F1/F2 - Floor Coverings	0%	6	6	22-Mar-23	30-Mar-23																															
	Electrical room#552			44	7	28-Nov-22 A	09-Feb-23																															
	FRME.D2.3440	2nd Floor Elec Room #552- Layout and Frame Walls	100%	10	0	28-Nov-22 A	05-Dec-22 A																															
	MEP.D2.3580	2nd Floor Elec Room #552- Install Fire Protection	100%	10	0	05-Dec-22 A	29-Dec-22 A																															
	MEP.D2.3610	2nd Floor Elec Room #552- In-wall Rough-in Electrical	100%	5	0	05-Dec-22 A	26-Dec-22 A																															
	FRME.D2.3470	2nd Floor Elec Room #552- Vapor Barrier Hang and Tape Drywall	100%	12	0	21-Dec-22 A	26-Dec-22 A																															
	FRME.D2.3460	2nd Floor Elec Room #552- Install Drywall	100%	12	0	27-Dec-22 A	04-Jan-23 A																															
	FRME.D2.3450	2nd Floor Elec Room #552- Insulate and Inspect	100%	0	0	03-Jan-23 A	03-Jan-23 A																															
	FNSH.D2.3310	2nd Floor Elec Room #552- Smoke & Fire Spray and BOW Caulking	100%	10	0	04-Jan-23 A	05-Jan-23 A																															
	FNSH.D2.3300	2nd Floor Elec Room #552- Paint	100%	5	0	05-Jan-23 A	06-Jan-23 A																															
	MEP.D2.3630	2nd Floor Elec Room #552- Install OH Electrical	60%	10	4	06-Jan-23 A	06-Feb-23																															
	FNSH.D2.3320	2nd Floor Elec Room #552- Install Finishes	0%	3	3	07-Feb-23	09-Feb-23																															
	2nd Floor Sector 2G1&G2 Back of House			47	39	09-Jan-23 A	28-Mar-23																															
	2nd Floor Back of House			47	39	09-Jan-23 A	28-Mar-23																															
	MEP.D2.1750	2nd Floor 2G1/G2 - Rough-in HVAC	10%	7	6	09-Jan-23 A	09-Feb-23																															
	FRME.D2.1660	2nd Floor 2G1/G2 - Layout and Frame Walls	90%	9	1	16-Jan-23 A	01-Feb-23																															
	MEP.D2.1760	2nd Floor 2G1/G2 - Rough-in Fire	15%	7	6	17-Jan-23 A	08-Feb-23																															
	MEP.D2.1770	2nd Floor 2G1/G2 - Rough-in Electric	30%	8	6	17-Jan-23 A	08-Feb-23																															
	MEP.D2.1740	2nd Floor 2G1/G2 - Rough-in Plumbing	0%	8	8	01-Feb-23	10-Feb-23																															
	MEP.D2.1780	2nd Floor 2G1/G2 - Rough-in Low Volt	0%	8	8	01-Feb-23	10-Feb-23																															
	FRME.D2.1830	2nd Floor 2G1/G2 - Install HM Door Frame	0%	5	5	01-Feb-23	07-Feb-23																															
	MEP.D2.1790	2nd Floor 2G1/G2 - Fire caulk	0%	2	2	13-Feb-23	14-Feb-23																															
	FRME.D2.1680	2nd Floor 2G1/G2 - Insulate	0%	2	2	15-Feb-23	16-Feb-23																															
	FRME.D2.1690	2nd Floor 2G1/G2 - Install Drywall Upper	0%	5	5	17-Feb-23	24-Feb-23																															
	FRME.D2.1700	2nd Floor 2G1/G2 - Hang and Tape Drywall	0%	7	7	27-Feb-23	07-Mar-23																															
	FNSH.D2.1570	2nd Floor 2G1/G2 - Tile in Restroom	0%	3	3	27-Feb-23	01-Mar-23																															
	FNSH.D2.1550	2nd Floor 2G1/G2 - Paint	0%	3	3	08-Mar-23	10-Mar-23																															
	FRME.D2.1720	2nd Floor 2G1/G2 - Wood Ceiling	0%	3	3	13-Mar-23	15-Mar-23																															
	FNSH.D2.1560	2nd Floor 2G1/G2 - Doors & Hardware	0%	5	5	13-Mar-23	17-Mar-23																															
	FNSH.D2.1590	2nd Floor 2G1/G2 - Finish Electric	0%	5	5	13-Mar-23	17-Mar-23																															
	FNSH.D2.1610	2nd Floor 2G1/G2 - Finish Plumbing	0%	4	4	20-Mar-23	23-Mar-23																															
	FNSH.D2.1620	2nd Floor 2G1/G2 - Finish HVAC	0%	3	3	24-Mar-23	28-Mar-23																															
	IDF Room 570			36	36	01-Feb-23	23-Mar-23																															
	FRME.D2.3480	2nd Floor IDF Room #570- Layout and Frame Walls	0%	10	10	01-Feb-23	14-Feb-23																															
	MEP.D2.3640	2nd Floor IDF Room #570- Install Fire Protection	0%	10	10	01-Feb-23*	14-Feb-23																															
	MEP.D2.3650	2nd Floor IDF Room #570- Install OH Mechanical (HVAC) (28 NOV)	0%	15	15	03-Feb-23	24-Feb-23																															

QTS_BL00-89 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - 020923 (Submitted to QTS)			00 ALL ACTIVITIES				21-Feb-23 08:46																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	2022														2023														2024																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
							Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
	MEP.D2.3680	2nd Floor IDF Room #570- VESDA	0%	5	5	15-Feb-23	22-Feb-23																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													

QTS_BL00-89 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - 020923 (Submitted to QTS)			00 ALL ACTIVITIES														21-Feb-23 08:46																						
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	2022														2023														2024				
							Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr					
	FNSH.D2.3290	1st Floor IDF #350 & #353- Install Finishes	0%	3	3	01-Mar-23	03-Mar-23															1st Floor IDF #350 & #353- Install Finishes																	
	Equipment			25	26	27-Jan-23 A	09-Mar-23															09-Mar-23, Equipment																	
	EQPT.D2.2130	1st Floor MPOE 1/2 - Install Network COD 2000AMP	10%	10	9	27-Jan-23 A	13-Feb-23															1st Floor MPOE 1/2 - Install Network COD 2000AMP																	
	EQPT.D2.1580	1st Floor MPOE 1/2 - Install HDP Panels	0%	10	10	01-Feb-23	15-Feb-23															1st Floor MPOE 1/2 - Install HDP Panels																	
	EQPT.D2.1740	1st Floor MPOE 1/2 - Install COD Boards	0%	5	5	01-Feb-23	08-Feb-23															1st Floor MPOE 1/2 - Install COD Boards																	
	EQPT.D2.1110	1st Floor MPOE 1/2 - Set CRAC Units	0%	5	5	07-Feb-23	14-Feb-23															1st Floor MPOE 1/2 - Set CRAC Units																	
	EQPT.D2.1870	1st Floor MPOE 1/2 - Install PDU	0%	5	5	14-Feb-23	21-Feb-23															1st Floor MPOE 1/2 - Install PDU																	
	EQPT.D2.1120	1st Floor MPOE 1/2 - Set HUM	0%	5	5	14-Feb-23	22-Feb-23															1st Floor MPOE 1/2 - Set HUM																	
	EQPT.D2.1750	1st Floor MPOE 1/2 - Final Connections CRAC Units	0%	15	15	15-Feb-23	09-Mar-23															1st Floor MPOE 1/2 - Final Connections CRAC Units																	
	DCIM			16	16	01-Feb-23	23-Feb-23															23-Feb-23, DCIM																	
	A2590	Cable Tray - West Corridor 300	0%	4	4	01-Feb-23	06-Feb-23															Cable Tray - West Corridor 300																	
	A2600	Cable Tray - Center Corridor 300	0%	8	8	07-Feb-23	16-Feb-23															Cable Tray - Center Corridor 300																	
	A2610	Cable Tray - East Corridor 300	0%	4	4	17-Feb-23	23-Feb-23															Cable Tray - East Corridor 300																	
	Systems Gallery 1010, 1020, 1001			78	27	16-Nov-22 A	13-Mar-23															13-Mar-23, Systems Gallery 1010, 1020, 1001																	
	Rough-In			54	3	16-Nov-22 A	03-Feb-23															03-Feb-23, Rough-In																	
	FRME.D2.1370	1st Floor DHA SG1001/1010 - Layout and Frame Walls	100%	15	0	16-Nov-22 A	21-Dec-22 A															1st Floor DHA SG1001/1010 - Layout and Frame Walls																	
	MEP.D2.1480	1st Floor DHA SG1001/1010 - Install Fire Protection	100%	9	0	30-Nov-22 A	21-Dec-22 A															1st Floor DHA SG1001/1010 - Install Fire Protection																	
	MEP.D2.1490	1st Floor DHA SG1001/1010 - In-wall Rough-in Electrical	100%	5	0	05-Dec-22 A	21-Dec-22 A															1st Floor DHA SG1001/1010 - In-wall Rough-in Electrical																	
	FRME.D2.1380	1st Floor DHA SG1001/1010 - Install Drywall Upper	100%	6	0	07-Dec-22 A	21-Dec-22 A															1st Floor DHA SG1001/1010 - Install Drywall Upper																	
	FRME.D2.1390	1st Floor DHA SG1001/1010 - Vapor Barrier Hang and Tape Drywall	100%	16	0	07-Dec-22 A	21-Dec-22 A															1st Floor DHA SG1001/1010 - Vapor Barrier Hang and Tape Drywall																	
	MEP.D2.1500	1st Floor DHA SG1001/1010 - Install OH Mechanical (Plumbing and HVAC)	100%	15	0	20-Dec-22 A	21-Dec-22 A															1st Floor DHA SG1001/1010 - Install OH Mechanical (Plumbing and HV																	
	MEP.D2.1510	1st Floor DHA SG1001/1010 - Install OH Electrical	90%	20	2	20-Dec-22 A	02-Feb-23															1st Floor DHA SG1001/1010 - Install OH Electrical																	
	FRME.D2.1960	1st Floor DHA SG1001/1010 - Insulate and Inspect	100%	2	0	29-Dec-22 A	03-Jan-23 A															1st Floor DHA SG1001/1010 - Insulate and Inspect																	
	FNSH.D2.1230	1st Floor DHA SG1001/1010 - Paint - DHA SG	100%	12	0	30-Dec-22 A	06-Jan-23 A															1st Floor DHA SG1001/1010 - Paint - DHA SG																	
	MEP.D2.1850	1st Floor DHA SG1001/1010 - Smoke & Flre Spray	100%	10	0	02-Jan-23 A	06-Jan-23 A															1st Floor DHA SG1001/1010 - Smoke & Fire Spray																	
	FNSH.D2.1240	1st Floor DHA SG1001/1010 - Install Finishes	0%	3	3	01-Feb-23	03-Feb-23															1st Floor DHA SG1001/1010 - Install Finishes																	
	Equipment			27	27	28-Dec-22 A	13-Mar-23															13-Mar-23, Equipment																	
	EQPT.D2.1270	1st Floor DHA SG1001/1010 - Install Switch Gear	50%	6	3	28-Dec-22 A	03-Feb-23															1st Floor DHA SG1001/1010 - Install Switch Gear																	
	EQPT.D2.1280	1st Floor DHA SG1001/1010 - Install COD Boards	50%	5	3	23-Jan-23 A	03-Feb-23															1st Floor DHA SG1001/1010 - Install COD Boards																	
	EQPT.D2.1290	1st Floor DHA SG1001/1010 - Install ATS	50%	6	3	23-Jan-23 A	03-Feb-23															1st Floor DHA SG1001/1010 - Install ATS																	
	EQPT.D2.1300	1st Floor DHA SG1001/1010 - Install HDP	30%	6	4	23-Jan-23 A	07-Feb-23															1st Floor DHA SG1001/1010 - Install HDP																	
	EQPT.D2.1420	1st Floor DHA SG1001/1010 - Install PDU	0%	5	5	01-Feb-23	07-Feb-23															1st Floor DHA SG1001/1010 - Install PDU																	
	EQPT.D2.1430	1st Floor DHA SG1001/1010 - Install Reserve Busway	0%	5	5	01-Feb-23	07-Feb-23															1st Floor DHA SG1001/1010 - Install Reserve Busway																	
	EQPT.D2.1310	1st Floor DHA SG1001/1010 - Install CRAC Units	0%	8	8	07-Feb-23	17-Feb-23															1st Floor DHA SG1001/1010 - Install CRAC Units																	
	EQPT.D2.1880	1st Floor DHA SG1001/1010 - Pull and Terminate Feeders	0%	15	15	08-Feb-23	01-Mar-23															1st Floor DHA SG1001/1010 - Pull and Terminate Feeders																	
	EQPT.D2.1760	1st Floor DHA SG1001/1010 - Final Connections CRAC Units	0%	15	15	17-Feb-23	13-Mar-23															1st Floor DHA SG1001/1010 - Final Connections CRAC Uni																	
	DCIM			10	10	01-Feb-23	14-Feb-23															14-Feb-23, DCIM																	
	A2370	L1 Primary Fiber Runs to (4) DCIM IDF Cabinets East	0%	5	5	01-Feb-23	07-Feb-23															L1 Primary Fiber Runs to (4) DCIM IDF Cabinets East																	
	A2380	Cable Tray L1 -Drawing T02-01-2A1 - Systems Gallery 1001	0%	5	5	08-Feb-23	14-Feb-23															Cable Tray L1 -Drawing T02-01-2A1 - Systems Gallery 1001																	
	Mechanical Gallery 1002 DH A			68	25	28-Nov-22 A	08-Mar-23															08-Mar-23, Mechanical Gallery 1002 DH A																	
	Rough-In			55	3	28-Nov-22 A	03-Feb-23															03-Feb-23, Rough-In																	
	FRME.D2.1310	1st Floor DHAMG1002 - Layout and Frame Walls	100%	12	0	28-Nov-22 A	05-Dec-22 A															1st Floor DHAMG1002 - Layout and Frame Walls																	
	MEP.D2.1400	1st Floor DHAMG1002 - Install Fire Protection	100%	9	0	06-Dec-22 A	29-Dec-22 A															1st Floor DHAMG1002 - Install Fire Protection																	
	MEP.D2.1430	1st Floor DHAMG1002 - Install OH Electrical	90%	20	2	28-Dec-22 A	02-Feb-23															1st Floor DHAMG1002 - Install OH Electrical																	
	MEP.D2.1410	1st Floor DHAMG1002 - In-wall Rough-in Electrical	100%	5	0	03-Jan-23 A	10-Jan-23 A															1st Floor DHAMG1002 - In-wall Rough-in Electrical																	
	MEP.D2.1420	1st Floor DHAMG1002 - Install OH Mechanical (Plumbing and HVAC)	90%	15	2	03-Jan-23 A	02-Feb-23															1st Floor DHAMG1002 - Install OH Mechanical (Plumbing and H																	
	FRME.D2.1330	1st Floor DHAMG1002 - Vapor Barrier Hang and Tape Drywall	100%	15	0	04-Jan-23 A	12-Jan-23 A															1st Floor DHAMG1002 - Vapor Barrier Hang and Tape Drywall																	
	FRME.D2.1320	1st Floor DHAMG1002 - Install Drywall Upper	100%	6	0	10-Jan-23 A	14-Jan-23 A															1st Floor DHAMG1002 - Install Drywall Upper																	
	FRME.D2.1950	1st Floor DHAMG1002 - Insulate and Inspect	100%	2	0	11-Jan-23 A	13-Jan-23 A															1st Floor DHAMG1002 - Insulate and Inspect																	
	MEP.D2.1870	1st Floor DHAMG1002 -Smoke & Flre Spray	100%	10	0	14-Jan-23 A	16-Jan-23 A															1st Floor DHAMG1002 -Smoke & Fire Spray																	
<div><div></div> Remaining Level of Effort</div> <div><div></div> Actual Level of Effort</div> <div><div></div> Secondary Baseline</div> <div><div></div> Actual Work</div> <div><div></div> Remaining Work</div>			<div><div></div> Critical Remaining Work</div> <div><div></div> Milestone</div> <div><div></div> Summary</div>			Page 33 of 82			TASK filter: No Deleted Activities and owner weekly r.			© Oracle Corporation			Data Date: 01-Feb-23			Completion Date: 26-Mar-24																					

QTS_BL00-89 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - 020923 (Submitted to QTS)			00 ALL ACTIVITIES										21-Feb-23 08:46																		
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	2022										2023										2024				
							Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan
	MEP.D2.3070	2nd Floor BDF East- In-wall Rough-in Electrical	100%	5	0	17-Nov-22 A	30-Nov-22 A																								
	MEP.D2.3060	2nd Floor BDF East- Install Fire Protection	100%	10	0	21-Nov-22 A	25-Nov-22 A																								
	MEP.D2.3080	2nd Floor BDF East- Install OH Mechanical (HVAC) (28 NOV)	100%	15	0	30-Nov-22 A	03-Jan-23 A																								
	FRME.D2.3080	2nd Floor BDF East- Install Drywall Critical Rooms	100%	12	0	05-Dec-22 A	22-Dec-22 A																								
	FRME.D2.3090	2nd Floor BDF East- Vapor Barrier Hang and Tape Drywall	100%	12	0	05-Dec-22 A	28-Dec-22 A																								
	FRME.D2.3110	2nd Floor BDF East- Insulate and Inspect	100%	0	0	05-Dec-22 A	05-Dec-22 A																								
	MEP.D2.3130	2nd Floor BDF East- VESDA	100%	5	0	05-Dec-22 A	22-Dec-22 A																								
	MEP.D2.3120	2nd Floor BDF East- Drops and Kickers	90%	10	1	07-Dec-22 A	01-Feb-23																								
	MEP.D2.3090	2nd Floor BDF East- Install OH Electrical	40%	10	6	11-Jan-23 A	08-Feb-23																								
	FNSH.D2.3030	2nd Floor BDF East- Paint	20%	5	4	30-Jan-23 A	06-Feb-23																								
	FRME.D2.3100	2nd Floor BDF East- Install Structural Grid	0%	10	10	01-Feb-23	14-Feb-23																								
	FNSH.D2.3060	2nd Floor BDF East- Smoke & Fire Spray and BOW Caulking	0%	10	10	01-Feb-23	14-Feb-23																								
	FRME.D2.3130	2nd Floor BDF East- Wall angle	0%	10	10	09-Feb-23	23-Feb-23																								
	FNSH.D2.3050	2nd Floor BDF East- Devices dropped	0%	10	10	17-Feb-23	03-Mar-23																								
	FRME.D2.3120	2nd Floor BDF East- Drop Tile	0%	10	10	01-Mar-23	14-Mar-23																								
	FNSH.D2.3040	2nd Floor BDF East- Install Finishes	0%	3	3	15-Mar-23	17-Mar-23																								
BDF East Mechanical Room 627-628			53	4	28-Oct-22 A	06-Feb-23																									
	FRME.D2.3200	2nd Floor BDF East Mec. Room 632-627 - Layout and Frame Walls	100%	10	0	28-Oct-22 A	23-Nov-22 A																								
	MEP.D2.3250	2nd Floor BDF East Mec. Room 632-627 - In-wall Rough-in Electrical	100%	5	0	17-Nov-22 A	30-Nov-22 A																								
	MEP.D2.3220	2nd Floor BDF East Mec. Room 632-627 - Install Fire Protection	100%	10	0	28-Nov-22 A	30-Dec-22 A																								
	FRME.D2.3220	2nd Floor BDF East Mec. Room 632-627 - Install Drywall	100%	12	0	07-Dec-22 A	22-Dec-22 A																								
	FRME.D2.3230	2nd Floor BDF East Mec. Room 632-627 - Vapor Barrier Hang and Tape Dr	100%	12	0	07-Dec-22 A	29-Dec-22 A																								
	MEP.D2.3260	2nd Floor BDF East Mec. Room 632-627 - VESDA	100%	5	0	07-Dec-22 A	29-Dec-22 A																								
	FRME.D2.3210	2nd Floor BDF East Mec. Room 632-627 - Insulate and Inspect	100%	0	0	09-Jan-23 A	10-Jan-23 A																								
	FNSH.D2.3130	2nd Floor BDF East Mec. Room 632-627 - Smoke & Fire Spray and BOW C	100%	10	0	09-Jan-23 A	10-Jan-23 A																								
	FNSH.D2.3120	2nd Floor BDF East Mec. Room 632-627 - Paint	100%	5	0	11-Jan-23 A	17-Jan-23 A																								
	MEP.D2.3240	2nd Floor BDF East Mec. Room 632-627 - Install OH Mechanical (Plumbing)	100%	5	0	12-Jan-23 A	25-Jan-23 A																								
	MEP.D2.3230	2nd Floor BDF East Mec. Room 632-627 - Install OH Mechanical (HVAC) (2	100%	15	0	12-Jan-23 A	25-Jan-23 A																								
	MEP.D2.3270	2nd Floor BDF East Mec. Room 632-627 - Install OH Electrical	90%	10	1	25-Jan-23 A	01-Feb-23																								
	FNSH.D2.3140	2nd Floor BDF East Mec. Room 632-627 - Install Finishes	0%	3	3	02-Feb-23	06-Feb-23																								
BDF East Mechanical Room 633 - 632			58	13	28-Oct-22 A	17-Feb-23																									
	FRME.D2.3240	2nd Floor BDF East Mec. Room 633-628 - Layout and Frame Walls	100%	10	0	28-Oct-22 A	23-Nov-22 A																								
	MEP.D2.3310	2nd Floor BDF East Mec. Room 633-628 - In-wall Rough-in Electrical	100%	5	0	17-Nov-22 A	30-Nov-22 A																								
	MEP.D2.3280	2nd Floor BDF East Mec. Room 633-628 - Install Fire Protection	100%	10	0	28-Nov-22 A	30-Dec-22 A																								
	FRME.D2.3260	2nd Floor BDF East Mec. Room 633-628 - Install Drywall	100%	12	0	07-Dec-22 A	27-Dec-22 A																								
	FRME.D2.3270	2nd Floor BDF East Mec. Room 633-628 - Vapor Barrier Hang and Tape Dr	100%	12	0	07-Dec-22 A	11-Jan-23 A																								
	MEP.D2.3320	2nd Floor BDF East Mec. Room 633-628 - VESDA	100%	5	0	07-Dec-22 A	29-Dec-22 A																								
	FRME.D2.3250	2nd Floor BDF East Mec. Room 633-628 - Insulate and Inspect	100%	0	0	12-Jan-23 A	13-Jan-23 A																								
	MEP.D2.3300	2nd Floor BDF East Mec. Room 633-628 - Install OH Mechanical (Plumbing)	100%	5	0	19-Jan-23 A	31-Jan-23 A																								
	FNSH.D2.3150	2nd Floor BDF East Mec. Room 633-628 - Paint	60%	5	2	19-Jan-23 A	02-Feb-23																								
	MEP.D2.3330	2nd Floor BDF East Mec. Room 633-628 - Install OH Electrical	50%	10	5	25-Jan-23 A	07-Feb-23																								
	MEP.D2.3290</																														

QTS_BL00-89 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - 020923 (Submitted to QTS)			00 ALL ACTIVITIES												21-Feb-23 08:46																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	2022														2023														2024																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
							Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
	EQPT.D2.1000	2nd Floor BDF1/2 - Set CRAC's	0%	5	5	08-Feb-23	14-Feb-23																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						

QTS_BL00-89 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - 020923 (Submitted to QTS)			00 ALL ACTIVITIES				21-Feb-23 08:46																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	2022														2023												2024																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
							Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
A2350	L2 Primary Fiber Runs to (4) DCIM IDF Cabinets West	0%	5	5	01-Feb-23	07-Feb-23																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														

QTS_BL00-89 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - 020923 (Submitted to QTS)			00 ALL ACTIVITIES							21-Feb-23 08:46																												
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	2022														2023														2024			
							Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr				
	FRME.D2.1850	2nd Floor DHC MG 2003 - Insulate and Inspect	100%	2	0	11-Jan-23 A	13-Jan-23 A																															
	FRME.D2.1130	2nd Floor DHC MG 2003 - Install Drywall Upper	100%	6	0	16-Jan-23 A	01-Feb-23																															
	FRME.D2.1140	2nd Floor DHC MG 2003 - Vapor Barrier Hang and Tape Drywall	70%	16	5	18-Jan-23 A	07-Feb-23																															
	MEP.D2.1180	2nd Floor DHC MG 2003 - Install OH Mechanical (Plumbing and HVAC)	20%	15	12	23-Jan-23 A	16-Feb-23																															
	FNSH.D2.1080	2nd Floor DHC MG 2003 - Paint	0%	12	12	01-Feb-23	16-Feb-23																															
	FNSH.D2.1630	2nd Floor DHC MG 2003 - Smoke and Fire Spray	0%	12	12	03-Feb-23	21-Feb-23																															
	MEP.D2.1190	2nd Floor DHC MG 2003 - Install OH Electrical	0%	20	20	08-Feb-23	08-Mar-23																															
	FNSH.D2.1090	2nd Floor DHC MG 2003 - Install Finishes	0%	3	3	22-Feb-23	24-Feb-23																															
	Equipment			33	33	17-Feb-23	05-Apr-23																															
	EQPT.D2.1100	2nd Floor DHC MG 2003 - Ducting	0%	4	4	17-Feb-23	23-Feb-23																															
	EQPT.D2.1500	2nd Floor DHC MG 2003 - Install CRAC Units	0%	5	5	03-Mar-23	09-Mar-23																															
	EQPT.D2.1510	2nd Floor DHC MG 2003 - Install HDP Boards	0%	5	5	09-Mar-23	15-Mar-23																															
	EQPT.D2.1830	2nd Floor DHC MG 2003 - Final Connections CRAC Units	0%	15	15	10-Mar-23	30-Mar-23																															
	EQPT.D2.1960	2nd Floor DHC MG 2003 - Pull and Terminate Feeders	0%	15	15	16-Mar-23	05-Apr-23																															
	DH C ROOM 2200			81	69	27-Dec-22 A	09-May-23																															
	Rough-In			81	69	27-Dec-22 A	09-May-23																															
	MEP.D2.1080	2nd Floor DHC R2200 - Install Fire Protection	60%	9	4	27-Dec-22 A	06-Feb-23																															
	FRME.D2.2040	2nd Floor DHC R2200 - VESDA	90%	5	1	27-Dec-22 A	01-Feb-23																															
	FRME.D2.2110	2nd Floor DHC R2200 - Layout and Frame Walls	100%	10	0	27-Dec-22 A	04-Jan-23 A																															
	MEP.D2.1110	2nd Floor DHC R2200 - Install OH Electrical	60%	20	8	09-Jan-23 A	10-Feb-23																															
	FRME.D2.1080	2nd Floor DHC R2200 - Vapor Barrier Hang and Tape Drywall	50%	16	8	11-Jan-23 A	10-Feb-23																															
	MEP.D2.1090	2nd Floor DHC R2200 - In-wall Rough-in Electrical	100%	5	0	13-Jan-23 A	20-Jan-23 A																															
	FRME.D2.2020	2nd Floor DHC R2200 - Install Structurl Grid Drop Support	100%	14	0	16-Jan-23 A	27-Jan-23 A																															
	FRME.D2.2030	2nd Floor DHC R2200 - Install Structural Grid Drops and Main Runs	30%	15	11	30-Jan-23 A	15-Feb-23																															
	FNSH.D2.1040	2nd Floor DHC R2200 - Paint	0%	12	12	01-Feb-23	16-Feb-23																															
	FRME.D2.1840	2nd Floor DHC R2200 - Insulate and Inspect	0%	5	5	01-Feb-23	07-Feb-23																															
	FRME.D2.1070	2nd Floor DHC R2200 - Install Drywall Upper	0%	6	6	13-Feb-23	21-Feb-23																															
	FRME.D2.2050	2nd Floor DHC R2200 - Install Structural Grid Mains and kickers	0%	15	15	15-Feb-23	09-Mar-23																															
	FRME.D2.2060	2nd Floor DHC R2200 - Install Structural Grid Install Intermediats	0%	15	15	09-Mar-23	30-Mar-23																															
	FRME.D2.2070	2nd Floor DHC R2200 - Install Structural Grid ACT Wall angle and Mains	0%	15	15	14-Mar-23	04-Apr-23																															
	FRME.D2.2080	2nd Floor DHC R2200 - Devices dropped	0%	10	10	23-Mar-23	06-Apr-23																															
	FRME.D2.2090	2nd Floor DHC R2200 - Install Lights	0%	15	15	30-Mar-23	20-Apr-23																															
	FRME.D2.2100	2nd Floor DHC R2200 - ACT Dropped Tile	0%	10	10	20-Apr-23	04-May-23																															
	FNSH.D2.1050	2nd Floor DHC R2200 - Install Finishes	0%	3	3	04-May-23	09-May-23																															
	Site Finishes			34	34	01-Feb-23	21-Mar-23																															
	Trash Enclosure			9	9	01-Feb-23	13-Feb-23																															
	FOND.D2.1520	Trash Encl - Dig Footings	0%	1	1	01-Feb-23	01-Feb-23																															
	FOND.D2.1530	Trash Encl - Form Footings	0%	1	1	01-Feb-23	01-Feb-23																															
	FOND.D2.1540	Trash Encl - Install Rebar & Bollards	0%	1	1	02-Feb-23	02-Feb-23																															
	FOND.D2.1550	Trash Encl - Inspect & Pour	0%	1	1	02-Feb-23	02-Feb-23																															
	CONC.D2.1340	Trash Encl - Embeds for Gate	0%	3	3	02-Feb-23	06-Feb-23																															
	SOG.D2.1420	Trash Encl - SOG	0%	2	2	03-Feb-23	06-Feb-23																															
	CONC.D2.1330	Trash Encl - CMU - Trash Enc.	0%	3	3	07-Feb-23	09-Feb-23																															
	CONC.D2.1350	Trash Encl - Grout CMU	0%	1	1	10-Feb-23	10-Feb-23																															
	FNSH.D2.1640	Trash Encl - Install Gate	0%	1	1	13-Feb-23	13-Feb-23																															
	FNSH.D2.1650	Trash Encl - Install Steel Coping	0%	1	1	13-Feb-23	13-Feb-23																															
	FNSH.D2.1660	Trash Encl - Paint	0%	1	1	13-Feb-23	13-Feb-23																															
	Parking Lot			23	23	01-Feb-23	06-Mar-23																															
	FOND.D2.1560	Park. Lot - Rough Grade Parking Lot	0%	2	2	01-Feb-23	02-Feb-23																															
	FNSH.D2.1680	Park. Lot - Landscape Sleeves	0%	3	3	01-Feb-23	03-Feb-23																															
<div><div></div> Remaining Level of Effort</div> <div><div></div> Actual Level of Effort</div> <div><div></div> Secondary Baseline</div> <div><div></div> Actual Work</div> <div><div></div> Remaining Work</div>			<div><div></div> Critical Remaining Work</div> <div><div></div> Milestone</div> <div><div></div> Summary</div>			Page 40 of 82			TASK filter: No Deleted Activities and owner weekly r.			© Oracle Corporation			Data Date: 01-Feb-23			Completion Date: 26-Mar-24																				

QTS_BL00-89 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - 020923 (Submitted to QTS)			00 ALL ACTIVITIES														21-Feb-23 08:46																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	2022														2023														2024																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
							Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
	CONC.D2.1360	Park. Lot - Cut Curbs	0%	2	2	03-Feb-23	06-Feb-23																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												

QTS_BL00-89 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - 020923 (Submitted to QTS)			00 ALL ACTIVITIES										21-Feb-23 08:46																					
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	2022												2023												2024			
							Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr
	FOND.D3.2130	Found L-Q.1 - Survey Formwork	100%	1	0	26-Sep-22 A	12-Oct-22 A																											
	FOND.D3.1880	Found L-Q.1 - Form Foundations (Formwork From A-C)	100%	8	0	27-Sep-22 A	13-Oct-22 A																											
	FOND.D3.1890	Found L-Q.1 - Install Anchor Bolts	100%	8	0	28-Sep-22 A	14-Oct-22 A																											
	FOND.D3.1900	Found L-Q.1 - Install Reinforcement	100%	8	0	28-Sep-22 A	14-Oct-22 A																											
	FOND.D3.1910	Found L-Q.1 - Place Foundations	100%	1	0	30-Sep-22 A	18-Oct-22 A																											
	FOND.D3.1920	Found L-Q.1 - Strip Foundations	100%	2	0	03-Oct-22 A	20-Oct-22 A																											
	FOND.D3.1930	Found L-Q.1 - Backfill Foundations	100%	4	0	03-Oct-22 A	20-Oct-22 A																											
	FOND.D3.1940	Found L-Q.1 - Plinths and Grade Beams	100%	5	0	06-Oct-22 A	24-Oct-22 A																											
	FOND.D3.1870	Found L-Q.1 - Waterproof/Insulate	100%	3	0	24-Oct-22 A	27-Oct-22 A																											
	Grid Q.1-Z			25	0	15-Sep-22 A	23-Nov-22 A																											
	FOND.D3.1950	Grid Q.1-Z - Survey Footing Excavation	100%	1	0	15-Sep-22 A	27-Sep-22 A																											
	FOND.D3.1960	Grid Q.1-Z - Dig Footings	100%	8	0	16-Sep-22 A	28-Sep-22 A																											
	FOND.D3.2140	Grid Q.1-Z - Survey Formwork	100%	1	0	26-Sep-22 A	14-Oct-22 A																											
	FOND.D3.1980	Grid Q.1-Z - Form Foundations (Formwork From C-L)	100%	7	0	28-Sep-22 A	17-Oct-22 A																											
	FOND.D3.1990	Grid Q.1-Z - Install Anchor Bolts	100%	7	0	29-Sep-22 A	17-Oct-22 A																											
	FOND.D3.2000	Grid Q.1-Z - Install Reinforcement	100%	7	0	29-Sep-22 A	17-Oct-22 A																											
	FOND.D3.2010	Grid Q.1-Z - Place Foundations	100%	1	0	30-Sep-22 A	18-Oct-22 A																											
	FOND.D3.2020	Grid Q.1-Z - Strip Foundations	100%	3	0	04-Oct-22 A	20-Oct-22 A																											
	FOND.D3.2040	Grid Q.1-Z - Plinths and Grade Beams	100%	5	0	14-Oct-22 A	11-Nov-22 A																											
	FOND.D3.1970	Grid Q.1-Z - Waterproof/Insulate	100%	3	0	22-Oct-22 A	26-Oct-22 A																											
	FOND.D3.2030	Grid Q.1-Z - Backfill Foundations	100%	3	0	17-Nov-22 A	23-Nov-22 A																											
	DC3 Slab On Grade			37	19	28-Dec-22 A	28-Feb-23																											
	Pour 1 CL A to C			20	0	28-Dec-22 A	19-Jan-23 A																											
	SOG.D3.1430	SOG A-C P1 - Fine Grade CL A to C	100%	3	0	28-Dec-22 A	30-Dec-22 A																											
	SOG.D3.1440	SOG A-C P1 - Edgeforms/Diamonds	100%	2	0	02-Jan-23 A	03-Jan-23 A																											
	SOG.D3.1450	SOG A-C P1 - Vapor Barrier	100%	1	0	04-Jan-23 A	04-Jan-23 A																											
	SOG.D3.1460	SOG A-C P1 - Install reinforcement	100%	3	0	04-Jan-23 A	09-Jan-23 A																											
	SOG.D3.1470	SOG A-C P1 - MEP Final Set	100%	1	0	10-Jan-23 A	10-Jan-23 A																											
	SOG.D3.1480	SOG A-C P1 - Place SOG	100%	1	0	11-Jan-23 A	11-Jan-23 A																											
	SOG.D3.1490	SOG A-C P1 - Cure SOG	100%	5	0	12-Jan-23 A	19-Jan-23 A																											
	Pour 2 CL C to F			20	0	04-Jan-23 A	26-Jan-23 A																											
	SOG.D3.1500	SOG C-F P2 - Fine Grade	100%	3	0	04-Jan-23 A	04-Jan-23 A																											
	SOG.D3.1510	SOG C-F P2 - Edgeforms/Diamonds	100%	2	0	05-Jan-23 A	06-Jan-23 A																											
	SOG.D3.1520	SOG C-F P2 - Vapor Barrier	100%	1	0	09-Jan-23 A	09-Jan-23 A																											
	SOG.D3.1530	SOG C-F P2 - Install reinforcement	100%	3	0	12-Jan-23 A	16-Jan-23 A																											
	SOG.D3.1540	SOG C-F P2 - MEP Final Set	100%	1	0	17-Jan-23 A	17-Jan-23 A																											
	SOG.D3.1550	SOG C-F P2 - Place SOG	100%	1	0	18-Jan-23 A	18-Jan-23 A																											
	SOG.D3.1560	SOG C-F P2 - Cure SOG	100%	5	0	19-Jan-23 A	26-Jan-23 A																											
	Pour 3 CL F to J			23	0	10-Jan-23 A	30-Jan-23 A																											
	SOG.D3.1570	SOG F-K P3 - Fine Grade	100%	3	0	10-Jan-23 A	10-Jan-23 A																											
	SOG.D3.1580	SOG F-K P3 - Edgeforms/Diamonds	100%	2	0	11-Jan-23 A	12-Jan-23 A																											
	SOG.D3.1590	SOG F-K P3 - Vapor Barrier	100%	1	0	13-Jan-23 A	17-Jan-23 A																											
	SOG.D3.1600	SOG F-K P3 - Install reinforcement	100%	3	0	18-Jan-23 A	20-Jan-23 A																											
	SOG.D3.1610	SOG F-K P3 - MEP Final Set	100%	1	0	21-Jan-23 A	21-Jan-23 A																											
	SOG.D3.1620	SOG F-K P3 - Place SOG	100%	1	0	23-Jan-23 A	23-Jan-23 A																											
	SOG.D3.1630	SOG F-K P3 - Cure SOG	100%	5	0	23-Jan-23 A	30-Jan-23 A																											
	Pour 4 CL J to M			10	7	17-Jan-23 A	09-Feb-23																											
	SOG.D3.1640	SOG K-N P4 - Fine Grade	100%	3	0	17-Jan-23 A	19-Jan-23 A																											
	SOG.D3.1650	SOG K-N P4 - Edgeforms/Diamonds	100%	2	0	20-Jan-23 A	23-Jan-23 A																											
</																																		

QTS_BL00-89 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - 020923 (Submitted to QTS)			00 ALL ACTIVITIES													21-Feb-23 08:46																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	2022														2023														2024																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
							Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
	MEP.D3.2600	2nd Floor 2G1/G2 - Rough-in Electric	0%	8	8	01-Feb-23	10-Feb-23																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				

QTS_BL00-89 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - 020923 (Submitted to QTS)			00 ALL ACTIVITIES										21-Feb-23 08:46																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	2022														2023												2024																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
							Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
	MEP.D3.3781	1st Floor IDF #350 & #353- Install OH Mechanical (HVAC) (28 NOV)	0%	15	15	14-Feb-23	07-Mar-23																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							

QTS_BL00-89 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - 020923 (Submitted to QTS)			00 ALL ACTIVITIES														21-Feb-23 08:46																						
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	2022														2023														2024				
							Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr					
	BDF West Rough-In		85	85	01-Feb-23	01-Jun-23															01-Jun-23, BDF West Rough-In																		
	BDFW.D3.1010	2nd Floor BDF1/2 - Layout and Frame Walls	0%	10	10	01-Feb-23	14-Feb-23															2nd Floor BDF1/2 - Layout and Frame Walls																	
	BDFW.D3.1020	2nd Floor BDF1/2 - Install Fire Alarm	0%	5	5	01-Feb-23*	07-Feb-23															2nd Floor BDF1/2 - Install Fire Alarm																	
	BDFW.D3.1040	2nd Floor BDF1/2 - Structural Grid Drop Support	0%	0	0	02-Feb-23	02-Feb-23															2nd Floor BDF1/2 - Structural Grid Drop Support																	
	BDFW.D3.1050	2nd Floor BDF1/2 - VESDA	0%	5	5	08-Feb-23	14-Feb-23															2nd Floor BDF1/2 - VESDA																	
	BDFW.D3.1030	2nd Floor BDF1/2 - In-wall Rough-in Electrical	0%	5	5	15-Feb-23	22-Feb-23															2nd Floor BDF1/2 - In-wall Rough-in Electrical																	
	BDFW.D3.1060	2nd Floor BDF1/2 - Insulate and Inspect	0%	2	2	17-Feb-23	21-Feb-23															2nd Floor BDF1/2 - Insulate and Inspect																	
	BDFW.D3.1070	2nd Floor BDF1/2 - Install OH Mechanical (HVAC)	0%	15	15	02-Mar-23	22-Mar-23															2nd Floor BDF1/2 - Install OH Mechanical (HVAC)																	
	BDFW.D3.1080	2nd Floor BDF1/2 - Drops and Kickers	0%	10	10	09-Mar-23	22-Mar-23															2nd Floor BDF1/2 - Drops and Kickers																	
	BDFW.D3.1090	2nd Floor BDF1/2 - Install Drywall Critical Rooms	0%	12	12	13-Mar-23	28-Mar-23															2nd Floor BDF1/2 - Install Drywall Critical Rooms																	
	BDFW.D3.1100	2nd Floor BDF1/2 - Vapor Barrier Hang and Tape Drywall	0%	12	12	13-Mar-23	28-Mar-23															2nd Floor BDF1/2 - Vapor Barrier Hang and Tape Drywall																	
	BDFW.D3.1110	2nd Floor BDF1/2 - Install OH Mechanical (Plumbing)	0%	5	5	14-Mar-23	20-Mar-23															2nd Floor BDF1/2 - Install OH Mechanical (Plumbing)																	
	BDFW.D3.1120	2nd Floor BDF1/2 - Paint	0%	5	5	16-Mar-23	22-Mar-23															2nd Floor BDF1/2 - Paint																	
	BDFW.D3.1130	2nd Floor BDF1/2 - Smoke & Fire Spray	0%	8	8	20-Mar-23	29-Mar-23															2nd Floor BDF1/2 - Smoke & Fire Spray																	
	BDFW.D3.1140	2nd Floor BDF1/2 - Install OH Electrical	0%	10	10	21-Mar-23	03-Apr-23															2nd Floor BDF1/2 - Install OH Electrical																	
	BDFW.D3.1150	2nd Floor BDF1/2 - Install Structural Grid	0%	10	10	04-Apr-23	17-Apr-23															2nd Floor BDF1/2 - Install Structural Grid																	
	BDFW.D3.1160	2nd Floor BDF1/2 - Wall angle	0%	10	10	18-Apr-23	01-May-23															2nd Floor BDF1/2 - Wall angle																	
	BDFW.D3.1170	2nd Floor BDF1/2 - Devices dropped	0%	10	10	01-May-23	12-May-23															2nd Floor BDF1/2 - Devices dropped																	
	BDFW.D3.1180	2nd Floor BDF1/2 - Drop Tile	0%	10	10	15-May-23	26-May-23															2nd Floor BDF1/2 - Drop Tile																	
	BDFW.D3.1190	2nd Floor BDF1/2 - Install Finishes	0%	3	3	30-May-23	01-Jun-23															2nd Floor BDF1/2 - Install Finishes																	
	BDF West Mechanical Room 643 - 639		36	36	01-Feb-23	23-Mar-23															23-Mar-23, BDF West Mechanical Room 643 - 639																		
	BDFWM.D3.1000	2nd Floor BDF West Mec. Room 643-639- Layout and Frame Walls	0%	10	10	01-Feb-23	14-Feb-23															2nd Floor BDF West Mec. Room 643-639- Layout and Frame Walls																	
	BDFWM.D3.1010	2nd Floor BDF West Mec. Room 643-639- Install Fire Protection	0%	10	10	01-Feb-23*	14-Feb-23															2nd Floor BDF West Mec. Room 643-639- Install Fire Protection																	
	BDFWM.D3.1040	2nd Floor BDF West Mec. Room 643-639- Install OH Mechanical (HVAC) (;	0%	15	15	03-Feb-23	24-Feb-23															2nd Floor BDF West Mec. Room 643-639- Install OH Mechanical (HVAC) (;																	
	BDFWM.D3.1050	2nd Floor BDF West Mec. Room 643-639- Install OH Mechanical (Plumbing)	0%	5	5	03-Feb-23	09-Feb-23															2nd Floor BDF West Mec. Room 643-639- Install OH Mechanical (Plumbing)																	
	BDFWM.D3.1080	2nd Floor BDF West Mec. Room 643-639- In-wall Rough-in Electrical	0%	5	5	15-Feb-23	22-Feb-23															2nd Floor BDF West Mec. Room 643-639- In-wall Rough-in Electrical																	
	BDFWM.D3.1090	2nd Floor BDF West Mec. Room 643-639- Insulate and Inspect	0%	0	0	15-Feb-23	15-Feb-23															2nd Floor BDF West Mec. Room 643-639- Insulate and Inspect																	
	BDFWM.D3.1100	2nd Floor BDF West Mec. Room 643-639- VESDA	0%	5	5	15-Feb-23	22-Feb-23															2nd Floor BDF West Mec. Room 643-639- VESDA																	
	BDFWM.D3.1140	2nd Floor BDF West Mec. Room 643-639- Install Drywall	0%	12	12	23-Feb-23	10-Mar-23															2nd Floor BDF West Mec. Room 643-639- Install Drywall																	
	BDFWM.D3.1150	2nd Floor BDF West Mec. Room 643-639- Vapor Barrier Hang and Tape Dr	0%	12	12	23-Feb-23	10-Mar-23															2nd Floor BDF West Mec. Room 643-639- Vapor Barrier Hang and Tape Dr																	
	BDFWM.D3.1180	2nd Floor BDF West Mec. Room 643-639- Paint	0%	5	5	28-Feb-23	06-Mar-23															2nd Floor BDF West Mec. Room 643-639- Paint																	
	BDFWM.D3.1200	2nd Floor BDF West Mec. Room 643-639- Smoke & Fire Spray and BOW C	0%	10	10	02-Mar-23	15-Mar-23															2nd Floor BDF West Mec. Room 643-639- Smoke & Fire Spray and BOW C																	
	BDFWM.D3.1220	2nd Floor BDF West Mec. Room 643-639- Install OH Electrical	0%	10	10	07-Mar-23	20-Mar-23															2nd Floor BDF West Mec. Room 643-639- Install OH Electrical																	
	BDFWM.D3.1240	2nd Floor BDF West Mec. Room 643-639- Install Finishes	0%	3	3	21-Mar-23	23-Mar-23															2nd Floor BDF West Mec. Room 643-639- Install Finishes																	
	BDF West Mechanical Room 644 - 638		36	36	01-Feb-23	23-Mar-23															23-Mar-23, BDF West Mechanical Room 644 - 638																		
	BDFWM.D3.1020	2nd Floor BDF West Mec. Room 644-638- Layout and Frame Walls	0%	10	10	01-Feb-23	14-Feb-23															2nd Floor BDF West Mec. Room 644-638- Layout and Frame Walls																	
	BDFWM.D3.1030	2nd Floor BDF West Mec. Room 644-638- Install Fire Protection	0%	10	10	01-Feb-23*	14-Feb-23															2nd Floor BDF West Mec. Room 644-638- Install Fire Protection																	
	BDFWM.D3.1060	2nd Floor BDF West Mec. Room 644-638- Install OH Mechanical (HVAC) (;	0%	15	15	03-Feb-23	24-Feb-23															2nd Floor BDF West Mec. Room 644-638- Install OH Mechanical (HVAC) (;																	
	BDFWM.D3.1070	2nd Floor BDF West Mec. Room 644-638- Install OH Mechanical (Plumbing)	0%	5	5	03-Feb-23	09-Feb-23															2nd Floor BDF West Mec. Room 644-638- Install OH Mechanical (Plumbing)																	
	BDFWM.D3.1110	2nd Floor BDF West Mec. Room 644-638- In-wall Rough-in Electrical	0%	5	5	15-Feb-23	22-Feb-23															2nd Floor BDF West Mec. Room 644-638- In-wall Rough-in Electrical																	
	BDFWM.D3.1120	2nd Floor BDF West Mec. Room 644-638- Insulate and Inspect	0%	0	0	15-Feb-23	15-Feb-23															2nd Floor BDF West Mec. Room 644-638- Insulate and Inspect																	
	BDFWM.D3.1130	2nd Floor BDF West Mec. Room 644-638- VESDA	0%	5	5	15-Feb-23	22-Feb-23															2nd Floor BDF West Mec. Room 644-638- VESDA																	
	BDFWM.D3.1160	2nd Floor BDF West Mec. Room 644-638- Install Drywall	0%	12	12	23-Feb-23	10-Mar-23															2nd Floor BDF West Mec. Room 644-638- Install Drywall																	
	BDFWM.D3.1170	2nd Floor BDF West Mec. Room 644-638- Vapor Barrier Hang and Tape Dr	0%	12	12	23-Feb-23	10-Mar-23															2nd Floor BDF West Mec. Room 644-638- Vapor Barrier Hang and Tape Dr																	
	BDFWM.D3.1190	2nd Floor BDF West Mec. Room 644-638- Paint	0%	5	5	28-Feb-23	06-Mar-23															2nd Floor BDF West Mec. Room 644-638- Paint																	
	BDFWM.D3.1210	2nd Floor BDF West Mec. Room 644-638- Smoke & Fire Spray and BOW C	0%	10	10	02-Mar-23	15-Mar-23															2nd Floor BDF West Mec. Room 644-638- Smoke & Fire Spray and BOW C																	
	BDFWM.D3.1230	2nd Floor BDF West Mec. Room 644-638- Install OH Electrical	0%	10	10	07-Mar-23	20-Mar-23															2nd Floor BDF West Mec. Room 644-638- Install OH Electrical																	
	BDFWM.D3.1250	2nd Floor BDF West Mec. Room 644-638- Install Finishes	0%	3	3	21-Mar-23	23-Mar-23															2nd Floor BDF West Mec. Room 644-638- Install Finishes																	
	Equipment		32	32	23-Mar-23	05-May-23															05-May-23, Equipment																		
	EQPT.D3.1011	2nd Floor BDF1/2 - Install HDP Panels	0%	10	10	23-Mar-23	05-Apr-23															2nd Floor BDF1/2 - Install HDP Panels																	
<div><div></div> Remaining Level of Effort</div> <div><div></div> Actual Level of Effort</div> <div><div></div> Secondary Baseline</div> <div><div></div> Actual Work</div> <div><div></div> Remaining Work</div>			<div><div></div> Critical Remaining Work</div> <div><div></div> Milestone</div> <div><div></div> Summary</div>			Page 59 of 82			TASK filter: No Deleted Activities and owner weekly r.			© Oracle Corporation			Data Date: 01-Feb-23			Completion Date: 26-Mar-24																					

QTS_BL00-89 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - 020923 (Submitted to QTS)			00 ALL ACTIVITIES														21-Feb-23 08:46																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	2022														2023														2024																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
							Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
	PCST.D5.1280	Precast - CL 1 to 8 - True North	0%	4	4	18-May-23	23-May-23																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										

QTS_BL00-89 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - 020923 (Submitted to QTS)			00 ALL ACTIVITIES														21-Feb-23 08:47																					
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	2022														2023														2024			
							Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr				
MPOE/BDF			86	86	05-Apr-23	02-Aug-23															02-Aug-23, MPOE/BDF																	
MEP74	MPOE/BDF - Rough In Roof MEP	0%	5	5	05-Apr-23	11-Apr-23															MPOE/BDF - Rough In Roof MEP																	
EQPT.D5.3930	MPOE/BDF - Set Rooftop ACCU Equipment	0%	5	5	12-Jul-23	19-Jul-23															MPOE/BDF - Set Rooftop ACCU Equipment																	
EQPT.D5.3940	MPOE/BDF - Pull and Terminate ACCU Feeders	0%	5	5	19-Jul-23	26-Jul-23															MPOE/BDF - Pull and Terminate ACCU Feeders																	
EQPT.D5.3950	MPOE/BDF - Mechanical ACCU Final Connections	0%	5	5	26-Jul-23	02-Aug-23															MPOE/BDF - Mechanical ACCU Final Connections																	
DH A - B			91	91	23-Mar-23	27-Jul-23															27-Jul-23, DHA - B																	
MEP54	DH A/B - Rough In Roof MEP	0%	5	5	23-Mar-23	29-Mar-23															DH A/B - Rough In Roof MEP																	
EQPT.D5.3880	DH A/B - Set Rooftop ACCU Equipment	0%	5	5	07-Jul-23	13-Jul-23															DH A/B - Set Rooftop ACCU Equipment																	
EQPT.D5.3890	DH A/B - Pull and Terminate ACCU Feeders	0%	5	5	14-Jul-23	20-Jul-23															DH A/B - Pull and Terminate ACCU Feeders																	
EQPT.D5.3050	Mechanical ACCU Final Connections DH AB	0%	5	5	21-Jul-23	27-Jul-23															Mechanical ACCU Final Connections DH AB																	
DH C - D			76	76	13-Apr-23	27-Jul-23															27-Jul-23, DH C - D																	
MEP64	DH C/D - Rough In Roof MEP	0%	5	5	13-Apr-23	19-Apr-23															DH C/D - Rough In Roof MEP																	
EQPT.D5.3900	DH C/D - Set Rooftop ACCU Equipment	0%	5	5	07-Jul-23	13-Jul-23															DH C/D - Set Rooftop ACCU Equipment																	
EQPT.D5.3910	DH C/D - Pull and Terminate ACCU Feeders	0%	5	5	14-Jul-23	20-Jul-23															DH C/D - Pull and Terminate ACCU Feeders																	
EQPT.D5.3920	DH C/D - Mechanical ACCU Final Connections	0%	5	5	21-Jul-23	27-Jul-23															DH C/D - Mechanical ACCU Final Connections																	
Equipment Yard			92	92	02-Mar-23	11-Jul-23															11-Jul-23, Equipment Yard																	
Medium Voltage Ductbank			55	55	02-Mar-23	17-May-23															17-May-23, Medium Voltage Ductbank																	
Sequence 1			20	20	02-Mar-23	29-Mar-23															29-Mar-23, Sequence 1																	
EXCV.D5.1410	Excavate Medium Voltage Underground - Sequence 1	0%	4	4	02-Mar-23	07-Mar-23															Excavate Medium Voltage Underground - Sequence 1																	
MVDP.D5.1140	Install Medium Voltage Underground - Sequence 1	0%	8	8	08-Mar-23	17-Mar-23															Install Medium Voltage Underground - Sequence 1																	
MVDP.D5.1210	Backfill Medium Voltage Underground - Sequence 1	0%	8	8	20-Mar-23	29-Mar-23															Backfill Medium Voltage Underground - Sequence 1																	
Sequence 2			21	21	09-Mar-23	06-Apr-23															06-Apr-23, Sequence 2																	
EXCV.D5.1420	Excavate Medium Voltage Underground - Sequence 2	0%	3	3	09-Mar-23	13-Mar-23															Excavate Medium Voltage Underground - Sequence 2																	
MVDP.D5.1150	Install Medium Voltage Underground - Sequence 2	0%	8	8	20-Mar-23	29-Mar-23															Install Medium Voltage Underground - Sequence 2																	
EXCV.D5.1480	Backfill Medium Voltage Underground - Sequence 2	0%	6	6	30-Mar-23	06-Apr-23															Backfill Medium Voltage Underground - Sequence 2																	
Sequence 3			20	20	23-Mar-23	19-Apr-23															19-Apr-23, Sequence 3																	
EXCV.D5.1430	Excavate Medium Voltage Underground - Sequence 3	0%	4	4	23-Mar-23	28-Mar-23															Excavate Medium Voltage Underground - Sequence 3																	
MVDP.D5.1160	Install Medium Voltage Underground - Sequence 3	0%	8	8	29-Mar-23	07-Apr-23															Install Medium Voltage Underground - Sequence 3																	
EXCV.D5.1490	Backfill Medium Voltage Underground - Sequence 3	0%	8	8	10-Apr-23	19-Apr-23															Backfill Medium Voltage Underground - Sequence 3																	
Sequence 4			36	36	29-Mar-23	17-May-23															17-May-23, Sequence 4																	
EXCV.D5.1440	Excavate Medium Voltage Underground - Sequence 4	0%	10	10	29-Mar-23	11-Apr-23															Excavate Medium Voltage Underground - Sequence 4																	
MVDP.D5.1170	Install Medium Voltage Underground - Sequence 4	0%	14	14	12-Apr-23	01-May-23															Install Medium Voltage Underground - Sequence 4																	
EXCV.D5.1500	Backfill Medium Voltage Underground - Sequence 4	0%	12	12	02-May-23	17-May-23															Backfill Medium Voltage Underground - Sequence 4																	
Equipment Yard Pads and Set Equipment			57	57	20-Apr-23	11-Jul-23															11-Jul-23, Equipment Yard Pads and Set Equipment																	
House			20	20	09-May-23	06-Jun-23															06-Jun-23, House																	
EXCV.D5.1180	Yard House - Excavation Transformer Foundations	0%	2	2	09-May-23	10-May-23															Yard House - Excavation Transformer Foundations																	
CONC.D5.3000	Yard House - Form Transformer Foundations DH AB	0%	2	2	10-May-23	11-May-23															Yard House - Form Transformer Foundations DH AB																	
CONC.D5.3020	Yard House - Rebar Transformer Foundations	0%	2	2	11-May-23	12-May-23															Yard House - Rebar Transformer Foundations																	
CONC.D5.3010	Yard House - Pour Transformer Foundations	0%	1	1	15-May-23	15-May-23															Yard House - Pour Transformer Foundations																	
CONC.D5.3030	Yard House - Cure Transformer Foundations	0%	5	5	16-May-23	22-May-23															Yard House - Cure Transformer Foundations																	
EQPT.D5.2210	Yard House - Set Transformers	0%	5	5	23-May-23	30-May-23															Yard House - Set Transformers																	
EQPT.D5.2220	Yard House - Pull and Terminate Transformers	0%	5	5	31-May-23	06-Jun-23															Yard House - Pull and Terminate Transformers																	
MPOE/BDF Pads and Set Equipment			28	28	20-Apr-23	30-May-23															30-May-23, MPOE/BDF Pads and Set Equipment																	
SURV.D5.1060	Survey MPOE/BDF Equipment Foundations	0%	1	1	20-Apr-23	20-Apr-23															Survey MPOE/BDF Equipment Foundations																	
Pod Pads and Set Equipment			25	25	21-Apr-23	25-May-23															25-May-23, Pod Pads and Set Equipment																	
EXCV.D5.1320	Yard MPOE/BDF - Excavate UPS Pod Foundations	0%	2	2	21-Apr-23	24-Apr-23															Yard MPOE/BDF - Excavate UPS Pod Foundations																	
CONC.D5.1940	Yard MPOE/BDF - Form UPS Pod Foundations MPOE BDF	0%	2	2	24-Apr-23	25-Apr-23															Yard MPOE/BDF - Form UPS Pod Foundations MPOE BDF																	
CONC.D5.1960	Yard MPOE/BDF - Rebar UPS Pod Foundations	0%	2	2	25-Apr-23	26-Apr-23															Yard MPOE/BDF - Rebar UPS Pod Foundations																	
CONC.D5.1950	Yard MPOE/BDF - Pour UPS Pod Foundations	0%	3	3	27-Apr-23	01-May-23															Yard MPOE/BDF - Pour UPS Pod Foundations																	
CONC.D5.1970	Yard MPOE/BDF - Cure UPS Pod Foundations	0%	5	5	02-May-23	08-May-23															Yard MPOE/BDF - Cure UPS Pod Foundations																	

Remaining Level of Effort

Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 70 of 82

TASK filter: No Deleted Activities and owner weekly r.

© Oracle Corporation

Data Date: 01-Feb-23

Completion Date: 26-Mar-24

QTS_BL00-89 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - 020923 (Submitted to QTS)			00 ALL ACTIVITIES													21-Feb-23 08:47																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	2022														2023														2024																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
							Jan	F	M	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	J	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
	MEP.D5.3050	2nd Floor DHB MG 2002 - In-wall Rough-in Electrical	0%	3	3	10-Apr-23	12-Apr-23																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										

