

QTS_BL00-38 - QTS HIL2 DC2, DC3, DC5 Construction Schedule			00 ALL ACTIVITIES							15-Sep-22 16:18																															
#	Activity ID	Activity Name	OD	RD	% Complete	Start	Finish	BL Project Start	BL Project Finish	2022														2023														2024			
										O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	
152		Pour 2 C - F.4	10	10		20-Sep-22	03-Oct-22	02-Sep-22	15-Sep-22																																
153	SOMD.D2.1060	SOMD C-F.4 P2 - MEP	2	2	0%	20-Sep-22	21-Sep-22	02-Sep-22	06-Sep-22																																
154	SOMD.D2.1070	SOMD C-F.4 P2 - Edgeforms/Embeds	2	2	0%	23-Sep-22	26-Sep-22	07-Sep-22	08-Sep-22																																
155	SOMD.D2.1080	SOMD C-F.4 P2 - Install Reinforcement	3	3	0%	27-Sep-22	29-Sep-22	09-Sep-22	13-Sep-22																																
156	SOMD.D2.1090	SOMD C-F.4 P2 - MEP Final	1	1	0%	30-Sep-22	30-Sep-22	14-Sep-22	14-Sep-22																																
157	SOMD.D2.1100	SOMD C-F.4 P2 - Place Slab	1	1	0%	03-Oct-22	03-Oct-22	15-Sep-22	15-Sep-22																																
158		Pour 3 F.4 - J.8	9	9		29-Sep-22	12-Oct-22	09-Sep-22	20-Sep-22																																
159	SOMD.D2.1110	SOMD F.4-J.8 P3 - MEP	2	2	0%	29-Sep-22	30-Sep-22	19-Sep-22	20-Sep-22																																
160	SOMD.D2.1120	SOMD F.4-J.8 P3 - Edgeforms/Embeds	2	2	0%	03-Oct-22	04-Oct-22	09-Sep-22	12-Sep-22																																
161	SOMD.D2.1130	SOMD F.4-J.8 P3 - Install Reinforcement	3	3	0%	05-Oct-22	07-Oct-22	14-Sep-22	16-Sep-22																																
162	SOMD.D2.1140	SOMD F.4-J.8 P3 - MEP Final	1	1	0%	11-Oct-22	11-Oct-22	19-Sep-22	19-Sep-22																																
163	SOMD.D2.1150	SOMD F.4-J.8 P3 - Place Slab	1	1	0%	12-Oct-22	12-Oct-22	20-Sep-22	20-Sep-22																																
164		Pour 4 J.8 - M.5	13	13		03-Oct-22	20-Oct-22	23-Sep-22	03-Oct-22																																
165	SOMD.D2.1160	SOMD J.8-M.5 P4 - MEP	2	2	0%	03-Oct-22	04-Oct-22	23-Sep-22	26-Sep-22																																
166	SOMD.D2.1170	SOMD J.8-M.5 P4 - Edgeforms/Embeds	2	2	0%	07-Oct-22	11-Oct-22	23-Sep-22	26-Sep-22																																
167	SOMD.D2.1180	SOMD J.8-M.5 P4 - Install Reinforcement	3	3	0%	14-Oct-22	18-Oct-22	27-Sep-22	29-Sep-22																																
168	SOMD.D2.1190	SOMD J.8-M.5 P4 - MEP Final	1	1	0%	19-Oct-22	19-Oct-22	30-Sep-22	30-Sep-22																																
169	SOMD.D2.1200	SOMD J.8-M.5 P4 - Place Slab	1	1	0%	20-Oct-22	20-Oct-22	03-Oct-22	03-Oct-22																																
170		Grid L - Q.1	17	17		05-Oct-22	28-Oct-22	03-Oct-22	12-Oct-22																																
171		Pour 5 M.5 - Q	17	17		05-Oct-22	28-Oct-22	03-Oct-22	12-Oct-22																																
172	SOMD.D2.1210	SOMD M.5-Q P5 - MEP	2	2	0%	05-Oct-22	06-Oct-22	03-Oct-22	04-Oct-22																																
173	SOMD.D2.1220	SOMD M.5-Q P5 - Edgeforms/Embeds	2	2	0%	14-Oct-22	17-Oct-22	03-Oct-22	04-Oct-22																																
174	SOMD.D2.1230	SOMD M.5-Q P5 - Install Reinforcement	3	3	0%	24-Oct-22	26-Oct-22	05-Oct-22	07-Oct-22																																
175	SOMD.D2.1240	SOMD M.5-Q P5 - MEP Final	1	1	0%	27-Oct-22	27-Oct-22	11-Oct-22	11-Oct-22																																
176	SOMD.D2.1250	SOMD M.5-Q P5 - Place Slab	1	1	0%	28-Oct-22	28-Oct-22	12-Oct-22	12-Oct-22																																
177		Grid Q.1 - Z	42	42		17-Oct-22	16-Dec-22	17-Oct-22	05-Dec-22																																
178		Pour 6 Q - T.3	16	16		17-Oct-22	07-Nov-22	17-Oct-22	25-Oct-22																																
179	SOMD.D2.1270	SOMD Q-T.3 P6 - MEP	2	2	0%	17-Oct-22	18-Oct-22	17-Oct-22	18-Oct-22																																
180	SOMD.D2.1280	SOMD Q-T.3 P6 - Edgeforms/Embeds	2	2	0%	25-Oct-22	26-Oct-22	17-Oct-22	18-Oct-22																																
181	SOMD.D2.1290	SOMD Q-T.3 P6 - Install Reinforcement	3	3	0%	01-Nov-22	03-Nov-22	19-Oct-22	21-Oct-22																																
182	SOMD.D2.1300	SOMD Q-T.3 P6 - MEP Final	1	1	0%	04-Nov-22	04-Nov-22	24-Oct-22	24-Oct-22																																
183	SOMD.D2.1310	SOMD Q-T.3 P6 - Place Slab	1	1	0%	07-Nov-22	07-Nov-22	25-Oct-22	25-Oct-22																																
184		Pour 7 T.3 - W.3	26	26		24-Oct-22	01-Dec-22	19-Oct-22	16-Nov-22																																
185	SOMD.D2.1320	SOMD T.3-W.3 P7 - MEP	2	2	0%	24-Oct-22	25-Oct-22	19-Oct-22	20-Oct-22																																
186	SOMD.D2.1330	SOMD T.3-W.3 P7 - Edgeforms/Embeds	2	2	0%	21-Nov-22	22-Nov-22	07-Nov-22	08-Nov-22																																
187	SOMD.D2.1340	SOMD T.3-W.3 P7 - Install Reinforcement	3	3	0%	23-Nov-22	29-Nov-22	09-Nov-22	14-Nov-22																																
188	SOMD.D2.1350	SOMD T.3-W.3 P7 - MEP Final	1	1	0%	30-Nov-22	30-Nov-22	15-Nov-22	15-Nov-22																																
189	SOMD.D2.1360	SOMD T.3-W.3 P7 - Place Slab	1	1	0%	01-Dec-22	01-Dec-22	16-Nov-22	16-Nov-22																																
190		Pour 8 W.3 - Z	35	35		26-Oct-22	16-Dec-22	21-Oct-22	05-Dec-22																																
191	SOMD.D2.1370	SOMD W.3-Z P8 - MEP	2	2	0%	26-Oct-22	27-Oct-22	21-Oct-22	24-Oct-22																																
192	SOMD.D2.1380	SOMD W.3-Z P8 - Edgeforms/Embeds	2	2	0%	06-Dec-22	07-Dec-22	21-Nov-22	22-Nov-22																																
193	SOMD.D2.1390	SOMD W.3-Z P8 - Install Reinforcement	3	3	0%	12-Dec-22	14-Dec-22	29-Nov-22	01-Dec-22																																
194	SOMD.D2.1400	SOMD W.3-Z P8 - MEP Final	1	1	0%	15-Dec-22	15-Dec-22	02-Dec-22	02-Dec-22																																
195	SOMD.D2.1410	SOMD W.3-Z P8 - Place Slab	1	1	0%	16-Dec-22	16-Dec-22	05-Dec-22	05-Dec-22																																
196		Steel	96	81		15-Aug-22 A	05-Jan-23	15-Aug-22	13-Jan-23																																
197		Steel Erection	56	38		15-Aug-22 A	21-Oct-22	15-Aug-22	17-Oct-22																																
198		Steel Erection 11-12 (CL A - CL C)	10	0		15-Aug-22 A	03-Sep-22 A	15-Aug-22	22-Aug-22																																
199	ERCT.D2.1000	Erect Steel CL A to C - Sequence 11-12	5	0	100%	15-Aug-22 A	20-Aug-22 A	15-Aug-22	17-Aug-22																																
200	ERCT.D2.1240	Erect Steel CL A to C - Bolt-Up, Decking, Shear Studs, Roof Equip Supports Seq 11 - 12	7	0	100%	19-Aug-22 A	02-Sep-22 A																																		
201	ERCT.D2.1070	Erect Steel CL A to C - Turnover Sequence 11-12	1	0	100%	03-Sep-22 A	03-Sep-22 A	18-Aug-22	22-Aug-22																																
202		Steel Erection 21-31 (CL C - CL E)	14	1		22-Aug-22 A	08-Sep-22	23-Aug-22	26-Aug-22																																
<div><div></div> Remaining Level of Effort</div> <div><div></div> Actual Level of Effort</div> <div><div></div> Project Baseline Bar</div> <div><div></div> Secondary Baseline</div> <div><div></div> Actual Work</div> <div><div></div> Remaining Work</div> <div><div></div> Critical Remaining Work</div> <div><div></div> Milestone</div> <div><div></div> Milestone</div>			Page 4 of 19			TASK filter: under wbs. © Oracle Corporation			Data Date: 07-Sep-22 Completion Date: 26-Feb-24																																

QTS_BL00-38 - QTS HIL2 DC2, DC3, DC5 Construction Schedule			00 ALL ACTIVITIES							15-Sep-22 16:18																				
#	Activity ID	Activity Name	OD	RD	% Complete	Start	Finish	BL Project Start	BL Project Finish																					
										O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
254	PCST.D2.1090	Precast - CL Z to Q - East Elevation	3	3	0%	03-Jan-23	05-Jan-23	11-Jan-23	13-Jan-23	Precast - CL Z to Q - East Elevation																				
255	Glazing and Metal Paneling		41	41		09-Dec-22	07-Feb-23	19-Dec-22	15-Feb-23																					
256	GZMP.D2.1010	Metal Paneling - S Elevation	15	15	0%	09-Dec-22	30-Dec-22	19-Dec-22	10-Jan-23	Metal Paneling - S Elevation																				
257	GZMP.D2.1030	Precast Field Verification for Glazing	1	1	0%	09-Dec-22	09-Dec-22	19-Dec-22	19-Dec-22	Precast Field Verification for Glazing																				
258	GZMP.D2.1000	Install Glazing - S Elevation CL-8 to CL-1	15	15	0%	11-Jan-23	31-Jan-23	19-Jan-23	08-Feb-23	Install Glazing - S Elevation CL-8 to CL-1																				
259	GZMP.D2.1020	Install Glazing - W Elevation CL-C to CL-A	5	5	0%	01-Feb-23	07-Feb-23	09-Feb-23	15-Feb-23	Install Glazing - W Elevation CL-C to CL-A																				
260	Roof		99	99		08-Sep-22	01-Feb-23	29-Aug-22	23-Jan-23																					
261	CL A to CL C		99	99		08-Sep-22	01-Feb-23	29-Aug-22	29-Dec-22																					
262	ROOF.D2.1030	Roof A-C - Temp Roof	2	2	0%	08-Sep-22	12-Sep-22	29-Aug-22	30-Aug-22	Roof A-C - Temp Roof																				
263	ROOF.D2.1040	Roof A-C - Foam Insulation	5	5	0%	12-Sep-22	19-Sep-22	31-Aug-22	07-Sep-22	Roof A-C - Foam Insulation																				
264	ROOF.D2.1050	Roof A-C - Install Roofing Material	5	5	0%	19-Sep-22	26-Sep-22	08-Sep-22	14-Sep-22	Roof A-C - Install Roofing Material																				
265	ROOF.D2.1060	Roof A-C - Interior Wall Covering	5	5	0%	07-Dec-22	13-Dec-22	15-Dec-22	21-Dec-22	Roof A-C - Interior Wall Covering																				
266	ROOF.D2.1070	Roof A-C - Wall Cap	5	5	0%	14-Dec-22	20-Dec-22	22-Dec-22	29-Dec-22	Roof A-C - Wall Cap																				
267	ROOF.D2.1000	Roof A-C - Install Curbs	3	3	0%	25-Jan-23	27-Jan-23	21-Nov-22	23-Nov-22	Roof A-C - Install Curbs																				
268	ROOF.D2.1010	Roof A-C - Roof Penetrations	3	3	0%	30-Jan-23	01-Feb-23	28-Nov-22	30-Nov-22	Roof A-C - Roof Penetrations																				
269	ROOF.D2.1020	Roof A-C - Inspect/Punch/QAQC	1	1	0%	01-Feb-23	01-Feb-23	30-Nov-22	30-Nov-22	Roof A-C - Inspect/Punch/QAQC																				
270	CL C to CL L		68	68		15-Sep-22	23-Dec-22	02-Sep-22	04-Jan-23																					
271	ROOF.D2.1080	Roof C-L - Install Curbs	3	3	0%	15-Sep-22	19-Sep-22	02-Sep-22	07-Sep-22	Roof C-L - Install Curbs																				
272	ROOF.D2.1110	Roof C-L - Temp Roof	5	5	0%	19-Sep-22	23-Sep-22	09-Sep-22	15-Sep-22	Roof C-L - Temp Roof																				
273	ROOF.D2.1090	Roof C-L - Roof Penetrations	3	3	0%	20-Sep-22	22-Sep-22	08-Sep-22	12-Sep-22	Roof C-L - Roof Penetrations																				
274	ROOF.D2.1100	Roof C-L - Inspect/Punch/QAQC	1	1	0%	22-Sep-22	22-Sep-22	12-Sep-22	12-Sep-22	Roof C-L - Inspect/Punch/QAQC																				
275	ROOF.D2.1120	Roof C-L - Foam Insulation	5	5	0%	26-Sep-22	30-Sep-22	16-Sep-22	22-Sep-22	Roof C-L - Foam Insulation																				
276	ROOF.D2.1130	Roof C-L - Roofing Material	5	5	0%	03-Oct-22	07-Oct-22	23-Sep-22	29-Sep-22	Roof C-L - Roofing Material																				
277	ROOF.D2.1140	Roof C-L - Interior Wall Covering	5	5	0%	12-Dec-22	16-Dec-22	20-Dec-22	27-Dec-22	Roof C-L - Interior Wall Covering																				
278	ROOF.D2.1150	Roof C-L - Wall Cap	5	5	0%	19-Dec-22	23-Dec-22	28-Dec-22	04-Jan-23	Roof C-L - Wall Cap																				
279	CL L to CL Q		59	59		03-Oct-22	29-Dec-22	23-Sep-22	09-Jan-23																					
280	ROOF.D2.1160	Roof L-Q - Install Curbs	3	3	0%	03-Oct-22	05-Oct-22	23-Sep-22	27-Sep-22	Roof L-Q - Install Curbs																				
281	ROOF.D2.1190	Roof L-Q - Temp Roof	5	5	0%	05-Oct-22	12-Oct-22	03-Oct-22	07-Oct-22	Roof L-Q - Temp Roof																				
282	ROOF.D2.1170	Roof L-Q - Roof Penetrations	3	3	0%	06-Oct-22	11-Oct-22	28-Sep-22	30-Sep-22	Roof L-Q - Roof Penetrations																				
283	ROOF.D2.1180	Roof L-Q - Inspect/Punch/QAQC	1	1	0%	11-Oct-22	11-Oct-22	30-Sep-22	30-Sep-22	Roof L-Q - Inspect/Punch/QAQC																				
284	ROOF.D2.1200	Roof L-Q - Foam Insulation	5	5	0%	13-Oct-22	19-Oct-22	11-Oct-22	17-Oct-22	Roof L-Q - Foam Insulation																				
285	ROOF.D2.1210	Roof L-Q - Roofing Material	5	5	0%	20-Oct-22	26-Oct-22	18-Oct-22	24-Oct-22	Roof L-Q - Roofing Material																				
286	ROOF.D2.1220	Roof L-Q - Interior Wall Covering	5	5	0%	15-Dec-22	21-Dec-22	23-Dec-22	30-Dec-22	Roof L-Q - Interior Wall Covering																				
287	ROOF.D2.1230	Roof L-Q - Wall Cap	5	5	0%	22-Dec-22	29-Dec-22	03-Jan-23	09-Jan-23	Roof L-Q - Wall Cap																				
288	CL Q to CL Z		60	60		17-Oct-22	13-Jan-23	14-Oct-22	23-Jan-23																					
289	ROOF.D2.1240	Roof Q-Z - Install Curbs	3	3	0%	17-Oct-22	19-Oct-22	14-Oct-22	18-Oct-22	Roof Q-Z - Install Curbs																				
290	ROOF.D2.1250	Roof Q-Z - Roof Penetrations	3	3	0%	20-Oct-22	24-Oct-22	19-Oct-22	21-Oct-22	Roof Q-Z - Roof Penetrations																				
291	ROOF.D2.1260	Roof Q-Z - Inspect/Punch/QAQC	1	1	0%	24-Oct-22	24-Oct-22	21-Oct-22	21-Oct-22	Roof Q-Z - Inspect/Punch/QAQC																				
292	ROOF.D2.1270	Roof Q-Z - Temp Roof	5	5	0%	24-Oct-22	28-Oct-22	18-Oct-22	24-Oct-22	Roof Q-Z - Temp Roof																				
293	ROOF.D2.1280	Roof Q-Z - Foam Insulation	5	5	0%	31-Oct-22	04-Nov-22	25-Oct-22	31-Oct-22	Roof Q-Z - Foam Insulation																				
294	ROOF.D2.1290	Roof Q-Z - Roofing Material	5	5	0%	07-Nov-22	14-Nov-22	01-Nov-22	07-Nov-22	Roof Q-Z - Roofing Material																				
295	ROOF.D2.1300	Roof Q-Z - Interior Wall Covering	5	5	0%	30-Dec-22	06-Jan-23	10-Jan-23	16-Jan-23	Roof Q-Z - Interior Wall Covering																				
296	ROOF.D2.1310	Roof Q-Z - Wall Cap	5	5	0%	09-Jan-23	13-Jan-23	17-Jan-23	23-Jan-23	Roof Q-Z - Wall Cap																				
297	Rooftop Equipment		102	102		26-Sep-22	23-Feb-23	15-Sep-22	25-Jan-23																					
298	House		102	102		26-Sep-22	23-Feb-23	15-Sep-22	21-Dec-22																					
299	MEP1	House - Rough In Roof MEP	5	5	0%	26-Sep-22	03-Oct-22	15-Sep-22	21-Sep-22	House - Rough In Roof MEP																				
300	EQPT.D2.1990	House - Set Rooftop RTU Equipment	5	5	0%	02-Feb-23	08-Feb-23	01-Dec-22	07-Dec-22	House - Set Rooftop RTU Equipment																				
301	EQPT.D2.1980	House - Pull and Terminate RTU Feeders	5	5	0%	09-Feb-23	15-Feb-23	08-Dec-22	14-Dec-22	House - Pull and Terminate RTU Feeders																				
302	EQPT.D2.1970	House - Mechanical RTU Final Connections	5	5	0%	16-Feb-23	23-Feb-23	15-Dec-22	21-Dec-22	House - Mechanical RTU Final Connections																				
303	MPOE/BDF		20	20		27-Oct-22	28-Nov-22	25-Oct-22	22-Nov-22																					
304	MEP2	MPOE/BDF - Rough In Roof MEP	5	5	0%	27-Oct-22	02-Nov-22	25-Oct-22	31-Oct-22	MPOE/BDF - Rough In Roof MEP																				

Remaining Level of Effort

Actual Level of Effort

Project Baseline Bar

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

◆

◆ Milestone

Page 6 of 19

TASK filter: under wbs.
© Oracle Corporation

Data Date: 07-Sep-22
Completion Date: 26-Feb-24

QTS_BL00-38 - QTS HIL2 DC2, DC3, DC5 Construction Schedule			00 ALL ACTIVITIES							15-Sep-22 16:18																																					
#	Activity ID	Activity Name	OD	RD	% Complete	Start	Finish	BL Project Start	BL Project Finish	2022														2023														2024									
										O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A							
305	EQPT.D2.2000	MPOE/BDF - Set Rooftop ACCU Equipment	5	5	0%	03-Nov-22	09-Nov-22	01-Nov-22	07-Nov-22																					MPOE/BDF - Set Rooftop ACCU Equipment																	
306	EQPT.D2.2010	MPOE/BDF - Pull and Terminate ACCU Feeders	5	5	0%	10-Nov-22	17-Nov-22	08-Nov-22	15-Nov-22																					MPOE/BDF - Pull and Terminate ACCU Feeders																	
307	EQPT.D2.2020	MPOE/BDF - Mechanical ACCU Final Connections	5	5	0%	18-Nov-22	28-Nov-22	16-Nov-22	22-Nov-22																					MPOE/BDF - Mechanical ACCU Final Connections																	
308	DH A - B		66	66		11-Oct-22	17-Jan-23	30-Sep-22	25-Jan-23																																						
309	MEP3	DH A/B - Rough In Roof MEP	5	5	0%	11-Oct-22	17-Oct-22	30-Sep-22	06-Oct-22																					DH A/B - Rough In Roof MEP																	
310	EQPT.D2.2080	DH A/B - Set Rooftop ACCU Equipment	5	5	0%	27-Dec-22	03-Jan-23	05-Jan-23	11-Jan-23																					DH A/B - Set Rooftop ACCU Equipment																	
311	EQPT.D2.2070	DH A/B - Pull and Terminate ACCU Feeders	5	5	0%	04-Jan-23	10-Jan-23	12-Jan-23	18-Jan-23																					DH A/B - Pull and Terminate ACCU Feeders																	
312	EQPT.D2.2060	Mechanical ACCU Final Connections DH AB	5	5	0%	11-Jan-23	17-Jan-23	19-Jan-23	25-Jan-23																					Mechanical ACCU Final Connections DH AB																	
313	DH C - D		20	20		15-Nov-22	14-Dec-22	08-Nov-22	08-Dec-22																																						
314	MEP4	DH C/D - Rough In Roof MEP	5	5	0%	15-Nov-22	21-Nov-22	08-Nov-22	15-Nov-22																					DH C/D - Rough In Roof MEP																	
315	EQPT.D2.2030	DH C/D - Set Rooftop ACCU Equipment	5	5	0%	22-Nov-22	30-Nov-22	16-Nov-22	22-Nov-22																					DH C/D - Set Rooftop ACCU Equipment																	
316	EQPT.D2.2040	DH C/D - Pull and Terminate ACCU Feeders	5	5	0%	01-Dec-22	07-Dec-22	23-Nov-22	01-Dec-22																					DH C/D - Pull and Terminate ACCU Feeders																	
317	EQPT.D2.2050	DH C/D - Mechanical ACCU Final Connections	5	5	0%	08-Dec-22	14-Dec-22	02-Dec-22	08-Dec-22																					DH C/D - Mechanical ACCU Final Connections																	
318	Equipment Yard		123	123		14-Sep-22	14-Mar-23	19-Jul-22	15-Mar-23																																						
319	Medium Voltage Ductbank		68	68		14-Sep-22	22-Dec-22	19-Jul-22	06-Sep-22																																						
320	Sequence 1		20	20		14-Sep-22	12-Oct-22	19-Jul-22	25-Jul-22																																						
321	EXCV.D2.1000	Excavate Medium Voltage Underground - Sequence 1	4	4	0%	14-Sep-22	19-Sep-22	19-Jul-22	21-Jul-22																					Excavate Medium Voltage Underground - Sequence 1																	
322	MVDP.D2.1000	Install Medium Voltage Underground - Sequence 1	8	8	0%	20-Sep-22	29-Sep-22	22-Jul-22	25-Jul-22																					Install Medium Voltage Underground - Sequence 1																	
323	EXCV.D2.1170	Backfill Medium Voltage Underground - Sequence 1	8	8	0%	30-Sep-22	12-Oct-22																							Backfill Medium Voltage Underground - Sequence 1																	
324	Sequence 2		17	17		03-Oct-22	26-Oct-22	22-Jul-22	15-Aug-22																																						
325	EXCV.D2.1010	Excavate Medium Voltage Underground - Sequence 2	3	3	0%	03-Oct-22	05-Oct-22	22-Jul-22	03-Aug-22																					Excavate Medium Voltage Underground - Sequence 2																	
326	MVDP.D2.1010	Install Medium Voltage Underground - Sequence 2	8	8	0%	06-Oct-22	18-Oct-22	04-Aug-22	15-Aug-22																					Install Medium Voltage Underground - Sequence 2																	
327	MVDP.D2.1070	Backfill Medium Voltage Underground - Sequence 2	6	6	0%	19-Oct-22	26-Oct-22																							Backfill Medium Voltage Underground - Sequence 2																	
328	Sequence 3		20	20		23-Nov-22	22-Dec-22	04-Aug-22	23-Aug-22																																						
329	EXCV.D2.1020	Excavate Medium Voltage Underground - Sequence 3	4	4	0%	23-Nov-22	30-Nov-22	04-Aug-22	12-Aug-22																					Excavate Medium Voltage Underground - Sequence 3																	
330	MVDP.D2.1020	Install Medium Voltage Underground - Sequence 3	8	8	0%	01-Dec-22	12-Dec-22	15-Aug-22	23-Aug-22																					Install Medium Voltage Underground - Sequence 3																	
331	MVDP.D2.1080	Backfill Medium Voltage Underground - Sequence 3	8	8	0%	13-Dec-22	22-Dec-22																							Backfill Medium Voltage Underground - Sequence 3																	
332	Sequence 4		36	36		19-Oct-22	12-Dec-22	15-Aug-22	06-Sep-22																																						
333	EXCV.D2.1030	Excavate Medium Voltage Underground - Sequence 4	10	10	0%	19-Oct-22	01-Nov-22	15-Aug-22	24-Aug-22																					Excavate Medium Voltage Underground - Sequence 4																	
334	MVDP.D2.1030	Install Medium Voltage Underground - Sequence 4	14	14	0%	02-Nov-22	22-Nov-22	25-Aug-22	06-Sep-22																					Install Medium Voltage Underground - Sequence 4																	
335	MVDP.D2.1090	Backfill Medium Voltage Underground - Sequence 4	12	12	0%	23-Nov-22	12-Dec-22																							Backfill Medium Voltage Underground - Sequence 4																	
336	Equipment Yard Pads and Set Equipment		74	74		28-Nov-22	14-Mar-23	06-Dec-22	15-Mar-23																																						
337	MPOE/BDF Pads and Set Equipment		45	45		28-Nov-22	31-Jan-23	06-Dec-22	16-Jan-23																																						
338	SURV.D2.1000	Survey MPOE/BDF Equipment Foundations	1	1	0%	28-Nov-22	28-Nov-22	06-Dec-22	06-Dec-22																					Survey MPOE/BDF Equipment Foundations																	
339	Pod Pads and Set Equipment		40	40		05-Dec-22	31-Jan-23	07-Dec-22	12-Jan-23																																						
340	EXCV.D2.1070	Yard MPOE/BDF - Excavate UPS Pod Foundations	2	2	0%	05-Dec-22	06-Dec-22	07-Dec-22	08-Dec-22																					Yard MPOE/BDF - Excavate UPS Pod Foundations																	
341	CONC.D2.1000	Yard MPOE/BDF - Form UPS Pod Foundations MPOE BDF	2	2	0%	06-Dec-22	07-Dec-22	08-Dec-22	09-Dec-22																					Yard MPOE/BDF - Form UPS Pod Foundations																	
342	CONC.D2.1020	Yard MPOE/BDF - Rebar UPS Pod Foundations	2	2	0%	07-Dec-22	08-Dec-22	09-Dec-22	12-Dec-22																					Yard MPOE/BDF - Rebar UPS Pod Foundations																	
343	CONC.D2.1010	Yard MPOE/BDF - Pour UPS Pod Foundations	3	3	0%	09-Dec-22	13-Dec-22	13-Dec-22	15-Dec-22																					Yard MPOE/BDF - Pour UPS Pod Foundations																	
344	CONC.D2.1110	Yard MPOE/BDF - Cure UPS Pod Foundations	5	5	0%	14-Dec-22	20-Dec-22	16-Dec-22	22-Dec-22																					Yard MPOE/BDF - Cure UPS Pod Foundations																	
345	CONC.D2.1120	Yard MPOE/BDF - Install Steel Rails UPS Pod Foundations	3	3	0%	21-Dec-22	23-Dec-22	23-Dec-22	28-Dec-22																					Yard MPOE/BDF - Install Steel Rails UPS Pod Foundations																	
346	EQPT.D2.1660	Yard MPOE/BDF - Set UPS Pods	5	5	0%	27-Dec-22	03-Jan-23	29-Dec-22	05-Jan-23																					Yard MPOE/BDF - Set UPS Pods																	
347	EQPT.D2.1670	Yard MPOE/BDF - Pull and Terminate UPS Pods	20	20	0%	04-Jan-23	31-Jan-23	06-Jan-23	12-Jan-23																					Yard MPOE/BDF - Pull and Terminate UPS Pods																	
348	Transformer Pads and Set Equipment		23	23		05-Dec-22	06-Jan-23	07-Dec-22	10-Jan-23																																						
349	EXCV.D2.1080	Yard MPOE/BDF - Excavation Transformer Foundations	2	2	0%	05-Dec-22	06-Dec-22	07-Dec-22	08-Dec-22																					Yard MPOE/BDF - Excavation Transformer Foundations																	
350	CONC.D2.1030	Yard MPOE/BDF - Form Transformer Foundations	2	2	0%	06-Dec-22	07-Dec-22	08-Dec-22	09-Dec-22																					Yard MPOE/BDF - Form Transformer Foundations																	
351	CONC.D2.1050	Yard MPOE/BDF - Rebar Transformer Foundations	2	2	0%	07-Dec-22	08-Dec-22	09-Dec-22	12-Dec-22																					Yard MPOE/BDF - Rebar Transformer Foundations																	
352	CONC.D2.1040	Yard MPOE/BDF - Pour Transformer Foundations	1	1	0%	14-Dec-22	14-Dec-22	16-Dec-22	16-Dec-22																					Yard MPOE/BDF - Pour Transformer Foundations																	
353	CONC.D2.1100	Yard MPOE/BDF - Cure Transformer Foundations	5	5	0%	15-Dec-22	21-Dec-22	19-Dec-22	23-Dec-22																					Yard MPOE/BDF - Cure Transformer Foundations																	
354	EQPT.D2.1630	Yard MPOE/BDF - Set Transformers	5	5	0%	22-Dec-22	29-Dec-22	27-Dec-22	03-Jan-23																					Yard MPOE/BDF - Set Transformers																	
355	EQPT.D2.1680	Yard MPOE/BDF - Pull and Terminate Transformers	5	5	0%	30-Dec-22	06-Jan-23	04-Jan-23	10-Jan-23																					Yard MPOE/BDF - Pull and Terminate Transformers																	
<div><div></div> Remaining Level of Effort</div> <div><div></div> Actual Level of Effort</div> <div><div></div> Project Baseline Bar</div> <div><div></div> Secondary Baseline</div> <div><div></div> Actual Work</div> <div><div></div> Remaining Work</div> <div><div></div> Critical Remaining Work</div> <div><div></div> Milestone</div> <div><div></div> Milestone</div>			Page 7 of 19			TASK filter: under wbs. © Oracle Corporation			Data Date: 07-Sep-22 Completion Date: 26-Feb-24																																						

QTS_BL00-38 - QTS HIL2 DC2, DC3, DC5 Construction Schedule			00 ALL ACTIVITIES							15-Sep-22 16:18																														
#	Activity ID	Activity Name	OD	RD	% Complete	Start	Finish	BL Project Start	BL Project Finish																															
										O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A
356		Generator Pads and Set Equipment	31	31		07-Dec-22	20-Jan-23	09-Dec-22	16-Jan-23																															
357	EXCV.D2.1090	Yard MPOE/BDF - Excavation Generator Foundations	2	2	0%	07-Dec-22	08-Dec-22	09-Dec-22	12-Dec-22																															
358	CONC.D2.1060	Yard MPOE/BDF - Form Generator Foundations	2	2	0%	08-Dec-22	09-Dec-22	12-Dec-22	13-Dec-22																															
359	CONC.D2.1080	Yard MPOE/BDF - Rebar Generator Foundations	3	3	0%	09-Dec-22	13-Dec-22	13-Dec-22	15-Dec-22																															
360	CONC.D2.1070	Yard MPOE/BDF - Pour Generator Foundations	4	4	0%	15-Dec-22	20-Dec-22	19-Dec-22	22-Dec-22																															
361	CONC.D2.1090	Yard MPOE/BDF - Cure Generator Foundations	5	5	0%	21-Dec-22	28-Dec-22	23-Dec-22	30-Dec-22																															
362	EQPT.D2.1600	Yard MPOE/BDF - Set Generators	4	4	0%	29-Dec-22	04-Jan-23	03-Jan-23	09-Jan-23																															
363	EQPT.D2.1690	Yard MPOE/BDF - Pull and Terminate Generators	12	12	0%	05-Jan-23	20-Jan-23	10-Jan-23	16-Jan-23																															
364		Data Hall A and B Pads and Set Equipment	60	60		01-Dec-22	27-Feb-23	09-Dec-22	31-Jan-23																															
365	SURV.D2.1010	Survey DH A/B - Equipment Foundations	1	1	0%	01-Dec-22	01-Dec-22	09-Dec-22	09-Dec-22																															
366		Transformer Pads and Set Equipment	20	20		21-Dec-22	19-Jan-23	23-Dec-22	23-Jan-23																															
367	EXCV.D2.1100	Yard DH A/B - Excavation Transformer Foundations	2	2	0%	21-Dec-22	22-Dec-22	23-Dec-22	27-Dec-22																															
368	CONC.D2.1130	Yard DH A/B - Form Transformer Foundations DH AB	2	2	0%	22-Dec-22	23-Dec-22	27-Dec-22	28-Dec-22																															
369	CONC.D2.1150	Yard DH A/B - Rebar Transformer Foundations	2	2	0%	23-Dec-22	27-Dec-22	28-Dec-22	29-Dec-22																															
370	CONC.D2.1140	Yard DH A/B - Pour Transformer Foundations	1	1	0%	28-Dec-22	28-Dec-22	30-Dec-22	30-Dec-22																															
371	CONC.D2.1200	Yard DH A/B - Cure Transformer Foundations	5	5	0%	29-Dec-22	05-Jan-23	03-Jan-23	09-Jan-23																															
372	EQPT.D2.1640	Yard DH A/B - Set Transformers	5	5	0%	06-Jan-23	12-Jan-23	10-Jan-23	16-Jan-23																															
373	EQPT.D2.1700	Yard DH A/B - Pull and Terminate Transformers	5	5	0%	13-Jan-23	19-Jan-23	17-Jan-23	23-Jan-23																															
374		Generator Pads and Set Equipment	44	44		23-Dec-22	27-Feb-23	28-Dec-22	31-Jan-23																															
375	EXCV.D2.1110	Yard DH A/B - Excavation Generator Foundations	2	2	0%	23-Dec-22	27-Dec-22	28-Dec-22	29-Dec-22																															
376	CONC.D2.1160	Yard DH A/B - Form Generator Foundations	2	2	0%	27-Dec-22	28-Dec-22	29-Dec-22	30-Dec-22																															
377	CONC.D2.1180	Yard DH A/B - Rebar Generator Foundations	3	3	0%	28-Dec-22	30-Dec-22	30-Dec-22	04-Jan-23																															
378	CONC.D2.1170	Yard DH A/B - Pour Generator Foundations	4	4	0%	03-Jan-23	06-Jan-23	05-Jan-23	10-Jan-23																															
379	CONC.D2.1190	Yard DH A/B - Cure Generator Foundations	5	5	0%	09-Jan-23	13-Jan-23	11-Jan-23	17-Jan-23																															
380	EQPT.D2.1610	Yard DH A/B - Set Generators	10	10	0%	16-Jan-23	27-Jan-23	18-Jan-23	24-Jan-23																															
381	EQPT.D2.1710	Yard DH A/B - Pull and Terminate Generators	20	20	0%	30-Jan-23	27-Feb-23	25-Jan-23	31-Jan-23																															
382		Medium Voltage Pads and Set Equipment	22	22		28-Dec-22	27-Jan-23	30-Dec-22	31-Jan-23																															
383	EXCV.D2.1150	Yard DH A/B - Excavation MV Pads	2	2	0%	28-Dec-22	29-Dec-22	30-Dec-22	03-Jan-23																															
384	CONC.D2.1430	Yard DH A/B - Form MV Pads	2	2	0%	30-Dec-22	03-Jan-23	04-Jan-23	05-Jan-23																															
385	CONC.D2.1450	Yard DH A/B - Rebar MV Foundations	3	3	0%	04-Jan-23	06-Jan-23	06-Jan-23	10-Jan-23																															
386	CONC.D2.1440	Yard DH A/B - Pour MV Pads	4	4	0%	09-Jan-23	12-Jan-23	11-Jan-23	16-Jan-23																															
387	CONC.D2.1460	Yard DH A/B - Cure MV Pads	5	5	0%	13-Jan-23	19-Jan-23	17-Jan-23	23-Jan-23																															
388	EQPT.D2.2090	Yard DH A/B - Set MV Equipment	5	5	0%	20-Jan-23	26-Jan-23	24-Jan-23	30-Jan-23																															
389	EQPT.D2.2100	Yard DH A/B - Pull and Terminate MV Feeders	5	5	0%	23-Jan-23	27-Jan-23	25-Jan-23	31-Jan-23																															
390		Data Hall C and D Pads and Set Equipment	47	47		06-Jan-23	14-Mar-23	16-Jan-23	15-Mar-23																															
391	SURV.D2.1020	Survey DH C/D Equipment Foundations	1	1	0%	06-Jan-23	06-Jan-23	16-Jan-23	16-Jan-23																															
392		Transformer Pads and Set Equipment	20	20		09-Jan-23	03-Feb-23	17-Jan-23	13-Feb-23																															
393	EXCV.D2.1120	Yard DH C/D - Excavation Transformer Foundations	2	2	0%	09-Jan-23	10-Jan-23	17-Jan-23	18-Jan-23																															
394	CONC.D2.1210	Yard DH C/D - Form Transformer Foundations	2	2	0%	10-Jan-23	11-Jan-23	18-Jan-23	19-Jan-23																															
395	CONC.D2.1230	Yard DH C/D - Rebar Transformer Foundations	2	2	0%	11-Jan-23	12-Jan-23	19-Jan-23	20-Jan-23																															
396	CONC.D2.1220	Yard DH C/D - Pour Transformer Foundations	1	1	0%	13-Jan-23	13-Jan-23	23-Jan-23	23-Jan-23																															
397	CONC.D2.1280	Yard DH C/D - Cure Transformer Foundations	5	5	0%	16-Jan-23	20-Jan-23	24-Jan-23	30-Jan-23																															
398	EQPT.D2.1650	Yard DH C/D - Set Transformers	5	5	0%	23-Jan-23	27-Jan-23	31-Jan-23	06-Feb-23																															
399	EQPT.D2.1720	Yard DH C/D - Pull and Terminate Transformers	5	5	0%	30-Jan-23	03-Feb-23	07-Feb-23	13-Feb-23																															
400		Generator Pads and Set Equipment	44	44		11-Jan-23	14-Mar-23	19-Jan-23	15-Mar-23																															
401	EXCV.D2.1130	Yard DH C/D - Excavation Generator Foundations	2	2	0%	11-Jan-23	12-Jan-23	19-Jan-23	20-Jan-23																															
402	CONC.D2.1240	Yard DH C/D - Form Generator Foundations	2	2	0%	12-Jan-23	13-Jan-23	20-Jan-23	23-Jan-23																															
403	CONC.D2.1260	Yard DH C/D - Rebar Generator Foundations	3	3	0%	13-Jan-23	17-Jan-23	23-Jan-23	25-Jan-23																															
404	CONC.D2.1250	Yard DH C/D - Pour Generator Foundations	4	4	0%	18-Jan-23	23-Jan-23	26-Jan-23	31-Jan-23																															
405	CONC.D2.1270	Yard DH C/D - Cure Generator Foundations	5	5	0%	24-Jan-23	30-Jan-23	01-Feb-23	07-Feb-23																															

Remaining Level of Effort

Actual Level of Effort

Project Baseline Bar

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Milestone

Page 8 of 19

TASK filter: under wbs.
© Oracle Corporation

Data Date: 07-Sep-22
Completion Date: 26-Feb-24

QTS_BL00-38 - QTS HIL2 DC2, DC3, DC5 Construction Schedule			00 ALL ACTIVITIES							15-Sep-22 16:18																														
#	Activity ID	Activity Name	OD	RD	% Complete	Start	Finish	BL Project Start	BL Project Finish	2022							2023							2024																
										O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A
506	FNSH.D2.1430	1st Floor 2G1/G2 - Finish Plumbing	4	4	0%	22-Feb-23	27-Feb-23	08-Feb-23	13-Feb-23															1st Floor 2G1/G2 - Finish Plumbing																
507	FNSH.D2.1440	1st Floor 2G1/G2 - Finish HVAC	3	3	0%	28-Feb-23	02-Mar-23	14-Feb-23	16-Feb-23															1st Floor 2G1/G2 - Finish HVAC																
508	FNSH.D2.1450	1st Floor 2G1/G2 - Floor Coverings	6	6	0%	03-Mar-23	10-Mar-23	17-Feb-23	27-Feb-23															1st Floor 2G1/G2 - Floor Coverings																
509	2nd Floor Sector 2F1&F2 Admin		54	54		29-Sep-22	19-Dec-22	19-Sep-22	07-Dec-22																															
510	FRME.D2.1580	2nd Floor 2F1/F2 - Layout and Frame Walls	13	13	0%	29-Sep-22	18-Oct-22	19-Sep-22	05-Oct-22															2nd Floor 2F1/F2 - Layout and Frame Walls																
511	MEP.D2.1680	2nd Floor 2F1/F2 - Rough-in Plumbing	8	8	0%	29-Sep-22	11-Oct-22	19-Sep-22	28-Sep-22															2nd Floor 2F1/F2 - Rough-in Plumbing																
512	MEP.D2.1690	2nd Floor 2F1/F2 - Rough-in HVAC	7	7	0%	29-Sep-22	07-Oct-22	19-Sep-22	27-Sep-22															2nd Floor 2F1/F2 - Rough-in HVAC																
513	MEP.D2.1700	2nd Floor 2F1/F2 - Rough-in Fire	7	7	0%	29-Sep-22	07-Oct-22	19-Sep-22	27-Sep-22															2nd Floor 2F1/F2 - Rough-in Fire																
514	MEP.D2.1710	2nd Floor 2F1/F2 - Rough-in Electric	8	8	0%	29-Sep-22	11-Oct-22	19-Sep-22	28-Sep-22															2nd Floor 2F1/F2 - Rough-in Electric																
515	MEP.D2.1720	2nd Floor 2F1/F2 - Rough-in Low Volt	8	8	0%	29-Sep-22	11-Oct-22	19-Sep-22	28-Sep-22															2nd Floor 2F1/F2 - Rough-in Low Volt																
516	FRME.D2.1820	2nd Floor 2F1/F2 - Install HM Door Frames	5	5	0%	29-Sep-22	05-Oct-22	19-Sep-22	23-Sep-22															2nd Floor 2F1/F2 - Install HM Door Frames																
517	MEP.D2.1730	2nd Floor 2F1/F2 - Fire caulk	2	2	0%	12-Oct-22	13-Oct-22	29-Sep-22	30-Sep-22															2nd Floor 2F1/F2 - Fire caulk																
518	FRME.D2.1600	2nd Floor 2F1/F2 - Insulate	4	4	0%	14-Oct-22	19-Oct-22	03-Oct-22	06-Oct-22															2nd Floor 2F1/F2 - Insulate																
519	FRME.D2.1610	2nd Floor 2F1/F2 - Install Drywall Upper	5	5	0%	20-Oct-22	26-Oct-22	07-Oct-22	14-Oct-22															2nd Floor 2F1/F2 - Install Drywall Upper																
520	FRME.D2.1620	2nd Floor 2F1/F2 - Hang and Tape Drywall	8	8	0%	27-Oct-22	07-Nov-22	17-Oct-22	26-Oct-22															2nd Floor 2F1/F2 - Hang and Tape Drywall																
521	FNSH.D2.1460	2nd Floor 2F1/F2 - Paint	3	3	0%	08-Nov-22	10-Nov-22	27-Oct-22	31-Oct-22															2nd Floor 2F1/F2 - Paint																
522	FRME.D2.1630	2nd Floor 2F1/F2 - Grid Ceiling	5	5	0%	14-Nov-22	18-Nov-22	01-Nov-22	07-Nov-22															2nd Floor 2F1/F2 - Grid Ceiling																
523	FNSH.D2.1470	2nd Floor 2F1/F2 - Doors & Hardware	5	5	0%	21-Nov-22	29-Nov-22	08-Nov-22	15-Nov-22															2nd Floor 2F1/F2 - Doors & Hardware																
524	FNSH.D2.1490	2nd Floor 2F1/F2 - Tile in Restroom	5	5	0%	21-Nov-22	29-Nov-22	08-Nov-22	15-Nov-22															2nd Floor 2F1/F2 - Tile in Restroom																
525	FNSH.D2.1500	2nd Floor 2F1/F2 - Finish Electric	5	5	0%	21-Nov-22	29-Nov-22	08-Nov-22	15-Nov-22															2nd Floor 2F1/F2 - Finish Electric																
526	FNSH.D2.1510	2nd Floor 2F1/F2 - Drop Remaining Ceiling Tile	1	1	0%	30-Nov-22	30-Nov-22	16-Nov-22	16-Nov-22															2nd Floor 2F1/F2 - Drop Remaining Ceiling Tile																
527	FNSH.D2.1520	2nd Floor 2F1/F2 - Finish Plumbing	4	4	0%	01-Dec-22	06-Dec-22	17-Nov-22	22-Nov-22															2nd Floor 2F1/F2 - Finish Plumbing																
528	FNSH.D2.1530	2nd Floor 2F1/F2 - Finish HVAC	3	3	0%	07-Dec-22	09-Dec-22	23-Nov-22	29-Nov-22															2nd Floor 2F1/F2 - Finish HVAC																
529	FNSH.D2.1540	2nd Floor 2F1/F2 - Floor Coverings	6	6	0%	12-Dec-22	19-Dec-22	30-Nov-22	07-Dec-22															2nd Floor 2F1/F2 - Floor Coverings																
530	2nd Floor Sector 2G1&G2 Back of House		39	39		19-Dec-22	13-Feb-23	06-Dec-22	31-Jan-23																															
531	FRME.D2.1660	2nd Floor 2G1/G2 - Layout and Frame Walls	9	9	0%	19-Dec-22	30-Dec-22	06-Dec-22	16-Dec-22															2nd Floor 2G1/G2 - Layout and Frame Walls																
532	MEP.D2.1740	2nd Floor 2G1/G2 - Rough-in Plumbing	8	8	0%	19-Dec-22	29-Dec-22	06-Dec-22	15-Dec-22															2nd Floor 2G1/G2 - Rough-in Plumbing																
533	MEP.D2.1750	2nd Floor 2G1/G2 - Rough-in HVAC	7	7	0%	19-Dec-22	28-Dec-22	06-Dec-22	14-Dec-22															2nd Floor 2G1/G2 - Rough-in HVAC																
534	MEP.D2.1760	2nd Floor 2G1/G2 - Rough-in Fire	7	7	0%	19-Dec-22	28-Dec-22	06-Dec-22	14-Dec-22															2nd Floor 2G1/G2 - Rough-in Fire																
535	MEP.D2.1770	2nd Floor 2G1/G2 - Rough-in Electric	8	8	0%	19-Dec-22	29-Dec-22	06-Dec-22	15-Dec-22															2nd Floor 2G1/G2 - Rough-in Electric																
536	MEP.D2.1780	2nd Floor 2G1/G2 - Rough-in Low Volt	8	8	0%	19-Dec-22	29-Dec-22	06-Dec-22	15-Dec-22															2nd Floor 2G1/G2 - Rough-in Low Volt																
537	FRME.D2.1830	2nd Floor 2G1/G2 - Install HM Door Frame	5	5	0%	19-Dec-22	23-Dec-22	06-Dec-22	12-Dec-22															2nd Floor 2G1/G2 - Install HM Door Frame																
538	MEP.D2.1790	2nd Floor 2G1/G2 - Fire caulk	2	2	0%	30-Dec-22	03-Jan-23	16-Dec-22	19-Dec-22															2nd Floor 2G1/G2 - Fire caulk																
539	FRME.D2.1680	2nd Floor 2G1/G2 - Insulate	2	2	0%	04-Jan-23	05-Jan-23	20-Dec-22	21-Dec-22															2nd Floor 2G1/G2 - Insulate																
540	FRME.D2.1690	2nd Floor 2G1/G2 - Install Drywall Upper	5	5	0%	06-Jan-23	12-Jan-23	22-Dec-22	29-Dec-22															2nd Floor 2G1/G2 - Install Drywall Upper																
541	FRME.D2.1700	2nd Floor 2G1/G2 - Hang and Tape Drywall	7	7	0%	13-Jan-23	23-Jan-23	30-Dec-22	10-Jan-23															2nd Floor 2G1/G2 - Hang and Tape Drywall																
542	FNSH.D2.1570	2nd Floor 2G1/G2 - Tile in Restroom	3	3	0%	13-Jan-23	17-Jan-23	30-Dec-22	04-Jan-23															2nd Floor 2G1/G2 - Tile in Restroom																
543	FNSH.D2.1550	2nd Floor 2G1/G2 - Paint	3	3	0%	24-Jan-23	26-Jan-23	11-Jan-23	13-Jan-23															2nd Floor 2G1/G2 - Paint																
544	FRME.D2.1720	2nd Floor 2G1/G2 - Wood Ceiling	3	3	0%	27-Jan-23	31-Jan-23	16-Jan-23	18-Jan-23															2nd Floor 2G1/G2 - Wood Ceiling																
545	FNSH.D2.1560	2nd Floor 2G1/G2 - Doors & Hardware	5	5	0%	27-Jan-23	02-Feb-23	16-Jan-23	20-Jan-23															2nd Floor 2G1/G2 - Doors & Hardware																
546	FNSH.D2.1590	2nd Floor 2G1/G2 - Finish Electric	5	5	0%	27-Jan-23	02-Feb-23	16-Jan-23	20-Jan-23															2nd Floor 2G1/G2 - Finish Electric																
547	FNSH.D2.1610	2nd Floor 2G1/G2 - Finish Plumbing	4	4	0%	03-Feb-23	08-Feb-23	23-Jan-23	26-Jan-23															2nd Floor 2G1/G2 - Finish Plumbing																
548	FNSH.D2.1620	2nd Floor 2G1/G2 - Finish HVAC	3	3	0%	09-Feb-23	13-Feb-23	27-Jan-23	31-Jan-23															2nd Floor 2G1/G2 - Finish HVAC																
549	Site Finishes		63	63		21-Dec-22	22-Mar-23	23-Dec-22	30-Mar-23																															
550	Trash Enclosure		9	9		21-Dec-22	04-Jan-23	23-Dec-22	06-Jan-23																															
551	FOND.D2.1520	Trash Encl - Dig Footings	1	1	0%	21-Dec-22	21-Dec-22	23-Dec-22	23-Dec-22															Trash Encl - Dig Footings																
552	FOND.D2.1530	Trash Encl - Form Footings	1	1	0%	21-Dec-22	21-Dec-22	23-Dec-22	23-Dec-22															Trash Encl - Form Footings																
553	FOND.D2.1540	Trash Encl - Install Rebar & Bollards	1	1	0%	22-Dec-22	22-Dec-22	27-Dec-22	27-Dec-22															Trash Encl - Install Rebar & Bollards																
554	FOND.D2.1550	Trash Encl - Inspect & Pour	1	1	0%	22-Dec-22	22-Dec-22	27-Dec-22	27-Dec-22															Trash Encl - Inspect & Pour																
555	CONC.D2.1340	Trash Encl - Embeds for Gate	3	3	0%	22-Dec-22	27-Dec-22	27-Dec-22	29-Dec-22															Trash Encl - Embeds for Gate																

Remaining Level of Effort

Actual Level of Effort

Project Baseline Bar

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

◆

◆

Milestone

Page 11 of 19

TASK filter: under wbs.
© Oracle Corporation

Data Date: 07-Sep-22
Completion Date: 26-Feb-24

QTS_BL00-38 - QTS HIL2 DC2, DC3, DC5 Construction Schedule			00 ALL ACTIVITIES								15-Sep-22 16:18																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
#	Activity ID	Activity Name	OD	RD	% Complete	Start	Finish	BL Project Start	BL Project Finish	2022												2023												2024																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
										O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
556	SOG.D2.1420	Trash Encl - SOG	2	2	0%	23-Dec-22	27-Dec-22	28-Dec-22	29-Dec-22																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					

QTS_BL00-38 - QTS HIL2 DC2, DC3, DC5 Construction Schedule			00 ALL ACTIVITIES							15-Sep-22 16:18																		
#	Activity ID	Activity Name	OD	RD	% Complete	Start	Finish	BL Project Start	BL Project Finish	2022					2023					2024								
										O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A
706	EQPT.D2.1340	1st Floor DHD SG1003/1020 - Install ATS	5	5	0%	09-Feb-23	15-Feb-23	15-Feb-23	22-Feb-23																			
707	EQPT.D2.1360	1st Floor DHD SG1003/1020 - Install CRAC Units	5	5	0%	10-Feb-23	16-Feb-23	21-Feb-23	27-Feb-23																			
708	EQPT.D2.1350	1st Floor DHD SG1003/1020 - Install HDP	5	5	0%	16-Feb-23	23-Feb-23	23-Feb-23	01-Mar-23																			
709	EQPT.D2.1440	1st Floor DHD SG1003/1020 - Install PDU	5	5	0%	16-Feb-23	23-Feb-23	23-Feb-23	01-Mar-23																			
710	EQPT.D2.1780	1st Floor DHD SG1003/1020 - Final Connections CRAC Units	15	15	0%	17-Feb-23	10-Mar-23	28-Feb-23	20-Mar-23																			
711	EQPT.D2.1900	1st Floor DHD SG1003/1020 - Pull and Terminate Feeders	25	25	0%	24-Feb-23	30-Mar-23	02-Mar-23	05-Apr-23																			
712	Mechanical Gallery 1004 DH D		57	57		19-Dec-22	10-Mar-23	06-Dec-22	20-Mar-23																			
713	Rough-In		42	42		19-Dec-22	16-Feb-23	06-Dec-22	27-Feb-23																			
714	MEP.D2.1440	1st Floor DHD MG1004 - Install Fire Protection	5	5	0%	19-Dec-22	23-Dec-22	06-Dec-22	12-Dec-22																			
715	MEP.D2.1450	1st Floor DHD MG1004 - In-wall Rough-in Electrical	3	3	0%	27-Dec-22	29-Dec-22	13-Dec-22	15-Dec-22																			
716	MEP.D2.1460	1st Floor DHD MG1004 - Install OH Mechanical (Plumbing and HVAC)	5	5	0%	27-Dec-22	03-Jan-23	13-Dec-22	19-Dec-22																			
717	FRME.D2.1920	1st Floor DHD MG1004 - Insulate and Inspect	5	5	0%	30-Dec-22	06-Jan-23	16-Dec-22	22-Dec-22																			
718	MEP.D2.1470	1st Floor DHD MG1004 - Install OH Electrical	5	5	0%	04-Jan-23	10-Jan-23	20-Dec-22	27-Dec-22																			
719	FRME.D2.1340	1st Floor DHD MG1004 - Layout and Frame Walls	6	6	0%	17-Jan-23	24-Jan-23	25-Jan-23	01-Feb-23																			
720	FRME.D2.1350	1st Floor DHD MG1004 - Install Drywall Upper	6	6	0%	25-Jan-23	01-Feb-23	02-Feb-23	09-Feb-23																			
721	FRME.D2.1360	1st Floor DHD MG1004 - Hang and Tape Drywall	6	6	0%	02-Feb-23	09-Feb-23	10-Feb-23	17-Feb-23																			
722	FNSH.D2.1210	1st Floor DHD MG1004 - Paint	2	2	0%	10-Feb-23	13-Feb-23	21-Feb-23	22-Feb-23																			
723	FNSH.D2.1220	1st Floor DHD MG1004 - Install Finishes	3	3	0%	14-Feb-23	16-Feb-23	23-Feb-23	27-Feb-23																			
724	Equipment		20	20		10-Feb-23	10-Mar-23	21-Feb-23	20-Mar-23																			
725	EQPT.D2.1540	1st Floor DHD MG1004 - Install CRAC Units	5	5	0%	10-Feb-23	16-Feb-23	21-Feb-23	27-Feb-23																			
726	EQPT.D2.1550	1st Floor DHD MG1004 - Install HDP Boards	5	5	0%	10-Feb-23	16-Feb-23	21-Feb-23	27-Feb-23																			
727	EQPT.D2.1790	1st Floor DHD MG1004 - Final Connections CRAC Units	15	15	0%	17-Feb-23	10-Mar-23	28-Feb-23	20-Mar-23																			
728	EQPT.D2.1910	1st Floor DHD MG1004 - Pull and Terminate Feeders	15	15	0%	17-Feb-23	10-Mar-23	28-Feb-23	20-Mar-23																			
729	DH D ROOM 1200		41	41		25-Jan-23	23-Mar-23	02-Feb-23	31-Mar-23																			
730	Rough-In		41	41		25-Jan-23	23-Mar-23	02-Feb-23	31-Mar-23																			
731	FRME.D2.1280	1st Floor DHD R1200 - Layout and Frame Walls	10	10	0%	25-Jan-23	07-Feb-23	02-Feb-23	15-Feb-23																			
732	FRME.D2.1290	1st Floor DHD R1200 - Install Drywall Upper	4	4	0%	08-Feb-23	13-Feb-23	16-Feb-23	22-Feb-23																			
733	MEP.D2.1360	1st Floor DHD R1200 - Install Fire Protection	3	3	0%	14-Feb-23	16-Feb-23	23-Feb-23	27-Feb-23																			
734	MEP.D2.1370	1st Floor DHD R1200 - In-wall Rough-in Electrical	4	4	0%	14-Feb-23	17-Feb-23	23-Feb-23	28-Feb-23																			
735	MEP.D2.1380	1st Floor DHD R1200 - Install OH Mechanical (Plumbing and HVAC)	5	5	0%	21-Feb-23	27-Feb-23	01-Mar-23	07-Mar-23																			
736	FRME.D2.1910	1st Floor DHD R1200 - Insulate and Inspect	5	5	0%	21-Feb-23	27-Feb-23	01-Mar-23	07-Mar-23																			
737	MEP.D2.1390	1st Floor DHD R1200 - Install OH Electrical	7	7	0%	28-Feb-23	08-Mar-23	08-Mar-23	16-Mar-23																			
738	FRME.D2.1300	1st Floor DHD R1200 - Hang and Tape Drywall	6	6	0%	09-Mar-23	16-Mar-23	17-Mar-23	24-Mar-23																			
739	FRME.D2.1790	1st Floor DHD R1200 - Install Structural Grid	10	10	0%	09-Mar-23	22-Mar-23	17-Mar-23	30-Mar-23																			
740	FNSH.D2.1170	1st Floor DHD R1200 - Paint	2	2	0%	17-Mar-23	20-Mar-23	27-Mar-23	28-Mar-23																			
741	FNSH.D2.1180	1st Floor DHD R1200 - Install Finishes	3	3	0%	21-Mar-23	23-Mar-23	29-Mar-23	31-Mar-23																			
742	2nd Floor Data Hall		117	117		21-Oct-22	11-Apr-23	04-Oct-22	19-Apr-23																			
743	BDF 1 and 2		84	84		31-Oct-22	03-Mar-23	13-Oct-22	13-Mar-23																			
744	Rough-In		40	40		31-Oct-22	29-Dec-22	13-Oct-22	12-Dec-22																			
745	MEP.D2.1000	2nd Floor BDF1/2 - Install Fire Protection	3	3	0%	31-Oct-22	02-Nov-22	13-Oct-22	17-Oct-22																			
746	MEP.D2.1020	2nd Floor BDF1/2 - Install OH Mechanical (Plumbing and HVAC)	5	5	0%	03-Nov-22	09-Nov-22	18-Oct-22	24-Oct-22																			
747	MEP.D2.1030	2nd Floor BDF1/2 - Install OH Electrical	7	7	0%	03-Nov-22	14-Nov-22	18-Oct-22	26-Oct-22																			
748	FRME.D2.1000	2nd Floor BDF1/2 - Layout and Frame Walls	10	10	0%	15-Nov-22	30-Nov-22	27-Oct-22	09-Nov-22																			
749	FRME.D2.1010	2nd Floor BDF1/2 - Install Drywall Upper	4	4	0%	01-Dec-22	06-Dec-22	10-Nov-22	16-Nov-22																			
750	MEP.D2.1010	2nd Floor BDF1/2 - In-wall Rough-in Electrical	4	4	0%	01-Dec-22	06-Dec-22	10-Nov-22	16-Nov-22																			
751	FRME.D2.1770	2nd Floor BDF1/2 - Install Structural Grid	10	10	0%	07-Dec-22	20-Dec-22	17-Nov-22	02-Dec-22																			
752	FRME.D2.1900	2nd Floor BDF1/2 - Insulate and Inspect	5	5	0%	07-Dec-22	13-Dec-22	17-Nov-22	23-Nov-22																			
753	FRME.D2.1020	2nd Floor BDF1/2 - Hang and Tape Drywall	6	6	0%	14-Dec-22	21-Dec-22	28-Nov-22	05-Dec-22																			
754	FNSH.D2.1000	2nd Floor BDF1/2 - Paint	2	2	0%	22-Dec-22	23-Dec-22	06-Dec-22	07-Dec-22																			
755	FNSH.D2.1010	2nd Floor BDF1/2 - Install Finishes	3	3	0%	27-Dec-22	29-Dec-22	08-Dec-22	12-Dec-22																			
756	Equipment		47	47		27-Dec-22	03-Mar-23	08-Dec-22	13-Mar-23																			

Remaining Level of Effort
Actual Level of Effort
Project Baseline Bar
Secondary Baseline
Actual Work

Remaining Work
Critical Remaining Work
Milestone
Milestone

Page 15 of 19

TASK filter: under wbs.
© Oracle Corporation

Data Date: 07-Sep-22
Completion Date: 26-Feb-24

QTS_BL00-38 - QTS HIL2 DC2, DC3, DC5 Construction Schedule			00 ALL ACTIVITIES							15-Sep-22 16:18																															
#	Activity ID	Activity Name	OD	RD	% Complete	Start	Finish	BL Project Start	BL Project Finish	2022														2023														2024			
										O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	
807	FRME.D2.1040	2nd Floor DHB R2100 - Install Drywall Upper	4	4	0%	15-Nov-22	18-Nov-22	27-Oct-22	01-Nov-22															2nd Floor DHB R2100 - Install Drywall Upper																	
808	MEP.D2.1050	2nd Floor DHB R2100 - In-wall Rough-in Electrical	4	4	0%	21-Nov-22	28-Nov-22	02-Nov-22	07-Nov-22															2nd Floor DHB R2100 - In-wall Rough-in Elec																	
809	FRME.D2.1870	2nd Floor DHB R2100 - Insulate and Inspect	5	5	0%	29-Nov-22	05-Dec-22	08-Nov-22	15-Nov-22															2nd Floor DHB R2100 - Insulate and Inspect																	
810	FRME.D2.1050	2nd Floor DHB R2100 - Hang and Tape Drywall	6	6	0%	24-Jan-23	31-Jan-23	01-Feb-23	08-Feb-23															2nd Floor DHB R2100 - Hang and Tap																	
811	FNSH.D2.1020	2nd Floor DHB R2100 - Paint	2	2	0%	01-Feb-23	02-Feb-23	09-Feb-23	10-Feb-23															2nd Floor DHB R2100 - Paint																	
812	FNSH.D2.1030	2nd Floor DHB R2100 - Install Finishes	3	3	0%	03-Feb-23	07-Feb-23	13-Feb-23	15-Feb-23															2nd Floor DHB R2100 - Install Finishe																	
813	Systems Gallery 2020 and 2003 DH C		79	79		19-Dec-22	11-Apr-23	06-Dec-22	19-Apr-23																																
814	Rough-In		44	44		19-Dec-22	21-Feb-23	06-Dec-22	01-Mar-23																																
815	MEP.D2.1240	2nd Floor DHC 2020/2003 - Install Fire Protection	5	5	0%	19-Dec-22	23-Dec-22	06-Dec-22	12-Dec-22															2nd Floor DHC 2020/2003 - Install Fire Pro																	
816	MEP.D2.1260	2nd Floor DHC 2020/2003 - Install OH Mechanical (Plumbing and HVAC)	15	15	0%	27-Dec-22	17-Jan-23	13-Dec-22	04-Jan-23															2nd Floor DHC 2020/2003 - Install OH M																	
817	MEP.D2.1270	2nd Floor DHC 2020/2003 - Install OH Electrical	20	20	0%	27-Dec-22	24-Jan-23	13-Dec-22	11-Jan-23															2nd Floor DHC 2020/2003 - Install OH E																	
818	FRME.D2.1180	2nd Floor DHC 2020/2003 - Layout and Frame Walls	6	6	0%	09-Jan-23	16-Jan-23	17-Jan-23	24-Jan-23															2nd Floor DHC 2020/2003 - Layout and																	
819	FRME.D2.1190	2nd Floor DHC 2020/2003 - Install Drywall Upper	6	6	0%	17-Jan-23	24-Jan-23	25-Jan-23	01-Feb-23															2nd Floor DHC 2020/2003 - Install Dryw																	
820	MEP.D2.1250	2nd Floor DHC 2020/2003 - In-wall Rough-in Electrical	3	3	0%	25-Jan-23	27-Jan-23	02-Feb-23	06-Feb-23															2nd Floor DHC 2020/2003 - In-wall Rou																	
821	FRME.D2.1860	2nd Floor DHC 2020/2003 - Insulate and Inspect	5	5	0%	30-Jan-23	03-Feb-23	07-Feb-23	13-Feb-23															2nd Floor DHC 2020/2003 - Insulate a																	
822	FRME.D2.1200	2nd Floor DHC 2020/2003 - Hang and Tape Drywall	6	6	0%	06-Feb-23	13-Feb-23	14-Feb-23	22-Feb-23															2nd Floor DHC 2020/2003 - Hang and																	
823	FNSH.D2.1120	2nd Floor DHC 2020/2003 - Paint	2	2	0%	14-Feb-23	15-Feb-23	23-Feb-23	24-Feb-23															2nd Floor DHC 2020/2003 - Paint																	
824	FNSH.D2.1130	2nd Floor DHC 2020/2003 - Install Finishes	3	3	0%	16-Feb-23	21-Feb-23	27-Feb-23	01-Mar-23															2nd Floor DHC 2020/2003 - Install Fi																	
825	Equipment		66	66		09-Jan-23	11-Apr-23	17-Jan-23	19-Apr-23																																
826	EQPT.D2.1240	2nd Floor DHC 2020/2003 - Install ATS	5	5	0%	09-Jan-23	13-Jan-23	17-Jan-23	23-Jan-23															2nd Floor DHC 2020/2003 - Install ATS																	
827	EQPT.D2.1250	2nd Floor DHC 2020/2003 - Install HDP	5	5	0%	09-Jan-23	13-Jan-23	17-Jan-23	23-Jan-23															2nd Floor DHC 2020/2003 - Install HDP																	
828	EQPT.D2.1480	2nd Floor DHC 2020/2003 - Install PDU	5	5	0%	09-Jan-23	13-Jan-23	17-Jan-23	23-Jan-23															2nd Floor DHC 2020/2003 - Install PDU																	
829	EQPT.D2.1490	2nd Floor DHC 2020/2003 - Install Reserve Busway	5	5	0%	09-Jan-23	13-Jan-23	17-Jan-23	23-Jan-23															2nd Floor DHC 2020/2003 - Install Rese																	
830	EQPT.D2.1230	2nd Floor DHC 2020/2003 - Install COD Boards	10	10	0%	14-Feb-23	28-Feb-23	23-Feb-23	08-Mar-23															2nd Floor DHC 2020/2003 - Install C																	
831	EQPT.D2.1260	2nd Floor DHC 2020/2003 - Install CRAC Units	5	5	0%	14-Feb-23	21-Feb-23	23-Feb-23	01-Mar-23															2nd Floor DHC 2020/2003 - Install C																	
832	EQPT.D2.1820	2nd Floor DHC 2020/2003 - Final Connections CRAC Units	15	15	0%	22-Feb-23	14-Mar-23	02-Mar-23	22-Mar-23															2nd Floor DHC 2020/2003 - Final C																	
833	EQPT.D2.1220	2nd Floor DHC 2020/2003 - Install Switch Gear	5	5	0%	01-Mar-23	07-Mar-23	09-Mar-23	15-Mar-23															2nd Floor DHC 2020/2003 - Install S																	
834	EQPT.D2.1950	2nd Floor DHC 2020/2003 - Pull and Terminate Feeders	25	25	0%	08-Mar-23	11-Apr-23	16-Mar-23	19-Apr-23															2nd Floor DHC 2020/2003 - Pull																	
835	Mechanical Gallery 2003 DH C		59	59		19-Dec-22	14-Mar-23	06-Dec-22	22-Mar-23																																
836	Rough-In		22	22		19-Dec-22	19-Jan-23	06-Dec-22	18-Jan-23																																
837	FRME.D2.1120	2nd Floor DHC MG 2003 - Layout and Frame Walls	5	5	0%	19-Dec-22	23-Dec-22	06-Dec-22	12-Dec-22															2nd Floor DHC MG 2003 - Layout and Fram																	
838	MEP.D2.1160	2nd Floor DHC MG 2003 - Install Fire Protection	1	1	0%	19-Dec-22	19-Dec-22	06-Dec-22	06-Dec-22															2nd Floor DHC MG 2003 - Install Fire Prote																	
839	MEP.D2.1180	2nd Floor DHC MG 2003 - Install OH Mechanical (Plumbing and HVAC)	3	3	0%	19-Dec-22	21-Dec-22	06-Dec-22	08-Dec-22															2nd Floor DHC MG 2003 - Install OH Mech																	
840	MEP.D2.1190	2nd Floor DHC MG 2003 - Install OH Electrical	5	5	0%	19-Dec-22	23-Dec-22	06-Dec-22	12-Dec-22															2nd Floor DHC MG 2003 - Install OH Elect																	
841	MEP.D2.1170	2nd Floor DHC MG 2003 - In-wall Rough-in Electrical	3	3	0%	20-Dec-22	22-Dec-22	07-Dec-22	09-Dec-22															2nd Floor DHC MG 2003 - In-wall Rough-in																	
842	FRME.D2.1850	2nd Floor DHC MG 2003 - Insulate and Inspect	5	5	0%	23-Dec-22	30-Dec-22	12-Dec-22	16-Dec-22															2nd Floor DHC MG 2003 - Insulate and Ins																	
843	FRME.D2.1130	2nd Floor DHC MG 2003 - Install Drywall Upper	6	6	0%	27-Dec-22	04-Jan-23	13-Dec-22	20-Dec-22															2nd Floor DHC MG 2003 - Install Drywall U																	
844	FRME.D2.1140	2nd Floor DHC MG 2003 - Hang and Tape Drywal	6	6	0%	05-Jan-23	12-Jan-23	21-Dec-22	29-Dec-22															2nd Floor DHC MG 2003 - Hang and Tap																	
845	FNSH.D2.1080	2nd Floor DHC MG 2003 - Paint	2	2	0%	13-Jan-23	16-Jan-23	30-Dec-22	03-Jan-23															2nd Floor DHC MG 2003 - Paint																	
846	FNSH.D2.1090	2nd Floor DHC MG 2003 - Install Finishes	3	3	0%	17-Jan-23	19-Jan-23	16-Jan-23	18-Jan-23															2nd Floor DHC MG 2003 - Install Finishe																	
847	Equipment		46	46		09-Jan-23	14-Mar-23	04-Jan-23	22-Mar-23																																
848	EQPT.D2.1510	2nd Floor DHC MG 2003 - Install HDP Boards	5	5	0%	09-Jan-23	13-Jan-23	17-Jan-23	23-Jan-23															2nd Floor DHC MG 2003 - Install HDP B																	
849	EQPT.D2.1960	2nd Floor DHC MG 2003 - Pull and Terminate Feeders	15	15	0%	16-Jan-23	03-Feb-23	24-Jan-23	13-Feb-23															2nd Floor DHC MG 2003 - Pull and Te																	
850	EQPT.D2.1100	2nd Floor DHC MG 2003 - Ducting	4	4	0%	17-Jan-23	20-Jan-23	04-Jan-23	09-Jan-23															2nd Floor DHC MG 2003 - Ducting																	
851	EQPT.D2.1500	2nd Floor DHC MG 2003 - Install CRAC Units	5	5	0%	14-Feb-23	21-Feb-23	23-Feb-23	01-Mar-23															2nd Floor DHC MG 2003 - Install CR																	
852	EQPT.D2.1830	2nd Floor DHC MG 2003 - Final Connections CRAC Units	15	15	0%	22-Feb-23	14-Mar-23	02-Mar-23	22-Mar-23															2nd Floor DHC MG 2003 - Final Co																	
853	DH C ROOM 2200		34	34		27-Dec-22	13-Feb-23	13-Dec-22	31-Jan-23																																
854	Rough-In		34	34		27-Dec-22	13-Feb-23	13-Dec-22	31-Jan-23																																
855	FRME.D2.1060	2nd Floor DHC R2200 - Layout and Frame Walls	10	10	0%	27-Dec-22	10-Jan-23	13-Dec-22	27-Dec-22															2nd Floor DHC R2200 - Layout and Fram																	
856	MEP.D2.1080	2nd Floor DHC R2200 - Install Fire Protection	3	3	0%	27-Dec-22	29-Dec-22	13-Dec-22	15-Dec-22															2nd Floor DHC R2200 - Install Fire Protect																	

Remaining Level of Effort

Actual Level of Effort

Project Baseline Bar

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

◆

◆

Milestone

Page 17 of 19

TASK filter: under wbs.
© Oracle Corporation

Data Date: 07-Sep-22
Completion Date: 26-Feb-24

QTS_BL00-38 - QTS HIL2 DC2, DC3, DC5 Construction Schedule			00 ALL ACTIVITIES								15-Sep-22 16:18																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
#	Activity ID	Activity Name	OD	RD	% Complete	Start	Finish	BL Project Start	BL Project Finish																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
										O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
857	MEP.D2.1110	2nd Floor DHC R2200 - Install OH Electrical	7	7	0%	27-Dec-22	05-Jan-23	13-Dec-22	21-Dec-22																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														

