

[illegible]

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:10																		
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024		2024
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	
	EXCV.PW.1210	Telecom Excavation - TMH-15 TO MMV-03 existing (af	0%	3	3	16-Nov-22	18-Nov-22													Telecom Excavation - TMH-15 TO MMV-03 existing (after parking lot)													
	EXCV.PW.1200	Telecom Excavation - TMH-14 TO TMH-08 existing	0%	2	2	21-Nov-22	22-Nov-22													Telecom Excavation - TMH-14 TO TMH-08 existing													
	EXCV.PW.1250	Telecom Excavation - TMH-15 TO TMH-16 (parking lot)	0%	2	2	23-Nov-22	28-Nov-22													Telecom Excavation - TMH-15 TO TMH-16 (parking lot)													
	EXCV.PW.1240	Telecom Excavation - TMH-17 TO TMH-16 (parking lot)	0%	2	2	29-Nov-22	30-Nov-22													Telecom Excavation - TMH-17 TO TMH-16 (parking lot)													
	EXCV.PW.1230	Telecom Excavation - TMH-14 TO TMH-15 (parking lot)	0%	2	2	01-Dec-22	02-Dec-22													Telecom Excavation - TMH-14 TO TMH-15 (parking lot)													
	EXCV.PW.1220	Telecom Excavation - TMH-17 TO TMH-14 (parking lot)	0%	2	2	05-Dec-22	06-Dec-22													Telecom Excavation - TMH-17 TO TMH-14 (parking lot)													
	EXCV.PW.1300	Telecom Excavation - TMH-120 TO TMH-116 existing (0%	2	2	09-Dec-22	12-Dec-22													Telecom Excavation - TMH-120 TO TMH-116 existing (parking lot)													
	DC3 Telecom Excavation			110	44	20-Jul-22 A	20-Jan-23													20-Jan-23, DC3 Telecom Excavation													
	EXCV.PW.1290	Telecom Excavation - TMH-33 TO TMH 30	100%	1	0	20-Jul-22 A	03-Aug-22 A													Telecom Excavation - TMH-33 TO TMH 30													
	EXCV.PW.1280	Telecom Excavation - TMH-32 TO TMH -31	100%	1	0	27-Jul-22 A	01-Aug-22 A													Telecom Excavation - TMH-32 TO TMH -31													
	EXCV.PW.1500	Telecom Excavation - TMH-29 TO TMH-30	100%	2	0	05-Aug-22 A	12-Aug-22 A													Telecom Excavation - TMH-29 TO TMH-30													
	EXCV.PW.1360	Telecom Excavation - TMH 29, TMH- 30	100%	5	0	09-Aug-22 A	11-Aug-22 A													Telecom Excavation - TMH 29, TMH- 30													
	EXCV.PW.1510	Telecom Excavation - TMH-30 TO TMH-31	100%	5	0	09-Aug-22 A	12-Aug-22 A													Telecom Excavation - TMH-30 TO TMH-31													
	EXCV.PW.1540	Telecom Excavation - TMH-28, TMH-31	100%	5	0	09-Aug-22 A	12-Aug-22 A													Telecom Excavation - TMH-28, TMH-31													
	EXCV.PW.1560	Telecom Excavation - BEV 10	100%	5	0	11-Aug-22 A	18-Aug-22 A													Telecom Excavation - BEV 10													
	EXCV.PW.1550	Telecom Excavation - BEV 09	100%	5	0	12-Aug-22 A	19-Aug-22 A													Telecom Excavation - BEV 09													
	EXCV.PW.1350	Telecom Excavation - BEV 09 TO Building	100%	5	0	15-Aug-22 A	19-Aug-22 A													Telecom Excavation - BEV 09 TO Building													
	EXCV.PW.1380	Telecom Excavation - BEV 10 TO Building	100%	5	0	15-Aug-22 A	19-Aug-22 A													Telecom Excavation - BEV 10 TO Building													
	EXCV.PW.1570	Telecom Excavation - BEV 11	100%	5	0	18-Aug-22 A	22-Aug-22 A													Telecom Excavation - BEV 11													
	EXCV.PW.1580	Telecom Excavation - BEV 12	100%	5	0	24-Aug-22 A	26-Aug-22 A													Telecom Excavation - BEV 12													
	EXCV.PW.1450	Telecom Excavation - BEV 12 TO Building	100%	2	0	01-Sep-22 A	08-Sep-22 A													Telecom Excavation - BEV 12 TO Building													
	EXCV.PW.1460	Telecom Excavation - BEV 11 TO Building	100%	5	0	14-Sep-22 A	21-Sep-22 A													Telecom Excavation - BEV 11 TO Building													
	EXCV.PW.1470	Telecom Excavation - TMH-30 TO BEV-11	100%	2	0	16-Sep-22 A	23-Sep-22 A													Telecom Excavation - TMH-30 TO BEV-11													
	EXCV.PW.1590	Telecom Excavation - BEV 13	100%	2	0	19-Sep-22 A	26-Sep-22 A													Telecom Excavation - BEV 13													
	EXCV.PW.1480	Telecom Excavation - TMH-29 TO BEV-13	100%	2	0	20-Sep-22 A	27-Sep-22 A													Telecom Excavation - TMH-29 TO BEV-13													
	EXCV.PW.1600	Telecom Excavation - BEV 14	100%	2	0	22-Sep-22 A	29-Sep-22 A													Telecom Excavation - BEV 14													
	EXCV.PW.1430	Telecom Excavation - TMH-18 TO BEV-12	0%	5	5	16-Nov-22	22-Nov-22													Telecom Excavation - TMH-18 TO BEV-12													
	EXCV.PW.1440	Telecom Excavation - TMH-21 TO BEV-14	0%	5	5	23-Nov-22	01-Dec-22													Telecom Excavation - TMH-21 TO BEV-14													
	EXCV.PW.1490	Telecom Excavation - TMH-28 TO TMH-29	0%	2	2	23-Nov-22	28-Nov-22													Telecom Excavation - TMH-28 TO TMH-29													
	EXCV.PW.1530	Telecom Excavation - TMH 19, TMH- 20	0%	5	5	23-Nov-22	01-Dec-22													Telecom Excavation - TMH 19, TMH- 20													
	EXCV.PW.1520	Telecom Excavation - TMH-28 TO TMH-31	0%	2	2	29-Nov-22	30-Nov-22													Telecom Excavation - TMH-28 TO TMH-31													
	EXCV.PW.1270	Telecom Excavation - TMH-16 TO TMH-19 (parking lot)	0%	1	1	07-Dec-22	07-Dec-22													Telecom Excavation - TMH-16 TO TMH-19 (parking lot)													
	EXCV.PW.1260	Telecom Excavation - TMH-17 TO TMH - 18 (parking l	0%	1	1	08-Dec-22	08-Dec-22													Telecom Excavation - TMH-17 TO TMH - 18 (parking lot)													
	EXCV.PW.1310	Telecom Excavation - TMH-120 TO TMH - 121 TO TM	0%	2	2	13-Dec-22	14-Dec-22													Telecom Excavation - TMH-120 TO TMH - 121 TO TMH - 122													
	EXCV.PW.1370	Telecom Excavation - TMH-18, TMH-21 (parking lot)	0%	5	5	15-Dec-22	21-Dec-22													Telecom Excavation - TMH-18, TMH-21 (parking lot)													
	EXCV.PW.1390	Telecom Excavation - TMH-18 TO TMH-19 (parking lot)	0%	5	5	22-Dec-22	29-Dec-22													Telecom Excavation - TMH-18 TO TMH-19 (parking lot)													
	EXCV.PW.1400	Telecom Excavation - TMH-19 TO TMH-20 (parking lot)	0%	5	5	30-Dec-22	06-Jan-23													Telecom Excavation - TMH-19 TO TMH-20 (parking lot)													
	EXCV.PW.1410	Telecom Excavation - TMH- 20 TO TMH- 21 (parking l	0%	5	5	09-Jan-23	13-Jan-23													Telecom Excavation - TMH- 20 TO TMH- 21 (parking lot)													
	EXCV.PW.1420	Telecom Excavation - TMH-18 TO TMH-21 (parking lot)	0%	5	5	16-Jan-23	20-Jan-23													Telecom Excavation - TMH-18 TO TMH-21 (parking lot)													
	DC5 Telecom Excavation			155	125	10-Oct-22 A	31-May-23													31-May-23, DC5 Telecom Excavation													
	A1770	Telecom Excavation - Vault Install TMH-26, TMH-27	100%	5	0	10-Oct-22 A	17-Oct-22 A													Telecom Excavation - Vault Install TMH-26, TMH-27													
	A1210	Telecom Excavation - TMH 25, MMV- 04	100%	5	0	13-Oct-22 A	17-Oct-22 A													Telecom Excavation - TMH 25, MMV- 04													
	A1070	Telecom Excavation - BEV 16 TO Building	0%	5	5	02-Dec-22	08-Dec-22													Telecom Excavation - BEV 16 TO Building													
	A1620	Telecom Excavation - BEV 14 TO Building	0%	2	2	02-Dec-22	05-Dec-22													Telecom Excavation - BEV 14 TO Building													
	A1610	Telecom Excavation - BEV-13 TO Building	0%	2	2	06-Dec-22	07-Dec-22													Telecom Excavation - BEV-13 TO Building													
	A1080	Telecom Excavation - BEV 15 TO Building	0%	5	5	09-Dec-22	15-Dec-22													Telecom Excavation - BEV 15 TO Building													
	A1090	Telecom Excavation - BEV 16	0%	5	5	16-Dec-22	22-Dec-22													Telecom Excavation - BEV 16													
	A1100	Telecom Excavation - BEV 17	0%	5	5	23-Dec-22	30-Dec-22													Telecom Excavation - BEV 17													
	A1110	Telecom Excavation - BEV 18	0%	5	5	03-Jan-23	09-Jan-23													Telecom Excavation - BEV 18													
	A1120	Telecom Excavation - BEV 15	0%	5	5	10-Jan-23	16-Jan-23													Telecom Excavation - BEV 15													

Remaining Level of Effort

Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 2 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22
Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:10																		
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024		2024
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
	A1130	Telecom Excavation - BEV-15 TO TMH-25	0%	5	5	17-Jan-23	23-Jan-23													Telecom Excavation - BEV-15 TO TMH-25													
	A1000	Telecom Excavation - TMH-21 TO TMH - 22 (parking lot)	0%	5	5	23-Jan-23	27-Jan-23													Telecom Excavation - TMH-21 TO TMH - 22 (parking lot)													
	A1140	Telecom Excavation - BEV-15 TO MMV-04 ??	0%	5	5	24-Jan-23	30-Jan-23													Telecom Excavation - BEV-15 TO MMV-04 ??													
	A1010	Telecom Excavation - TMH-20 TO TMH - 23 (parking lot)	0%	5	5	30-Jan-23	03-Feb-23													Telecom Excavation - TMH-20 TO TMH - 23 (parking lot)													
	A1150	Telecom Excavation - TMH-25 TO TMH - 27	0%	5	5	31-Jan-23	06-Feb-23													Telecom Excavation - TMH-25 TO TMH - 27													
	A1020	Telecom Excavation - TMH 23, MMV- 05 (parking lot)	0%	5	5	06-Feb-23	10-Feb-23													Telecom Excavation - TMH 23, MMV- 05 (parking lot)													
	A1160	Telecom Excavation - TMH-27 TO TMH - 26	0%	5	5	07-Feb-23	13-Feb-23													Telecom Excavation - TMH-27 TO TMH - 26													
	A1170	Telecom Excavation - TMH-26 TO MMV - 04	0%	5	5	14-Feb-23	21-Feb-23													Telecom Excavation - TMH-26 TO MMV - 04													
	A1030	Telecom Excavation - TMH 22- TMH- 24 (parking lot)	0%	5	5	21-Feb-23	27-Feb-23													Telecom Excavation - TMH 22- TMH- 24 (parking lot)													
	A1180	Telecom Excavation - TMH-25 TO MMV - 04	0%	5	5	22-Feb-23	28-Feb-23													Telecom Excavation - TMH-25 TO MMV - 04													
	A1040	Telecom Excavation - CAV - 05 (parking lot)	0%	5	5	28-Feb-23	06-Mar-23													Telecom Excavation - CAV - 05 (parking lot)													
	A1190	Telecom Excavation - MMV-04 TO CAV - 04	0%	5	5	01-Mar-23	07-Mar-23													Telecom Excavation - MMV-04 TO CAV - 04													
	A1050	Telecom Excavation - TMH-22 TO BEV-16 (parking lot)	0%	5	5	07-Mar-23	13-Mar-23													Telecom Excavation - TMH-22 TO BEV-16 (parking lot)													
	A1200	Telecom Excavation - TMH 26, TMH- 27	0%	5	5	08-Mar-23	14-Mar-23													Telecom Excavation - TMH 26, TMH- 27													
	A1060	Telecom Excavation - TMH-24 TO BEV-18 (parking lot)	0%	5	5	14-Mar-23	20-Mar-23													Telecom Excavation - TMH-24 TO BEV-18 (parking lot)													
	A1220	Telecom Excavation - CAV 04	0%	5	5	15-Mar-23	21-Mar-23													Telecom Excavation - CAV 04													
	A1580	Telecom Excavation- TMH-22 TO TMH-23 (parking lot)	0%	5	5	21-Mar-23	27-Mar-23													Telecom Excavation- TMH-22 TO TMH-23 (parking lot)													
	A1230	Telecom Excavation - CAV-05 TO MMV-05	0%	5	5	22-Mar-23	28-Mar-23													Telecom Excavation - CAV-05 TO MMV-05													
	A1590	Telecom Excavation - TMH-24 TO MMV-05 (parking lot)	0%	5	5	28-Mar-23	03-Apr-23													Telecom Excavation - TMH-24 TO MMV-05 (parking lot)													
	A1600	Telecom Excavation - BEV-16 TO BEV-18	0%	5	5	29-Mar-23	04-Apr-23													Telecom Excavation - BEV-16 TO BEV-18													
	A1760	Telecom Excavation - Vault Install TMH-22, TMH-24 (parking lot)	0%	5	5	04-Apr-23	10-Apr-23													Telecom Excavation - Vault Install TMH-22, TMH-24 (parking lot)													
	A1740	Telecom Excavation - BEV-15 TO BEV-17	0%	5	5	05-Apr-23	11-Apr-23													Telecom Excavation - BEV-15 TO BEV-17													
	A1750	Telecom Excavation - MVV-04 TO BEV-17	0%	5	5	12-Apr-23	18-Apr-23													Telecom Excavation - MVV-04 TO BEV-17													
	A1780	Telecom Excavation - TMH-122 TO TMH-123	0%	5	5	19-Apr-23	25-Apr-23													Telecom Excavation - TMH-122 TO TMH-123													
	A1790	Telecom Excavation - TMH-123 TO TMH-113	0%	5	5	26-Apr-23	02-May-23													Telecom Excavation - TMH-123 TO TMH-113													
	A1800	Telecom Excavation - TMH-113 TO BUILDING	0%	5	5	03-May-23	09-May-23													Telecom Excavation - TMH-113 TO BUILDING													
	A1810	Telecom Excavation - Vault Install TMH-122	0%	5	5	10-May-23	16-May-23													Telecom Excavation - Vault Install TMH-122													
	A1820	Telecom Excavation - Vault Install TMH-123	0%	5	5	17-May-23	23-May-23													Telecom Excavation - Vault Install TMH-123													
	A1830	Telecom Excavation - Vault Install TMH-113	0%	5	5	24-May-23	31-May-23													Telecom Excavation - Vault Install TMH-113													
Ductbank Install			224	140	15-Jun-22 A	07-Jun-23													07-Jun-23, Ductbank Install														
DC2 Ductbank Install			115	21	15-Jun-22 A	16-Dec-22													16-Dec-22, DC2 Ductbank Install														
	DUCT.PW.1000	Telecom Ductbank - TMH-6 TO THM-35	100%	3	0	15-Jun-22 A	22-Jun-22 A													Telecom Ductbank - TMH-6 TO THM-35													
	DUCT.PW.1030	Telecom Ductbank - TMH-7 TO TMH-34	100%	3	0	21-Jun-22 A	27-Jul-22 A													Telecom Ductbank - TMH-7 TO TMH-34													
	DUCT.PW.1020	Telecom Ductbank - Vault Install TMH-35, TMH-32	100%	1	0	21-Jun-22 A	23-Jun-22 A													Telecom Ductbank - Vault Install TMH-35, TMH-32													
	DUCT.PW.1080	Telecom Ductbank - Vault Install TMH-33, TMH-34	100%	1	0	21-Jun-22 A	23-Jun-22 A													Telecom Ductbank - Vault Install TMH-33, TMH-34													
	DUCT.PW.1040	Telecom Ductbank - TMH-34 TO TMH-33	100%	1	0	23-Jun-22 A	11-Jul-22 A													Telecom Ductbank - TMH-34 TO TMH-33													
	DUCT.PW.1070	Telecom Ductbank - TMH-32 TO TMH-33	100%	1	0	24-Jun-22 A	11-Jul-22 A													Telecom Ductbank - TMH-32 TO TMH-33													
	DUCT.PW.1090	Telecom Ductbank - TMH-34 TO TMH-35	100%	1	0	24-Jun-22 A	11-Jul-22 A													Telecom Ductbank - TMH-34 TO TMH-35													
	DUCT.PW.1010	Telecom Ductbank - THM-35 TO TMH-32	100%	1	0	25-Jun-22 A	11-Jul-22 A													Telecom Ductbank - THM-35 TO TMH-32													
	DUCT.PW.1140	Telecom Ductbank - Vault Install BEV-10, BEV-09	100%	1	0	01-Jul-22 A	07-Jul-22 A													Telecom Ductbank - Vault Install BEV-10, BEV-09													
	DUCT.PW.1380	Telecom Ductbank - BUILDING TO BEV-05	100%	5	0	06-Jul-22 A	11-Jul-22 A													Telecom Ductbank - BUILDING TO BEV-05													
	DUCT.PW.1120	Telecom Ductbank - Vault Install BEV-07,BEV-08	100%	1	0	07-Jul-22 A	14-Jul-22 A													Telecom Ductbank - Vault Install BEV-07,BEV-08													
	DUCT.PW.1370	Telecom Ductbank - BUILDING TO BEV-06	100%	5	0	11-Jul-22 A	14-Jul-22 A													Telecom Ductbank - BUILDING TO BEV-06													
	DUCT.PW.1150	Telecom Ductbank - BEV-07 TO BUILDING	100%	5	0	13-Jul-22 A	25-Jul-22 A													Telecom Ductbank - BEV-07 TO BUILDING													
	DUCT.PW.1160	Telecom Ductbank - BEV-08 TO BUILDING	100%	5	0	13-Jul-22 A	21-Jul-22 A													Telecom Ductbank - BEV-08 TO BUILDING													
	DUCT.PW.1130	Telecom Ductbank - BEV-07 TO BEV-08	100%	2	0	20-Jul-22 A	25-Jul-22 A													Telecom Ductbank - BEV-07 TO BEV-08													
	DUCT.PW.1220	Telecom Ductbank - BEV-112 TO Future	50%	1	1	25-Jul-22 A	16-Nov-22													Telecom Ductbank - BEV-112 TO Future													
	DUCT.PW.1100	Telecom Ductbank - BEV-07 TO TMH-34	100%	3	0	26-Jul-22 A	01-Sep-22 A													Telecom Ductbank - BEV-07 TO TMH-34													
	DUCT.PW.1180	Telecom Ductbank - BEV-08 TO TMH-14 (parking lot)	90%	4	0	28-Jul-22 A	16-Nov-22													Telecom Ductbank - BEV-08 TO TMH-14 (parking lot)													
	DUCT.PW.1190	Telecom Ductbank - BEV-10 TO TMH-17 (parking lot)	90%	4	0	08-Aug-22 A	16-Nov-22													Telecom Ductbank - BEV-10 TO TMH-17 (parking lot)													

Remaining Level of Effort
Actual Level of Effort
Secondary Baseline
Actual Work
Remaining Work

Critical Remaining Work
Milestone
Summary

Page 3 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22
Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:10																		
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024		2024
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	
	DUCT.PW.1210	Telecom Ductbank - Vault Install BEV-112	100%	1	0	10-Aug-22 A	17-Aug-22 A	■ Telecom Ductbank - Vault Install BEV-112																									
	DUCT.PW.1200	Telecom Ductbank - BEV-112 TO BUILDING	100%	1	0	11-Aug-22 A	17-Aug-22 A	■ Telecom Ductbank - BEV-112 TO BUILDING																									
	DUCT.PW.1110	Telecom Ductbank - BEV-09 TO TMH-33	100%	3	0	31-Aug-22 A	07-Sep-22 A	■ Telecom Ductbank - BEV-09 TO TMH-33																									
	DUCT.PW.1240	Telecom Ductbank - TMH-17,TMH-14,TMH-15,TMH-16 (parking lot)	0%	1	1	16-Nov-22	16-Nov-22	■ Telecom Ductbank - TMH-17,TMH-14,TMH-15,TMH-16 (parking lot)																									
	DUCT.PW.1230	Telecom Ductbank - BEV-112 TO TMH-120	0%	2	2	18-Nov-22	21-Nov-22	■ Telecom Ductbank - BEV-112 TO TMH-120																									
	DUCT.PW.1260	Telecom Ductbank - TMH-15 TO MMV-03 existing (parking lot)	0%	3	3	21-Nov-22	23-Nov-22	■ Telecom Ductbank - TMH-15 TO MMV-03 existing (parking lot)																									
	DUCT.PW.1250	Telecom Ductbank - TMH-14 TO TMH-08 existing (parking lot)	0%	3	3	23-Nov-22	29-Nov-22	■ Telecom Ductbank - TMH-14 TO TMH-08 existing (parking lot)																									
	DUCT.PW.1300	Telecom Ductbank - TMH-15 TO TMH-16	0%	2	2	29-Nov-22	30-Nov-22	■ Telecom Ductbank - TMH-15 TO TMH-16																									
	DUCT.PW.1290	Telecom Ductbank - TMH-17 TO TMH-16 (parking lot)	0%	1	1	01-Dec-22	01-Dec-22	■ Telecom Ductbank - TMH-17 TO TMH-16 (parking lot)																									
	DUCT.PW.1280	Telecom Ductbank - TMH-14 TO TMH-15 (parking lot)	0%	1	1	05-Dec-22	05-Dec-22	■ Telecom Ductbank - TMH-14 TO TMH-15 (parking lot)																									
	DUCT.PW.1270	Telecom Ductbank - TMH-17 TO TMH-14	0%	2	2	07-Dec-22	08-Dec-22	■ Telecom Ductbank - TMH-17 TO TMH-14																									
	DUCT.PW.1350	Telecom Ductbank - TMH-120 TO TMH-116 existing	0%	2	2	13-Dec-22	14-Dec-22	■ Telecom Ductbank - TMH-120 TO TMH-116 existing																									
	DUCT.PW.1360	Telecom Ductbank - TMH-120 TO Future	0%	2	2	15-Dec-22	16-Dec-22	■ Telecom Ductbank - TMH-120 TO Future																									
	DC3 Ductbank Install			113	44	21-Jul-22 A	27-Jan-23	▶ 27-Jan-23, DC3 Ductbank Install																									
	DUCT.PW.1060	Telecom Ductbank - TMH-33 To TMH 30 (double)	100%	1	0	21-Jul-22 A	04-Aug-22 A	■ Telecom Ductbank - TMH-33 To TMH 30 (double)																									
	DUCT.PW.1340	Telecom Ductbank - TMH-33 TO TMH 30	100%	1	0	22-Jul-22 A	04-Aug-22 A	■ Telecom Ductbank - TMH-33 TO TMH 30																									
	DUCT.PW.1050	Telecom Ductbank - TMH-32 To TMH 31	100%	1	0	01-Aug-22 A	04-Aug-22 A	■ Telecom Ductbank - TMH-32 To TMH 31																									
	DUCT.PW.1330	Telecom Ductbank - TMH-32 TO TMH 31 (double)	100%	1	0	01-Aug-22 A	04-Aug-22 A	■ Telecom Ductbank - TMH-32 TO TMH 31 (double)																									
	DUCT.PW.1620	Telecom Ductbank - Vault Install TMH-28, TMH-31	100%	5	0	02-Aug-22 A	09-Aug-22 A	■ Telecom Ductbank - Vault Install TMH-28, TMH-31																									
	DUCT.PW.1610	Telecom Ductbank - Vault Install TMH-29, TMH-30	100%	5	0	04-Aug-22 A	11-Aug-22 A	■ Telecom Ductbank - Vault Install TMH-29, TMH-30																									
	DUCT.PW.1570	Telecom Ductbank - TMH-29 To TMH-30	100%	5	0	15-Aug-22 A	22-Aug-22 A	■ Telecom Ductbank - TMH-29 To TMH-30																									
	DUCT.PW.1580	Telecom Ductbank - TMH-30 To TMH-31	100%	5	0	15-Aug-22 A	22-Aug-22 A	■ Telecom Ductbank - TMH-30 To TMH-31																									
	DUCT.PW.1600	Telecom Ductbank - TMH-28 To TMH-31	100%	5	0	15-Aug-22 A	22-Aug-22 A	■ Telecom Ductbank - TMH-28 To TMH-31																									
	DUCT.PW.1590	Telecom Ductbank - TMH-28 To TMH-29	100%	5	0	15-Aug-22 A	22-Aug-22 A	■ Telecom Ductbank - TMH-28 To TMH-29																									
	EXCV.PW.1620	Telecom Ductbank - TMH-29 TO TMH-30	100%	5	0	15-Aug-22 A	22-Aug-22 A	■ Telecom Ductbank - TMH-29 TO TMH-30																									
	DUCT.PW.1170	Telecom Ductbank - BEV-09 TO BEV-10	100%	5	0	17-Aug-22 A	26-Aug-22 A	■ Telecom Ductbank - BEV-09 TO BEV-10																									
	EXCV.PW.1630	Telecom Ductbank - BEV 09	100%	5	0	19-Aug-22 A	26-Aug-22 A	■ Telecom Ductbank - BEV 09																									
	EXCV.PW.1640	Telecom Ductbank - BEV 10	100%	5	0	19-Aug-22 A	26-Aug-22 A	■ Telecom Ductbank - BEV 10																									
	DUCT.PW.1650	Telecom Ductbank - BEV 10 TO Building	100%	5	0	20-Aug-22 A	03-Sep-22 A	■ Telecom Ductbank - BEV 10 TO Building																									
	DUCT.PW.1520	Telecom Ductbank - Vault Install BEV-11	100%	5	0	23-Aug-22 A	30-Aug-22 A	■ Telecom Ductbank - Vault Install BEV-11																									
	DUCT.PW.1470	Telecom Ductbank - Vault Install BEV-12	100%	5	0	29-Aug-22 A	01-Sep-22 A	■ Telecom Ductbank - Vault Install BEV-12																									
	DUCT.PW.1510	Telecom Ductbank - BEV-11 TO BUILDING	100%	5	0	09-Sep-22 A	15-Sep-22 A	■ Telecom Ductbank - BEV-11 TO BUILDING																									
	DUCT.PW.1500	Telecom Ductbank - BEV-12 TO BUILDING	100%	5	0	14-Sep-22 A	21-Sep-22 A	■ Telecom Ductbank - BEV-12 TO BUILDING																									
	DUCT.PW.1550	Telecom Ductbank - TMH-30 To BEV-11	100%	0	0	26-Sep-22 A	28-Sep-22 A	■ Telecom Ductbank - TMH-30 To BEV-11																									
	DUCT.PW.1530	Telecom Ductbank - Vault Install BEV-13	100%	0	0	27-Sep-22 A	29-Sep-22 A	■ Telecom Ductbank - Vault Install BEV-13																									
	DUCT.PW.1560	Telecom Ductbank - TMH-29 To BEV-13	100%	8	0	28-Sep-22 A	05-Oct-22 A	■ Telecom Ductbank - TMH-29 To BEV-13																									
	DUCT.PW.1490	Telecom Ductbank - BEV-14 To BEV-12	100%	0	0	30-Sep-22 A	04-Oct-22 A	■ Telecom Ductbank - BEV-14 To BEV-12																									
	DUCT.PW.1540	Telecom Ductbank - BEV-11 To BEV-13	100%	0	0	30-Sep-22 A	04-Oct-22 A	■ Telecom Ductbank - BEV-11 To BEV-13																									
	DUCT.PW.1480	Telecom Ductbank - Vault Install BEV-14	100%	0	0	14-Oct-22 A	18-Oct-22 A	■ Telecom Ductbank - Vault Install BEV-14																									
	DUCT.PW.1450	Telecom Ductbank - TMH-18 To BEV-12 (parking lot)	0%	5	5	23-Nov-22	01-Dec-22	■ Telecom Ductbank - TMH-18 To BEV-12 (parking lot)																									
	DUCT.PW.1400	Telecom Ductbank - TMH-19 To TMH-20 (parking lot)	0%	5	5	02-Dec-22	08-Dec-22	■ Telecom Ductbank - TMH-19 To TMH-20 (parking lot)																									
	DUCT.PW.1460	Telecom Ductbank - TMH-21 To TMH-14 (parking lot)	0%	5	5	02-Dec-22	08-Dec-22	■ Telecom Ductbank - TMH-21 To TMH-14 (parking lot)																									
	DUCT.PW.1320	Telecom Ductbank - TMH-16 TO TMH-19 (site access steel and concrete)	0%	1	1	08-Dec-22	08-Dec-22	■ Telecom Ductbank - TMH-16 TO TMH-19 (site access steel and concrete)																									
	DUCT.PW.1310	Telecom Ductbank - TMH-17 TO TMH-18 (site access steel and concrete)	0%	1	1	09-Dec-22	09-Dec-22	■ Telecom Ductbank - TMH-17 TO TMH-18 (site access steel and concrete)																									
	DUCT.PW.1440	Telecom Ductbank - Vault Install TMH-19, TMH-20 (parking lot)	0%	5	5	09-Dec-22	15-Dec-22	■ Telecom Ductbank - Vault Install TMH-19, TMH-20 (parking lot)																									
	DUCT.PW.1630	Telecom Ductbank - TMH-120 TO TMH - 121 TO TMH - 122 (site access steel and concrete)	0%	5	5	15-Dec-22	21-Dec-22	■ Telecom Ductbank - TMH-120 TO TMH - 121 TO TMH - 122 (site access steel and concrete)																									
	DUCT.PW.1640	Telecom Ductbank - Vault Install TMH-120, TMH-121, TMH-122 (site access steel and concrete)	0%	5	5	15-Dec-22	21-Dec-22	■ Telecom Ductbank - Vault Install TMH-120, TMH-121, TMH-122 (site access steel and concrete)																									
	DUCT.PW.1430	Telecom Ductbank - Vault Install TMH-18, TMH-21 (parking lot)	0%	5	5	22-Dec-22	29-Dec-22	■ Telecom Ductbank - Vault Install TMH-18, TMH-21 (parking lot)																									
	DUCT.PW.1390	Telecom Ductbank - TMH-18 To TMH-19 (parking lot)	0%	5	5	30-Dec-22	06-Jan-23	■ Telecom Ductbank - TMH-18 To TMH-19 (parking lot)																									
	EXCV.PW.1610	Telecom Ductbank - TMH-19 TO TMH-20	0%	5	5	09-Jan-23	13-Jan-23	■ Telecom Ductbank - TMH-19 TO TMH-20																									

Remaining Level of Effort

Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 4 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22
Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE				00 ALL ACTIVITIES													18-Nov-22 17:10																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
Activity ID		Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			2024																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
								Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
		DUCT.PW.1410	Telecom Ductbank - TMH-20 To TMH-21 (parking lot)	0%	5	5	16-Jan-23	20-Jan-23																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:10														
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022		Qtr 2, 2022		Qtr 3, 2022		Qtr 4, 2022		Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024		2024
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	
	NUF.PW.1200	PGE MV NUF - VT-67 TO VT-68	0%	3	3	13-Feb-23	15-Feb-23																						
	NUF.PW.1210	PGE MV NUF - VT-68	0%	2	2	16-Feb-23	17-Feb-23																						
	NUF.PW.1220	PGE MV NUF - VT-81	0%	2	2	21-Feb-23	22-Feb-23																						
	PGE MV DC2 NUF		6	6	19-Dec-22	27-Dec-22																							
	NUF.PW.1360	PGE MV DC2 NUF - Pull Feeders	0%	5	5	19-Dec-22	23-Dec-22																						
	NUF.PW.1380	PGE MV DC2 NUF - Terminate	0%	1	1	27-Dec-22	27-Dec-22																						
	PGE MV DC2 SUF		6	6	19-Dec-22	27-Dec-22																							
	NUF.PW.1390	PGE MV DC2 SUF - Pull Feeders	0%	5	5	19-Dec-22	23-Dec-22																						
	NUF.PW.1410	PGE MV DC2 SUF - Terminate	0%	1	1	27-Dec-22	27-Dec-22																						
	PGE MV DC3 NUF		22	22	16-Nov-22	19-Dec-22																							
	NUF.PW.1240	PGE MV DC3 NUF - Pull Feeders	0%	5	5	16-Nov-22	23-Nov-22																						
	NUF.PW.1110	PGE MV DC3 NUF - Terminate	0%	1	1	19-Dec-22	19-Dec-22																						
	PGE MV DC3 SUF		6	6	19-Dec-22	27-Dec-22																							
	NUF.PW.1420	PGE MV DC3 SUF - Pull Feeders	0%	5	5	19-Dec-22	23-Dec-22																						
	NUF.PW.1430	PGE MV DC3 SUF - Terminate	0%	1	1	27-Dec-22	27-Dec-22																						
	PGE MV DC5 SUF		6	6	19-Dec-22	27-Dec-22																							
	NUF.PW.1450	PGE MV DC5 SUF - Pull Feeders	0%	5	5	19-Dec-22	23-Dec-22																						
	NUF.PW.1460	PGE MV DC5 SUF - Terminate	0%	1	1	27-Dec-22	27-Dec-22																						
	PGE MV DC5 NUF		6	6	19-Dec-22	27-Dec-22																							
	NUF.PW.1480	PGE MV DC5 NUF - Pull Feeders	0%	5	5	19-Dec-22	23-Dec-22																						
	NUF.PW.1490	PGE MV DC5 NUF - Terminate	0%	1	1	27-Dec-22	27-Dec-22																						
	NUF / SUF		78	64	12-Aug-22 A	17-Feb-23																							
	NUF-3		5	0	12-Aug-22 A	23-Aug-22 A																							
	NUF3.PW.1020	NUF-3, Install conduit from boring to VT-158 and from \	100%	5	0	12-Aug-22 A	16-Aug-22 A																						
	NUF3.PW.1010	NUF-3, Excavate and Set VT-158	100%	5	0	17-Aug-22 A	17-Aug-22 A																						
	NUF3.PW.1000	NUF-3, Tie in to existing NUF3 conduit pathways	100%	5	0	18-Aug-22 A	23-Aug-22 A																						
	NUF-2		33	19	08-Sep-22 A	14-Dec-22																							
	NUF2.PW.1140	NUF-2, Excavate and install conduit from VT-186 to Exi	100%	6	0	08-Sep-22 A	15-Sep-22 A																						
	NUF2.PW.1110	NUF-2, Excavate and install conduit from VT-185 to VT	100%	8	0	16-Sep-22 A	27-Sep-22 A																						
	NUF2.PW.1100	NUF-2, Excavate and install VT-185	100%	2	0	23-Sep-22 A	27-Sep-22 A																						
	NUF2.PW.1090	NUF-2, Excavate and install conduit from VT-184 to VT	100%	8	0	28-Sep-22 A	06-Oct-22 A																						
	NUF2.PW.1080	NUF-2, Excavate and install VT-184	100%	2	0	04-Oct-22 A	06-Oct-22 A																						
	NUF2.PW.1070	NUF-2, Excavate and install conduit from VT-183 to VT	100%	6	0	07-Oct-22 A	18-Oct-22 A																						
	NUF2.PW.1060	NUF-2, Excavate and install VT-183	100%	2	0	17-Oct-22 A	18-Oct-22 A																						
	NUF2.PW.1120	NUF-2, Excavate and install VT-186	100%	2	0	19-Oct-22 A	21-Oct-22 A																						
	NUF2.PW.1010	NUF-2, Excavate and install conduit from boring to VT-	0%	3	3	16-Nov-22	18-Nov-22																						
	NUF2.PW.1050	NUF-2, Excavate and install conduit from VT-ELEC SW	0%	4	4	16-Nov-22	21-Nov-22																						
	NUF2.PW.1000	NUF-2, Excavate and install VT-182	0%	2	2	22-Nov-22	23-Nov-22																						
	NUF2.PW.1030	NUF-2, Excavate and install conduit from VT-182 to VT	0%	5	5	28-Nov-22	02-Dec-22																						
	NUF2.PW.1020	NUF-2, Excavate and install VT-ELEC SWITCH-1	0%	2	2	09-Dec-22	12-Dec-22																						
	NUF2.PW.1040	NUF-2, Excavate and install VT-182	0%	2	2	13-Dec-22	14-Dec-22																						
	NUF-4/5		44	23	17-Oct-22 A	20-Dec-22																							
	NUF3/4.PW.104	NUF-4/5, Excavate and install conduit from VT-81 to VT	100%	6	0	17-Oct-22 A	20-Oct-22 A																						
	NUF3/4.PW.103	NUF-4/5, Excavate and install VT-82	0%	2	2	16-Nov-22	17-Nov-22																						
	NUF3/4.PW.103	NUF-4/5, Excavate and install conduit from VT-81 to VT	0%	5	5	16-Nov-22	22-Nov-22																						
	NUF3/4.PW.102	NUF-4/5, Excavate and install conduit from boring to VT	0%	6	6	18-Nov-22	29-Nov-22																						
	NUF3/4.PW.107	NUF-4/5, Excavate and install NUF4 conduit from VT-8	0%	4	4	23-Nov-22	30-Nov-22																						
	NUF3/4.PW.101	NUF-4/5, Excavate and install VT-81	0%	2	2	30-Nov-22	01-Dec-22																						
	NUF3/4.PW.106	NUF-4/5, Excavate and install conduit from VT-82 to VT	0%	8	8	01-Dec-22	12-Dec-22																						
	NUF3/4.PW.105	NUF-4/5, Excavate and install VT-83	0%	2	2	13-Dec-22	14-Dec-22																						
	NUF3/4.PW.105	NUF-4/5, Excavate and install NUF5 conduit from VT-8	0%	6	6	13-Dec-22	20-Dec-22																						

Remaining Level of Effort

 Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 6 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22
Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE				00 ALL ACTIVITIES												18-Nov-22 17:10																										
Activity ID		Activity Name		Activity % Complete	OD	RD	Start		Finish		Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022		Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			2024					
											Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr				
				32	32	02-Dec-22		18-Jan-23																					18-Jan-23, SUF-2													
				0%	8	8	02-Dec-22		13-Dec-22																					SUF-2, Excavate and install conduit from VT-179 to existi												
				0%	8	8	14-Dec-22		23-Dec-22																					SUF-2, Excavate and install conduit from VT-178 to VT-												
				0%	2	2	27-Dec-22		28-Dec-22																					SUF-2, Excavate and install VT-179												
				0%	7	7	29-Dec-22		09-Jan-23																					SUF-2, Excavate and install conduit from VT-ELEC SW												
				0%	2	2	10-Jan-23		11-Jan-23																					SUF-2, Excavate and install VT-178												
				0%	3	3	12-Jan-23		16-Jan-23																					SUF-2, Excavate and install conduit from boring to VT-f												
				0%	2	2	17-Jan-23		18-Jan-23																					SUF-2, Excavate and install VT-ELEC SWITCH-2												
				22	22	19-Jan-23		17-Feb-23																					17-Feb-23, SUF-4/5													
				0%	6	6	19-Jan-23		26-Jan-23																					SUF-4/5, Excavate and install SUF5 conduit from VT-7:												
				0%	6	6	27-Jan-23		03-Feb-23																					SUF-4/5, Excavate and install SUF4 conduit from VT-7:												
				0%	8	8	06-Feb-23		15-Feb-23																					SUF-4/5, Excavate and install conduit from boring to VT												
				0%	2	2	16-Feb-23		17-Feb-23																					SUF-4/5, Excavate and install VT-72												
Wet Utilities				156	36	21-Apr-22 A		11-Jan-23																					11-Jan-23, Wet Utilities													
Storm Utilities				98	36	18-May-22 A		11-Jan-23																					11-Jan-23, Storm Utilities													
				40%	24	14	18-May-22 A		08-Dec-22																					Install Storm Underground Piping												
				100%	6	0	25-May-22 A		05-Jul-22 A																					Install DC2 Detention System												
				0%	7	7	02-Sep-22 A		28-Nov-22																					Install DC3 Detention System												
				0%	22	22	08-Dec-22		11-Jan-23																					Install Storm Runoff Surface Structures												
Sanitary Sewer				118	6	21-Apr-22 A		23-Nov-22																					23-Nov-22, Sanitary Sewer													
				80%	15	3	21-Apr-22 A		18-Nov-22																					Install Sanitary - Private Underground												
				5%	6	6	06-Jul-22 A		23-Nov-22																					Install Sanitary - Public Underground												
Fresh Water Utilities				97	19	16-Jul-22 A		15-Dec-22																					15-Dec-22, Fresh Water Utilities													
				5%	13	12	16-Jul-22 A		06-Dec-22																					Fire - Private Underground												
				0%	3	3	06-Dec-22		09-Dec-22																					Fire - Public Underground												
				0%	1	1	09-Dec-22		12-Dec-22																					Domestic - Public Underground												
				0%	3	3	12-Dec-22		15-Dec-22																					Domestic - Private Underground												
DC2				278	177	14-Apr-22 A		31-Jul-23																					31-Jul-23, DC2													
DC2 Milestones				0	0	30-Jan-23		30-Jan-23																					30-Jan-23, DC2 Milestones													
				0%	0	0			30-Jan-23																					Substantially Weather Tight												
Earthwork				44	0	14-Apr-22 A		15-Jul-22 A																					15-Jul-22 A, Earthwork													
Site Development				32	0	14-Apr-22 A		15-Jul-22 A																					15-Jul-22 A, Site Development													
				100%	26	0	14-Apr-22 A		16-May-22 A																					Place Imported Fill Materials												
				100%	27	0	21-Apr-22 A		27-May-22 A																					Issue #7 DC2 Over Excavation of Organic Soil and Adc												
				100%	6	0	25-Apr-22 A		03-May-22 A																					Earthwork Onsite Cut to Fill												
				100%	4	0	28-Apr-22 A		31-May-22 A																					Earthwork Onsite CTS Site Fills												
				100%	6	0	16-May-22 A		06-Jun-22 A																					Place Surcharge												
				100%	30	0	18-May-22 A		15-Jul-22 A																					Surcharge Waiting Period												
				100%	10	0	18-May-22 A		27-Jun-22 A																					Issue #8 DC2 Surcharge Waiting Period zone1												
				100%	10	0	25-May-22 A		05-Jul-22 A																					Issue #9 DC2 Surcharge Waiting Period Zone 2												
				100%	10	0	04-Jun-22 A		15-Jul-22 A																					Issue #10 DC2 Surcharge Waiting Period Zone 3												
Rigid Inclusions				37	0	29-Apr-22 A		22-Jun-22 A																					22-Jun-22 A, Rigid Inclusions													
				100%	10	0	29-Apr-22 A		07-Jun-22 A																					Drill / Pour RI-CL L.2 to CL Q												
				100%	10	0	03-May-22 A		03-Jun-22 A																					Drill / Pour RI-CL C to CL L.2												
				100%	7	0	11-May-22 A		19-May-22 A																					Drill / Pour RI-CL A to C												
				100%	10	0	06-Jun-22 A		22-Jun-22 A																					Drill / Pour RI-CL Q to CL Z												
Foundation				130	31	28-May-22 A		03-Jan-23																					03-Jan-23, Foundation													
Building Pad Prep				92	10	16-Jul-22 A		01-Dec-22																					01-Dec-22, Building Pad Prep													
Area Wide				37	0	16-Jul-22 A		12-Aug-22 A																					12-Aug-22 A, Area Wide													
				100%	5	0	16-Jul-22 A		20-Jul-22 A																					Move Surcharge to DC3												
				100%	5	0	05-Aug-22 A		10-Aug-22 A																					Compact Subgrade And Place Stone C_L												

Remaining Level of Effort

Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 7 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22
Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES										18-Nov-22 17:10																				
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024		2024
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
FOND.D2.1010	Compact Subgrade And Place Stone A-C	100%	0	0	10-Aug-22 A	12-Aug-22 A																											
Grid A - C			49	0	16-Jul-22 A	30-Sep-22 A																											
UTIL.D2.1060	Deep Underground Utilities	100%	10	0	16-Jul-22 A	08-Aug-22 A																											
UTIL.D2.1030	Under-slab Utilities CL A to C	100%	5	0	13-Sep-22 A	22-Sep-22 A																											
FOND.D2.1050	Backfill/Compact CL A to C	100%	5	0	23-Sep-22 A	30-Sep-22 A																											
Grid C - L			5	0	22-Sep-22 A	21-Oct-22 A																											
UTIL.D2.1000	Under-slab Utilities CL C to L.2	100%	5	0	22-Sep-22 A	14-Oct-22 A																											
FOND.D2.1020	Backfill/Compact CL C to L.2	100%	5	0	17-Oct-22 A	21-Oct-22 A																											
Grid L - Q.1			12	0	26-Oct-22 A	02-Nov-22 A																											
UTIL.D2.1010	Under-slab Utilities CL L.2 to Q	100%	5	0	26-Oct-22 A	01-Nov-22 A																											
FOND.D2.1030	Backfill/Compact CL L.2 to Q	100%	1	0	02-Nov-22 A	02-Nov-22 A																											
Grid Q.1 - Z			20	10	17-Oct-22 A	01-Dec-22																											
UTIL.D2.1020	Under-slab Utilities CL Q to Z	0%	5	5	17-Oct-22 A	22-Nov-22																											
FOND.D2.1040	Backfill/Compact CL Q to Z	0%	5	5	23-Nov-22	01-Dec-22																											
DC2 Foundations			84	0	28-May-22 A	06-Sep-22 A																											
Grid A - C			35	0	28-May-22 A	12-Aug-22 A																											
FOND.D2.1150	Found A-C - Survey Footing Excavation	100%	1	0	28-May-22 A	30-May-22 A																											
FOND.D2.1160	Found A-C - Dig Footings	100%	3	0	31-May-22 A	07-Jun-22 A																											
FOND.D2.1190	Found A-C - Form Foundations (#1 Formwork Delivery)	100%	5	0	08-Jun-22 A	22-Jun-22 A																											
FOND.D2.1220	Found A-C - Survey Formwork	100%	1	0	08-Jun-22 A	22-Jun-22 A																											
FOND.D2.1200	Found A-C - Install Anchor Bolts	100%	5	0	13-Jun-22 A	29-Jun-22 A																											
FOND.D2.1210	Found A-C - Install Reinforcement	100%	5	0	14-Jun-22 A	29-Jun-22 A																											
FOND.D2.1230	Found A-C - Place Foundations	100%	1	0	23-Jun-22 A	30-Jun-22 A																											
FOND.D2.1240	Found A-C - Strip Foundations	100%	4	0	24-Jun-22 A	18-Jul-22 A																											
FOND.D2.1260	Found A-C - Plinths and Grade Beams	100%	5	0	13-Jul-22 A	18-Jul-22 A																											
FOND.D2.1180	Found A-C - Install Elevator Pit	100%	8	0	01-Aug-22 A	10-Aug-22 A																											
FOND.D2.1250	Found A-C - Backfill Foundations	100%	3	0	01-Aug-22 A	12-Aug-22 A																											
FOND.D2.1170	Found A-C - Waterproof/Insulate	100%	3	0	02-Aug-22 A	11-Aug-22 A																											
Grid C-L			34	0	24-Jun-22 A	10-Aug-22 A																											
FOND.D2.1060	Found C-L - Survey Footing Excavation	100%	1	0	24-Jun-22 A	13-Jul-22 A																											
FOND.D2.1070	Found C-L - Dig Footings	100%	1	0	24-Jun-22 A	13-Jul-22 A																											
FOND.D2.1270	Found C-L - Form Foundations (#2 Formwork Delivery)	100%	6	0	06-Jul-22 A	18-Jul-22 A																											
FOND.D2.1290	Found C-L - Install Reinforcement	100%	6	0	06-Jul-22 A	20-Jul-22 A																											
FOND.D2.1300	Found C-L - Survey Formwork	100%	1	0	06-Jul-22 A	11-Jul-22 A																											
FOND.D2.1280	Found C-L - Install Anchor Bolts	100%	6	0	11-Jul-22 A	20-Jul-22 A																											
FOND.D2.1310	Found C-L - Place Foundations	100%	2	0	23-Jul-22 A	26-Jul-22 A																											
FOND.D2.1320	Found C-L - Strip Foundations	100%	6	0	27-Jul-22 A	29-Jul-22 A																											
FOND.D2.1340	Found C-L - Plinths and Grade Beams	100%	6	0	27-Jul-22 A	29-Jul-22 A																											
FOND.D2.1330	Found C-L - Backfill Foundations	100%	5	0	01-Aug-22 A	10-Aug-22 A																											
Grid L-Q.1			25	0	01-Jul-22 A	02-Sep-22 A																											
FOND.D2.1090	Found L-Q.1 - Survey Footing Excavation	100%	1	0	01-Jul-22 A	01-Aug-22 A																											
FOND.D2.1100	Found L-Q.1 - Dig Footings	100%	3	0	01-Jul-22 A	01-Aug-22 A																											
FOND.D2.1390	Found L-Q.1 - Survey Formwork	100%	1	0	05-Jul-22 A	01-Aug-22 A																											
FOND.D2.1360	Found L-Q.1 - Form Foundations (Formwork From A-C)	100%	6	0	06-Jul-22 A	29-Aug-22 A																											
FOND.D2.1370	Found L-Q.1 - Install Anchor Bolts	100%	5	0	14-Jul-22 A	24-Aug-22 A																											
FOND.D2.1380	Found L-Q.1 - Install Reinforcement	100%	5	0	18-Jul-22 A	24-Aug-22 A																											
FOND.D2.1400	Found L-Q.1 - Place Foundations	100%	1	0	23-Jul-22 A	31-Aug-22 A																											
FOND.D2.1410	Found L-Q.1 - Strip Foundations	100%	3	0	23-Jul-22 A	01-Sep-22 A																											
FOND.D2.1420	Found L-Q.1 - Backfill Foundations	100%	3	0	01-Aug-22 A	02-Sep-22 A																											
FOND.D2.1430	Found L-Q.1 - Plinths and Grade Beams	100%	5	0	09-Aug-22 A	31-Aug-22 A																											
Grid Q.1-Z			63	0	20-Jul-22 A	06-Sep-22 A																											

Remaining Level of Effort

Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 8 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22

Completion Date: 29-Feb-24

<

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:10																			
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			2024
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
	SOG.D2.3160	SOG Q.1-Z P5 - Place SOG	100%	1	0	16-Nov-22 A	16-Nov-22 A																											
	SOG.D2.3170	SOG Q.1-Z P5 - Cure SOG	0%	5	5	16-Nov-22 A	22-Nov-22																											
	Pour 6 CL Q to T		15	15	02-Dec-22	22-Dec-22																												
	SOG.D2.1240	SOG M-Q P6 - Fine Grade	0%	2	2	02-Dec-22	05-Dec-22																											
	SOG.D2.1250	SOG M-Q P6 - Edgeforms/Diamonds	0%	2	2	06-Dec-22	07-Dec-22																											
	SOG.D2.1260	SOG M-Q P6 - Vapor Barrier	0%	1	1	08-Dec-22	08-Dec-22																											
	SOG.D2.1270	SOG M-Q P6 - Install reinforcement	0%	3	3	09-Dec-22	13-Dec-22																											
	SOG.D2.1280	SOG M-Q P6 - MEP Final Set	0%	1	1	14-Dec-22	14-Dec-22																											
	SOG.D2.1290	SOG M-Q P6 - Place SOG	0%	1	1	15-Dec-22	15-Dec-22																											
	SOG.D2.1380	SOG M-Q P6 - Cure SOG	0%	5	5	16-Dec-22	22-Dec-22																											
	Pour 7 CL T to W		18	18	02-Dec-22	28-Dec-22																												
	SOG.D2.3180	SOG T-W P7 - Fine Grade	0%	3	3	02-Dec-22	06-Dec-22																											
	SOG.D2.3190	SOG T-W P7 - Edgeforms/Diamonds	0%	2	2	08-Dec-22	09-Dec-22																											
	SOG.D2.3200	SOG T-W P7 - Vapor Barrier	0%	1	1	12-Dec-22	12-Dec-22																											
	SOG.D2.3210	SOG T-W P7 - Install reinforcement	0%	3	3	14-Dec-22	16-Dec-22																											
	SOG.D2.3220	SOG T-W P7 - MEP Final Set	0%	1	1	19-Dec-22	19-Dec-22																											
	SOG.D2.3230	SOG T-W P7 - Place SOG	0%	1	1	20-Dec-22	20-Dec-22																											
	SOG.D2.3240	SOG T-W P8 - Cure SOG	0%	5	5	21-Dec-22	28-Dec-22																											
	Pour 8 CL W to Z		21	21	02-Dec-22	03-Jan-23																												
	SOG.D2.1300	SOG W-Z P8 - Fine Grade	0%	3	3	02-Dec-22	06-Dec-22																											
	SOG.D2.1310	SOG W-Z P8 - Edgeforms/Diamonds	0%	2	2	12-Dec-22	13-Dec-22																											
	SOG.D2.1320	SOG W-Z P8 - Vapor Barrier	0%	1	1	14-Dec-22	14-Dec-22																											
	SOG.D2.1330	SOG W-Z P8 - Install reinforcement	0%	3	3	19-Dec-22	21-Dec-22																											
	SOG.D2.1340	SOG W-Z P8 - MEP Final Set	0%	1	1	22-Dec-22	22-Dec-22																											
	SOG.D2.1350	SOG W-Z P8 - Place SOG	0%	1	1	23-Dec-22	23-Dec-22																											
	SOG.D2.1390	SOG W-Z P8 - Cure SOG	0%	5	5	27-Dec-22	03-Jan-23																											
	DC2 SOMD		34	0	27-Sep-22 A	31-Oct-22 A																												
	A-Z		34	0	27-Sep-22 A	31-Oct-22 A																												
	Grid A - C		8	0	27-Sep-22 A	07-Oct-22 A																												
	Pour 1 A - C		8	0	27-Sep-22 A	07-Oct-22 A																												
	SOMD.D2.1010	SOMD A-C P1 - MEP	100%	3	0	27-Sep-22 A	28-Sep-22 A																											
	SOMD.D2.1020	SOMD A-C P1 - Edgeforms/Embeds	100%	3	0	29-Sep-22 A	30-Sep-22 A																											
	SOMD.D2.1030	SOMD A-C P1 - Install Reinforcement	100%	3	0	03-Oct-22 A	05-Oct-22 A																											
	SOMD.D2.1040	SOMD A-C P1 - MEP Final	100%	1	0	06-Oct-22 A	06-Oct-22 A																											
	SOMD.D2.1050	SOMD A-C P1 - Place Slab	100%	1	0	07-Oct-22 A	07-Oct-22 A																											
	Grid C - L		16	0	29-Sep-22 A	17-Oct-22 A																												
	Pour 2 C - F.4		10	0	29-Sep-22 A	10-Oct-22 A																												
	SOMD.D2.1060	SOMD C-F.4 P2 - MEP	100%	2	0	29-Sep-22 A	30-Sep-22 A																											
	SOMD.D2.1070	SOMD C-F.4 P2 - Edgeforms/Embeds	100%	2	0	01-Oct-22 A	03-Oct-22 A																											
	SOMD.D2.1080	SOMD C-F.4 P2 - Install Reinforcement	100%	3	0	04-Oct-22 A	06-Oct-22 A																											
	SOMD.D2.1090	SOMD C-F.4 P2 - MEP Final	100%	1	0	07-Oct-22 A	07-Oct-22 A																											
	SOMD.D2.1100	SOMD C-F.4 P2 - Place Slab	100%	1	0	10-Oct-22 A	10-Oct-22 A																											
	Pour 3 F.4 - J.8		16	0	04-Oct-22 A	13-Oct-22 A																												
	SOMD.D2.1110	SOMD F.4-J.8 P3 - MEP	100%	2	0	04-Oct-22 A	05-Oct-22 A																											
	SOMD.D2.1120	SOMD F.4-J.8 P3 - Edgeforms/Embeds	100%	3	0	06-Oct-22 A	07-Oct-22 A																											
	SOMD.D2.1130	SOMD F.4-J.8 P3 - Install Reinforcement	100%	3	0	08-Oct-22 A	11-Oct-22 A																											
	SOMD.D2.1140	SOMD F.4-J.8 P3 - MEP Final	100%	1	0	12-Oct-22 A	12-Oct-22 A																											
	SOMD.D2.1150	SOMD F.4-J.8 P3 - Place Slab	100%	1	0	13-Oct-22 A	13-Oct-22 A																											
	Pour 4 J.8 - M.5		6	0	07-Oct-22 A	17-Oct-22 A																												
	SOMD.D2.1160	SOMD J.8-M.5 P4 - MEP	100%	2	0	07-Oct-22 A	10-Oct-22 A																											
	SOMD.D2.1170	SOMD J.8-M.5 P4 - Edgeforms/Embeds	100%	2	0	10-Oct-22 A	12-Oct-22 A																											

Remaining Level of Effort

Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 10 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22

Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES														18-Nov-22 17:10																	
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			2024
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
	SOMD.D2.1180	SOMD J.8-M.5 P4 - Install Reinforcement	100%	3	0	12-Oct-22 A	14-Oct-22 A												█	SOMD J.8-M.5 P4 - Install Reinforcement														
	SOMD.D2.1190	SOMD J.8-M.5 P4 - MEP Final	100%	1	0	15-Oct-22 A	15-Oct-22 A													SOMD J.8-M.5 P4 - MEP Final														
	SOMD.D2.1200	SOMD J.8-M.5 P4 - Place Slab	100%	1	0	17-Oct-22 A	17-Oct-22 A													SOMD J.8-M.5 P4 - Place Slab														
	Grid L - Q.1		8	0	11-Oct-22 A	20-Oct-22 A													▾	20-Oct-22 A, Grid L - Q.1														
	Pour 5 M.5 - Q		8	0	11-Oct-22 A	20-Oct-22 A													▾	20-Oct-22 A, Pour 5 M.5 - Q														
	SOMD.D2.1210	SOMD M.5-Q P5 - MEP	100%	2	0	11-Oct-22 A	14-Oct-22 A												█	SOMD M.5-Q P5 - MEP														
	SOMD.D2.1220	SOMD M.5-Q P5 - Edgeforms/Embeds	100%	2	0	13-Oct-22 A	15-Oct-22 A												█	SOMD M.5-Q P5 - Edgeforms/Embeds														
	SOMD.D2.1230	SOMD M.5-Q P5 - Install Reinforcement	100%	3	0	17-Oct-22 A	19-Oct-22 A													SOMD M.5-Q P5 - Install Reinforcement														
	SOMD.D2.1240	SOMD M.5-Q P5 - MEP Final	100%	1	0	19-Oct-22 A	19-Oct-22 A													SOMD M.5-Q P5 - MEP Final														
	SOMD.D2.1250	SOMD M.5-Q P5 - Place Slab	100%	1	0	20-Oct-22 A	20-Oct-22 A													SOMD M.5-Q P5 - Place Slab														
	Grid Q.1 - Z		30	0	13-Oct-22 A	31-Oct-22 A													▾	31-Oct-22 A, Grid Q.1 - Z														
	Pour 6 Q - T.3		11	0	13-Oct-22 A	24-Oct-22 A													▾	24-Oct-22 A, Pour 6 Q - T.3														
	SOMD.D2.1270	SOMD Q-T.3 P6 - MEP	100%	2	0	13-Oct-22 A	14-Oct-22 A													SOMD Q-T.3 P6 - MEP														
	SOMD.D2.1280	SOMD Q-T.3 P6 - Edgeforms/Embeds	100%	2	0	17-Oct-22 A	18-Oct-22 A													SOMD Q-T.3 P6 - Edgeforms/Embeds														
	SOMD.D2.1290	SOMD Q-T.3 P6 - Install Reinforcement	100%	3	0	19-Oct-22 A	21-Oct-22 A												█	SOMD Q-T.3 P6 - Install Reinforcement														
	SOMD.D2.1300	SOMD Q-T.3 P6 - MEP Final	100%	1	0	21-Oct-22 A	21-Oct-22 A													SOMD Q-T.3 P6 - MEP Final														
	SOMD.D2.1310	SOMD Q-T.3 P6 - Place Slab	100%	1	0	24-Oct-22 A	24-Oct-22 A													SOMD Q-T.3 P6 - Place Slab														
	Pour 7 T.3 - W.3		28	0	18-Oct-22 A	26-Oct-22 A													▾	26-Oct-22 A, Pour 7 T.3 - W.3														
	SOMD.D2.1320	SOMD T.3-W.3 P7 - MEP	100%	2	0	18-Oct-22 A	19-Oct-22 A													SOMD T.3-W.3 P7 - MEP														
	SOMD.D2.1330	SOMD T.3-W.3 P7 - Edgeforms/Embeds	100%	2	0	19-Oct-22 A	20-Oct-22 A													SOMD T.3-W.3 P7 - Edgeforms/Embeds														
	SOMD.D2.1340	SOMD T.3-W.3 P7 - Install Reinforcement	100%	3	0	20-Oct-22 A	24-Oct-22 A												█	SOMD T.3-W.3 P7 - Install Reinforcement														
	SOMD.D2.1350	SOMD T.3-W.3 P7 - MEP Final	100%	1	0	25-Oct-22 A	25-Oct-22 A													SOMD T.3-W.3 P7 - MEP Final														
	SOMD.D2.1360	SOMD T.3-W.3 P7 - Place Slab	100%	1	0	26-Oct-22 A	26-Oct-22 A													SOMD T.3-W.3 P7 - Place Slab														
	Pour 8 W.3 - Z		13	0	18-Oct-22 A	31-Oct-22 A													▾	31-Oct-22 A, Pour 8 W.3 - Z														
	SOMD.D2.1370	SOMD W.3-Z P8 - MEP	100%	2	0	18-Oct-22 A	20-Oct-22 A												█	SOMD W.3-Z P8 - MEP														
	SOMD.D2.1380	SOMD W.3-Z P8 - Edgeforms/Embeds	100%	2	0	21-Oct-22 A	24-Oct-22 A												█	SOMD W.3-Z P8 - Edgeforms/Embeds														
	SOMD.D2.1390	SOMD W.3-Z P8 - Install Reinforcement	100%	3	0	25-Oct-22 A	27-Oct-22 A												█	SOMD W.3-Z P8 - Install Reinforcement														
	SOMD.D2.1400	SOMD W.3-Z P8 - MEP Final	100%	1	0	28-Oct-22 A	28-Oct-22 A													SOMD W.3-Z P8 - MEP Final														
	SOMD.D2.1410	SOMD W.3-Z P8 - Place Slab	100%	1	0	31-Oct-22 A	31-Oct-22 A													SOMD W.3-Z P8 - Place Slab														
	Steel		86	23	15-Aug-22 A	20-Dec-22													▬	20-Dec-22, Steel														
	Steel Erection		78	0	15-Aug-22 A	14-Oct-22 A													▾	14-Oct-22 A, Steel Erection														
	Steel Erection Area 1 (A-C)		10	0	15-Aug-22 A	03-Sep-22 A													▾	03-Sep-22 A, Steel Erection Area 1 (A-C)														
	ERCT.D2.1000	Erect Steel CL A to C -	100%	5	0	15-Aug-22 A	20-Aug-22 A												█	Erect Steel CL A to C -														
	ERCT.D2.1240	Erect Steel CL A to C - Bolt-Up, Decking, Shear Studs,	100%	7	0	19-Aug-22 A	02-Sep-22 A												█	Erect Steel CL A to C - Bolt-Up, Decking, Shear Studs, Roof Equip Supports														
	ERCT.D2.1070	Erect Steel CL A to C - Turnover	100%	1	0	03-Sep-22 A	03-Sep-22 A													Erect Steel CL A to C - Turnover														
	Steel Erection Area 2 (C -E)		14	0	22-Aug-22 A	08-Sep-22 A													▾	08-Sep-22 A, Steel Erection Area 2 (C -E)														
	ER																																	

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES													18-Nov-22 17:10																			
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022		Qtr 2, 2022		Qtr 3, 2022			Qtr 4, 2022		Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024		2024					
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	
EQPT.D2.2080	DH A/B - Set Rooftop ACCU Equipment	0%	5	5	09-Dec-22	15-Dec-22														<div></div>	DH A/B - Set Rooftop ACCU Equipment														
EQPT.D2.2070	DH A/B - Pull and Terminate ACCU Feeders	0%	5	5	16-Dec-22	22-Dec-22														<div></div>	DH A/B - Pull and Terminate ACCU Feeders														
EQPT.D2.2060	Mechanical ACCU Final Connections DH AB	0%	5	5	23-Dec-22	30-Dec-22														<div></div>	Mechanical ACCU Final Connections DH AB														
DH C - D			20	20	02-Dec-22	30-Dec-22														<div></div>	30-Dec-22, DH C - D														
MEP4	DH C/D - Rough In Roof MEP	0%	5	5	02-Dec-22	08-Dec-22														<div></div>	DH C/D - Rough In Roof MEP														
EQPT.D2.2030	DH C/D - Set Rooftop ACCU Equipment	0%	5	5	09-Dec-22	15-Dec-22														<div></div>	DH C/D - Set Rooftop ACCU Equipment														
EQPT.D2.2040	DH C/D - Pull and Terminate ACCU Feeders	0%	5	5	16-Dec-22	22-Dec-22														<div></div>	DH C/D - Pull and Terminate ACCU Feeders														
EQPT.D2.2050	DH C/D - Mechanical ACCU Final Connections	0%	5	5	23-Dec-22	30-Dec-22														<div></div>	DH C/D - Mechanical ACCU Final Connections														
Equipment Yard			91	71	12-Sep-22 A	01-Mar-23														<div></div>	01-Mar-23, Equipment Yard														
Medium Voltage Ductbank			49	12	12-Sep-22 A	05-Dec-22														<div></div>	05-Dec-22, Medium Voltage Ductbank														
Sequence 1			12	0	12-Sep-22 A	21-Oct-22 A														<div></div>	21-Oct-22 A, Sequence 1														
EXCV.D2.1000	Excavate Medium Voltage Underground - Sequence 1	100%	4	0	12-Sep-22 A	19-Sep-22 A														<div></div>	Excavate Medium Voltage Underground - Sequence 1														
MVDP.D2.1000	Install Medium Voltage Underground - Sequence 1	100%	8	0	20-Sep-22 A	28-Sep-22 A														<div></div>	Install Medium Voltage Underground - Sequence 1														
EXCV.D2.1170	Backfill Medium Voltage Underground - Sequence 1	100%	8	0	29-Sep-22 A	21-Oct-22 A														<div></div>	Backfill Medium Voltage Underground - Sequence 1														
Sequence 2			12	0	28-Sep-22 A	24-Oct-22 A														<div></div>	24-Oct-22 A, Sequence 2														
EXCV.D2.1010	Excavate Medium Voltage Underground - Sequence 2	100%	3	0	28-Sep-22 A	05-Oct-22 A														<div></div>	Excavate Medium Voltage Underground - Sequence 2														
MVDP.D2.1010	Install Medium Voltage Underground - Sequence 2	100%	8	0	06-Oct-22 A	10-Oct-22 A														<div></div>	Install Medium Voltage Underground - Sequence 2														
MVDP.D2.1070	Backfill Medium Voltage Underground - Sequence 2	100%	6	0	17-Oct-22 A	24-Oct-22 A														<div></div>	Backfill Medium Voltage Underground - Sequence 2														
Sequence 3			33	0	06-Oct-22 A	28-Oct-22 A														<div></div>	28-Oct-22 A, Sequence 3														
EXCV.D2.1020	Excavate Medium Voltage Underground - Sequence 3	100%	4	0	06-Oct-22 A	13-Oct-22 A														<div></div>	Excavate Medium Voltage Underground - Sequence 3														
MVDP.D2.1020	Install Medium Voltage Underground - Sequence 3	100%	8	0	13-Oct-22 A	20-Oct-22 A														<div></div>	Install Medium Voltage Underground - Sequence 3														
MVDP.D2.1080	Backfill Medium Voltage Underground - Sequence 3	100%	8	0	21-Oct-22 A	28-Oct-22 A														<div></div>	Backfill Medium Voltage Underground - Sequence 3														
Sequence 4			15	12	18-Oct-22 A	05-Dec-22														<div></div>	05-Dec-22, Sequence 4														
EXCV.D2.1030	Excavate Medium Voltage Underground - Sequence 4	100%	10	0	18-Oct-22 A	09-Nov-22 A														<div></div>	Excavate Medium Voltage Underground - Sequence 4														
MVDP.D2.1030	Install Medium Voltage Underground - Sequence 4	78.57%	14	3	24-Oct-22 A	18-Nov-22														<div></div>	Install Medium Voltage Underground - Sequence 4														
MVDP.D2.1090	Backfill Medium Voltage Underground - Sequence 4	0%	12	12	28-Oct-22 A	05-Dec-22														<div></div>	Backfill Medium Voltage Underground - Sequence 4														
Equipment Yard Pads and Set Equipment			70	70	17-Nov-22	01-Mar-23														<div></div>	01-Mar-23, Equipment Yard Pads and Set Equipment														
MPOE/BDF Pads and Set Equipment			54	54	17-Nov-22	06-Feb-23														<div></div>	06-Feb-23, MPOE/BDF Pads and Set Equipment														
SURV.D2.1000	Survey MPOE/BDF Equipment Foundations	0%	1	1	17-Nov-22	17-Nov-22														<div></div>	Survey MPOE/BDF Equipment Foundations														
Pod Pads and Set Equipment			51	51	22-Nov-22	06-Feb-23														<div></div>	06-Feb-23, Pod Pads and Set Equipment														
EXCV.D2.1070	Yard MPOE/BDF - Excavate UPS Pod Foundations	0%	7	7	22-Nov-22	02-Dec-22														<div></div>	Yard MPOE/BDF - Excavate UPS Pod Foundations														
CONC.D2.1000	Yard MPOE/BDF - Form UPS Pod Foundations MPOE	0%	7	7	28-Nov-22	06-Dec-22														<div></div>	Yard MPOE/BDF - Form UPS Pod Foundations MPOE BDF														
CONC.D2.1510	Yard MPOE/BDF - Install Conduit UPS Pod Foundation:	0%	3	3	29-Nov-22	01-Dec-22														<div></div>	Yard MPOE/BDF - Install Conduit UPS Pod Foundations														
CONC.D2.1020	Yard MPOE/BDF - Rebar UPS Pod Foundations	0%	5	5	07-Dec-22	13-Dec-22														<div></div>	Yard MPOE/BDF - Rebar UPS Pod Foundations														
CONC.D2.1010	Yard MPOE/BDF - Pour UPS Pod Foundations	0%	4	4	09-Dec-22	14-Dec-22														<div></div>	Yard MPOE/BDF - Pour UPS Pod Foundations														
CONC.D2.1110	Yard MPOE/BDF - Strip, Cure & Backfill UPS Pod Four	0%	5	5	20-Dec-22	27-Dec-22														<div></div>	Yard MPOE/BDF - Strip, Cure & Backfill UPS Pod Foundations														
CONC.D2.1120	Yard MPOE/BDF - Install Steel Rails UPS Pod Foundati	0%	3	3	28-Dec-22	30-Dec-22														<div></div>	Yard MPOE/BDF - Install Steel Rails UPS Pod Foundations														
EQPT.D2.1660	Yard MPOE/BDF - Set UPS Pods	0%	5	5	03-Jan-23	09-Jan-23														<div></div>	Yard MPOE/BDF - Set UPS Pods														
EQPT.D2.1670	Yard MPOE/BDF - Pull and Terminate UPS Pods	0%	20	20	10-Jan-23	06-Feb-23														<div></div>	Yard MPOE/BDF - Pull and Terminate UPS Pods														
Transformer Pads and Set Equipment			33	33	22-Nov-22	11-Jan-23														<div></div>	11-Jan-23, Transformer Pads and Set Equipment														
EXCV.D2.1080	Yard MPOE/BDF - Excavation Trans former Foundation	0%	7	7	22-Nov-22	02-Dec-22														<div></div>	Yard MPOE/BDF - Excavation Trans former Foundations														
CONC.D2.1030	Yard MPOE/BDF - Form Transformer Foundations	0%	7	7	28-Nov-22	06-Dec-22														<div></div>	Yard MPOE/BDF - Form Transformer Foundations														
CONC.D2.1520	Yard MPOE/BDF - Install Conduit transformer Foundati	0%	3	3	29-Nov-22	01-Dec-22														<div></div>	Yard MPOE/BDF - Install Conduit transformer Foundations														
CONC.D2.1050	Yard MPOE/BDF - Rebar Transformer Foundations	0%	5	5	07-Dec-22	13-Dec-22														<div></div>	Yard MPOE/BDF - Rebar Transformer Foundations														
CONC.D2.1040	Yard MPOE/BDF - Pour Transformer Foundations	0%	4	4	09-Dec-22	14-Dec-22														<div></div>	Yard MPOE/BDF - Pour Transformer Foundations														
CONC.D2.1100	Yard MPOE/BDF - Strip, Cure, Backfill Transformer Fo	0%	5	5	20-Dec-22	27-Dec-22														<div></div>	Yard MPOE/BDF - Strip, Cure, Backfill Transformer Foundations														
EQPT.D2.1630	Yard MPOE/BDF - Set Transformers	0%	5	5	28-Dec-22	04-Jan-23														<div></div>	Yard MPOE/BDF - Set Transformers														
EQPT.D2.1680	Yard MPOE/BDF - Pull and Terminate Transformers	0%	5	5	05-Jan-23	11-Jan-23														<div></div>	Yard MPOE/BDF - Pull and Terminate Transformers														
Generator Pads and Set Equipment			41	41	22-Nov-22	23-Jan-23														<div></div>	23-Jan-23, Generator Pads and Set Equipment														
EXCV.D2.1090	Yard MPOE/BDF - Excavation Generator Foundations	0%	7	7	22-Nov-22	02-Dec-22														<div></div>	Yard MPOE/BDF - Excavation Generator Foundations														
CONC.D2.1060	Yard MPOE/BDF - Form Generator Foundations	0%	7	7	28-Nov-22	06-Dec-22														<div></div>	Yard MPOE/BDF - Form Generator Foundations														

Remaining Level of Effort

 Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 14 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22
Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE							00 ALL ACTIVITIES										18-Nov-22 17:10																	
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
	CONC.D2.1530	Yard MPOE/BDF - Install Conduit generator Foundator	0%	3	3	29-Nov-22	01-Dec-22																											
	CONC.D2.1080	Yard MPOE/BDF - Rebar Generator Foundations	0%	5	5	07-Dec-22	13-Dec-22																											
	CONC.D2.1070	Yard MPOE/BDF - Pour Generator Foundations	0%	4	4	16-Dec-22	21-Dec-22																											
	CONC.D2.1090	Yard MPOE/BDF - Strip, Cure, Backfill Generator Foun	0%	5	5	22-Dec-22	29-Dec-22																											
	EQPT.D2.1600	Yard MPOE/BDF - Set Generators	0%	4	4	30-Dec-22	05-Jan-23																											
	EQPT.D2.1690	Yard MPOE/BDF - Pull and Terminate Generators	0%	12	12	06-Jan-23	23-Jan-23																											
	Data Hall A and B Pads and Set Equipment		59	59	21-Nov-22	15-Feb-23																												
	SURV.D2.1010	Survey DH A/B - Equipment Foundations	0%	1	1	21-Nov-22	21-Nov-22																											
	Transformer Pads and Set Equipment		31	31	05-Dec-22	18-Jan-23																												
	EXCV.D2.1100	Yard DH A/B - Excavation Transformer Foundations	0%	8	8	05-Dec-22	14-Dec-22																											
	CONC.D2.1130	Yard DH A/B - Form Transformer Foundations DH AB	0%	9	9	07-Dec-22	19-Dec-22																											
	CONC.D2.1540	Yard DH A/B - Instal Conduit transformer Foundations	0%	7	7	08-Dec-22	16-Dec-22																											
	CONC.D2.1150	Yard DH A/B - Rebar Transformer Foundations	0%	8	8	14-Dec-22	23-Dec-22																											
	CONC.D2.1140	Yard DH A/B - Pour Transformer Foundations	0%	5	5	20-Dec-22	27-Dec-22																											
	CONC.D2.1200	Yard DH A/B - Strip, Cure & Backfill Transformers Four	0%	8	8	22-Dec-22	04-Jan-23																											
	EQPT.D2.1640	Yard DH A/B - Set Transformers	0%	5	5	05-Jan-23	11-Jan-23																											
	EQPT.D2.1700	Yard DH A/B - Pull and Terminate Transformers	0%	5	5	12-Jan-23	18-Jan-23																											
	Generator Pads and Set Equipment		51	51	05-Dec-22	15-Feb-23																												
	EXCV.D2.1110	Yard DH A/B - Excavation Generator Foundations	0%	8	8	05-Dec-22	14-Dec-22																											
	CONC.D2.1160	Yard DH A/B - Form Generator Foundations	0%	9	9	07-Dec-22	19-Dec-22																											
	CONC.D2.1550	Yard DH A/B - Instal Conduit generator Foundations	0%	7	7	08-Dec-22	16-Dec-22																											
	CONC.D2.1180	Yard DH A/B - Rebar Generator Foundations	0%	8	8	14-Dec-22	23-Dec-22																											
	CONC.D2.1170	Yard DH A/B - Pour Generator Foundations	0%	5	5	20-Dec-22	27-Dec-22																											
	CONC.D2.1190	Yard DH A/B - Strip, Cure & Backfill Generator Foundat	0%	8	8	22-Dec-22	04-Jan-23																											
	EQPT.D2.1610	Yard DH A/B - Set Generators	0%	10	10	05-Jan-23	18-Jan-23																											
	EQPT.D2.1710	Yard DH A/B - Pull and Terminate Generators	0%	20	20	19-Jan-23	15-Feb-23																											
	Medium Voltage Pads and Set Equipment		27	27	05-Dec-22	12-Jan-23																												
	EXCV.D2.1150	Yard DH A/B - Excavation MV Pads	0%	8	8	05-Dec-22	14-Dec-22																											
	CONC.D2.1430	Yard DH A/B - Form MV Pads	0%	9	9	07-Dec-22	19-Dec-22																											
	CONC.D2.1560	Yard DH A/B - Instal Conduit Medium Voltage Foundatir	0%	7	7	08-Dec-22	16-Dec-22																											
	CONC.D2.1450	Yard DH A/B - Rebar MV Foundations	0%	8	8	14-Dec-22	23-Dec-22																											
	CONC.D2.1440	Yard DH A/B - Pour MV Pads	0%	5	5	20-Dec-22	27-Dec-22																											
	CONC.D2.1460	Yard DH A/B - Strip, Cure & Backfill MV Pads	0%	8	8	22-Dec-22	04-Jan-23																											
	EQPT.D2.2090	Yard DH A/B - Set MV Equipment	0%	5	5	05-Jan-23	11-Jan-23																											
	EQPT.D2.2100	Yard DH A/B - Pull and Terminate MV Feeders	0%	5	5	06-Jan-23	12-Jan-23																											
	Data Hall C and D Pads and Set Equipment		50	50	19-Dec-22	01-Mar-23																												
	SURV.D2.1020	Survey DH C/D Equipment Foundations	0%	1	1	19-Dec-22	19-Dec-22																											
	Transformer Pads and Set Equipment		20	20	20-Dec-22	18-Jan-23																												
	EXCV.D2.1120	Yard DH C/D - Excavation Transformer Foundations	0%	2	2	20-Dec-22	21-Dec-22																											
	CONC.D2.1210	Yard DH C/D - Form Transformer Foundations	0%	2	2	21-Dec-22	22-Dec-22																											
	CONC.D2.1230	Yard DH C/D - Rebar Transformer Foundations	0%	2	2	22-Dec-22	23-Dec-22																											
	CONC.D2.1220	Yard DH C/D - Pour Transformer Foundations	0%	1	1	27-Dec-22	27-Dec-22																											
	CONC.D2.1280	Yard DH C/D - Cure Transformer Foundations	0%	5	5	28-Dec-22	04-Jan-23																											
	EQPT.D2.1650	Yard DH C/D - Set Transformers	0%	5	5	05-Jan-23	11-Jan-23																											
	EQPT.D2.1720	Yard DH C/D - Pull and Terminate Transformers	0%	5	5	12-Jan-23	18-Jan-23																											
	Generator Pads and Set Equipment		44	44	28-Dec-22	01-Mar-23																												
	EXCV.D2.1130	Yard DH C/D - Excavation Generator Foundations	0%	2	2	28-Dec-22	29-Dec-22																											
	CONC.D2.1240	Yard DH C/D - Form Generator Foundations	0%	2	2	29-Dec-22	30-Dec-22																											
	CONC.D2.1260	Yard DH C/D - Rebar Generator Foundations	0%	3	3	30-Dec-22	04-Jan-23																											
	CONC.D2.1250	Yard DH C/D - Pour Generator Foundations	0%	4	4	05-Jan-23	10-Jan-23																											
<div><div></div> Remaining Level of Effort</div> <div><div></div> Actual Level of Effort</div> <div><div></div> Secondary Baseline</div> <div><div></div> Actual Work</div> <div><div></div> Remaining Work</div>			Page 15 of 63					TASK filter: under wbs. © Oracle Corporation																										

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:10																			
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			2024
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
	CONC.D2.1270	Yard DH C/D - Cure Generator Foundations	0%	5	5	11-Jan-23													Yard DH C/D - Cure Generator Foundations															
	EQPT.D2.1620	Yard DH C/D - Set Generators	0%	10	10	18-Jan-23													Yard DH C/D - Set Generators															
	EQPT.D2.1730	Yard DH C/D - Pull and Terminate Generators	0%	20	20	01-Feb-23													Yard DH C/D - Pull and Terminate Generators															
	Medium Voltage Pads and Set Equipment		21	21	30-Dec-22	30-Jan-23													30-Jan-23, Medium Voltage Pads and Set Equipment															
	EXCV.D2.1140	Yard DH C/D - Excavation MV Pads	0%	2	2	30-Dec-22													Yard DH C/D - Excavation MV Pads															
	CONC.D2.1290	Yard DH C/D - Form MV Pads	0%	2	2	04-Jan-23													Yard DH C/D - Form MV Pads															
	CONC.D2.1310	Yard DH C/D - Rebar MV Foundations	0%	2	2	06-Jan-23													Yard DH C/D - Rebar MV Foundations															
	CONC.D2.1300	Yard DH C/D - Pour MV Pads	0%	4	4	10-Jan-23													Yard DH C/D - Pour MV Pads															
	CONC.D2.1320	Yard DH C/D - Cure MV Pads	0%	5	5	16-Jan-23													Yard DH C/D - Cure MV Pads															
	EQPT.D2.1850	Yard DH C/D - Set MV Equipment	0%	5	5	23-Jan-23													Yard DH C/D - Set MV Equipment															
	EQPT.D2.1860	Yard DH C/D - Pull and Terminate MV Feeders	0%	5	5	24-Jan-23													Yard DH C/D - Pull and Terminate MV Feeders															
	House		20	20	22-Dec-22	20-Jan-23													20-Jan-23, House															
	EXCV.D2.1160	Yard House - Excavation Transformer Foundations	0%	2	2	22-Dec-22													Yard House - Excavation Transformer Foundations															
	CONC.D2.1470	Yard House - Form Transformer Foundations DH AB	0%	2	2	23-Dec-22													Yard House - Form Transformer Foundations DH AB															
	CONC.D2.1480	Yard House - Rebar Transformer Foundations	0%	2	2	27-Dec-22													Yard House - Rebar Transformer Foundations															
	CONC.D2.1490	Yard House - Pour Transformer Foundations	0%	1	1	29-Dec-22													Yard House - Pour Transformer Foundations															
	CONC.D2.1500	Yard House - Cure Transformer Foundations	0%	5	5	30-Dec-22													Yard House - Cure Transformer Foundations															
	EQPT.D2.2110	Yard House - Set Transformers	0%	5	5	09-Jan-23													Yard House - Set Transformers															
	EQPT.D2.2120	Yard House - Pull and Terminate Transformers	0%	5	5	16-Jan-23													Yard House - Pull and Terminate Transformers															
	Elevators		85	85	31-Jan-23	31-May-23													31-May-23, Elevators															
	Freight Elevator E03		61	61	31-Jan-23	26-Apr-23													26-Apr-23, Freight Elevator E03															
	ELVT.D2.1000	Freight Elev. 3 - Hoisting Equipment	0%	7	7	31-Jan-23													Freight Elev. 3 - Hoisting Equipment															
	ELVT.D2.1010	Freight Elev. 3 - Pit Rails/Frame/Cab	0%	5	5	09-Feb-23													Freight Elev. 3 - Pit Rails/Frame/Cab															
	ELVT.D2.1020	Freight Elev. 3 - Tirak & Governor Rope	0%	5	5	16-Feb-23													Freight Elev. 3 - Tirak & Governor Rope															
	ELVT.D2.1030	Freight Elev. 3 - Rails	0%	8	8	24-Feb-23													Freight Elev. 3 - Rails															
	ELVT.D2.1040	Freight Elev. 3 - Door entrances	0%	4	4	08-Mar-23													Freight Elev. 3 - Door entrances															
	ELVT.D2.1050	Freight Elev. 3 - Duct/Wire Machine/Startup	0%	7	7	14-Mar-23													Freight Elev. 3 - Duct/Wire Machine/Startup															
	ELVT.D2.1060	Freight Elev. 3 - Rope Elevator/Remove Tirak	0%	4	4	23-Mar-23													Freight Elev. 3 - Rope Elevator/Remove Tirak															
	ELVT.D2.1070	Freight Elev. 3 - Pipe and Wire Hatch Devices	0%	6	6	29-Mar-23													Freight Elev. 3 - Pipe and Wire Hatch Devices															
	ELVT.D2.1080	Freight Elev. 3 - Terminate Devices	0%	8	8	06-Apr-23													Freight Elev. 3 - Terminate Devices															
	ELVT.D2.1090	Freight Elev. 3 - Clean Rails	0%	2	2	18-Apr-23													Freight Elev. 3 - Clean Rails															
	ELVT.D2.1100	Freight Elev. 3 - Inspect	0%	5	5	20-Apr-23													Freight Elev. 3 - Inspect															
	Freight Elevator E02A and E02B		85	85	31-Jan-23	31-May-23													31-May-23, Freight Elevator E02A and E02B															
	ELVT.D2.1110	Freight Elev. E02A/E02B - Hoisting Equipment	0%	10	10	31-Jan-23													Freight Elev. E02A/E02B - Hoisting Equipment															
	ELVT.D2.1120	Freight Elev. E02A/E02B - Pit Rails/Frame/Cab	0%	7	7	14-Feb-23													Freight Elev. E02A/E02B - Pit Rails/Frame/Cab															
	ELVT.D2.1130	Freight Elev. E02A/E02B - Tirak & Governor Rope	0%	7	7	24-Feb-23													Freight Elev. E02A/E02B - Tirak & Governor Rope															
	ELVT.D2.1140	Freight Elev. E02A/E02B - Rails	0%	10	10	07-Mar-23													Freight Elev. E02A/E02B - Rails															
	ELVT.D2.1150	Freight Elev. E02A/E02B - Door entrances	0%	6	6	21-Mar-23													Freight Elev. E02A/E02B - Door entrances															
	ELVT.D2.1160	Freight Elev. E02A/E02B - Duct/Wire Machine/Startup	0%	9	9	29-Mar-23													Freight Elev. E02A/E02B - Duct/Wire Machine/Startup															
	ELVT.D2.1170	Freight Elev. E02A/E02B - Rope Elevator/Remove Tirak	0%	6	6	11-Apr-23													Freight Elev. E02A/E02B - Rope Elevator/Remove Tirak															
	ELVT.D2.1180	Freight Elev. E02A/E02B - Pipe and Wire Hatch Device	0%	8	8	19-Apr-23													Freight Elev. E02A/E02B - Pipe and Wire Hatch Devices															
	ELVT.D2.1190	Freight Elev. E02A/E02B - Terminate Devices	0%	10	10	01-May-23													Freight Elev. E02A/E02B - Terminate Devices															
	ELVT.D2.1200	Freight Elev. E02A/E02B - Clean Rails	0%	4	4	15-May-23													Freight Elev. E02A/E02B - Clean Rails															
	ELVT.D2.1210	Freight Elev. E02A/E02B - Inspect	0%	8	8	19-May-23													Freight Elev. E02A/E02B - Inspect															
	Passenger Elevator		61	61	31-Jan-23	26-Apr-23													26-Apr-23, Passenger Elevator															
	ELVT.D2.1220	Pass. Elev. - Hoisting Equipment - Pass Elev.	0%	7	7	31-Jan-23													Pass. Elev. - Hoisting Equipment - Pass Elev.															
	ELVT.D2.1230	Pass. Elev. - Pit Rails/Frame/Cab	0%	5	5	09-Feb-23													Pass. Elev. - Pit Rails/Frame/Cab															
	ELVT.D2.1240	Pass. Elev. - Tirak & Governor Rope	0%	5	5	16-Feb-23													Pass. Elev. - Tirak & Governor Rope															
	ELVT.D2.1250	Pass. Elev. - Rails	0%	8	8	24-Feb-23													Pass. Elev. - Rails															
	ELVT.D2.1260	Pass. Elev. - Door entrances	0%	4	4	08-Mar-23													Pass. Elev. - Door entrances															

Remaining Level of Effort

Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 16 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22
Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:10																			
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			2024
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	
	ELVT.D2.1270	Pass. Elev. - Duct/Wire Machine/Startup	0%	7	7	14-Mar-23	22-Mar-23													<div><div></div>Pass. Elev. - Duct/Wire Machine/Startup</div>														
	ELVT.D2.1280	Pass. Elev. - Rope Elevator/Remove Tirak	0%	4	4	23-Mar-23	28-Mar-23													<div><div></div>Pass. Elev. - Rope Elevator/Remove Tirak</div>														
	ELVT.D2.1290	Pass. Elev. - Pipe and Wire Hatch Devices	0%	6	6	29-Mar-23	05-Apr-23													<div><div></div>Pass. Elev. - Pipe and Wire Hatch Devices</div>														
	ELVT.D2.1300	Pass. Elev. - Terminate Devices	0%	8	8	06-Apr-23	17-Apr-23													<div><div></div>Pass. Elev. - Terminate Devices</div>														
	ELVT.D2.1310	Pass. Elev. - Clean Rails	0%	2	2	18-Apr-23	19-Apr-23													<div><div></div>Pass. Elev. - Clean Rails</div>														
	ELVT.D2.1320	Pass. Elev. - Inspect	0%	5	5	20-Apr-23	26-Apr-23													<div><div></div>Pass. Elev. - Inspect</div>														
Interior Build Out			96	82	30-Sep-22 A	16-Mar-23													<div><div></div>16-Mar-23, Interior Build Out</div>															
1st Floor Sector 2F1&F2 Lobby/Admin			83	69	30-Sep-22 A	28-Feb-23													<div><div></div>28-Feb-23, 1st Floor Sector 2F1&F2 Lobby/Admin</div>															
	ERCT.D2.1410	1st Floor 2F1/F2 - Dryfall Paint 1st Floor	0%	10	10	30-Sep-22 A	01-Dec-22													<div><div></div>1st Floor 2F1/F2 - Dryfall Paint 1st Floor</div>														
	FRME.D2.1430	1st Floor 2F1/F2 - Layout and Frame Walls	15%	13	11	08-Nov-22 A	05-Dec-22													<div><div></div>1st Floor 2F1/F2 - Layout and Frame Walls</div>														
	MEP.D2.1590	1st Floor 2F1/F2 - Rough-in Electric	0%	15	15	16-Nov-22	08-Dec-22													<div><div></div>1st Floor 2F1/F2 - Rough-in Electric</div>														
	MEP.D2.1600	1st Floor 2F1/F2 - Rough-in Low Volt	0%	15	15	16-Nov-22	08-Dec-22													<div><div></div>1st Floor 2F1/F2 - Rough-in Low Volt</div>														
	FRME.D2.1460	1st Floor 2F1/F2 - Install Drywall Upper	0%	15	15	05-Dec-22	27-Dec-22													<div><div></div>1st Floor 2F1/F2 - Install Drywall Upper</div>														
	FRME.D2.1760	1st Floor 2F1/F2 - Install HM Door Frames	0%	5	5	05-Dec-22	12-Dec-22													<div><div></div>1st Floor 2F1/F2 - Install HM Door Frames</div>														
	FRME.D2.1450	1st Floor 2F1/F2 - Insulate	0%	4	4	09-Dec-22	14-Dec-22													<div><div></div>1st Floor 2F1/F2 - Insulate</div>														
	MEP.D2.1560	1st Floor 2F1/F2 - Rough-in Plumbing	0%	8	8	27-Dec-22	09-Jan-23													<div><div></div>1st Floor 2F1/F2 - Rough-in Plumbing</div>														
	MEP.D2.1570	1st Floor 2F1/F2 - Rough-in HVAC	0%	7	7	27-Dec-22	06-Jan-23													<div><div></div>1st Floor 2F1/F2 - Rough-in HVAC</div>														
	MEP.D2.1580	1st Floor 2F1/F2 - Rough-in Fire	0%	7	7	27-Dec-22	06-Jan-23													<div><div></div>1st Floor 2F1/F2 - Rough-in Fire</div>														
	ERCT.D2.1430	1st Floor 2F1/F2 - Supplemental steel framing	0%	2	2	27-Dec-22	29-Dec-22													<div><div></div>1st Floor 2F1/F2 - Supplemental steel framing</div>														
	FRME.D2.1470	1st Floor 2F1/F2 - Hang and Tape Drywall LOWER	0%	8	8	09-Jan-23	19-Jan-23													<div><div></div>1st Floor 2F1/F2 - Hang and Tape Drywall LOWER</div>														
	FNSH.D2.1270	1st Floor 2F1/F2 - Paint - 2F1F2	0%	3	3	19-Jan-23	24-Jan-23													<div><div></div>1st Floor 2F1/F2 - Paint - 2F1F2</div>														
	MEP.D2.1610	1st Floor 2F1/F2 - Fire caulk	0%	2	2	24-Jan-23	26-Jan-23													<div><div></div>1st Floor 2F1/F2 - Fire caulk</div>														
	FRME.D2.1480	1st Floor 2F1/F2 - Grid Ceiling	0%	5	5	24-Jan-23	31-Jan-23													<div><div></div>1st Floor 2F1/F2 - Grid Ceiling</div>														
	FRME.D2.1490	1st Floor 2F1/F2 - Wood Ceiling	0%	3	3	31-Jan-23	03-Feb-23													<div><div></div>1st Floor 2F1/F2 - Wood Ceiling</div>														
	FNSH.D2.1280	1st Floor 2F1/F2 - Doors / Hardware	0%	5	5	31-Jan-23	07-Feb-23													<div><div></div>1st Floor 2F1/F2 - Doors / Hardware</div>														
	FNSH.D2.1290	1st Floor 2F1/F2 - Install Millwork	0%	3	3	31-Jan-23	03-Feb-23													<div><div></div>1st Floor 2F1/F2 - Install Millwork</div>														
	FNSH.D2.1320	1st Floor 2F1/F2 - Finish Electric	0%	5	5	31-Jan-23	07-Feb-23													<div><div></div>1st Floor 2F1/F2 - Finish Electric</div>														
	FNSH.D2.1300	1st Floor 2F1/F2 - Backsplash Tile	0%	3	3	03-Feb-23	08-Feb-23													<div><div></div>1st Floor 2F1/F2 - Backsplash Tile</div>														
	FNSH.D2.1330	1st Floor 2F1/F2 - Drop Remaining Ceiling Tile	0%	1	1	07-Feb-23	08-Feb-23													<div><div></div>1st Floor 2F1/F2 - Drop Remaining Ceiling Tile</div>														
	FNSH.D2.1310	1st Floor 2F1/F2 - Tile in Restroom	0%	5	5	08-Feb-23	15-Feb-23													<div><div></div>1st Floor 2F1/F2 - Tile in Restroom</div>														
	FNSH.D2.1340	1st Floor 2F1/F2 - Finish Plumbing	0%	4	4	08-Feb-23	14-Feb-23													<div><div></div>1st Floor 2F1/F2 - Finish Plumbing</div>														
	FNSH.D2.1350	1st Floor 2F1/F2 - Finish HVAC	0%	3	3	14-Feb-23	17-Feb-23													<div><div></div>1st Floor 2F1/F2 - Finish HVAC</div>														
	FNSH.D2.1360	1st Floor 2F1/F2 - Floor Coverings	0%	6	6	17-Feb-23	28-Feb-23													<div><div></div>1st Floor 2F1/F2 - Floor Coverings</div>														
1st Floor Sector 2G1&G2 Back of House			51	51	04-Jan-23	16-Mar-23													<div><div></div>16-Mar-23, 1st Floor Sector 2G1&G2 Back of House</div>															
	FRME.D2.1500	1st Floor 2G1/G2 - Layout and Frame Walls	0%	9	9	04-Jan-23	16-Jan-23													<div><div></div>1st Floor 2G1/G2 - Layout and Frame Walls</div>														
	FRME.D2.1520	1st Floor 2G1/G2 - Insulate	0%	2	2	16-Jan-23	17-Jan-23													<div><div></div>1st Floor 2G1/G2 - Insulate</div>														
	MEP.D2.1620	1st Floor 2G1/G2 - Rough-in Plumbing	0%	8	8	17-Jan-23	26-Jan-23													<div><div></div>1st Floor 2G1/G2 - Rough-in Plumbing</div>														
	MEP.D2.1630	1st Floor 2G1/G2 - Rough-in HVAC	0%	7	7	17-Jan-23	25-Jan-23													<div><div></div>1st Floor 2G1/G2 - Rough-in HVAC</div>														
	MEP.D2.1640	1st Floor 2G1/G2 - Rough-in Fire	0%	7	7	17-Jan-23	25-Jan-23													<div><div></div>1st Floor 2G1/G2 - Rough-in Fire</div>														
	MEP.D2.1650	1st Floor 2G1/G2 - Rough-in Electric	0%	8	8	17-Jan-23	26-Jan-23													<div><div></div>1st Floor 2G1/G2 - Rough-in Electric</div>														
	MEP.D2.1660	1st Floor 2G1/G2 - Rough-in Low Volt	0%	8	8	17-Jan-23	26-Jan-23													<div><div></div>1st Floor 2G1/G2 - Rough-in Low Volt</div>														
	FRME.D2.1530	1st Floor 2G1/G2 - Install Drywall Upper	0%	5	5	18-Jan-23	24-Jan-23													<div><div></div>1st Floor 2G1/G2 - Install Drywall Upper</div>														
	FNSH.D2.1390	1st Floor 2G1/G2 - Tile in Restroom	0%	3	3	25-Jan-23	27-Jan-23													<div><div></div>1st Floor 2G1/G2 - Tile in Restroom</div>														
	FRME.D2.1540	1st Floor 2G1/G2 - Hang and Tape Drywall	0%	7	7	27-Jan-23	06-Feb-23													<div><div></div>1st Floor 2G1/G2 - Hang and Tape Drywall</div>														
	FNSH.D2.1400	1st Floor 2G1/G2 - Backsplash Tile	0%	5	5	30-Jan-23	03-Feb-23													<div><div></div>1st Floor 2G1/G2 - Backsplash Tile</div>														
	MEP.D2.1670	1st Floor 2G1/G2 - Fire caulk	0%	2	2	07-Feb-23	08-Feb-23													<div><div></div>1st Floor 2G1/G2 - Fire caulk</div>														
	FNSH.D2.1370	1st Floor 2G1/G2 - Paint	0%	3	3	07-Feb-23	09-Feb-23													<div><div></div>1st Floor 2G1/G2 - Paint</div>														
	FRME.D2.1550	1st Floor 2G1/G2 - Grid Ceiling	0%	5	5	10-Feb-23	16-Feb-23													<div><div></div>1st Floor 2G1/G2 - Grid Ceiling</div>														
	FRME.D2.1560	1st Floor 2G1/G2 - Wood Ceiling	0%	3	3	17-Feb-23	22-Feb-23													<div><div></div>1st Floor 2G1/G2 - Wood Ceiling</div>														
	FNSH.D2.1380	1st Floor 2G1/G2 - Doors & Hardware	0%	5	5	17-Feb-23	24-Feb-23													<div><div></div>1st Floor 2G1/G2 - Doors & Hardware</div>														

Remaining Level of Effort

Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 17 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22
Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:10																	
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022		Qtr 2, 2022		Qtr 3, 2022		Qtr 4, 2022		Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024		2024			
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
FRME.D2.1570	1st Floor 2G1/G2 - Install Millwork	0%	3	3	17-Feb-23	22-Feb-23													█ 1st Floor 2G1/G2 - Install Millwork													
FNSH.D2.1410	1st Floor 2G1/G2 - Finish Electric	0%	5	5	17-Feb-23	24-Feb-23													█ 1st Floor 2G1/G2 - Finish Electric													
FNSH.D2.1420	1st Floor 2G1/G2 - Drop Remaining Ceiling Tile	0%	1	1	27-Feb-23	27-Feb-23													1st Floor 2G1/G2 - Drop Remaining Ceiling Tile													
FNSH.D2.1430	1st Floor 2G1/G2 - Finish Plumbing	0%	4	4	28-Feb-23	03-Mar-23													█ 1st Floor 2G1/G2 - Finish Plumbing													
FNSH.D2.1440	1st Floor 2G1/G2 - Finish HVAC	0%	3	3	06-Mar-23	08-Mar-23													█ 1st Floor 2G1/G2 - Finish HVAC													
FNSH.D2.1450	1st Floor 2G1/G2 - Floor Coverings	0%	6	6	09-Mar-23	16-Mar-23													█ 1st Floor 2G1/G2 - Floor Coverings													
2nd Floor Sector 2F1&F2 Lobby/Admin			65	51	30-Sep-22 A	31-Jan-23													31-Jan-23, 2nd Floor Sector 2F1&F2 Lobby/Admin													
ERCT.D2.1420	Dryfall Paint 2nd Floor - CL A to M	70%	10	3	30-Sep-22 A	18-Nov-22													█ Dryfall Paint 2nd Floor - CL A to M													
FRME.D2.1580	2nd Floor 2F1/F2 - Layout and Frame Walls	80%	13	3	11-Oct-22 A	18-Nov-22													█ 2nd Floor 2F1/F2 - Layout and Frame Walls													
MEP.D2.1700	2nd Floor 2F1/F2 - Rough-in Fire	85%	7	1	18-Oct-22 A	17-Nov-22													█ 2nd Floor 2F1/F2 - Rough-in Fire													
MEP.D2.1710	2nd Floor 2F1/F2 - Rough-in Electric	0%	8	8	14-Nov-22 A	29-Nov-22													█ 2nd Floor 2F1/F2 - Rough-in Electric													
MEP.D2.1720	2nd Floor 2F1/F2 - Rough-in Low Volt	0%	8	8	14-Nov-22 A	29-Nov-22													█ 2nd Floor 2F1/F2 - Rough-in Low Volt													
MEP.D2.1680	2nd Floor 2F1/F2 - Rough-in Plumbing	0%	8	8	16-Nov-22	29-Nov-22													█ 2nd Floor 2F1/F2 - Rough-in Plumbing													
MEP.D2.1690	2nd Floor 2F1/F2 - Rough-in HVAC	0%	7	7	16-Nov-22	28-Nov-22													█ 2nd Floor 2F1/F2 - Rough-in HVAC													
FRME.D2.1820	2nd Floor 2F1/F2 - Install HM Door Frames	0%	5	5	16-Nov-22	22-Nov-22													█ 2nd Floor 2F1/F2 - Install HM Door Frames													
FRME.D2.1610	2nd Floor 2F1/F2 - Install Drywall Upper	0%	5	5	23-Nov-22	01-Dec-22													█ 2nd Floor 2F1/F2 - Install Drywall Upper													
MEP.D2.1730	2nd Floor 2F1/F2 - Fire caulk	0%	2	2	02-Dec-22	05-Dec-22													█ 2nd Floor 2F1/F2 - Fire caulk													
FRME.D2.1600	2nd Floor 2F1/F2 - Insulate	0%	4	4	06-Dec-22	09-Dec-22													█ 2nd Floor 2F1/F2 - Insulate													
FRME.D2.1620	2nd Floor 2F1/F2 - Hang and Tape Drywall	0%	8	8	12-Dec-22	21-Dec-22													█ 2nd Floor 2F1/F2 - Hang and Tape Drywall													
FNSH.D2.1460	2nd Floor 2F1/F2 - Paint	0%	3	3	22-Dec-22	27-Dec-22													█ 2nd Floor 2F1/F2 - Paint													
FRME.D2.1630	2nd Floor 2F1/F2 - Grid Ceiling	0%	5	5	28-Dec-22	04-Jan-23													█ 2nd Floor 2F1/F2 - Grid Ceiling													
FNSH.D2.1470	2nd Floor 2F1/F2 - Doors & Hardware	0%	5	5	05-Jan-23	11-Jan-23													█ 2nd Floor 2F1/F2 - Doors & Hardware													
FNSH.D2.1490	2nd Floor 2F1/F2 - Tile in Restroom	0%	5	5	05-Jan-23	11-Jan-23													█ 2nd Floor 2F1/F2 - Tile in Restroom													
FNSH.D2.1500	2nd Floor 2F1/F2 - Finish Electric	0%	5	5	05-Jan-23	11-Jan-23													█ 2nd Floor 2F1/F2 - Finish Electric													
FNSH.D2.1510	2nd Floor 2F1/F2 - Drop Remaining Ceiling Tile	0%	1	1	12-Jan-23	12-Jan-23													2nd Floor 2F1/F2 - Drop Remaining Ceiling Tile													
FNSH.D2.1520	2nd Floor 2F1/F2 - Finish Plumbing	0%	4	4	13-Jan-23	18-Jan-23													█ 2nd Floor 2F1/F2 - Finish Plumbing													
FNSH.D2.1530	2nd Floor 2F1/F2 - Finish HVAC	0%	3	3	19-Jan-23	23-Jan-23													█ 2nd Floor 2F1/F2 - Finish HVAC													
FNSH.D2.1540	2nd Floor 2F1/F2 - Floor Coverings	0%	6	6	24-Jan-23	31-Jan-23													█ 2nd Floor 2F1/F2 - Floor Coverings													
2nd Floor Sector 2G1&G2 Back of House			39	39	16-Nov-22	13-Jan-23													13-Jan-23, 2nd Floor Sector 2G1&G2 Back of House													
MEP.D2.1740	2nd Floor 2G1/G2 - Rough-in Plumbing	0%	8	8	16-Nov-22	29-Nov-22													█ 2nd Floor 2G1/G2 - Rough-in Plumbing													
MEP.D2.1750	2nd Floor 2G1/G2 - Rough-in HVAC	0%	7	7	16-Nov-22	28-Nov-22													█ 2nd Floor 2G1/G2 - Rough-in HVAC													
MEP.D2.1760	2nd Floor 2G1/G2 - Rough-in Fire	0%	7	7	16-Nov-22	28-Nov-22													█ 2nd Floor 2G1/G2 - Rough-in Fire													
MEP.D2.1770	2nd Floor 2G1/G2 - Rough-in Electric	0%	8	8	16-Nov-22	29-Nov-22													█ 2nd Floor 2G1/G2 - Rough-in Electric													
MEP.D2.1780	2nd Floor 2G1/G2 - Rough-in Low Volt	0%	8	8	16-Nov-22	29-Nov-22													█ 2nd Floor 2G1/G2 - Rough-in Low Volt													
FRME.D2.1830	2nd Floor 2G1/G2 - Install HM Door Frame	0%	5	5	16-Nov-22	22-Nov-22													█ 2nd Floor 2G1/G2 - Install HM Door Frame													
FRME.D2.1660	2nd Floor 2G1/G2 - Layout and Frame Walls	0%	9	9	18-Nov-22	05-Dec-22													█ 2nd Floor 2G1/G2 - Layout and Frame Walls													
MEP.D2.1790	2nd Floor 2G1/G2 - Fire caulk	0%	2	2	30-Nov-22	01-Dec-22													2nd Floor 2G1/G2 - Fire caulk													
FRME.D2.1680	2nd Floor 2G1/G2 - Insulate	0%	2	2	02-Dec-22	05-Dec-22													█ 2nd Floor 2G1/G2 - Insulate													
FRME.D2.1690	2nd Floor 2G1/G2 - Install Drywall Upper	0%	5	5	06-Dec-22	12-Dec-22													█ 2nd Floor 2G1/G2 - Install Drywall Upper													
FRME.D2.1700	2nd Floor 2G1/G2 - Hang and Tape Drywall	0%	7	7	13-Dec-22	21-Dec-22													█ 2nd Floor 2G1/G2 - Hang and Tape Drywall													
FNSH.D2.1570	2nd Floor 2G1/G2 - Tile in Restroom	0%	3	3	13-Dec-22	15-Dec-22													█ 2nd Floor 2G1/G2 - Tile in Restroom													
FNSH.D2.1550	2nd Floor 2G1/G2 - Paint	0%	3	3	22-Dec-22	27-Dec-22													█ 2nd Floor 2G1/G2 - Paint													
FRME.D2.1720	2nd Floor 2G1/G2 - Wood Ceiling	0%	3	3	28-Dec-22	30-Dec-22													█ 2nd Floor 2G1/G2 - Wood Ceiling													
FNSH.D2.1560	2nd Floor 2G1/G2 - Doors & Hardware	0%	5	5	28-Dec-22	04-Jan-23													█ 2nd Floor 2G1/G2 - Doors & Hardware													
FNSH.D2.1590	2nd Floor 2G1/G2 - Finish Electric	0%	5	5	28-Dec-22	04-Jan-23													█ 2nd Floor 2G1/G2 - Finish Electric													
FNSH.D2.1610	2nd Floor 2G1/G2 - Finish Plumbing	0%	4	4	05-Jan-23	10-Jan-23													█ 2nd Floor 2G1/G2 - Finish Plumbing													
FNSH.D2.1620	2nd Floor 2G1/G2 - Finish HVAC	0%	3	3	11-Jan-23	13-Jan-23													█ 2nd Floor 2G1/G2 - Finish HVAC													
Network Core 2E1 1st & 2nd Floor + IDF 570 IFD 270 ERAD 253 & Elec 152			58	58	16-Nov-22	09-Feb-23													09-Feb-23, Network Core 2E1 1st & 2nd Floor + IDF 570 IFD 270 ERAD 253 & Elec 152													
Rough-In			45	45	16-Nov-22	23-Jan-23													23-Jan-23, Rough-In													
FRME.D2.3000	Network Core - Layout and Frame Walls	0%	10	10	16-Nov-22	01-Dec-22													█ Network Core - Layout and Frame Walls													

Remaining Level of Effort

Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 18 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22
Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:10																		
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022		Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			2024
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	
MEP.D2.3000	Network Core - Install Fire Protection	0%	10	10	16-Nov-22	01-Dec-22													Network Core - Install Fire Protection														
MEP.D2.3010	Network Core - Install OH Mechanical (Plumbing and H	0%	20	20	02-Dec-22	30-Dec-22													Network Core - Install OH Mechanical (Plumbing and HVAC)														
MEP.D2.3020	Network Core - Install OH Electrical	0%	20	20	02-Dec-22	30-Dec-22													Network Core - Install OH Electrical														
FRME.D2.3010	Network Core - Install Door Frames	0%	3	3	02-Dec-22	06-Dec-22													Network Core - Install Door Frames														
FRME.D2.3020	Network Core - Install Drywall Upper	0%	4	4	07-Dec-22	12-Dec-22													Network Core - Install Drywall Upper														
MEP.D2.3030	Network Core - In-wall Rough-in Electrical	0%	4	4	13-Dec-22	16-Dec-22													Network Core - In-wall Rough-in Electrical														
FRME.D2.3030	Network Core - Insulate and Inspect	0%	5	5	19-Dec-22	23-Dec-22													Network Core - Insulate and Inspect														
FRME.D2.3050	Network Core - Hang and Tape Drywall	0%	6	6	03-Jan-23	10-Jan-23													Network Core - Hang and Tape Drywall														
FRME.D2.3040	Network Core - Install Structural Grid	0%	10	10	03-Jan-23	16-Jan-23													Network Core - Install Structural Grid														
FNSH.D2.3000	Network Core - Paint House	0%	2	2	11-Jan-23	12-Jan-23													Network Core - Paint House														
FRME.D2.3060	Network Core - Install Overhead Doors	0%	5	5	11-Jan-23	17-Jan-23													Network Core - Install Overhead Doors														
FNSH.D2.3010	Network Core - Install Finishes	0%	5	5	13-Jan-23	19-Jan-23													Network Core - Install Finishes														
FNSH.D2.3020	Network Core - Trim Out Electrical Devices	0%	5	5	13-Jan-23	19-Jan-23													Network Core - Trim Out Electrical Devices														
MEP.D2.3040	Network Core - Install Lighting	0%	5	5	17-Jan-23	23-Jan-23													Network Core - Install Lighting														
MEP.D2.3050	Network Core - Install Sprinkler Drops	0%	5	5	17-Jan-23	23-Jan-23													Network Core - Install Sprinkler Drops														
Equipment			20	20	13-Jan-23	09-Feb-23													09-Feb-23, Equipment														
EQPT.D2.3020	Network Core - Install Mechanical Equipment	0%	5	5	13-Jan-23	19-Jan-23													Network Core - Install Mechanical Equipment														
EQPT.D2.3010	Network Core - Install HDP Panels, transformers and A	0%	10	10	13-Jan-23	26-Jan-23													Network Core - Install HDP Panels, transformers and ATS's														
EQPT.D2.3050	Network Core - Final Connections to Mechanical Equip	0%	15	15	20-Jan-23	09-Feb-23													Network Core - Final Connections to Mechanical Equipment														
1st Floor Data Hall			106	106	16-Nov-22 A	19-Apr-23													19-Apr-23, 1st Floor Data Hall														
MPOE 1 and 2			73	73	23-Nov-22	10-Mar-23													10-Mar-23, MPOE 1 and 2														
Rough-In			55	55	23-Nov-22	13-Feb-23													13-Feb-23, Rough-In														
FRME.D2.1210	1st Floor MPOE 1/2 - Layout and Frame Walls	0%	10	10	23-Nov-22	08-Dec-22													1st Floor MPOE 1/2 - Layout and Frame Walls														
MEP.D2.1280	1st Floor MPOE 1/2 - Install Fire Protection	0%	10	10	09-Dec-22	22-Dec-22													1st Floor MPOE 1/2 - Install Fire Protection														
FRME.D2.1240	1st Floor MPOE 1/2 - Install Door Frames	0%	3	3	09-Dec-22	13-Dec-22													1st Floor MPOE 1/2 - Install Door Frames														
MEP.D2.1300	1st Floor MPOE 1/2 - Install OH Mechanical (Plumbing	0%	20	20	23-Dec-22	23-Jan-23													1st Floor MPOE 1/2 - Install OH Mechanical (Plumbing and HVAC)														
MEP.D2.1310	1st Floor MPOE 1/2 - Install OH Electrical	0%	20	20	23-Dec-22	23-Jan-23													1st Floor MPOE 1/2 - Install OH Electrical														
FRME.D2.1220	1st Floor MPOE 1/2 - Install Drywall Upper	0%	4	4	29-Dec-22	04-Jan-23													1st Floor MPOE 1/2 - Install Drywall Upper														
MEP.D2.1290	1st Floor MPOE 1/2 - In-wall Rough-in Electrical	0%	4	4	05-Jan-23	10-Jan-23													1st Floor MPOE 1/2 - In-wall Rough-in Electrical														
FRME.D2.1970	1st Floor MPOE 1/2 - Insulate and Inspect	0%	5	5	11-Jan-23	17-Jan-23													1st Floor MPOE 1/2 - Insulate and Inspect														
FRME.D2.1230	1st Floor MPOE 1/2 - Vapor Barrier Hang and Tape Dry	0%	6	6	24-Jan-23	31-Jan-23													1st Floor MPOE 1/2 - Vapor Barrier Hang and Tape Drywall														
FRME.D2.1750	1st Floor MPOE 1/2 - Install Structural Grid	0%	10	10	24-Jan-23	06-Feb-23													1st Floor MPOE 1/2 - Install Structural Grid														
FNSH.D2.1140	1st Floor MPOE 1/2 - Paint MPOE	0%	2	2	01-Feb-23	02-Feb-23													1st Floor MPOE 1/2 - Paint MPOE														
FRME.D2.1740	1st Floor MPOE 1/2 - Install Overhead Doors	0%	5	5	01-Feb-23	07-Feb-23													1st Floor MPOE 1/2 - Install Overhead Doors														
FNSH.D2.1730	1st Floor MPOE 1/2 - Install Finishes	0%	5	5	03-Feb-23	09-Feb-23													1st Floor MPOE 1/2 - Install Finishes														
FNSH.D2.1740	1st Floor MPOE 1/2 - Trim Out Electrical Devices	0%	5	5	03-Feb-23	09-Feb-23													1st Floor MPOE 1/2 - Trim Out Electrical Devices														
MEP.D2.1810	1st Floor MPOE 1/2 - Install Lighting	0%	5	5	07-Feb-23	13-Feb-23													1st Floor MPOE 1/2 - Install Lighting														
MEP.D2.1820	1st Floor MPOE 1/2 - Install Sprinkler Drops	0%	5	5	07-Feb-23	13-Feb-23													1st Floor MPOE 1/2 - Install Sprinkler Drops														
Equipment			25	25	03-Feb-23	10-Mar-23													10-Mar-23, Equipment														
EQPT.D2.1110	1st Floor MPOE 1/2 - Set CRAC Units	0%	5	5	03-Feb-23	09-Feb-23													1st Floor MPOE 1/2 - Set CRAC Units														
EQPT.D2.1580	1st Floor MPOE 1/2 - Install HDP Panels	0%	10	10	03-Feb-23	16-Feb-23													1st Floor MPOE 1/2 - Install HDP Panels														
EQPT.D2.1740	1st Floor MPOE 1/2 - Install COD Boards	0%	5	5	03-Feb-23	09-Feb-23													1st Floor MPOE 1/2 - Install COD Boards														
EQPT.D2.2130	1st Floor MPOE 1/2 - Install Network COD 2000AMP	0%	10	10	03-Feb-23	16-Feb-23													1st Floor MPOE 1/2 - Install Network COD 2000AMP														
EQPT.D2.1120	1st Floor MPOE 1/2 - Set HUM	0%	5	5	10-Feb-23	16-Feb-23													1st Floor MPOE 1/2 - Set HUM														
EQPT.D2.1750	1st Floor MPOE 1/2 - Final Connections CRAC Units	0%	15	15	17-Feb-23	10-Mar-23													1st Floor MPOE 1/2 - Final Connections CRAC Units														
EQPT.D2.1870	1st Floor MPOE 1/2 - Install PDU	0%	5	5	17-Feb-23	24-Feb-23													1st Floor MPOE 1/2 - Install PDU														
Systems Gallery 1010, 1020, 1001			68	68	16-Nov-22 A	24-Feb-23													24-Feb-23, Systems Gallery 1010, 1020, 1001														
Rough-In			47	47	16-Nov-22 A	25-Jan-23													25-Jan-23, Rough-In														
FRME.D2.1370	1st Floor DHASG1001/1010 - Layout and Frame Walls	26.67%	15	11	16-Nov-22 A	02-Dec-22													1st Floor DHASG1001/1010 - Layout and Frame Walls														
MEP.D2.1480	1st Floor DHASG1001/1010 - Install Fire Protection	0%	9	9	16-Nov-22	30-Nov-22													1st Floor DHASG1001/1010 - Install Fire Protection														

Remaining Level of Effort

Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 19 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22
Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:10																			
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022		Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024		2024		
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
	MEP.D2.1490	1st Floor DHA SG1001/1010 - In-wall Rough-in Electric	0%	5	5	30-Nov-22	06-Dec-22																											
	FRME.D2.1380	1st Floor DHA SG1001/1010 - Install Drywall Upper	0%	6	6	05-Dec-22	12-Dec-22																											
	FRME.D2.1960	1st Floor DHA SG1001/1010 - Insulate and Inspect	0%	2	2	07-Dec-22	08-Dec-22																											
	MEP.D2.1500	1st Floor DHA SG1001/1010 - Install OH Mechanical (F	0%	15	15	09-Dec-22	30-Dec-22																											
	FRME.D2.1390	1st Floor DHA SG1001/1010 - Vapor Barrier Hang and	0%	16	16	13-Dec-22	05-Jan-23																											
	FNSH.D2.1230	1st Floor DHA SG1001/1010 - Paint - DHA SG	0%	12	12	20-Dec-22	06-Jan-23																											
	MEP.D2.1510	1st Floor DHA SG1001/1010 - Install OH Electrical	0%	20	20	28-Dec-22	25-Jan-23																											
	MEP.D2.1850	1st Floor DHA SG1001/1010 - Smoke & Fire Spray	0%	10	10	28-Dec-22	11-Jan-23																											
	FNSH.D2.1240	1st Floor DHA SG1001/1010 - Install Finishes	0%	3	3	23-Jan-23	25-Jan-23																											
	Equipment		47	47	19-Dec-22	24-Feb-23																												
	EQPT.D2.1280	1st Floor DHA SG1001/1010 - Install COD Boards	0%	5	5	19-Dec-22	23-Dec-22																											
	EQPT.D2.1290	1st Floor DHA SG1001/1010 - Install ATS	0%	6	6	06-Jan-23	13-Jan-23																											
	EQPT.D2.1420	1st Floor DHA SG1001/1010 - Install PDU	0%	5	5	06-Jan-23	12-Jan-23																											
	EQPT.D2.1430	1st Floor DHA SG1001/1010 - Install Reserve Busway	0%	5	5	06-Jan-23	12-Jan-23																											
	EQPT.D2.1300	1st Floor DHA SG1001/1010 - Install HDP	0%	6	6	09-Jan-23	16-Jan-23																											
	EQPT.D2.1310	1st Floor DHA SG1001/1010 - Install CRAC Units	0%	8	8	17-Jan-23	26-Jan-23																											
	EQPT.D2.1270	1st Floor DHA SG1001/1010 - Install Switch Gear	0%	6	6	26-Jan-23	02-Feb-23																											
	EQPT.D2.1760	1st Floor DHA SG1001/1010 - Final Connections CRAC	0%	15	15	27-Jan-23	16-Feb-23																											
	EQPT.D2.1880	1st Floor DHA SG1001/1010 - Pull and Terminate Feed	0%	15	15	03-Feb-23	24-Feb-23																											
	Mechanical Gallery 1002 DH A		71	71	16-Nov-22	01-Mar-23																												
	Rough-In		49	49	16-Nov-22	27-Jan-23																												
	MEP.D2.1400	1st Floor DHAMG1002 - Install Fire Protection	0%	9	9	16-Nov-22	30-Nov-22																											
	FRME.D2.1310	1st Floor DHAMG1002 - Layout and Frame Walls	0%	12	12	21-Nov-22*	08-Dec-22																											
	MEP.D2.1410	1st Floor DHAMG1002 - In-wall Rough-in Electrical	0%	5	5	01-Dec-22	07-Dec-22																											
	FRME.D2.1320	1st Floor DHAMG1002 - Install Drywall Upper	0%	6	6	07-Dec-22	14-Dec-22																											
	FRME.D2.1950	1st Floor DHAMG1002 - Insulate and Inspect	0%	2	2	08-Dec-22	09-Dec-22																											
	MEP.D2.1420	1st Floor DHAMG1002 - Install OH Mechanical (Plumb	0%	15	15	12-Dec-22	03-Jan-23																											
	FRME.D2.1330	1st Floor DHAMG1002 - Vapor Barrier Hang and Tape	0%	16	16	15-Dec-22	09-Jan-23																											
	FNSH.D2.1190	1st Floor DHAMG1002 - Paint	0%	12	12	22-Dec-22	10-Jan-23																											
	MEP.D2.1430	1st Floor DHAMG1002 - Install OH Electrical	0%	20	20	30-Dec-22	27-Jan-23																											
	MEP.D2.1870	1st Floor DHAMG1002 -Smoke & Fire Spray	0%	10	10	09-Jan-23	20-Jan-23																											
	FNSH.D2.1200	1st Floor DHAMG1002 - Install Finishes	0%	3	3	25-Jan-23	27-Jan-23																											
	Equipment		36	36	10-Jan-23	01-Mar-23																												
	EQPT.D2.1560	1st Floor DHAMG1002 - Install CRAC Units	0%	8	8	10-Jan-23	19-Jan-23																											
	EQPT.D2.1770	1st Floor DHAMG1002 - Final Connections CRAC Unit	0%	15	15	20-Jan-23	09-Feb-23																											
	EQPT.D2.1570	1st Floor DHAMG1002 - Install HDP Boards	0%	7	7	30-Jan-23	07-Feb-23																											
	EQPT.D2.1890	1st Floor DHAMG1002 - Pull and Terminate Feeders	0%	15	15	08-Feb-23	01-Mar-23																											
	DH A ROOM 1100		54	54	21-Nov-22	08-Feb-23																												
	Rough-In		54	54	21-Nov-22	08-Feb-23																												
	FRME.D2.1250	1st Floor DHAR1100 - Layout and Frame Walls	0%	15	15	21-Nov-22*	13-Dec-22																											
	MEP.D2.1320	1st Floor DHAR1100 - Rough-In Fire Protection	0%	9	9	21-Nov-22	05-Dec-22																											
	MEP.D2.1330	1st Floor DHAR1100 - In-wall Rough-in Electrical	0%	5	5	05-Dec-22	09-Dec-22																											
	FRME.D2.1940	1st Floor DHAR1100 - Insulate and Inspect	0%	2	2	12-Dec-22	13-Dec-22																											
	FRME.D2.1260	1st Floor DHAR1100 - Install Drywall Upper	0%	6	6	14-Dec-22	21-Dec-22																											
	MEP.D2.1340	1st Floor DHAR1100 - Install OH Mechanical (Plumbin	0%	15	15	14-Dec-22	05-Jan-23																											
	FRME.D2.1270	1st Floor DHAR1100 - Vapor Barrier Hang and Tape Di	0%	16	16	22-Dec-22	16-Jan-23																											
	FNSH.D2.1150	1st Floor DHAR1100 - Paint DHAR	0%	12	12	30-Dec-22	17-Jan-23																											
	MEP.D2.1350	1st Floor DHAR1100 - Install OH Electrical																																

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:10																		
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024		2024
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
Systems Gallery 1003 DH D			81	81	23-Dec-22	19-Apr-23													19-Apr-23, Systems Gallery 1003 DH D														
Rough-In			41	41	23-Dec-22	22-Feb-23													22-Feb-23, Rough-In														
FRME.D2.1400	1st Floor DHD SG1003/1020 - Layout and Frame Walls	0%	12	12	23-Dec-22*	11-Jan-23													1st Floor DHD SG1003/1020 - Layout and Frame Walls														
MEP.D2.1520	1st Floor DHD SG1003/1020 - Install Fire Protection	0%	9	9	23-Dec-22	06-Jan-23													1st Floor DHD SG1003/1020 - Install Fire Protection														
MEP.D2.1530	1st Floor DHD SG1003/1020 - In-wall Rough-in Electric	0%	5	5	04-Jan-23	10-Jan-23													1st Floor DHD SG1003/1020 - In-wall Rough-in Electrical														
FRME.D2.1410	1st Floor DHD SG1003/1020 - Install Drywall Upper	0%	6	6	10-Jan-23	17-Jan-23													1st Floor DHD SG1003/1020 - Install Drywall Upper														
FRME.D2.1930	1st Floor DHD SG1003/1020 - Insulate and Inspect	0%	2	2	11-Jan-23	12-Jan-23													1st Floor DHD SG1003/1020 - Insulate and Inspect														
MEP.D2.1540	1st Floor DHD SG1003/1020 - Install OH Mechanical (I	0%	15	15	13-Jan-23	02-Feb-23													1st Floor DHD SG1003/1020 - Install OH Mechanical (Plumbing and HVAC)														
FRME.D2.1420	1st Floor DHD SG1003/1020 - Vapor Barrier Hang and	0%	16	16	18-Jan-23	08-Feb-23													1st Floor DHD SG1003/1020 - Vapor Barrier Hang and Tape Drywall														
FNSH.D2.1250	1st Floor DHD SG1003/1020 - Paint	0%	12	12	25-Jan-23	09-Feb-23													1st Floor DHD SG1003/1020 - Paint														
MEP.D2.1550	1st Floor DHD SG1003/1020 - Install OH Electrical	0%	15	15	01-Feb-23	22-Feb-23													1st Floor DHD SG1003/1020 - Install OH Electrical														
FNSH.D2.1580	1st Floor DHD SG1003/1020 - Smoke & Fire Spray	0%	10	10	01-Feb-23	14-Feb-23													1st Floor DHD SG1003/1020 - Smoke & Fire Spray														
FNSH.D2.1260	1st Floor DHD SG1003/1020 - Install Finishes	0%	3	3	15-Feb-23	17-Feb-23													1st Floor DHD SG1003/1020 - Install Finishes														
Equipment			49	49	09-Feb-23	19-Apr-23													19-Apr-23, Equipment														
EQPT.D2.1450	1st Floor DHD SG1003/1020 - Install Reserve Busway	0%	5	5	09-Feb-23	15-Feb-23													1st Floor DHD SG1003/1020 - Install Reserve Busway														
EQPT.D2.1320	1st Floor DHD SG1003/1020 - Install Switch Gear	0%	5	5	23-Feb-23	01-Mar-23													1st Floor DHD SG1003/1020 - Install Switch Gear														
EQPT.D2.1360	1st Floor DHD SG1003/1020 - Install CRAC Units	0%	5	5	24-Feb-23	02-Mar-23													1st Floor DHD SG1003/1020 - Install CRAC Units														
EQPT.D2.1330	1st Floor DHD SG1003/1020 - Install COD Boards	0%	5	5	02-Mar-23	08-Mar-23													1st Floor DHD SG1003/1020 - Install COD Boards														
EQPT.D2.1340	1st Floor DHD SG1003/1020 - Install ATS	0%	5	5	02-Mar-23	08-Mar-23													1st Floor DHD SG1003/1020 - Install ATS														
EQPT.D2.1780	1st Floor DHD SG1003/1020 - Final Connections CRAI	0%	15	15	03-Mar-23	23-Mar-23													1st Floor DHD SG1003/1020 - Final Connections CRAC Units														
EQPT.D2.1350	1st Floor DHD SG1003/1020 - Install HDP	0%	5	5	09-Mar-23	15-Mar-23													1st Floor DHD SG1003/1020 - Install HDP														
EQPT.D2.1440	1st Floor DHD SG1003/1020 - Install PDU	0%	5	5	09-Mar-23	15-Mar-23													1st Floor DHD SG1003/1020 - Install PDU														
EQPT.D2.1900	1st Floor DHD SG1003/1020 - Pull and Terminate Feec	0%	25	25	16-Mar-23	19-Apr-23													1st Floor DHD SG1003/1020 - Pull and Terminate Feeders														
Mechanical Gallery 1004 DH D			62	62	23-Dec-22	23-Mar-23													23-Mar-23, Mechanical Gallery 1004 DH D														
Rough-In			47	47	23-Dec-22	02-Mar-23													02-Mar-23, Rough-In														
FRME.D2.1340	1st Floor DHD MG1004 - Layout and Frame Walls	0%	12	12	23-Dec-22*	11-Jan-23													1st Floor DHD MG1004 - Layout and Frame Walls														
MEP.D2.1440	1st Floor DHD MG1004 - Install Fire Protection	0%	5	5	12-Jan-23	18-Jan-23													1st Floor DHD MG1004 - Install Fire Protection														
MEP.D2.1460	1st Floor DHD MG1004 - Install OH Mechanical (Plumt	0%	5	5	19-Jan-23	25-Jan-23													1st Floor DHD MG1004 - Install OH Mechanical (Plumbing and HVAC)														
MEP.D2.1470	1st Floor DHD MG1004 - Install OH Electrical	0%	5	5	19-Jan-23	25-Jan-23													1st Floor DHD MG1004 - Install OH Electrical														
FRME.D2.1350	1st Floor DHD MG1004 - Install Drywall Upper	0%	6	6	26-Jan-23	02-Feb-23													1st Floor DHD MG1004 - Install Drywall Upper														
MEP.D2.1450	1st Floor DHD MG1004 - In-wall Rough-in Electrical	0%	3	3	03-Feb-23	07-Feb-23													1st Floor DHD MG1004 - In-wall Rough-in Electrical														
FRME.D2.1920	1st Floor DHD MG1004 - Insulate and Inspect	0%	5	5	08-Feb-23	14-Feb-23													1st Floor DHD MG1004 - Insulate and Inspect														
FRME.D2.1360	1st Floor DHD MG1004 - Vapor Barrier Hang and Tape	0%	6	6	15-Feb-23	23-Feb-23													1st Floor DHD MG1004 - Vapor Barrier Hang and Tape Drywall														
FNSH.D2.1210	1st Floor DHD MG1004 - Paint	0%	2	2	24-Feb-23	27-Feb-23													1st Floor DHD MG1004 - Paint														
FNSH.D2.1220	1st Floor DHD MG1004 - Install Finishes	0%	3	3	28-Feb-23	02-Mar-23													1st Floor DHD MG1004 - Install Finishes														
Equipment			20	20	24-Feb-23	23-Mar-23													23-Mar-23, Equipment														
EQPT.D2.1540	1st Floor DHD MG1004 - Install CRAC Units	0%	5	5	24-Feb-23	02-Mar-23													1st Floor DHD MG1004 - Install CRAC Units														
EQPT.D2.1550	1st Floor DHD MG1004 - Install HDP Boards	0%	5	5	24-Feb-23	02-Mar-23													1st Floor DHD MG1004 - Install HDP Boards														
EQPT.D2.1790	1st Floor DHD MG1004 - Final Connections CRAC Uni	0%	15	15	03-Mar-23	23-Mar-23													1st Floor DHD MG1004 - Final Connections CRAC Units														
EQPT.D2.1910	1st Floor DHD MG1004 - Pull and Terminate Feeders	0%	15	15	03-Mar-23	23-Mar-23													1st Floor DHD MG1004 - Pull and Terminate Feeders														
DH D ROOM 1200			54	54	23-Dec-22	13-Mar-23													13-Mar-23, DH D ROOM 1200														
Rough-In			54	54	23-Dec-22	13-Mar-23													13-Mar-23, Rough-In														
FRME.D2.1280	1st Floor DHD R1200 - Layout and Frame Walls	0%	15	15	23-Dec-22	16-Jan-23													1st Floor DHD R1200 - Layout and Frame Walls														
MEP.D2.1360	1st Floor DHD R1200 - Install Fire Protection	0%	9	9	23-Dec-22	06-Jan-23													1st Floor DHD R1200 - Install Fire Protection														
MEP.D2.1370	1st Floor DHD R1200 - In-wall Rough-in Electrical	0%	5	5	06-Jan-23	12-Jan-23													1st Floor DHD R1200 - In-wall Rough-in Electrical														
FRME.D2.1910	1st Floor DHD R1200 - Insulate and Inspect	0%	2	2	13-Jan-23	16-Jan-23													1st Floor DHD R1200 - Insulate and Inspect														
FRME.D2.1290	1st Floor DHD R1200 - Install Drywall Upper	0%	6	6	17-Jan-23	24-Jan-23													1st Floor DHD R1200 - Install Drywall Upper														
MEP.D2.1380	1st Floor DHD R1200 - Install OH Mechanical (Plumbin	0%	15	15	17-Jan-23	06-Feb-23													1st Floor DHD R1200 - Install OH Mechanical (Plumbing and HVAC)														
FRME.D2.1300	1st Floor DHD R1200 - Vapor Barrier Hang and Tape C	0%	16	16	25-Jan-23	15-Feb-23													1st Floor DHD R1200 - Vapor Barrier Hang and Tape Drywall														
FNSH.D2.1170	1st Floor DHD R1200 - Paint	0%	12	12	01-Feb-23	16-Feb-23													1st Floor DHD R1200 - Paint														

Remaining Level of Effort

 Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 21 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22
Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE				00 ALL ACTIVITIES												18-Nov-22 17:10																		
Activity ID		Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024		2024
								Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
		MEP.D2.1390	1st Floor DHD R1200 - Install OH Electrical	0%	20	20	08-Feb-23	08-Mar-23													1st Floor DHD R1200 - Install OH Electrical													
		FRME.D2.1790	1st Floor DHD R1200 - Install Structural Grid	0%	10	10	23-Feb-23	08-Mar-23													1st Floor DHD R1200 - Install Structural Grid													
		FNSH.D2.1180	1st Floor DHD R1200 - Install Finishes	0%	3	3	09-Mar-23	13-Mar-23													1st Floor DHD R1200 - Install Finishes													
2nd Floor Data Hall				89	85	11-Oct-22 A	21-Mar-23													21-Mar-23, 2nd Floor Data Hall														
BDF 1 and 2				83	85	28-Oct-22 A	21-Mar-23													21-Mar-23, BDF 1 and 2														
BDF East				79	81	28-Oct-22 A	15-Mar-23													15-Mar-23, BDF East														
Rough-In				73	75	28-Oct-22 A	07-Mar-23													07-Mar-23, Rough-In														
		FRME.D2.3070	2nd Floor BDF1/2 - Layout and Frame Walls	90%	10	1	28-Oct-22 A	16-Nov-22													2nd Floor BDF1/2 - Layout and Frame Walls													
		MEP.D2.3110	2nd Floor BDF1/2 - Structural Grid Drop Support	0%	4	6	14-Nov-22 A	23-Nov-22													2nd Floor BDF1/2 - Structural Grid Drop Support													
		MEP.D2.3070	2nd Floor BDF1/2 - In-wall Rough-in Electrical	0%	5	7	17-Nov-22 A	28-Nov-22													2nd Floor BDF1/2 - In-wall Rough-in Electrical													
		FRME.D2.3110	2nd Floor BDF1/2 - Insulate and Inspect	0%	2	2	18-Nov-22	21-Nov-22													2nd Floor BDF1/2 - Insulate and Inspect													
		FRME.D2.3080	2nd Floor BDF1/2 - Install Drywall Critical Rooms	0%	12	12	29-Nov-22	14-Dec-22													2nd Floor BDF1/2 - Install Drywall Critical Rooms													
		MEP.D2.3060	2nd Floor BDF1/2 - Install Fire Protection	0%	10	10	29-Nov-22*	12-Dec-22													2nd Floor BDF1/2 - Install Fire Protection													
		FRME.D2.3090	2nd Floor BDF1/2 - Vapor Barrier Hang and Tape Dryw	0%	12	12	29-Nov-22	14-Dec-22													2nd Floor BDF1/2 - Vapor Barrier Hang and Tape Drywall													
		MEP.D2.3130	2nd Floor BDF1/2 - VESDA	0%	5	5	29-Nov-22	05-Dec-22													2nd Floor BDF1/2 - VESDA													
		MEP.D2.3080	2nd Floor BDF1/2 - Install OH Mechanical (HVAC) (28 Nov)	0%	15	15	01-Dec-22	21-Dec-22													2nd Floor BDF1/2 - Install OH Mechanical (HVAC) (28 NOV)													
		FNSH.D2.3030	2nd Floor BDF1/2 - Paint	0%	10	10	02-Dec-22	15-Dec-22													2nd Floor BDF1/2 - Paint													
		FNSH.D2.3060	2nd Floor BDF1/2 - Smoke & Fire Spray and BOW Caul	0%	10	10	06-Dec-22	19-Dec-22													2nd Floor BDF1/2 - Smoke & Fire Spray and BOW Caulking													
		MEP.D2.3120	2nd Floor BDF1/2 - Drops and Kickers	0%	10	10	15-Dec-22	29-Dec-22													2nd Floor BDF1/2 - Drops and Kickers													
		MEP.D2.3090	2nd Floor BDF1/2 - Install OH Electrical	0%	10	10	20-Dec-22	04-Jan-23													2nd Floor BDF1/2 - Install OH Electrical													
		MEP.D2.3100	2nd Floor BDF1/2 - Install OH Mechanical (Plumbing)	0%	5	5	21-Dec-22	28-Dec-22													2nd Floor BDF1/2 - Install OH Mechanical (Plumbing)													
		FRME.D2.3100	2nd Floor BDF1/2 - Install Structural Grid	0%	10	10	05-Jan-23	18-Jan-23													2nd Floor BDF1/2 - Install Structural Grid													
		FRME.D2.3130	2nd Floor BDF1/2 - Wall angle	0%	10	10	19-Jan-23	01-Feb-23													2nd Floor BDF1/2 - Wall angle													
		FNSH.D2.3050	2nd Floor BDF1/2 - Devices dropped	0%	10	10	02-Feb-23	15-Feb-23													2nd Floor BDF1/2 - Devices dropped													
		FRME.D2.3120	2nd Floor BDF1/2 - Drop Tile	0%	10	10	16-Feb-23	02-Mar-23													2nd Floor BDF1/2 - Drop Tile													
		FNSH.D2.3040	2nd Floor BDF1/2 - Install Finishes	0%	3	3	03-Mar-23	07-Mar-23													2nd Floor BDF1/2 - Install Finishes													
Equipment				49	49	05-Jan-23	15-Mar-23													15-Mar-23, Equipment														
		EQPT.D2.3080	2nd Floor BDF1/2 - Install HDP Panels	0%	10	10	05-Jan-23	18-Jan-23													2nd Floor BDF1/2 - Install HDP Panels													
		EQPT.D2.3060	2nd Floor BDF1/2 - Set CRAC's	0%	10	10	01-Feb-23	14-Feb-23													2nd Floor BDF1/2 - Set CRAC's													
		EQPT.D2.3070	2nd Floor BDF1/2 - Set HUM	0%	5	5	15-Feb-23	22-Feb-23													2nd Floor BDF1/2 - Set HUM													
		EQPT.D2.3090	2nd Floor BDF1/2 - Final Connections CRAC Units	0%	10	10	15-Feb-23	01-Mar-23													2nd Floor BDF1/2 - Final Connections CRAC Units													
		EQPT.D2.3100	2nd Floor BDF1/2 - Pull and Terminate Feeders	0%	15	15	23-Feb-23	15-Mar-23													2nd Floor BDF1/2 - Pull and Terminate Feeders													
BDF West				79	85	28-Oct-22 A	21-Mar-23													21-Mar-23, BDF West														
Rough-In				79	85	28-Oct-22 A	21-Mar-23													21-Mar-23, Rough-In														
		FRME.D2.1000	2nd Floor BDF1/2 - Layout and Frame Walls	90%	10	1	28-Oct-22 A	16-Nov-22													2nd Floor BDF1/2 - Layout and Frame Walls													
		MEP.D2.1100	2nd Floor BDF1/2 - Structural Grid Drop Support	0%	8	8	28-Nov-22	07-Dec-22													2nd Floor BDF1/2 - Structural Grid Drop Support													
		MEP.D2.1000	2nd Floor BDF1/2 - Install Fire Protection	0%	5	5	29-Nov-22*	05-Dec-22													2nd Floor BDF1/2 - Install Fire Protection													
		MEP.D2.1010	2nd Floor BDF1/2 - In-wall Rough-in Electrical	0%	5	5	29-Nov-22	05-Dec-22													2nd Floor BDF1/2 - In-wall Rough-in Electrical													
		FRME.D2.1900	2nd Floor BDF1/2 - Insulate and Inspect	0%	2	2	29-Nov-22	30-Nov-22													2nd Floor BDF1/2 - Insulate and Inspect													
		MEP.D2.1880	2nd Floor BDF1/2 - VESDA	0%	5	5	06-Dec-22	12-Dec-22													2nd Floor BDF1/2 - VESDA													
		FRME.D2.1010	2nd Floor BDF1/2 - Install Drywall Critical Rooms	0%	12	12	15-Dec-22	03-Jan-23													2nd Floor BDF1/2 - Install Drywall Critical Rooms													
		FRME.D2.1020	2nd Floor BDF1/2 - Vapor Barrier Hang and Tape Dryw	0%	12	12	15-Dec-22	03-Jan-23													2nd Floor BDF1/2 - Vapor Barrier Hang and Tape Drywall													
		FNSH.D2.1000	2nd Floor BDF1/2 - Paint	0%	8	8	20-Dec-22	30-Dec-22													2nd Floor BDF1/2 - Paint													
		MEP.D2.1020	2nd Floor BDF1/2 - Install OH Mechanical (HVAC) (28 Nov)	0%	15	15	22-Dec-22	13-Jan-23													2nd Floor BDF1/2 - Install OH Mechanical (HVAC) (28 NOV)													
		FNSH.D2.1600	2nd Floor BDF1/2 - Smoke & Fire Spray	0%	8	8	22-Dec-22	04-Jan-23													2nd Floor BDF1/2 - Smoke & Fire Spray													
		MEP.D2.1830	2nd Floor BDF1/2 - Drops and Kickers	0%	10	10	30-Dec-22	13-Jan-23													2nd Floor BDF1/2 - Drops and Kickers													
		MEP.D2.1030	2nd Floor BDF1/2 - Install OH Electrical	0%	10	10	05-Jan-23	18-Jan-23													2nd Floor BDF1/2 - Install OH Electrical													
		MEP.D2.1060	2nd Floor BDF1/2 - Install OH Mechanical (Plumbing)	0%	5	5	05-Jan-23	11-Jan-23													2nd Floor BDF1/2 - Install OH Mechanical (Plumbing)													
		FRME.D2.1770	2nd Floor BDF1/2 - Install Structural Grid	0%	10	10	19-Jan-23	01-Feb-23													2nd Floor BDF1/2 - Install Structural Grid													
		FRME.D2.3140	2nd Floor BDF1/2 - Wall angle	0%	10	10	02-Feb-23	15-Feb-23													2nd Floor BDF1/2 - Wall angle													

Remaining Level of Effort

Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 22 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22
Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:10																						
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022				Qtr 2, 2022				Qtr 3, 2022				Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			2024
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr			
	FNSH.D2.3070	2nd Floor BDF1/2 - Devices dropped	0%	10	10	16-Feb-23	02-Mar-23													2nd Floor BDF1/2 - Devices dropped																	
	FRME.D2.3150	2nd Floor BDF1/2 - Drop Tile	0%	10	10	03-Mar-23	16-Mar-23													2nd Floor BDF1/2 - Drop Tile																	
	FNSH.D2.1010	2nd Floor BDF1/2 - Install Finishes	0%	3	3	17-Mar-23	21-Mar-23													2nd Floor BDF1/2 - Install Finishes																	
	Equipment		46	46	03-Jan-23	08-Mar-23													08-Mar-23, Equipment																		
	EQPT.D2.1590	2nd Floor BDF1/2 - Install HDP Panels	0%	10	10	03-Jan-23	16-Jan-23													2nd Floor BDF1/2 - Install HDP Panels																	
	EQPT.D2.1000	2nd Floor BDF1/2 - Set CRAC's	0%	5	5	01-Feb-23	07-Feb-23													2nd Floor BDF1/2 - Set CRAC's																	
	EQPT.D2.1010	2nd Floor BDF1/2 - Set HUM	0%	5	5	08-Feb-23	14-Feb-23													2nd Floor BDF1/2 - Set HUM																	
	EQPT.D2.1840	2nd Floor BDF1/2 - Final Connections CRAC Units	0%	15	15	08-Feb-23	01-Mar-23													2nd Floor BDF1/2 - Final Connections CRAC Units																	
	EQPT.D2.1920	2nd Floor BDF1/2 - Pull and Terminate Feeders	0%	15	15	15-Feb-23	08-Mar-23													2nd Floor BDF1/2 - Pull and Terminate Feeders																	
	Systems Gallery 2010, 2020, 2001		65	61	11-Oct-22 A	14-Feb-23													14-Feb-23, Systems Gallery 2010, 2020, 2001																		
	Rough-In		40	36	11-Oct-22 A	10-Jan-23													10-Jan-23, Rough-In																		
	FRME.D2.1150	2nd Floor DHB SG 2001/2010 - Layout and Frame Wal	80%	6	1	11-Oct-22 A	17-Nov-22													2nd Floor DHB SG 2001/2010 - Layout and Frame Walls																	
	MEP.D2.1200	2nd Floor DHB SG 2001/2010 - Install Fire Protection	0%	5	5	08-Nov-22 A	22-Nov-22													2nd Floor DHB SG 2001/2010 - Install Fire Protection																	
	MEP.D2.1210	2nd Floor DHB SG 2001/2010 - In-wall Rough-in Electri	40%	5	3	14-Nov-22 A	18-Nov-22													2nd Floor DHB SG 2001/2010 - In-wall Rough-in Electrical																	
	FRME.D2.1160	2nd Floor DHB SG 2001/2010 - Install Drywall Upper	0%	6	6	16-Nov-22	23-Nov-22													2nd Floor DHB SG 2001/2010 - Install Drywall Upper																	
	FRME.D2.1890	2nd Floor DHB SG 2001/2010 - Insulate and Inspect	0%	2	2	21-Nov-22	22-Nov-22													2nd Floor DHB SG 2001/2010 - Insulate and Inspect																	
	MEP.D2.1220	2nd Floor DHB SG 2001/2010 - Install OH Mechanical	0%	15	15	23-Nov-22	15-Dec-22													2nd Floor DHB SG 2001/2010 - Install OH Mechanical (Plumbing and HVAC)																	
	FRME.D2.1170	2nd Floor DHB SG 2001/2010 - Vapor Barrier Hang and	0%	16	16	28-Nov-22	19-Dec-22													2nd Floor DHB SG 2001/2010 - Vapor Barrier Hang and Tape Drywall																	
	FNSH.D2.1100	2nd Floor DHB SG 2001/2010 - Paint	0%	12	12	05-Dec-22	20-Dec-22													2nd Floor DHB SG 2001/2010 - Paint																	
	MEP.D2.1230	2nd Floor DHB SG 2001/2010 - Install OH Electrical	0%	20	20	12-Dec-22	10-Jan-23													2nd Floor DHB SG 2001/2010 - Install OH Electrical																	
	FNSH.D2.1480	2nd Floor DHB SG 2001/2010 - Smoke & Fire Spray	0%	10	10	12-Dec-22	23-Dec-22													2nd Floor DHB SG 2001/2010 - Smoke & Fire Spray																	
	FNSH.D2.1110	2nd Floor DHB SG 2001/2010 - Install Finishes	0%	3	3	27-Dec-22	29-Dec-22													2nd Floor DHB SG 2001/2010 - Install Finishes																	
	Equipment		46	46	09-Dec-22	14-Feb-23													14-Feb-23, Equipment																		
	EQPT.D2.1390	2nd Floor DHB SG 2001/2010 - Install ATS	0%	6	6	09-Dec-22	16-Dec-22													2nd Floor DHB SG 2001/2010 - Install ATS																	
	EQPT.D2.1400	2nd Floor DHB SG 2001/2010 - Install HDP	0%	5	5	09-Dec-22	15-Dec-22													2nd Floor DHB SG 2001/2010 - Install HDP																	
	EQPT.D2.1460	2nd Floor DHB SG 2001/2010 - Install PDU	0%	5	5	09-Dec-22	15-Dec-22													2nd Floor DHB SG 2001/2010 - Install PDU																	
	EQPT.D2.1470	2nd Floor DHB SG 2001/2010 - Install Reserve Busway	0%	5	5	09-Dec-22	15-Dec-22													2nd Floor DHB SG 2001/2010 - Install Reserve Busway																	
	EQPT.D2.1380	2nd Floor DHB SG 2001/2010 - Install COD Boards	0%	5	5	19-Dec-22	23-Dec-22													2nd Floor DHB SG 2001/2010 - Install COD Boards																	
	EQPT.D2.1410	2nd Floor DHB SG 2001/2010 - Install CRAC Units	0%	12	12	05-Jan-23	20-Jan-23													2nd Floor DHB SG 2001/2010 - Install CRAC Units																	
	EQPT.D2.1800	2nd Floor DHB SG 2001/2010 - Final Connections CRA/	0%	12	12	09-Jan-23	24-Jan-23													2nd Floor DHB SG 2001/2010 - Final Connections CRAC Units																	
	EQPT.D2.1370	2nd Floor DHB SG 2001/2010 - Install Switch Gear	0%	5	5	11-Jan-23	17-Jan-23													2nd Floor DHB SG 2001/2010 - Install Switch Gear																	
	EQPT.D2.1930	2nd Floor DHB SG 2001/2010 - Pull and Terminate Fee	0%	20	20	18-Jan-23	14-Feb-23													2nd Floor DHB SG 2001/2010 - Pull and Terminate Feeders																	
	Mechanical Gallery 2002 DH B		66	66	11-Oct-22 A	22-Feb-23													22-Feb-23, Mechanical Gallery 2002 DH B																		
	Rough-In		46	46	11-Oct-22 A	24-Jan-23													24-Jan-23, Rough-In																		
	FRME.D2.1090	2nd Floor DHB MG 2002 - Layout and Frame Walls	90%	15	2	11-Oct-22 A	17-Nov-22													2nd Floor DHB MG 2002 - Layout and Frame Walls																	
	FRME.D2.1100	2nd Floor DHB MG 2002 - Install Drywall Upper	0%	6	6	16-Nov-22	23-Nov-22													2nd Floor DHB MG 2002 - Install Drywall Upper																	
	MEP.D2.1120	2nd Floor DHB MG 2002 - Install Fire Protection	0%	9	9	16-Nov-22	30-Nov-22													2nd Floor DHB MG 2002 - Install Fire Protection																	
	MEP.D2.1130	2nd Floor DHB MG 2002 - In-wall Rough-in Electrical	0%	5	5	01-Dec-22	07-Dec-22													2nd Floor DHB MG 2002 - In-wall Rough-in Electrical																	
	FRME.D2.1880	2nd Floor DHB MG 2002 - Insulate and Inspect	0%	2	2	08-Dec-22	09-Dec-22													2nd Floor DHB MG 2002 - Insulate and Inspect																	
	FRME.D2.1110	2nd Floor DHB MG 2002 - Vapor Barrier Hang and Tap	0%	16	16	12-Dec-22	04-Jan-23													2nd Floor DHB MG 2002 - Vapor Barrier Hang and Tape Drywall																	
	MEP.D2.1140	2nd Floor DHB MG 2002 - Install OH Mechanical (Plurr	0%	15	15	14-Dec-22	05-Jan-23													2nd Floor DHB MG 2002 - Install OH Mechanical (Plumbing and HVAC)																	
	FNSH.D2.1060	2nd Floor DHB MG 2002 - Paint	0%	12	12	19-Dec-22	05-Jan-23													2nd Floor DHB MG 2002 - Paint																	
	MEP.D2.1150	2nd Floor DHB MG 2002 - Install OH Electrical	0%	20	20	27-Dec-22	24-Jan-23													2nd Floor DHB MG 2002 - Install OH Electrical																	
	MEP.D2.1840	2nd Floor DHB MG 2002 - Smoke and Fire Spray	0%	10	10	27-Dec-22	10-Jan-23													2nd Floor DHB MG 2002 - Smoke and Fire Spray																	
	FNSH.D2.1070	2nd Floor DHB MG 2002 - Install Finishes	0%	3	3	11-Jan-23	13-Jan-23													2nd Floor DHB MG 2002 - Install Finishes																	
	Equipment		33	33	06-Jan-23	22-Feb-23													22-Feb-23, Equipment																		
	EQPT.D2.1520	2nd Floor DHB MG 2002 - Install CRAC Units	0%	5	5	06-Jan-23	12-Jan-23													2nd Floor DHB MG 2002 - Install CRAC Units																	
	EQPT.D2.1810	2nd Floor DHB MG 2002 - Final Connections CRAC Ur	0%	15	15	13-Jan-23	02-Feb-23													2nd Floor DHB MG 2002 - Final Connections CRAC Units																	
	EQPT.D2.1530	2nd Floor DHB MG 2002 - Install HDP Boards	0%	5	5	25-Jan-23	31-Jan-23													2nd Floor DHB MG 2002 - Install HDP Boards																	
	EQPT.D2.1940	2nd Floor DHB MG 2002 - Pull and Terminate Feeders	0%	15	15	01-Feb-23	22-Feb-23													2nd Floor DHB MG 2002 - Pull and Terminate Feeders																	

Remaining Level of Effort

Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 23 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22

Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:11																			
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
DH B ROOM 2100			62	62	08-Nov-22 A	15-Feb-23													15-Feb-23, DH B ROOM 2100															
Rough-In			62	62	08-Nov-22 A	15-Feb-23													15-Feb-23, Rough-In															
MEP.D2.1040	2nd Floor DHB R2100 - Install Fire Protection	90%	3	0	08-Nov-22 A	16-Nov-22													2nd Floor DHB R2100 - Install Fire Protection															
FRME.D2.1030	2nd Floor DHB R2100 - Layout and Frame Walls	80%	10	2	11-Nov-22 A	17-Nov-22													2nd Floor DHB R2100 - Layout and Frame Walls															
MEP.D2.1050	2nd Floor DHB R2100 - In-wall Rough-in Electrical	0%	5	5	16-Nov-22	23-Nov-22													2nd Floor DHB R2100 - In-wall Rough-in Electrical															
FRME.D2.1040	2nd Floor DHB R2100 - Install Drywall Upper	0%	6	6	18-Nov-22	29-Nov-22													2nd Floor DHB R2100 - Install Drywall Upper															
FRME.D2.1870	2nd Floor DHB R2100 - Insulate and Inspect	0%	2	2	23-Nov-22	29-Nov-22													2nd Floor DHB R2100 - Insulate and Inspect															
FRME.D2.1980	2nd Floor DHB R2100 - Install OH Mechanical (Plumbir	0%	15	15	29-Nov-22	20-Dec-22													2nd Floor DHB R2100 - Install OH Mechanical (Plumbing and HVAC)															
FRME.D2.1050	2nd Floor DHB R2100 - Vapor Barrier Hang and Tape I	0%	16	16	30-Nov-22	21-Dec-22													2nd Floor DHB R2100 - Vapor Barrier Hang and Tape Drywall															
FNSH.D2.1020	2nd Floor DHB R2100 - Paint	0%	12	12	07-Dec-22	22-Dec-22													2nd Floor DHB R2100 - Paint															
MEP.D2.1070	2nd Floor DHB R2100 - Install OH Electrical	0%	20	20	14-Dec-22	12-Jan-23													2nd Floor DHB R2100 - Install OH Electrical															
FRME.D2.1800	2nd Floor DHB R2100 - Install Structural Grid	0%	30	30	30-Dec-22	10-Feb-23													2nd Floor DHB R2100 - Install Structural Grid															
FNSH.D2.1030	2nd Floor DHB R2100 - Install Finishes	0%	3	3	13-Feb-23	15-Feb-23													2nd Floor DHB R2100 - Install Finishes															
Systems Gallery 2003 DH C			84	84	15-Nov-22 A	20-Mar-23													20-Mar-23, Systems Gallery 2003 DH C															
Rough-In			49	49	15-Nov-22 A	27-Jan-23													27-Jan-23, Rough-In															
FRME.D2.1180	2nd Floor DHC 2020/2003 - Layout and Frame Walls	0%	15	15	15-Nov-22 A	08-Dec-22													2nd Floor DHC 2020/2003 - Layout and Frame Walls															
MEP.D2.1240	2nd Floor DHC 2020/2003 - Install Fire Protection	0%	9	9	16-Nov-22	30-Nov-22													2nd Floor DHC 2020/2003 - Install Fire Protection															
MEP.D2.1250	2nd Floor DHC 2020/2003 - In-wall Rough-in Electrical	0%	5	5	01-Dec-22	07-Dec-22													2nd Floor DHC 2020/2003 - In-wall Rough-in Electrical															
FRME.D2.1190	2nd Floor DHC 2020/2003 - Install Drywall Upper	0%	6	6	07-Dec-22	14-Dec-22													2nd Floor DHC 2020/2003 - Install Drywall Upper															
FRME.D2.1860	2nd Floor DHC 2020/2003 - Insulate and Inspect	0%	2	2	08-Dec-22	09-Dec-22													2nd Floor DHC 2020/2003 - Insulate and Inspect															
MEP.D2.1260	2nd Floor DHC 2020/2003 - Install OH Mechanical (Plu	0%	15	15	14-Dec-22	05-Jan-23													2nd Floor DHC 2020/2003 - Install OH Mechanical (Plumbing and HVAC)															
FRME.D2.1200	2nd Floor DHC 2020/2003 - Vapor Barrier Hang and Ta	0%	16	16	15-Dec-22	09-Jan-23													2nd Floor DHC 2020/2003 - Vapor Barrier Hang and Tape Drywall															
FNSH.D2.1120	2nd Floor DHC 2020/2003 - Paint	0%	12	12	22-Dec-22	10-Jan-23													2nd Floor DHC 2020/2003 - Paint															
MEP.D2.1270	2nd Floor DHC 2020/2003 - Install OH Electrical	0%	20	20	30-Dec-22	27-Jan-23													2nd Floor DHC 2020/2003 - Install OH Electrical															
MEP.D2.1860	2nd Floor DHC 2020/2003 - Smoke and Fire Spray	0%	10	10	11-Jan-23	24-Jan-23													2nd Floor DHC 2020/2003 - Smoke and Fire Spray															
FNSH.D2.1130	2nd Floor DHC 2020/2003 - Install Finishes	0%	3	3	25-Jan-23	27-Jan-23													2nd Floor DHC 2020/2003 - Install Finishes															
Equipment			62	62	20-Dec-22	20-Mar-23													20-Mar-23, Equipment															
EQPT.D2.1240	2nd Floor DHC 2020/2003 - Install ATS	0%	5	5	20-Dec-22	27-Dec-22													2nd Floor DHC 2020/2003 - Install ATS															
EQPT.D2.1250	2nd Floor DHC 2020/2003 - Install HDP	0%	5	5	20-Dec-22	27-Dec-22													2nd Floor DHC 2020/2003 - Install HDP															
EQPT.D2.1480	2nd Floor DHC 2020/2003 - Install PDU	0%	5	5	20-Dec-22	27-Dec-22													2nd Floor DHC 2020/2003 - Install PDU															
EQPT.D2.1490	2nd Floor DHC 2020/2003 - Install Reserve Busway	0%	5	5	20-Dec-22	27-Dec-22													2nd Floor DHC 2020/2003 - Install Reserve Busway															
EQPT.D2.1230	2nd Floor DHC 2020/2003 - Install COD Boards	0%	10	10	10-Jan-23	23-Jan-23													2nd Floor DHC 2020/2003 - Install COD Boards															
EQPT.D2.1260	2nd Floor DHC 2020/2003 - Install CRAC Units	0%	5	5	10-Jan-23	16-Jan-23													2nd Floor DHC 2020/2003 - Install CRAC Units															
EQPT.D2.1820	2nd Floor DHC 2020/2003 - Final Connections CRAC U	0%	15	15	17-Jan-23	06-Feb-23													2nd Floor DHC 2020/2003 - Final Connections CRAC Units															
EQPT.D2.1220	2nd Floor DHC 2020/2003 - Install Switch Gear	0%	5	5	30-Jan-23	03-Feb-23													2nd Floor DHC 2020/2003 - Install Switch Gear															
EQPT.D2.1950	2nd Floor DHC 2020/2003 - Pull and Terminate Feeders	0%	30	30	06-Feb-23	20-Mar-23													2nd Floor DHC 2020/2003 - Pull and Terminate Feeders															
Mechanical Gallery 2003 DH C			69	69	15-Nov-22 A	27-Feb-23													27-Feb-23, Mechanical Gallery 2003 DH C															
Rough-In			49	49	15-Nov-22 A	27-Jan-23													27-Jan-23, Rough-In															
FRME.D2.1120	2nd Floor DHC MG 2003 - Layout and Frame Walls	0%	15	15	15-Nov-22 A	08-Dec-22													2nd Floor DHC MG 2003 - Layout and Frame Walls															
MEP.D2.1160	2nd Floor DHC MG 2003 - Install Fire Protection	0%	9	9	16-Nov-22	30-Nov-22													2nd Floor DHC MG 2003 - Install Fire Protection															
MEP.D2.1170	2nd Floor DHC MG 2003 - In-wall Rough-in Electrical	0%	5	5	01-Dec-22	07-Dec-22													2nd Floor DHC MG 2003 - In-wall Rough-in Electrical															
FRME.D2.1130	2nd Floor DHC MG 2003 - Install Drywall Upper	0%	6	6	07-Dec-22	14-Dec-22													2nd Floor DHC MG 2003 - Install Drywall Upper															
FRME.D2.1850	2nd Floor DHC MG 2003 - Insulate and Inspect	0%	2	2	08-Dec-22	09-Dec-22													2nd Floor DHC MG 2003 - Insulate and Inspect															
MEP.D2.1180	2nd Floor DHC MG 2003 - Install OH Mechanical (Plumr	0%	15	15	14-Dec-22	05-Jan-23													2nd Floor DHC MG 2003 - Install OH Mechanical (Plumbing and HVAC)															
FRME.D2.1140	2nd Floor DHC MG 2003 - Vapor Barrier Hang and Tap	0%	16	16	15-Dec-22	09-Jan-23													2nd Floor DHC MG 2003 - Vapor Barrier Hang and Tape Drywall															
FNSH.D2.1080	2nd Floor DHC MG 2003 - Paint	0%	12	12	22-Dec-22	10-Jan-23													2nd Floor DHC MG 2003 - Paint															
FNSH.D2.1630	2nd Floor DHC MG 2003 - Smoke and Fire Spray	0%	12	12	27-Dec-22	12-Jan-23													2nd Floor DHC MG 2003 - Smoke and Fire Spray															
MEP.D2.1190	2nd Floor DHC MG 2003 - Install OH Electrical	0%	20	20	30-Dec-22	27-Jan-23													2nd Floor DHC MG 2003 - Install OH Electrical															
FNSH.D2.1090	2nd Floor DHC MG 2003 - Install Finishes	0%	3	3	13-Jan-23	17-Jan-23													2nd Floor DHC MG 2003 - Install Finishes															
Equipment			34	34	10-Jan-23	27-Feb-23													27-Feb-23, Equipment															
Remaining Level of Effort		Critical Remaining Work		Page 24 of 63						TASK filter: under wbs.						Data Date: 16-Nov-22																		
Actual Level of Effort		Milestone								© Oracle Corporation						Completion Date: 29-Feb-24																		
Secondary Baseline		Summary																																
Actual Work																																		
Remaining Work																																		

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:11																		
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024		2024
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
	EQPT.D2.1500	2nd Floor DHC MG 2003 - Install CRAC Units	0%	5	5	10-Jan-23	16-Jan-23													<div><div></div> 2nd Floor DHC MG 2003 - Install CRAC Units</div>													
	EQPT.D2.1100	2nd Floor DHC MG 2003 - Ducting	0%	4	4	11-Jan-23	16-Jan-23													<div><div></div> 2nd Floor DHC MG 2003 - Ducting</div>													
	EQPT.D2.1830	2nd Floor DHC MG 2003 - Final Connections CRAC Units	0%	15	15	17-Jan-23	06-Feb-23													<div><div></div> 2nd Floor DHC MG 2003 - Final Connections CRAC Units</div>													
	EQPT.D2.1510	2nd Floor DHC MG 2003 - Install HDP Boards	0%	5	5	30-Jan-23	03-Feb-23													<div><div></div> 2nd Floor DHC MG 2003 - Install HDP Boards</div>													
	EQPT.D2.1960	2nd Floor DHC MG 2003 - Pull and Terminate Feeders	0%	15	15	06-Feb-23	27-Feb-23													<div><div></div> 2nd Floor DHC MG 2003 - Pull and Terminate Feeders</div>													
DH C ROOM 2200			75	75	15-Nov-22 A	07-Mar-23													<div><div></div> 07-Mar-23, DH C ROOM 2200</div>														
Rough-In			75	75	15-Nov-22 A	07-Mar-23													<div><div></div> 07-Mar-23, Rough-In</div>														
	FRME.D2.1060	2nd Floor DHC R2200 - Layout and Frame Walls	0%	10	15	15-Nov-22 A	08-Dec-22													<div><div></div> 2nd Floor DHC R2200 - Layout and Frame Walls</div>													
	MEP.D2.1080	2nd Floor DHC R2200 - Install Fire Protection	0%	9	9	16-Nov-22	30-Nov-22													<div><div></div> 2nd Floor DHC R2200 - Install Fire Protection</div>													
	MEP.D2.1090	2nd Floor DHC R2200 - In-wall Rough-in Electrical	0%	5	5	01-Dec-22	07-Dec-22													<div><div></div> 2nd Floor DHC R2200 - In-wall Rough-in Electrical</div>													
	FRME.D2.1840	2nd Floor DHC R2200 - Insulate and Inspect	0%	5	5	08-Dec-22	14-Dec-22													<div><div></div> 2nd Floor DHC R2200 - Insulate and Inspect</div>													
	FRME.D2.1070	2nd Floor DHC R2200 - Install Drywall Upper	0%	6	6	09-Dec-22	16-Dec-22													<div><div></div> 2nd Floor DHC R2200 - Install Drywall Upper</div>													
	FRME.D2.1990	2nd Floor DHC R2200 - Install OH Mechanical (Plumbing and HVAC)	0%	15	15	15-Dec-22	06-Jan-23													<div><div></div> 2nd Floor DHC R2200 - Install OH Mechanical (Plumbing and HVAC)</div>													
	FRME.D2.1080	2nd Floor DHC R2200 - Vapor Barrier Hang and Tape Drywall	0%	16	16	19-Dec-22	11-Jan-23													<div><div></div> 2nd Floor DHC R2200 - Vapor Barrier Hang and Tape Drywall</div>													
	FNSH.D2.1040	2nd Floor DHC R2200 - Paint	0%	12	12	27-Dec-22	12-Jan-23													<div><div></div> 2nd Floor DHC R2200 - Paint</div>													
	MEP.D2.1110	2nd Floor DHC R2200 - Install OH Electrical	0%	20	20	04-Jan-23	31-Jan-23													<div><div></div> 2nd Floor DHC R2200 - Install OH Electrical</div>													
	FRME.D2.1810	2nd Floor DHC R2200 - Install Structural Grid	0%	30	30	19-Jan-23	02-Mar-23													<div><div></div> 2nd Floor DHC R2200 - Install Structural Grid</div>													
	FNSH.D2.1050	2nd Floor DHC R2200 - Install Finishes	0%	3	3	03-Mar-23	07-Mar-23													<div><div></div> 2nd Floor DHC R2200 - Install Finishes</div>													
Site Finishes			67	67	05-Dec-22	10-Mar-23													<div><div></div> 10-Mar-23, Site Finishes</div>														
Trash Enclosure			9	9	05-Dec-22	15-Dec-22													<div><div></div> 15-Dec-22, Trash Enclosure</div>														
	FOND.D2.1520	Trash Encl - Dig Footings	0%	1	1	05-Dec-22	05-Dec-22													<div><div></div> Trash Encl - Dig Footings</div>													
	FOND.D2.1530	Trash Encl - Form Footings	0%	1	1	05-Dec-22	05-Dec-22													<div><div></div> Trash Encl - Form Footings</div>													
	FOND.D2.1540	Trash Encl - Install Rebar & Bollards	0%	1	1	06-Dec-22	06-Dec-22													<div><div></div> Trash Encl - Install Rebar & Bollards</div>													
	FOND.D2.1550	Trash Encl - Inspect & Pour	0%	1	1	06-Dec-22	06-Dec-22													<div><div></div> Trash Encl - Inspect & Pour</div>													
	CONC.D2.1340	Trash Encl - Embeds for Gate	0%	3	3	06-Dec-22	08-Dec-22													<div><div></div> Trash Encl - Embeds for Gate</div>													
	SOG.D2.1420	Trash Encl - SOG	0%	2	2	07-Dec-22	08-Dec-22													<div><div></div> Trash Encl - SOG</div>													
	CONC.D2.1330	Trash Encl - CMU - Trash Enc.	0%	3	3	09-Dec-22	13-Dec-22													<div><div></div> Trash Encl - CMU - Trash Enc.</div>													
	CONC.D2.1350	Trash Encl - Grout CMU	0%	1	1	14-Dec-22	14-Dec-22													<div><div></div> Trash Encl - Grout CMU</div>													
	FNSH.D2.1640	Trash Encl - Install Gate	0%	1	1	15-Dec-22	15-Dec-22													<div><div></div> Trash Encl - Install Gate</div>													
	FNSH.D2.1650	Trash Encl - Install Steel Coping	0%	1	1	15-Dec-22	15-Dec-22													<div><div></div> Trash Encl - Install Steel Coping</div>													
	FNSH.D2.1660	Trash Encl - Paint	0%	1	1	15-Dec-22	15-Dec-22													<div><div></div> Trash Encl - Paint</div>													
Parking Lot			23	23	24-Jan-23	24-Feb-23													<div><div></div> 24-Feb-23, Parking Lot</div>														
	UTIL.D2.1040	Park. Lot - Install/Adjust Manhole Covers	0%	3	3	24-Jan-23	26-Jan-23													<div><div></div> Park. Lot - Install/Adjust Manhole Covers</div>													
	FOND.D2.1560	Park. Lot - Rough Grade Parking Lot	0%	2	2	24-Jan-23	25-Jan-23													<div><div></div> Park. Lot - Rough Grade Parking Lot</div>													
	FNSH.D2.1680	Park. Lot - Landscape Sleeves	0%	3	3	24-Jan-23	26-Jan-23													<div><div></div> Park. Lot - Landscape Sleeves</div>													
	CONC.D2.1360	Park. Lot - Cut Curbs	0%	2	2	26-Jan-23	27-Jan-23													<div><div></div> Park. Lot - Cut Curbs</div>													
	UTIL.D2.1050	Park. Lot - Install Catch Basins	0%	3	3	30-Jan-23	01-Feb-23													<div><div></div> Park. Lot - Install Catch Basins</div>													
	MEP.D2.1800	Park. Lot - Street Light Conduits	0%	2	2	02-Feb-23	03-Feb-23													<div><div></div> Park. Lot - Street Light Conduits</div>													
	CONC.D2.1370	Park. Lot - Install Curbs & Inlets	0%	3	3	02-Feb-23	06-Feb-23													<div><div></div> Park. Lot - Install Curbs & Inlets</div>													
	CONC.D2.1390	Park. Lot - Street Light Bases	0%	5	5	06-Feb-23	10-Feb-23													<div><div></div> Park. Lot - Street Light Bases</div>													
	FOND.D2.1570	Park. Lot - Fine Grade Parking Lot	0%	2	2	13-Feb-23	14-Feb-23													<div><div></div> Park. Lot - Fine Grade Parking Lot</div>													
	ASPV.D2.1000	Park. Lot - 1st Lift Asphalt - DC2	0%	2	2	15-Feb-23	16-Feb-23													<div><div></div> Park. Lot - 1st Lift Asphalt - DC2</div>													
	CONC.D2.1380	Park. Lot - Sidewalks	0%	3	3	17-Feb-23	22-Feb-23													<div><div></div> Park. Lot - Sidewalks</div>													
	ASPV.D2.1010	Park. Lot - 2nd Lift Asphalt	0%	1	1	23-Feb-23	23-Feb-23													<div><div></div> Park. Lot - 2nd Lift Asphalt</div>													
	CONC.D2.1400	Park. Lot - Wheel Stops	0%	1	1	24-Feb-23	24-Feb-23													<div><div></div> Park. Lot - Wheel Stops</div>													
	CONC.D2.1410	Park. Lot - Strip	0%	1	1	24-Feb-23	24-Feb-23													<div><div></div> Park. Lot - Strip</div>													
	FNSH.D2.1670	Park. Lot - Signage	0%	1	1	24-Feb-23	24-Feb-23													<div><div></div> Park. Lot - Signage</div>													
Landscape and Fencing			15	15	17-Feb-23	10-Mar-23													<div><div></div> 10-Mar-23, Landscape and Fencing</div>														
	CONC.D2.1420	Landscape - Site Concrete for Fence - DC2	0%	3	3	17-Feb-23	22-Feb-23													<div><div></div> Landscape - Site Concrete for Fence - DC2</div>													
	FNSH.D2.1690	Landscape - Landscape Power and Irrigation	0%	10	10	23-Feb-23	08-Mar-23													<div><div></div> Landscape - Landscape Power and Irrigation</div>													

Remaining Level of Effort

Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 25 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22
Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE							00 ALL ACTIVITIES												18-Nov-22 17:11															
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
	FNSH.D2.1700	Landscape - Fill Planters	0%	2	2	23-Feb-23	24-Feb-23																											
	FNSH.D2.1720	Landscape - Ground Cover	0%	5	5	23-Feb-23	01-Mar-23																											
	FNSH.D2.1780	Landscape - Install Fence	0%	7	7	23-Feb-23	03-Mar-23																											
	FNSH.D2.1710	Landscape - Plantings	0%	5	5	27-Feb-23	03-Mar-23																											
	FNSH.D2.1790	Landscape - Gates and Access Control	0%	5	5	06-Mar-23	10-Mar-23																											
Startup Commissioning and Turnover			150	150	27-Dec-22	31-Jul-23																												
Startup Level 3 CX			110	110	27-Dec-22	02-Jun-23																												
Energize Utility Circuits			25	25	27-Dec-22	01-Feb-23																												
	STUP.D2.1020	Utility Power Available (DC2 NUF Power Available)	0%	0	0		27-Dec-22																											
	STUP.D2.1000	Utility Power Available (DC2 SUF Power Available)	0%	0	0		24-Jan-23																											
	STUP.D2.1300	Energize MV Switches	0%	2	2	31-Jan-23	01-Feb-23																											
Energize MPOE/BDF			39	39	02-Feb-23	29-Mar-23																												
	STUP.D2.1210	MPOE/BDF - Startup Transformers	0%	5	5	02-Feb-23	08-Feb-23																											
	STUP.D2.1070	MPOE/BDF - Energize UPS Pods	0%	18	18	09-Feb-23	07-Mar-23																											
	STUP.D2.1080	MPOE/BDF - Startup MPOE Generators	0%	12	12	09-Feb-23	27-Feb-23																											
	STUP.D2.1290	MPOE/BDF - Startup HUM	0%	5	5	23-Feb-23	01-Mar-23																											
	STUP.D2.1240	MPOE/BDF - Energize ATS/PDU	0%	10	10	27-Feb-23	10-Mar-23																											
	STUP.D2.1090	MPOE/BDF - Startup CRAC Units	0%	10	10	16-Mar-23	29-Mar-23																											
Energize Data Hall A-B			42	42	09-Feb-23	10-Apr-23																												
	STUP.D2.1220	DHA/B - Startup Transformers	0%	5	5	09-Feb-23	15-Feb-23																											
	STUP.D2.1120	DHA/B - Energize SWGR	0%	8	8	27-Feb-23	08-Mar-23																											
	STUP.D2.1130	DHA/B - Startup Generators	0%	15	15	09-Mar-23	29-Mar-23																											
	STUP.D2.1150	DHA/B - Energize COD/ATS/PDU	0%	10	10	09-Mar-23	22-Mar-23																											
	STUP.D2.1140	DHA/B - Startup CRAC Units	0%	20	20	14-Mar-23	10-Apr-23																											
Energize Data Hall C-D			75	75	16-Feb-23	02-Jun-23																												
	STUP.D2.1230	DHC/D - Startup Transformers	0%	5	5	16-Feb-23	23-Feb-23																											
	STUP.D2.1170	DHC/D - Energize SWGR	0%	5	5	20-Apr-23	26-Apr-23																											
	STUP.D2.1180	DHC/D - Startup Generators	0%	20	20	27-Apr-23	24-May-23																											
	STUP.D2.1200	DHC/D - Energize COD/ATS/PDU	0%	10	10	27-Apr-23	10-May-23																											
	STUP.D2.1190	DHC/D - Startup CRAC Units	0%	23	23	02-May-23	02-Jun-23																											
Energize House			45	45	25-Jan-23	29-Mar-23																												
	STUP.D2.1270	House - Energize Transformer	0%	1	1	25-Jan-23	25-Jan-23																											
	STUP.D2.1280	House - Energize Switchboard/HDP	0%	5	5	26-Jan-23	01-Feb-23																											
	STUP.D2.1260	House - Energize Rooftop RTU Units	0%	5	5	28-Feb-23	06-Mar-23																											
	STUP.D2.1250	House - Startup VAVs	0%	20	20	02-Mar-23	29-Mar-23																											
Electrical Level 4 CX			99	99	02-Feb-23	22-Jun-23																												
	COMS.D2.1120	Level 4 Electrical CX - House	0%	10	10	02-Feb-23	15-Feb-23																											
	COMS.D2.1000	Level 4 Electrical CX - Network Rooms	0%	10	10	17-Mar-23	30-Mar-23																											
	COMS.D2.1010	Level 4 Electrical CX - Data Halls A & B	0%	16	16	31-Mar-23	21-Apr-23																											
	COMS.D2.1020	Level 4 Electrical CX - Data Halls C & D	0%	20	20	25-May-23	22-Jun-23																											
Mechanical Level 4 CX			56	56	30-Mar-23	16-Jun-23																												
	COMS.D2.1060	Level 4 Mechanical CX - Network Rooms	0%	8	8	30-Mar-23	10-Apr-23																											
	COMS.D2.1080	Level 4 Mechanical CX - Data Halls A & B	0%	10	10	11-Apr-23	24-Apr-23																											
	COMS.D2.1130	Level 4 Mechanical CX - House	0%	5	5	11-Apr-23	17-Apr-23																											
	COMS.D2.1090	Level 4 Mechanical CX - Data Halls C & D	0%	10	10	05-Jun-23	16-Jun-23																											
Integrated Level 5 CX			78	78	11-Apr-23	31-Jul-23																												
	COMS.D2.1070	Level 5 CX - Network	0%	5	5	11-Apr-23	17-Apr-23																											
	COMS.D2.1140	Level 5 CX - House	0%	5	5	18-Apr-23	24-Apr-23																											
	COMS.D2.1100	Level 5 CX - Data Halls A & B	0%	5	5	25-Apr-23	01-May-23																											
	COMS.D2.1160	DC2 - Level 5 CX/IST A & B (01-May-23)	0%	0	0		01-May-23*																											
	COMS.D2.1110	Level 5 CX - Data halls C & D	0%	7	7	23-Jun-23	01-Jul-23																											

Remaining Level of Effort

 Actual Level of Effort

Secondary Baseline

 Actual Work

Remaining Work

Critical Remaining Work


Milestone

Summary

Page 26 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22
Completion Date: 29-Feb-24



QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES													18-Nov-22 17:11													
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022		Qtr 2, 2022		Qtr 3, 2022		Qtr 4, 2022		Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024		2024
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	
	UTIL.D3.1090	Under-slab Utilities CL Q to Z	0%	5	5	09-Dec-22	15-Dec-22	<div><div></div> Under-slab Utilities CL Q to Z</div>																					
	FOND.D3.1610	Backfill/Compact CL Q to Z	0%	5	5	16-Dec-22	22-Dec-22	<div><div></div> Backfill/Compact CL Q to Z</div>																					
DC3 Foundations			56	3	25-Aug-22 A	18-Nov-22	<div><div></div> 18-Nov-22, DC3 Foundations</div>																						
Grid A- C			41	0	25-Aug-22 A	17-Oct-22 A	<div><div></div> 17-Oct-22 A, Grid A- C</div>																						
	FOND.D3.1640	Found A-C - Survey Footing Excavation	100%	1	0	25-Aug-22 A	25-Aug-22 A	<div><div></div> Found A-C - Survey Footing Excavation</div>																					
	FOND.D3.1650	Found A-C - Dig Footings	100%	3	0	26-Aug-22 A	02-Sep-22 A	<div><div></div> Found A-C - Dig Footings</div>																					
	FOND.D3.2110	Found A-C - Survey Formwork	100%	1	0	01-Sep-22 A	03-Sep-22 A	<div><div></div> Found A-C - Survey Formwork</div>																					
	FOND.D3.1680	Found A-C - Form Foundations (#1 Formwork Delivery)	100%	5	0	02-Sep-22 A	07-Sep-22 A	<div><div></div> Found A-C - Form Foundations (#1 Formwork Delivery)</div>																					
	FOND.D3.1690	Found A-C - Install Anchor Bolts	100%	5	0	06-Sep-22 A	09-Sep-22 A	<div><div></div> Found A-C - Install Anchor Bolts</div>																					
	FOND.D3.1700	Found A-C - Install Reinforcement	100%	5	0	06-Sep-22 A	13-Sep-22 A	<div><div></div> Found A-C - Install Reinforcement</div>																					
	FOND.D3.1710	Found A-C - Place Foundations	100%	1	0	16-Sep-22 A	16-Sep-22 A	<div><div></div> Found A-C - Place Foundations</div>																					
	FOND.D3.1720	Found A-C - Strip Foundations	100%	3	0	19-Sep-22 A	20-Sep-22 A	<div><div></div> Found A-C - Strip Foundations</div>																					
	FOND.D3.1730	Found A-C - Backfill Foundations	100%	5	0	20-Sep-22 A	17-Oct-22 A	<div><div></div> Found A-C - Backfill Foundations</div>																					
	FOND.D3.1740	Found A-C - Plinths and Grade Beams	100%	10	0	26-Sep-22 A	10-Oct-22 A	<div><div></div> Found A-C - Plinths and Grade Beams</div>																					
	FOND.D3.1670	Found A-C - Install Elevator Pit	100%	5	0	10-Oct-22 A	17-Oct-22 A	<div><div></div> Found A-C - Install Elevator Pit</div>																					
	FOND.D3.1660	Found A-C - Waterproof/Insulate	100%	3	0	13-Oct-22 A	14-Oct-22 A	<div><div></div> Found A-C - Waterproof/Insulate</div>																					
Grid C-L			34	0	30-Aug-22 A	14-Oct-22 A	<div><div></div> 14-Oct-22 A, Grid C-L</div>																						
	FOND.D3.1750	Found C-L - Survey Footing Excavation	100%	1	0	30-Aug-22 A	07-Sep-22 A	<div><div></div> Found C-L - Survey Footing Excavation</div>																					
	FOND.D3.1760	Found C-L - Dig Footings	100%	3	0	31-Aug-22 A	08-Sep-22 A	<div><div></div> Found C-L - Dig Footings</div>																					
	FOND.D3.2120	Found C-L - Survey Formwork	100%	1	0	12-Sep-22 A	16-Sep-22 A	<div><div></div> Found C-L - Survey Formwork</div>																					
	FOND.D3.1780	Found C-L - Form Foundations (#2 Formwork Delivery)	100%	8	0	13-Sep-22 A	21-Sep-22 A	<div><div></div> Found C-L - Form Foundations (#2 Formwork Delivery)</div>																					
	FOND.D3.1790	Found C-L - Install Anchor Bolts	100%	8	0	14-Sep-22 A	28-Sep-22 A	<div><div></div> Found C-L - Install Anchor Bolts</div>																					
	FOND.D3.1800	Found C-L - Install Reinforcement	100%	8	0	14-Sep-22 A	28-Sep-22 A	<div><div></div> Found C-L - Install Reinforcement</div>																					
	FOND.D3.1810	Found C-L - Place Foundations	100%	1	0	16-Sep-22 A	30-Sep-22 A	<div><div></div> Found C-L - Place Foundations</div>																					
	FOND.D3.1820	Found C-L - Strip Foundations	100%	2	0	18-Sep-22 A	04-Oct-22 A	<div><div></div> Found C-L - Strip Foundations</div>																					
	FOND.D3.1840	Found C-L - Plinths and Grade Beams	100%	5	0	22-Sep-22 A	04-Oct-22 A	<div><div></div> Found C-L - Plinths and Grade Beams</div>																					
	FOND.D3.1770	Found C-L - Waterproof/Insulate	100%	6	0	26-Sep-22 A	10-Oct-22 A	<div><div></div> Found C-L - Waterproof/Insulate</div>																					
	FOND.D3.1830	Found C-L - Backfill Foundations	100%	4	0	29-Sep-22 A	14-Oct-22 A	<div><div></div> Found C-L - Backfill Foundations</div>																					
Grid L-Q.1			35	0	08-Sep-22 A	27-Oct-22 A	<div><div></div> 27-Oct-22 A, Grid L-Q.1</div>																						
	FOND.D3.1850	Found L-Q.1 - Survey Footing Excavation	100%	1	0	08-Sep-22 A	03-Oct-22 A	<div><div></div> Found L-Q.1 - Survey Footing Excavation</div>																					
	FOND.D3.1860	Found L-Q.1 - Dig Footings (held by telecom)	100%	9	0	09-Sep-22 A	04-Oct-22 A	<div><div></div> Found L-Q.1 - Dig Footings (held by telecom)</div>																					
	FOND.D3.2130	Found L-Q.1 - Survey Formwork	100%	1	0	26-Sep-22 A	12-Oct-22 A	<div><div></div> Found L-Q.1 - Survey Formwork</div>																					
	FOND.D3.1880	Found L-Q.1 - Form Foundations (Formwork From A-C)	100%	8	0	27-Sep-22 A	13-Oct-22 A	<div><div></div> Found L-Q.1 - Form Foundations (Formwork From A-C)</div>																					
	FOND.D3.1890	Found L-Q.1 - Install Anchor Bolts	100%	8	0	28-Sep-22 A	14-Oct-22 A	<div><div></div> Found L-Q.1 - Install Anchor Bolts</div>																					
	FOND.D3.1900	Found L-Q.1 - Install Reinforcement	100%	8	0	28-Sep-22 A	14-Oct-22 A	<div><div></div> Found L-Q.1 - Install Reinforcement</div>																					
	FOND.D3.1910	Found L-Q.1 - Place Foundations	100%	1	0	30-Sep-22 A	18-Oct-22 A	<div><div></div> Found L-Q.1 - Place Foundations</div>																					
	FOND.D3.1920	Found L-Q.1 - Strip Foundations	100%	2	0	03-Oct-22 A	20-Oct-22 A	<div><div></div> Found L-Q.1 - Strip Foundations</div>																					
	FOND.D3.1930	Found L-Q.1 - Backfill Foundations	100%	4	0	03-Oct-22 A	20-Oct-22 A	<div><div></div> Found L-Q.1 - Backfill Foundations</div>																					
	FOND.D3.1940	Found L-Q.1 - Plinths and Grade Beams	100%	5	0	06-Oct-22 A	24-Oct-22 A	<div><div></div> Found L-Q.1 - Plinths and Grade Beams</div>																					
	FOND.D3.1870	Found L-Q.1 - Waterproof/Insulate	100%	3	0	24-Oct-22 A	27-Oct-22 A	<div><div></div> Found L-Q.1 - Waterproof/Insulate</div>																					
Grid Q.1-Z			25	3	15-Sep-22 A	18-Nov-22	<div><div></div> 18-Nov-22, Grid Q.1-Z</div>																						
	FOND.D3.1950	Grid Q.1-Z - Survey Footing Excavation	100%	1	0	15-Sep-22 A	27-Sep-22 A	<div><div></div> Grid Q.1-Z - Survey Footing Excavation</div>																					
	FOND.D3.1960	Grid Q.1-Z - Dig Footings	100%	8	0	16-Sep-22 A	28-Sep-22 A	<div><div></div> Grid Q.1-Z - Dig Footings</div>																					
	FOND.D3.2140	Grid Q.1-Z - Survey Formwork	100%	1	0	26-Sep-22 A	14-Oct-22 A	<div><div></div> Grid Q.1-Z - Survey Formwork</div>																					
	FOND.D3.1980	Grid Q.1-Z - Form Foundations (Formwork From C-L)	100%	7	0	28-Sep-22 A	17-Oct-22 A	<div><div></div> Grid Q.1-Z - Form Foundations (Formwork From C-L)</div>																					
	FOND.D3.1990	Grid Q.1-Z - Install Anchor Bolts	100%	7	0	29-Sep-22 A	17-Oct-22 A	<div><div></div> Grid Q.1-Z - Install Anchor Bolts</div>																					
	FOND.D3.2000	Grid Q.1-Z - Install Reinforcement	100%	7	0	29-Sep-22 A	17-Oct-22 A	<div><div></div> Grid Q.1-Z - Install Reinforcement</div>																					
	FOND.D3.2010	Grid Q.1-Z - Place Foundations	100%	1	0	30-Sep-22 A	18-Oct-22 A	<div><div></div> Grid Q.1-Z - Place Foundations</div>																					
	FOND.D3.2020	Grid Q.1-Z - Strip Foundations	100%	3	0	04-Oct-22 A	20-Oct-22 A	<div><div></div> Grid Q.1-Z - Strip Foundations</div>																					
	FOND.D3.2040	Grid Q.1-Z - Plinths and Grade Beams	100%	5	0	14-Oct-22 A	11-Nov-22 A	<div><div></div> Grid Q.1-Z - Plinths and Grade Beams</div>																					

Remaining Level of Effort

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:11																			
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
	FOND.D3.1970	Grid Q.1-Z - Waterproof/Insulate	100%	3	0	22-Oct-22 A	26-Oct-22 A	<div><div></div> Grid Q.1-Z - Waterproof/Insulate</div>																										
	FOND.D3.2030	Grid Q.1-Z - Backfill Foundations	0%	3	3	31-Oct-22 A	18-Nov-22	<div><div></div> Grid Q.1-Z - Backfill Foundations</div>																										
DC3 Slab On Grade			55	55	02-Dec-22	21-Feb-23	<div><div></div> 21-Feb-23, DC3 Slab On Grade</div>																											
Pour 1 CL A to C			18	18	02-Dec-22	28-Dec-22	<div><div></div> 28-Dec-22, Pour 1 CL A to C</div>																											
	SOG.D3.1430	SOG A-C P1 - Fine Grade CL A to C	0%	3	3	02-Dec-22	06-Dec-22	<div><div></div> SOG A-C P1 - Fine Grade CL A to C</div>																										
	SOG.D3.1440	SOG A-C P1 - Edgeforms/Diamonds	0%	2	2	07-Dec-22	08-Dec-22	<div><div></div> SOG A-C P1 - Edgeforms/Diamonds</div>																										
	SOG.D3.1450	SOG A-C P1 - Vapor Barrier	0%	1	1	09-Dec-22	09-Dec-22	<div><div></div> SOG A-C P1 - Vapor Barrier</div>																										
	SOG.D3.1460	SOG A-C P1 - Install reinforcement	0%	3	3	14-Dec-22	16-Dec-22	<div><div></div> SOG A-C P1 - Install reinforcement</div>																										
	SOG.D3.1470	SOG A-C P1 - MEP Final Set	0%	1	1	19-Dec-22	19-Dec-22	<div><div></div> SOG A-C P1 - MEP Final Set</div>																										
	SOG.D3.1480	SOG A-C P1 - Place SOG	0%	1	1	20-Dec-22	20-Dec-22	<div><div></div> SOG A-C P1 - Place SOG</div>																										
	SOG.D3.1490	SOG A-C P1 - Cure SOG	0%	5	5	21-Dec-22	28-Dec-22	<div><div></div> SOG A-C P1 - Cure SOG</div>																										
Pour 2 CL C to F			22	22	09-Dec-22	11-Jan-23	<div><div></div> 11-Jan-23, Pour 2 CL C to F</div>																											
	SOG.D3.1500	SOG C-F P2 - Fine Grade	0%	3	3	09-Dec-22	13-Dec-22	<div><div></div> SOG C-F P2 - Fine Grade</div>																										
	SOG.D3.1510	SOG C-F P2 - Edgeforms/Diamonds	0%	2	2	21-Dec-22	22-Dec-22	<div><div></div> SOG C-F P2 - Edgeforms/Diamonds</div>																										
	SOG.D3.1520	SOG C-F P2 - Vapor Barrier	0%	1	1	23-Dec-22	23-Dec-22	<div><div></div> SOG C-F P2 - Vapor Barrier</div>																										
	SOG.D3.1530	SOG C-F P2 - Install reinforcement	0%	3	3	28-Dec-22	30-Dec-22	<div><div></div> SOG C-F P2 - Install reinforcement</div>																										
	SOG.D3.1540	SOG C-F P2 - MEP Final Set	0%	1	1	03-Jan-23	03-Jan-23	<div><div></div> SOG C-F P2 - MEP Final Set</div>																										
	SOG.D3.1550	SOG C-F P2 - Place SOG	0%	1	1	04-Jan-23	04-Jan-23	<div><div></div> SOG C-F P2 - Place SOG</div>																										
	SOG.D3.1560	SOG C-F P2 - Cure SOG	0%	5	5	05-Jan-23	11-Jan-23	<div><div></div> SOG C-F P2 - Cure SOG</div>																										
Pour 3 CL F to J			27	27	12-Dec-22	19-Jan-23	<div><div></div> 19-Jan-23, Pour 3 CL F to J</div>																											
	SOG.D3.1570	SOG F-J P3 - Fine Grade	0%	3	3	12-Dec-22	14-Dec-22	<div><div></div> SOG F-J P3 - Fine Grade</div>																										
	SOG.D3.1580	SOG F-J P3 - Edgeforms/Diamonds	0%	2	2	28-Dec-22	29-Dec-22	<div><div></div> SOG F-J P3 - Edgeforms/Diamonds</div>																										
	SOG.D3.1590	SOG F-J P3 - Vapor Barrier	0%	1	1	30-Dec-22	30-Dec-22	<div><div></div> SOG F-J P3 - Vapor Barrier</div>																										
	SOG.D3.1600	SOG F-J P3 - Install reinforcement	0%	3	3	06-Jan-23	10-Jan-23	<div><div></div> SOG F-J P3 - Install reinforcement</div>																										
	SOG.D3.1610	SOG F-J P3 - MEP Final Set	0%	1	1	11-Jan-23	11-Jan-23	<div><div></div> SOG F-J P3 - MEP Final Set</div>																										
	SOG.D3.1620	SOG F-J P3 - Place SOG	0%	1	1	12-Jan-23	12-Jan-23	<div><div></div> SOG F-J P3 - Place SOG</div>																										
	SOG.D3.1630	SOG F-J P3 - Cure SOG	0%	5	5	13-Jan-23	19-Jan-23	<div><div></div> SOG F-J P3 - Cure SOG</div>																										
Pour 4 CL J to M			28	28	19-Dec-22	27-Jan-23	<div><div></div> 27-Jan-23, Pour 4 CL J to M</div>																											
	SOG.D3.1640	SOG J-M P4 - Fine Grade	0%	3	3	19-Dec-22	21-Dec-22	<div><div></div> SOG J-M P4 - Fine Grade</div>																										
	SOG.D3.1650	SOG J-M P4 - Edgeforms/Diamonds	0%	2	2	06-Jan-23	09-Jan-23	<div><div></div> SOG J-M P4 - Edgeforms/Diamonds</div>																										
	SOG.D3.1660	SOG J-M P4 - Vapor Barrier	0%	1	1	10-Jan-23	10-Jan-23	<div><div></div> SOG J-M P4 - Vapor Barrier</div>																										
	SOG.D3.1670	SOG J-M P4 - Install reinforcement	0%	3	3	16-Jan-23	18-Jan-23	<div><div></div> SOG J-M P4 - Install reinforcement</div>																										
	SOG.D3.1680	SOG J-M P4 - MEP Final Set	0%	1	1	19-Jan-23	19-Jan-23	<div><div></div> SOG J-M P4 - MEP Final Set</div>																										
	SOG.D3.1690	SOG J-M P4 - Place SOG	0%	1	1	20-Jan-23	20-Jan-23	<div><div></div> SOG J-M P4 - Place SOG</div>																										
	SOG.D3.1700	SOG J-M P4 - Cure SOG	0%	5	5	23-Jan-23	27-Jan-23	<div><div></div> SOG J-M P4 - Cure SOG</div>																										
Pour 5 CL M to Q			33	33	23-Dec-22	09-Feb-23	<div><div></div> 09-Feb-23, Pour 5 CL M to Q</div>																											
	SOG.D3.1710	SOG M-Q P5 - Fine Grade	0%	3	3	23-Dec-22	28-Dec-22	<div><div></div> SOG M-Q P5 - Fine Grade</div>																										
	SOG.D3.1720	SOG M-Q P5 - Edgeforms/Diamonds	0%	2	2	29-Dec-22	30-Dec-22	<div><div></div> SOG M-Q P5 - Edgeforms/Diamonds</div>																										
	SOG.D3.1730	SOG M-Q P5 - Vapor Barrier	0%	1	1	03-Jan-23	03-Jan-23	<div><div></div> SOG M-Q P5 - Vapor Barrier</div>																										
	SOG.D3.1740	SOG M-Q P5 - Install reinforcement	0%	3	3	27-Jan-23	31-Jan-23	<div><div></div> SOG M-Q P5 - Install reinforcement</div>																										
	SOG.D3.1750	SOG M-Q P5 - MEP Final Set	0%	1	1	01-Feb-23	01-Feb-23	<div><div></div> SOG M-Q P5 - MEP Final Set</div>																										
	SOG.D3.1760	SOG M-Q P5 - Place SOG	0%	1	1	02-Feb-23	02-Feb-23	<div><div></div> SOG M-Q P5 - Place SOG</div>																										
	SOG.D3.1770	SOG M-Q P5 - Cure SOG	0%	5	5	03-Feb-23	09-Feb-23	<div><div></div> SOG M-Q P5 - Cure SOG</div>																										
Pour 6 CL Q to T			31	31	03-Jan-23	14-Feb-23	<div><div></div> 14-Feb-23, Pour 6 CL Q to T</div>																											
	SOG.D3.1780	SOG Q-T P6 - Fine Grade	0%	3	3	03-Jan-23	05-Jan-23	<div><div></div> SOG Q-T P6 - Fine Grade</div>																										
	SOG.D3.1790	SOG Q-T P6 - Edgeforms/Diamonds	0%	2	2	06-Jan-23	09-Jan-23	<div><div></div> SOG Q-T P6 - Edgeforms/Diamonds</div>																										
	SOG.D3.1800	SOG Q-T P6 - Vapor Barrier	0%	1	1	10-Jan-23	10-Jan-23	<div><div></div> SOG Q-T P6 - Vapor Barrier</div>																										
	SOG.D3.1810	SOG Q-T P6 - Install reinforcement	0%	3	3	01-Feb-23	03-Feb-23	<div><div></div> SOG Q-T P6 - Install reinforcement</div>																										
	SOG.D3.1820	SOG Q-T P6 - MEP Final Set	0%	1	1	06-Feb-23	06-Feb-23	<div><div></div> SOG Q-T P6 - MEP Final Set</div>																										
	SOG.D3.1830	SOG Q-T P6 - Place SOG	0%	1	1	07-Feb-23	07-Feb-23	<div><div></div> SOG Q-T P6 - Place SOG</div>																										

Remaining Level of Effort

Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 29 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22
Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:11																			
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			2024
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
	SOMD.D3.1660	SOMD M.5-Q P5 - MEP Final	0%	1	1	06-Jan-23																												
	SOMD.D3.1670	SOMD M.5-Q P5 - Place Slab	0%	1	1	09-Jan-23																												
	Grid Q.1 - Z		20	20	03-Jan-23	30-Jan-23																												
	Pour 6 Q - T.3		11	11	03-Jan-23	17-Jan-23																												
	SOMD.D3.1680	SOMD Q-T.3 P6 - As-Built Structure	0%	1	1	03-Jan-23																												
	SOMD.D3.1690	SOMD Q-T.3 P6 - MEP	0%	2	2	04-Jan-23																												
	SOMD.D3.1700	SOMD Q-T.3 P6 - Edgeforms/Embeds	0%	2	2	04-Jan-23																												
	SOMD.D3.1710	SOMD Q-T.3 P6 - Install Reinforcement	0%	3	3	11-Jan-23																												
	SOMD.D3.1720	SOMD Q-T.3 P6 - MEP Final	0%	1	1	16-Jan-23																												
	SOMD.D3.1730	SOMD Q-T.3 P6 - Place Slab	0%	1	1	17-Jan-23																												
	Pour 7 T.3 - W.3		17	17	03-Jan-23	25-Jan-23																												
	SOMD.D3.1740	SOMD T.3-W.3 P7 - MEP	0%	2	2	03-Jan-23																												
	SOMD.D3.1750	SOMD T.3-W.3 P7 - Edgeforms/Embeds	0%	2	2	10-Jan-23																												
	SOMD.D3.1760	SOMD T.3-W.3 P7 - Install Reinforcement	0%	3	3	19-Jan-23																												
	SOMD.D3.1770	SOMD T.3-W.3 P7 - MEP Final	0%	1	1	24-Jan-23																												
	SOMD.D3.1780	SOMD T.3-W.3 P7 - Place Slab	0%	1	1	25-Jan-23																												
	Pour 8 W.3 - Z		15	15	10-Jan-23	30-Jan-23																												
	SOMD.D3.1790	SOMD W.3-Z P8 - MEP	0%	2	2	10-Jan-23																												
	SOMD.D3.1800	SOMD W.3-Z P8 - Edgeforms/Embeds	0%	2	2	10-Jan-23																												
	SOMD.D3.1810	SOMD W.3-Z P8 - Install Reinforcement	0%	3	3	24-Jan-23																												
	SOMD.D3.1820	SOMD W.3-Z P8 - MEP Final	0%	1	1	27-Jan-23																												
	SOMD.D3.1830	SOMD W.3-Z P8 - Place Slab	0%	1	1	30-Jan-23																												
	Steel		70	65	31-Oct-22 A	21-Feb-23																												
	Steel Erection		40	35	31-Oct-22 A	09-Jan-23																												
	ERCT.D3.1290	Erect Steel CL A to C - Sequence 11	0%	3	6	31-Oct-22 A																												
	ERCT.D3.1310	Erect Steel CL A to C - Sequence 12	25%	8	6	31-Oct-22 A																												
	ERCT.D3.1300	Erect Steel CL C to E - Sequence 21	0%	8	8	05-Nov-22 A																												
	ERCT.D3.1350	Erect Steel CL C to E - Sequence 31	0%	8	8	05-Nov-22 A																												
	ERCT.D3.1320	Erect Steel CL E to H - Sequence 22	0%	11	11	16-Nov-22																												
	ERCT.D3.1360	Erect Steel CL E to H - Sequence 32	0%	11	11	16-Nov-22																												
	ERCT.D3.1330	Erect Steel CL H to L - Sequence 23	0%	12	12	22-Nov-22																												
	ERCT.D3.1370	Erect Steel CL H to L - Sequence 33	0%	12	12	22-Nov-22																												
	ERCT.D3.1340	Erect Steel CL L to N - Sequence 24	0%	8	8	01-Dec-22																												
	ERCT.D3.1380	Erect Steel CL L to N - Sequence 34	0%	8	8	01-Dec-22																												
	ERCT.D3.1390	Erect Steel CL N to Q - Sequence 25	0%	9	9	06-Dec-22																												
	ERCT.D3.1430	Erect Steel CL N to Q - Sequence 35	0%	9	9	06-Dec-22																												
	ERCT.D3.1400	Erect Steel CL Q to S - Sequence 26	0%	8	8	12-Dec-22																												
	ERCT.D3.1440	Erect Steel CL Q to S - Sequence 36	0%	8	8	12-Dec-22																												
	ERCT.D3.1410	Erect Steel CL S to V - Sequence 27	0%	11	11	15-Dec-22																												
	ERCT.D3.1450	Erect Steel CL S to V - Sequence 37	0%	11	11	15-Dec-22																												
	ERCT.D3.1420	Erect Steel CL V to Y - Sequence 28	0%	7	7	21-Dec-22																												
	ERCT.D3.1460	Erect Steel CL V to Y - Sequence 38	0%	7	7	21-Dec-22																												
	ERCT.D3.1470	Erect Steel CL Y to Z - Sequence 40	0%	7	7	29-Dec-22																												
	Stairs		59	59	28-Nov-22	21-Feb-23																												
	ERCT.D3.1240	Stair 1 (S Loading Dock)	0%	2	2	28-Nov-22																												
	ERCT.D3.1250	Stair 2 (Admin)	0%	2	2	28-Nov-22																												
	ERCT.D3.1280	Stair 3 (Back of House)	0%	2	2	10-Jan-23																												
	ERCT.D3.1260	Exterior Equipment Yard (2 Sets)	0%	10	10	13-Jan-23																												
	ERCT.D3.1270	Exterior Exit Stair (2 Sets)	0%	10	10	07-Feb-23																												
	Precast		30	30	10-Jan-23	21-Feb-23																												

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:11																			
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
	PCST.D3.1100	Precast - CL Q to L.2 - East Elevation	0%	3	3	10-Jan-23													Precast - CL Q to L.2 - East Elevation															
	PCST.D3.1110	Precast - CL L.2 to C.1 - East Elevation	0%	3	3	13-Jan-23													Precast - CL L.2 to C.1 - East Elevation															
	PCST.D3.1120	Precast - CL C.1 to A - East Elevation	0%	2	2	18-Jan-23													Precast - CL C.1 to A - East Elevation															
	PCST.D3.1130	Precast - CL 8 to 1 - South Elevation	0%	4	4	20-Jan-23													Precast - CL 8 to 1 - South Elevation															
	PCST.D3.1140	Precast - CL A to C.1 - West Elevation	0%	2	2	26-Jan-23													Precast - CL A to C.1 - West Elevation															
	PCST.D3.1150	Precast - CL C.1 to L.2 - West Elevation	0%	3	3	30-Jan-23													Precast - CL C.1 to L.2 - West Elevation															
	PCST.D3.1160	Precast - CL L.2 to Q - West Elevation	0%	3	3	02-Feb-23													Precast - CL L.2 to Q - West Elevation															
	PCST.D3.1170	Precast - CL Q to Z - West Elevation	0%	3	3	07-Feb-23													Precast - CL Q to Z - West Elevation															
	PCST.D3.1180	Precast - CL 1 to 8 - True North	0%	4	4	10-Feb-23													Precast - CL 1 to 8 - True North															
	PCST.D3.1190	Precast - CL Z to Q - East Elevation	0%	3	3	16-Feb-23													Precast - CL Z to Q - East Elevation															
	Glazing and Metal Paneling		43	43	26-Jan-23	28-Mar-23													28-Mar-23, Glazing and Metal Paneling															
	GZMP.D3.1040	Metal Paneling - S Elevation	0%	15	15	26-Jan-23													Metal Paneling - S Elevation															
	GZMP.D3.1060	Precast Field Verification for Glazing	0%	2	2	26-Jan-23													Precast Field Verification for Glazing															
	GZMP.D3.1030	Install Glazing - S Elevation CL-8 to CL-1	0%	15	15	01-Mar-23													Install Glazing - S Elevation CL-8 to CL-1															
	GZMP.D3.1050	Install Glazing - W Elevation CL-C to CL-A	0%	5	5	22-Mar-23													Install Glazing - W Elevation CL-C to CL-A															
	Roof		60	60	05-Dec-22	01-Mar-23													01-Mar-23, Roof															
	CL A to CL C		25	25	03-Jan-23	06-Feb-23													06-Feb-23, CL A to CL C															
	ROOF.D3.1320	Roof A-C - Install Curbs	0%	5	5	03-Jan-23													Roof A-C - Install Curbs															
	ROOF.D3.1350	Roof A-C - Temp Roof	0%	2	2	03-Jan-23													Roof A-C - Temp Roof															
	ROOF.D3.1360	Roof A-C - Foam Insulation	0%	5	5	05-Jan-23													Roof A-C - Foam Insulation															
	ROOF.D3.1330	Roof A-C - Roof Penetrations	0%	3	3	10-Jan-23													Roof A-C - Roof Penetrations															
	ROOF.D3.1340	Roof A-C - Inspect/Punch/QA/QC	0%	1	1	12-Jan-23													Roof A-C - Inspect/Punch/QA/QC															
	ROOF.D3.1370	Roof A-C - Install Roofing Material	0%	5	5	12-Jan-23													Roof A-C - Install Roofing Material															
	ROOF.D3.1380	Roof A-C - Interior Wall Covering	0%	5	5	24-Jan-23													Roof A-C - Interior Wall Covering															
	ROOF.D3.1390	Roof A-C - Wall Cap	0%	5	5	31-Jan-23													Roof A-C - Wall Cap															
	CL C to CL L		47	47	05-Dec-22	09-Feb-23													09-Feb-23, CL C to CL L															
	ROOF.D3.1400	Roof C-L - Install Curbs	0%	5	5	05-Dec-22													Roof C-L - Install Curbs															
	ROOF.D3.1410	Roof C-L - Roof Penetrations	0%	3	3	12-Dec-22													Roof C-L - Roof Penetrations															
	ROOF.D3.1430	Roof C-L - Temp Roof	0%	5	5	12-Dec-22													Roof C-L - Temp Roof															
	ROOF.D3.1420	Roof C-L - Inspect/Punch/QA/QC	0%	1	1	14-Dec-22													Roof C-L - Inspect/Punch/QA/QC															
	ROOF.D3.1440	Roof C-L - Foam Insulation	0%	5	5	19-Dec-22													Roof C-L - Foam Insulation															
	ROOF.D3.1450	Roof C-L - Roofing Material	0%	7	7	27-Dec-22													Roof C-L - Roofing Material															
	ROOF.D3.1460	Roof C-L - Interior Wall Covering	0%	5	5	27-Jan-23													Roof C-L - Interior Wall Covering															
	ROOF.D3.1470	Roof C-L - Wall Cap	0%	5	5	03-Feb-23													Roof C-L - Wall Cap															
	CL L to CL Q		40	40	19-Dec-22	14-Feb-23													14-Feb-23, CL L to CL Q															
	ROOF.D3.1480	Roof L-Q - Install Curbs	0%	5	5	19-Dec-22													Roof L-Q - Install Curbs															
	ROOF.D3.1510	Roof L-Q - Temp Roof	0%	5	5	22-Dec-22													Roof L-Q - Temp Roof															
	ROOF.D3.1490	Roof L-Q - Roof Penetrations	0%	3	3	27-Dec-22													Roof L-Q - Roof Penetrations															
	ROOF.D3.1500	Roof L-Q - Inspect/Punch/QA/QC	0%	1	1	29-Dec-22													Roof L-Q - Inspect/Punch/QA/QC															
	ROOF.D3.1520	Roof L-Q - Foam Insulation	0%	5	5	30-Dec-22													Roof L-Q - Foam Insulation															
	ROOF.D3.1530	Roof L-Q - Roofing Material	0%	7	7	09-Jan-23													Roof L-Q - Roofing Material															
	ROOF.D3.1540	Roof L-Q - Interior Wall Covering	0%	5	5	01-Feb-23													Roof L-Q - Interior Wall Covering															
	ROOF.D3.1550	Roof L-Q - Wall Cap	0%	5	5	08-Feb-23													Roof L-Q - Wall Cap															
	CL Q to CL Z		41	41	03-Jan-23	01-Mar-23													01-Mar-23, CL Q to CL Z															
	ROOF.D3.1560	Roof Q-Z - Install Curbs	0%	5	5	03-Jan-23													Roof Q-Z - Install Curbs															
	ROOF.D3.1570	Roof Q-Z - Roof Penetrations	0%	3	3	10-Jan-23													Roof Q-Z - Roof Penetrations															
	ROOF.D3.1590	Roof Q-Z - Temp Roof	0%	5	5	10-Jan-23													Roof Q-Z - Temp Roof															
	ROOF.D3.1580	Roof Q-Z - Inspect/Punch/QA/QC	0%	1	1	12-Jan-23													Roof Q-Z - Inspect/Punch/QA/QC															
	ROOF.D3.1600	Roof Q-Z - Foam Insulation	0%	5	5	17-Jan-23													Roof Q-Z - Foam Insulation															
	ROOF.D3.1610	Roof Q-Z - Roofing Material	0%	7	7	24-Jan-23													Roof Q-Z - Roofing Material															

Remaining Level of Effort

Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 32 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22
Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:11																			
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
	ROOF.D3.1620	Roof Q-Z - Interior Wall Covering	0%	5	5	15-Feb-23													Roof Q-Z - Interior Wall Covering															
	ROOF.D3.1630	Roof Q-Z - Wall Cap	0%	5	5	23-Feb-23													Roof Q-Z - Wall Cap															
Rooftop Equipment			72	72	06-Jan-23	18-Apr-23													18-Apr-23, Rooftop Equipment															
House			63	63	19-Jan-23	18-Apr-23													18-Apr-23, House															
	MEP44	House - Rough In Roof MEP	0%	5	5	19-Jan-23													House - Rough In Roof MEP															
	EQPT.D3.3020	House - Set Rooftop RTU Equipment	0%	5	5	29-Mar-23													House - Set Rooftop RTU Equipment															
	EQPT.D3.3030	House - Pull and Terminate RTU Feeders	0%	5	5	05-Apr-23													House - Pull and Terminate RTU Feeders															
	EQPT.D3.3040	House - Mechanical RTU Final Connections	0%	5	5	12-Apr-23													House - Mechanical RTU Final Connections															
MPOE/BDF			64	64	18-Jan-23	18-Apr-23													18-Apr-23, MPOE/BDF															
	MEP34	MPOE/BDF - Rough In Roof MEP	0%	5	5	18-Jan-23													MPOE/BDF - Rough In Roof MEP															
	EQPT.D3.2990	MPOE/BDF - Set Rooftop ACCU Equipment	0%	5	5	29-Mar-23													MPOE/BDF - Set Rooftop ACCU Equipment															
	EQPT.D3.3000	MPOE/BDF - Pull and Terminate ACCU Feeders	0%	5	5	05-Apr-23													MPOE/BDF - Pull and Terminate ACCU Feeders															
	EQPT.D3.3010	MPOE/BDF - Mechanical ACCU Final Connections	0%	5	5	12-Apr-23													MPOE/BDF - Mechanical ACCU Final Connections															
DH A - B			72	72	06-Jan-23	18-Apr-23													18-Apr-23, DH A - B															
	MEP14	DH A/B - Rough In Roof MEP	0%	5	5	06-Jan-23													DH A/B - Rough In Roof MEP															
	EQPT.D3.2940	DH A/B - Set Rooftop ACCU Equipment	0%	5	5	29-Mar-23													DH A/B - Set Rooftop ACCU Equipment															
	EQPT.D3.2950	DH A/B - Pull and Terminate ACCU Feeders	0%	5	5	05-Apr-23													DH A/B - Pull and Terminate ACCU Feeders															
	EQPT.D3.2110	Mechanical ACCU Final Connections DH AB	0%	5	5	12-Apr-23													Mechanical ACCU Final Connections DH AB															
DH C - D			53	53	02-Feb-23	18-Apr-23													18-Apr-23, DH C - D															
	MEP24	DH C/D - Rough In Roof MEP	0%	5	5	02-Feb-23													DH C/D - Rough In Roof MEP															
	EQPT.D3.2960	DH C/D - Set Rooftop ACCU Equipment	0%	5	5	29-Mar-23													DH C/D - Set Rooftop ACCU Equipment															
	EQPT.D3.2970	DH C/D - Pull and Terminate ACCU Feeders	0%	5	5	05-Apr-23													DH C/D - Pull and Terminate ACCU Feeders															
	EQPT.D3.2980	DH C/D - Mechanical ACCU Final Connections	0%	5	5	12-Apr-23													DH C/D - Mechanical ACCU Final Connections															
Equipment Yard			120	120	12-Dec-22	01-Jun-23													01-Jun-23, Equipment Yard															
Medium Voltage Ductbank			80	80	12-Dec-22	05-Apr-23													05-Apr-23, Medium Voltage Ductbank															
Sequence 1			20	20	12-Dec-22	10-Jan-23													10-Jan-23, Sequence 1															
	EXCV.D3.1250	Excavate Medium Voltage Underground - Sequence 1	0%	4	4	12-Dec-22													Excavate Medium Voltage Underground - Sequence 1															
	MVDP.D3.1070	Install Medium Voltage Underground - Sequence 1	0%	8	8	16-Dec-22													Install Medium Voltage Underground - Sequence 1															
	MVDP.D3.1140	Backfill Medium Voltage Underground - Sequence 1	0%	8	8	29-Dec-22													Backfill Medium Voltage Underground - Sequence 1															
Sequence 2			21	21	19-Dec-22	18-Jan-23													18-Jan-23, Sequence 2															
	EXCV.D3.1260	Excavate Medium Voltage Underground - Sequence 2	0%	3	3	19-Dec-22													Excavate Medium Voltage Underground - Sequence 2															
	MVDP.D3.1080	Install Medium Voltage Underground - Sequence 2	0%	8	8	29-Dec-22													Install Medium Voltage Underground - Sequence 2															
	MVDP.D3.1150	Backfill Medium Voltage Underground - Sequence 2	0%	6	6	11-Jan-23													Backfill Medium Voltage Underground - Sequence 2															
Sequence 3			19	19	19-Jan-23	14-Feb-23													14-Feb-23, Sequence 3															
	EXCV.D3.1270	Excavate Medium Voltage Underground - Sequence 3	0%	4	4	19-Jan-23													Excavate Medium Voltage Underground - Sequence 3															
	MVDP.D3.1090	Install Medium Voltage Underground - Sequence 3	0%	8	8	25-Jan-23													Install Medium Voltage Underground - Sequence 3															
	EXCV.D3.1320	Backfill Medium Voltage Underground - Sequence 3	0%	8	8	03-Feb-23													Backfill Medium Voltage Underground - Sequence 3															
Sequence 4			36	36	14-Feb-23	05-Apr-23													05-Apr-23, Sequence 4															
	EXCV.D3.1280	Excavate Medium Voltage Underground - Sequence 4	0%	10	10	14-Feb-23													Excavate Medium Voltage Underground - Sequence 4															
	MVDP.D3.1100	Install Medium Voltage Underground - Sequence 4	0%	14	14	01-Mar-23													Install Medium Voltage Underground - Sequence 4															
	MVDP.D3.1160	Backfill Medium Voltage Underground - Sequence 4	0%	12	12	21-Mar-23													Backfill Medium Voltage Underground - Sequence 4															
Equipment Yard Pads and Set Equipment			98	98	13-Jan-23	01-Jun-23													01-Jun-23, Equipment Yard Pads and Set Equipment															
House			20	20	01-Feb-23	01-Mar-23													01-Mar-23, House															
	EXCV.D3.4020	Yard House - Excavation Transformer Foundations	0%	2	2	01-Feb-23													Yard House - Excavation Transformer Foundations															
	CONC.D3.3000	Yard House - Form Transformer Foundations DH AB	0%	2	2	02-Feb-23													Yard House - Form Transformer Foundations DH AB															
	CONC.D3.3020	Yard House - Rebar Transformer Foundations	0%	2	2	03-Feb-23													Yard House - Rebar Transformer Foundations															
	CONC.D3.3010	Yard House - Pour Transformer Foundations	0%	1	1	07-Feb-23													Yard House - Pour Transformer Foundations															
	CONC.D3.3030	Yard House - Cure Transformer Foundations	0%	5	5	08-Feb-23													Yard House - Cure Transformer Foundations															
	EQPT.D3.4000	Yard House - Set Transformers	0%	5	5	15-Feb-23													Yard House - Set Transformers															
	EQPT.D3.4010	Yard House - Pull and Terminate Transformers	0%	5	5	23-Feb-23													Yard House - Pull and Terminate Transformers															
MPOE/BDF Pads and Set Equipment			38	38	13-Jan-23	08-Mar-23													08-Mar-23, MPOE/BDF Pads and Set Equipment															

Remaining Level of Effort

 Actual Level of Effort

Secondary Baseline

 Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 33 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22
Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE				00 ALL ACTIVITIES												18-Nov-22 17:11																				
Activity ID		Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024				
								Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	
		SURV.D3.1030	Survey MPOE/BDF Equipment Foundations	0%	1	1	13-Jan-23	13-Jan-23													Survey MPOE/BDF Equipment Foundations															
		Pod Pads and Set Equipment		35	35	16-Jan-23	06-Mar-23													06-Mar-23, Pod Pads and Set Equipment																
		EXCV.D3.1160	Yard MPOE/BDF - Excavate UPS Pod Foundations	0%	2	2	16-Jan-23	17-Jan-23													Yard MPOE/BDF - Excavate UPS Pod Foundations															
		CONC.D3.1470	Yard MPOE/BDF - Form UPS Pod Foundations MPOE	0%	2	2	17-Jan-23	18-Jan-23													Yard MPOE/BDF - Form UPS Pod Foundations MPOE BDF															
		CONC.D3.1490	Yard MPOE/BDF - Rebar UPS Pod Foundations	0%	2	2	18-Jan-23	19-Jan-23													Yard MPOE/BDF - Rebar UPS Pod Foundations															
		CONC.D3.1480	Yard MPOE/BDF - Pour UPS Pod Foundations	0%	3	3	20-Jan-23	24-Jan-23													Yard MPOE/BDF - Pour UPS Pod Foundations															
		CONC.D3.1500	Yard MPOE/BDF - Cure UPS Pod Foundations	0%	5	5	25-Jan-23	31-Jan-23													Yard MPOE/BDF - Cure UPS Pod Foundations															
		CONC.D3.1510	Yard MPOE/BDF - Install Steel Rails UPS Pod Foundati	0%	3	3	01-Feb-23	03-Feb-23													Yard MPOE/BDF - Install Steel Rails UPS Pod Foundations															
		EQPT.D3.2120	Yard MPOE/BDF - Set UPS Pods	0%	5	5	06-Feb-23	10-Feb-23													Yard MPOE/BDF - Set UPS Pods															
		EQPT.D3.2130	Yard MPOE/BDF - Pull and Terminate UPS Pods	0%	15	15	13-Feb-23	06-Mar-23													Yard MPOE/BDF - Pull and Terminate UPS Pods															
		Transformer Pads and Set Equipment		28	28	16-Jan-23	23-Feb-23													23-Feb-23, Transformer Pads and Set Equipment																
		EXCV.D3.1170	Yard MPOE/BDF - Excavation Trans former Foundation	0%	2	2	16-Jan-23	17-Jan-23													Yard MPOE/BDF - Excavation Trans former Foundations															
		CONC.D3.1520	Yard MPOE/BDF - Form Transformer Foundations	0%	2	2	17-Jan-23	18-Jan-23													Yard MPOE/BDF - Form Transformer Foundations															
		CONC.D3.1540	Yard MPOE/BDF - Rebar Transformer Foundations	0%	2	2	18-Jan-23	19-Jan-23													Yard MPOE/BDF - Rebar Transformer Foundations															
		CONC.D3.1530	Yard MPOE/BDF - Pour Transformer Foundations	0%	1	1	25-Jan-23	25-Jan-23													Yard MPOE/BDF - Pour Transformer Foundations															
		CONC.D3.1550	Yard MPOE/BDF - Cure Transformer Foundations	0%	5	5	26-Jan-23	01-Feb-23													Yard MPOE/BDF - Cure Transformer Foundations															
		EQPT.D3.2140	Yard MPOE/BDF - Set Transformers	0%	5	5	02-Feb-23	08-Feb-23													Yard MPOE/BDF - Set Transformers															
		EQPT.D3.2150	Yard MPOE/BDF - Pull and Terminate Transformers	0%	10	10	09-Feb-23	23-Feb-23													Yard MPOE/BDF - Pull and Terminate Transformers															
		Generator Pads and Set Equipment		35	35	18-Jan-23	08-Mar-23													08-Mar-23, Generator Pads and Set Equipment																
		EXCV.D3.1180	Yard MPOE/BDF - Excavation Generator Foundations	0%	2	2	18-Jan-23	19-Jan-23													Yard MPOE/BDF - Excavation Generator Foundations															
		CONC.D3.1560	Yard MPOE/BDF - Form Generator Foundations	0%	2	2	19-Jan-23	20-Jan-23													Yard MPOE/BDF - Form Generator Foundations															
		CONC.D3.1580	Yard MPOE/BDF - Rebar Generator Foundations	0%	3	3	20-Jan-23	24-Jan-23													Yard MPOE/BDF - Rebar Generator Foundations															
		CONC.D3.1570	Yard MPOE/BDF - Pour Generator Foundations	0%	4	4	26-Jan-23	31-Jan-23													Yard MPOE/BDF - Pour Generator Foundations															
		CONC.D3.1590	Yard MPOE/BDF - Cure Generator Foundations	0%	5	5	01-Feb-23	07-Feb-23													Yard MPOE/BDF - Cure Generator Foundations															
		EQPT.D3.2160	Yard MPOE/BDF - Set Generators	0%	5	5	08-Feb-23	14-Feb-23													Yard MPOE/BDF - Set Generators															
		EQPT.D3.2170	Yard MPOE/BDF - Pull and Terminate Generators	0%	15	15	15-Feb-23	08-Mar-23													Yard MPOE/BDF - Pull and Terminate Generators															
		Data Hall A and B Pads and Set Equipment		51	51	18-Jan-23	30-Mar-23													30-Mar-23, Data Hall A and B Pads and Set Equipment																
		SURV.D3.1040	Survey DH A/B - Equipment Foundations	0%	1	1	18-Jan-23	18-Jan-23													Survey DH A/B - Equipment Foundations															
		Transformer Pads and Set Equipment		30	30	01-Feb-23	15-Mar-23													15-Mar-23, Transformer Pads and Set Equipment																
		EXCV.D3.1190	Yard DH A/B - Excavation Transformer Foundations	0%	2	2	01-Feb-23	02-Feb-23													Yard DH A/B - Excavation Transformer Foundations															
		CONC.D3.1600	Yard DH A/B - Form Transformer Foundations DH AB	0%	2	2	02-Feb-23	03-Feb-23													Yard DH A/B - Form Transformer Foundations DH AB															
		CONC.D3.1620	Yard DH A/B - Rebar Transformer Foundations	0%	2	2	03-Feb-23	06-Feb-23													Yard DH A/B - Rebar Transformer Foundations															
		CONC.D3.1610	Yard DH A/B - Pour Transformer Foundations	0%	1	1	07-Feb-23	07-Feb-23													Yard DH A/B - Pour Transformer Foundations															
		CONC.D3.1630	Yard DH A/B - Cure Transformer Foundations	0%	5	5	08-Feb-23	14-Feb-23													Yard DH A/B - Cure Transformer Foundations															
		EQPT.D3.2180	Yard DH A/B - Set Transformers	0%	5	5	15-Feb-23	22-Feb-23													Yard DH A/B - Set Transformers															
		EQPT.D3.2190	Yard DH A/B - Pull and Terminate Transformers	0%	15	15	23-Feb-23	15-Mar-23													Yard DH A/B - Pull and Terminate Transformers															
		Generator Pads and Set Equipment		39	39	03-Feb-23	30-Mar-23													30-Mar-23, Generator Pads and Set Equipment																
		EXCV.D3.1200	Yard DH A/B - Excavation Generator Foundations	0%	2	2	03-Feb-23	06-Feb-23													Yard DH A/B - Excavation Generator Foundations															
		CONC.D3.1640	Yard DH A/B - Form Generator Foundations	0%	2	2	06-Feb-23	07-Feb-23													Yard DH A/B - Form Generator Foundations															
		CONC.D3.1660	Yard DH A/B - Rebar Generator Foundations	0%	3	3	07-Feb-23	09-Feb-23													Yard DH A/B - Rebar Generator Foundations															
		CONC.D3.1650	Yard DH A/B - Pour Generator Foundations	0%	4	4	10-Feb-23	15-Feb-23													Yard DH A/B - Pour Generator Foundations															
		CONC.D3.1670	Yard DH A/B - Cure Generator Foundations	0%	5	5	16-Feb-23	23-Feb-23													Yard DH A/B - Cure Generator Foundations															
		EQPT.D3.2200	Yard DH A/B - Set Generators	0%	5	5	24-Feb-23	02-Mar-23													Yard DH A/B - Set Generators															
		EQPT.D3.2210	Yard DH A/B - Pull and Terminate Generators	0%	20	20	03-Mar-23	30-Mar-23													Yard DH A/B - Pull and Terminate Generators															
		Medium Voltage Pads and Set Equipment		32	32	07-Feb-23	23-Mar-23													23-Mar-23, Medium Voltage Pads and Set Equipment																
		EXCV.D3.1210	Yard DH A/B - Excavation MV Pads	0%	2	2	07-Feb-23	08-Feb-23													Yard DH A/B - Excavation MV Pads															
		CONC.D3.1680	Yard DH A/B - Form MV Pads	0%	2	2	09-Feb-23	10-Feb-23													Yard DH A/B - Form MV Pads															
		CONC.D3.1700	Yard DH A/B - Rebar MV Foundations	0%	3	3	13-Feb-23	15-Feb-23													Yard DH A/B - Rebar MV Foundations															
		CONC.D3.1690	Yard DH A/B - Pour MV Pads	0%	4	4	16-Feb-23	22-Feb-23													Yard DH A/B - Pour MV Pads															
		CONC.D3.1710	Yard DH A/B - Cure MV Pads	0%	5	5	23-Feb-23	01-Mar-23													Yard DH A/B - Cure MV Pads															
<div><div></div> Remaining Level of Effort</div> <div><div></div> Actual Level of Effort</div> <div><div></div> Secondary Baseline</div> <div><div></div> Actual Work</div> <div><div></div> Remaining Work</div> <div><div></div> Critical Remaining Work</div> <div><div></div> Milestone</div> <div><div></div> Summary</div>				Page 34 of 63				TASK filter: under wbs. © Oracle Corporation				Data Date: 16-Nov-22 Completion Date: 29-Feb-24																								

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:11																
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022		Qtr 2, 2022		Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024		2024
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
EQPT.D3.2220	Yard DH A/B - Set MV Equipment	0%	5	5	02-Mar-23	08-Mar-23													<div><div></div>Yard DH A/B - Set MV Equipment</div>												
EQPT.D3.2230	Yard DH A/B - Pull and Terminate MV Feeders	0%	15	15	03-Mar-23	23-Mar-23													<div><div></div>Yard DH A/B - Pull and Terminate MV Feeders</div>												
Data Hall C and D Pads and Set Equipment			71	71	22-Feb-23	01-Jun-23													<div><div></div>01-Jun-23, Data Hall C and D Pads and Set Equipment</div>												
SURV.D3.1050	Survey DH C/D Equipment Foundations	0%	1	1	22-Feb-23	22-Feb-23													<div><div></div>Survey DH C/D Equipment Foundations</div>												
Transformer Pads and Set Equipment			30	30	23-Feb-23	05-Apr-23													<div><div></div>05-Apr-23, Transformer Pads and Set Equipment</div>												
EXCV.D3.1230	Yard DH C/D - Excavation Transformer Foundations	0%	2	2	23-Feb-23	24-Feb-23													<div><div></div>Yard DH C/D - Excavation Transformer Foundations</div>												
CONC.D3.1760	Yard DH C/D - Form Transformer Foundations	0%	2	2	24-Feb-23	27-Feb-23													<div><div></div>Yard DH C/D - Form Transformer Foundations</div>												
CONC.D3.1780	Yard DH C/D - Rebar Transformer Foundations	0%	2	2	27-Feb-23	28-Feb-23													<div><div></div>Yard DH C/D - Rebar Transformer Foundations</div>												
CONC.D3.1770	Yard DH C/D - Pour Transformer Foundations	0%	1	1	01-Mar-23	01-Mar-23													<div><div></div>Yard DH C/D - Pour Transformer Foundations</div>												
CONC.D3.1790	Yard DH C/D - Cure Transformer Foundations	0%	5	5	02-Mar-23	08-Mar-23													<div><div></div>Yard DH C/D - Cure Transformer Foundations</div>												
EQPT.D3.2260	Yard DH C/D - Set Transformers	0%	5	5	09-Mar-23	15-Mar-23													<div><div></div>Yard DH C/D - Set Transformers</div>												
EQPT.D3.2270	Yard DH C/D - Pull and Terminate Transformers	0%	15	15	16-Mar-23	05-Apr-23													<div><div></div>Yard DH C/D - Pull and Terminate Transformers</div>												
Generator Pads and Set Equipment			48	48	27-Feb-23	03-May-23													<div><div></div>03-May-23, Generator Pads and Set Equipment</div>												
EXCV.D3.1240	Yard DH C/D - Excavation Generator Foundations	0%	2	2	27-Feb-23	28-Feb-23													<div><div></div>Yard DH C/D - Excavation Generator Foundations</div>												
CONC.D3.1800	Yard DH C/D - Form Generator Foundations	0%	2	2	28-Feb-23	01-Mar-23													<div><div></div>Yard DH C/D - Form Generator Foundations</div>												
CONC.D3.1820	Yard DH C/D - Rebar Generator Foundations	0%	3	3	01-Mar-23	03-Mar-23													<div><div></div>Yard DH C/D - Rebar Generator Foundations</div>												
CONC.D3.1810	Yard DH C/D - Pour Generator Foundations	0%	4	4	06-Mar-23	09-Mar-23													<div><div></div>Yard DH C/D - Pour Generator Foundations</div>												
CONC.D3.1830	Yard DH C/D - Cure Generator Foundations	0%	5	5	10-Mar-23	16-Mar-23													<div><div></div>Yard DH C/D - Cure Generator Foundations</div>												
EQPT.D3.2280	Yard DH C/D - Set Generators	0%	5	5	17-Mar-23	23-Mar-23													<div><div></div>Yard DH C/D - Set Generators</div>												
EQPT.D3.2290	Yard DH C/D - Pull and Terminate Generators	0%	20	20	06-Apr-23	03-May-23													<div><div></div>Yard DH C/D - Pull and Terminate Generators</div>												
Medium Voltage Pads and Set Equipment			66	66	01-Mar-23	01-Jun-23													<div><div></div>01-Jun-23, Medium Voltage Pads and Set Equipment</div>												
EXCV.D3.1220	Yard DH C/D - Excavation MV Pads	0%	2	2	01-Mar-23	02-Mar-23													<div><div></div>Yard DH C/D - Excavation MV Pads</div>												
CONC.D3.1720	Yard DH C/D - Form MV Pads	0%	2	2	06-Apr-23	07-Apr-23													<div><div></div>Yard DH C/D - Form MV Pads</div>												
CONC.D3.1740	Yard DH C/D - Rebar MV Foundations	0%	2	2	10-Apr-23	11-Apr-23													<div><div></div>Yard DH C/D - Rebar MV Foundations</div>												
CONC.D3.1730	Yard DH C/D - Pour MV Pads	0%	4	4	12-Apr-23	17-Apr-23													<div><div></div>Yard DH C/D - Pour MV Pads</div>												
CONC.D3.1750	Yard DH C/D - Cure MV Pads	0%	5	5	18-Apr-23	24-Apr-23													<div><div></div>Yard DH C/D - Cure MV Pads</div>												
EQPT.D3.2240	Yard DH C/D - Set MV Equipment	0%	5	5	25-Apr-23	01-May-23													<div><div></div>Yard DH C/D - Set MV Equipment</div>												
EQPT.D3.2250	Yard DH C/D - Pull and Terminate MV Feeders	0%	20	20	04-May-23	01-Jun-23													<div><div></div>Yard DH C/D - Pull and Terminate MV Feeders</div>												
Elevators			85	85	08-Mar-23	06-Jul-23													<div><div></div>06-Jul-23, Elevators</div>												
Freight Elevator E03			61	61	14-Mar-23	07-Jun-23													<div><div></div>07-Jun-23, Freight Elevator E03</div>												
ELVT.D3.1330	Freight Elev. 3 - Hoisting Equipment	0%	7	7	14-Mar-23	22-Mar-23													<div><div></div>Freight Elev. 3 - Hoisting Equipment</div>												
ELVT.D3.1340	Freight Elev. 3 - Pit Rails/Frame/Cab	0%	5	5	23-Mar-23	29-Mar-23													<div><div></div>Freight Elev. 3 - Pit Rails/Frame/Cab</div>												
ELVT.D3.1350	Freight Elev. 3 - Tirak & Governor Rope	0%	5	5	30-Mar-23	05-Apr-23													<div><div></div>Freight Elev. 3 - Tirak & Governor Rope</div>												
ELVT.D3.1360	Freight Elev. 3 - Rails	0%	8	8	06-Apr-23	17-Apr-23													<div><div></div>Freight Elev. 3 - Rails</div>												
ELVT.D3.1370	Freight Elev. 3 - Door entrances	0%	4	4	18-Apr-23	21-Apr-23													<div><div></div>Freight Elev. 3 - Door entrances</div>												
ELVT.D3.1380	Freight Elev. 3 - Duct/Wire Machine/Startup	0%	7	7	24-Apr-23	02-May-23													<div><div></div>Freight Elev. 3 - Duct/Wire Machine/Startup</div>												
ELVT.D3.1390	Freight Elev. 3 - Rope Elevator/Remove Tirak	0%	4	4	03-May-23	08-May-23													<div><div></div>Freight Elev. 3 - Rope Elevator/Remove Tirak</div>												
ELVT.D3.1400	Freight Elev. 3 - Pipe and Wire Hatch Devices	0%	6	6	09-May-23	16-May-23													<div><div></div>Freight Elev. 3 - Pipe and Wire Hatch Devices</div>												
ELVT.D3.1410	Freight Elev. 3 - Terminate Devices	0%	8	8	17-May-23	26-May-23													<div><div></div>Freight Elev. 3 - Terminate Devices</div>												
ELVT.D3.1420	Freight Elev. 3 - Clean Rails	0%	2	2	30-May-23	31-May-23													<div><div></div>Freight Elev. 3 - Clean Rails</div>												
ELVT.D3.1430	Freight Elev. 3 - Inspect	0%	5	5	01-Jun-23	07-Jun-23													<div><div></div>Freight Elev. 3 - Inspect</div>												
Freight Elevator E02A and E02B			85	85	08-Mar-23	06-Jul-23													<div><div></div>06-Jul-23, Freight Elevator E02A and E02B</div>												
ELVT.D3.1440	Freight Elev. E02A/E02B - Hoisting Equipment	0%	10	10	08-Mar-23	21-Mar-23													<div><div></div>Freight Elev. E02A/E02B - Hoisting Equipment</div>												
ELVT.D3.1450	Freight Elev. E02A/E02B - Pit Rails/Frame/Cab	0%	7	7	22-Mar-23	30-Mar-23													<div><div></div>Freight Elev. E02A/E02B - Pit Rails/Frame/Cab</div>												
ELVT.D3.1460	Freight Elev. E02A/E02B - Tirak & Governor Rope	0%	7	7	31-Mar-23	10-Apr-23													<div><div></div>Freight Elev. E02A/E02B - Tirak & Governor Rope</div>												
ELVT.D3.1470	Freight Elev. E02A/E02B - Rails	0%	10	10	11-Apr-23	24-Apr-23													<div><div></div>Freight Elev. E02A/E02B - Rails</div>												
ELVT.D3.1480	Freight Elev. E02A/E02B - Door entrances	0%	6	6	25-Apr-23	02-May-23													<div><div></div>Freight Elev. E02A/E02B - Door entrances</div>												
ELVT.D3.1490	Freight Elev. E02A/E02B - Duct/Wire Machine/Startup	0%	9	9	03-May-23	15-May-23													<div><div></div>Freight Elev. E02A/E02B - Duct/Wire Machine/Startup</div>												
ELVT.D3.1500	Freight Elev. E02A/E02B - Rope Elevator/Remove Tirak	0%	6	6	16-May-23	23-May-23													<div><div></div>Freight Elev. E02A/E02B - Rope Elevator/Remove Tirak</div>												
ELVT.D3.1510	Freight Elev. E02A/E02B - Pipe and Wire Hatch Device	0%	8	8	24-May-23	05-Jun-23													<div><div></div>Freight Elev. E02A/E02B - Pipe and Wire Hatch Devices</div>												

Remaining Level of Effort

Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 35 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22
Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:11																				
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			2024	
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	
	ELVT.D3.1520	Freight Elev. E02A/E02B - Terminate Devices	0%	10	10	06-Jun-23	19-Jun-23																												
	ELVT.D3.1530	Freight Elev. E02A/E02B - Clean Rails	0%	4	4	20-Jun-23	23-Jun-23																												
	ELVT.D3.1540	Freight Elev. E02A/E02B - Inspect	0%	8	8	26-Jun-23	06-Jul-23																												
Passenger Elevator			61	61	08-Mar-23	01-Jun-23																													
	ELVT.D3.1550	Pass. Elev. - Hoisting Equipment - Pass Elev.	0%	7	7	08-Mar-23	16-Mar-23																												
	ELVT.D3.1560	Pass. Elev. - Pit Rails/Frame/Cab	0%	5	5	17-Mar-23	23-Mar-23																												
	ELVT.D3.1570	Pass. Elev. - Tirak & Governor Rope	0%	5	5	24-Mar-23	30-Mar-23																												
	ELVT.D3.1580	Pass. Elev. - Rails	0%	8	8	31-Mar-23	11-Apr-23																												
	ELVT.D3.1590	Pass. Elev. - Door entrances	0%	4	4	12-Apr-23	17-Apr-23																												
	ELVT.D3.1600	Pass. Elev. - Duct/Wire Machine/Startup	0%	7	7	18-Apr-23	26-Apr-23																												
	ELVT.D3.1610	Pass. Elev. - Rope Elevator/Remove Tirak	0%	4	4	27-Apr-23	02-May-23																												
	ELVT.D3.1620	Pass. Elev. - Pipe and Wire Hatch Devices	0%	6	6	03-May-23	10-May-23																												
	ELVT.D3.1630	Pass. Elev. - Terminate Devices	0%	8	8	11-May-23	22-May-23																												
	ELVT.D3.1640	Pass. Elev. - Clean Rails	0%	2	2	23-May-23	24-May-23																												
	ELVT.D3.1650	Pass. Elev. - Inspect	0%	5	5	25-May-23	01-Jun-23																												
Interior Buildout			84	84	13-Dec-22	12-Apr-23																													
1st Floor Sector 2F1&F2 Lobby/Admin			54	54	13-Dec-22	01-Mar-23																													
	FRME.D3.2620	1st Floor 2F1/F2 - Layout and Frame Walls	0%	13	13	13-Dec-22	30-Dec-22																												
	MEP.D3.2390	1st Floor 2F1/F2 - Rough-in Plumbing	0%	8	8	13-Dec-22	22-Dec-22																												
	MEP.D3.2400	1st Floor 2F1/F2 - Rough-in HVAC	0%	7	7	13-Dec-22	21-Dec-22																												
	MEP.D3.2410	1st Floor 2F1/F2 - Rough-in Fire	0%	7	7	13-Dec-22	21-Dec-22																												
	MEP.D3.2420	1st Floor 2F1/F2 - Rough-in Electric	0%	8	8	13-Dec-22	22-Dec-22																												
	MEP.D3.2430	1st Floor 2F1/F2 - Rough-in Low Volt	0%	8	8	13-Dec-22	22-Dec-22																												
	FRME.D3.2630	1st Floor 2F1/F2 - Insulate	0%	4	4	28-Dec-22	03-Jan-23																												
	FRME.D3.2680	1st Floor 2F1/F2 - Install HM Door Frames	0%	5	5	03-Jan-23	09-Jan-23																												
	FRME.D3.2640	1st Floor 2F1/F2 - Install Drywall Upper	0%	5	5	04-Jan-23	10-Jan-23																												
	FRME.D3.2650	1st Floor 2F1/F2 - Hang and Tape Drywall	0%	8	8	11-Jan-23	20-Jan-23																												
	FNSH.D3.2090	1st Floor 2F1/F2 - Paint - 2F1F2	0%	3	3	23-Jan-23	25-Jan-23																												
	MEP.D3.2440	1st Floor 2F1/F2 - Fire caulk	0%	2	2	26-Jan-23	27-Jan-23																												
	FRME.D3.2660	1st Floor 2F1/F2 - Grid Ceiling	0%	5	5	26-Jan-23	01-Feb-23																												
	FRME.D3.2670	1st Floor 2F1/F2 - Wood Ceiling	0%	3	3	02-Feb-23	06-Feb-23																												
	FNSH.D3.2100	1st Floor 2F1/F2 - Doors / Hardware	0%	5	5	02-Feb-23	08-Feb-23																												
	FNSH.D3.2110	1st Floor 2F1/F2 - Install Millwork	0%	3	3	02-Feb-23	06-Feb-23																												
	FNSH.D3.2140	1st Floor 2F1/F2 - Finish Electric	0%	5	5	02-Feb-23	08-Feb-23																												
	FNSH.D3.2120	1st Floor 2F1/F2 - Backsplash Tile	0%	3	3	07-Feb-23	09-Feb-23																												
	FNSH.D3.2150	1st Floor 2F1/F2 - Drop Remaining Ceiling Tile	0%	1	1	09-Feb-23	09-Feb-23																												
	FNSH.D3.2130	1st Floor 2F1/F2 - Tile in Restroom	0%	5	5	10-Feb-23	16-Feb-23																												
	FNSH.D3.2160	1st Floor 2F1/F2 - Finish Plumbing	0%	4	4	10-Feb-23	15-Feb-23																												
	FNSH.D3.2170	1st Floor 2F1/F2 - Finish HVAC	0%	3	3	16-Feb-23	21-Feb-23																												
	FNSH.D3.2180	1st Floor 2F1/F2 - Floor Coverings	0%	6	6	22-Feb-23	01-Mar-23																												
1st Floor Sector 2G1&G2 Back of House			49	49	31-Jan-23	10-Apr-23																													
	FRME.D3.2690	1st Floor 2G1/G2 - Layout and Frame Walls	0%	9	9	31-Jan-23	10-Feb-23																												
	MEP.D3.2450	1st Floor 2G1/G2 - Rough-in Plumbing	0%	8	8	31-Jan-23	09-Feb-23																												
	MEP.D3.2460	1st Floor 2G1/G2 - Rough-in HVAC	0%	7	7	31-Jan-23	08-Feb-23																												
	MEP.D3.2470	1st Floor 2G1/G2 - Rough-in Fire	0%	7	7	31-Jan-23	08-Feb-23																												
	MEP.D3.2480	1st Floor 2G1/G2 - Rough-in Electric	0%	8	8	31-Jan-23	09-Feb-23																												
	MEP.D3.2490	1st Floor 2G1/G2 - Rough-in Low Volt	0%	8	8	31-Jan-23	09-Feb-23																												
	MEP.D3.2500	1st Floor 2G1/G2 - Fire caulk	0%	2	2	10-Feb-23	13-Feb-23																												
	FRME.D3.2700	1st Floor 2G1/G2 - Insulate	0%	2	2	10-Feb-23	13-Feb-23																												
	FRME.D3.2710	1st Floor 2G1/G2 - Install Drywall Upper	0%	5	5	14-Feb-23	21-Feb-23																												

Remaining Level of Effort

 Actual Level of Effort

Secondary Baseline

 Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 36 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22
Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES														18-Nov-22 17:11																		
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			2024	
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	
	FRME.D3.2720	1st Floor 2G1/G2 - Hang and Tape Drywall	0%	7	7	22-Feb-23	02-Mar-23															<div><div></div>1st Floor 2G1/G2 - Hang and Tape Drywall</div>													
	FNSH.D3.2210	1st Floor 2G1/G2 - Tile in Restroom	0%	3	3	22-Feb-23	24-Feb-23															<div><div></div>1st Floor 2G1/G2 - Tile in Restroom</div>													
	FNSH.D3.2220	1st Floor 2G1/G2 - Backsplash Tile	0%	5	5	27-Feb-23	03-Mar-23															<div><div></div>1st Floor 2G1/G2 - Backsplash Tile</div>													
	FNSH.D3.2190	1st Floor 2G1/G2 - Paint	0%	3	3	03-Mar-23	07-Mar-23															<div><div></div>1st Floor 2G1/G2 - Paint</div>													
	FRME.D3.2730	1st Floor 2G1/G2 - Grid Ceiling	0%	5	5	08-Mar-23	14-Mar-23															<div><div></div>1st Floor 2G1/G2 - Grid Ceiling</div>													
	FRME.D3.2740	1st Floor 2G1/G2 - Wood Ceiling	0%	3	3	15-Mar-23	17-Mar-23															<div><div></div>1st Floor 2G1/G2 - Wood Ceiling</div>													
	FNSH.D3.2200	1st Floor 2G1/G2 - Doors & Hardware	0%	5	5	15-Mar-23	21-Mar-23															<div><div></div>1st Floor 2G1/G2 - Doors & Hardware</div>													
	FRME.D3.2750	1st Floor 2G1/G2 - Install Millwork	0%	3	3	15-Mar-23	17-Mar-23															<div><div></div>1st Floor 2G1/G2 - Install Millwork</div>													
	FNSH.D3.2230	1st Floor 2G1/G2 - Finish Electric	0%	5	5	15-Mar-23	21-Mar-23															<div><div></div>1st Floor 2G1/G2 - Finish Electric</div>													
	FNSH.D3.2240	1st Floor 2G1/G2 - Drop Remaining Ceiling Tile	0%	1	1	22-Mar-23	22-Mar-23															<div><div></div>1st Floor 2G1/G2 - Drop Remaining Ceiling Tile</div>													
	FNSH.D3.2250	1st Floor 2G1/G2 - Finish Plumbing	0%	4	4	23-Mar-23	28-Mar-23															<div><div></div>1st Floor 2G1/G2 - Finish Plumbing</div>													
	FNSH.D3.2260	1st Floor 2G1/G2 - Finish HVAC	0%	3	3	29-Mar-23	31-Mar-23															<div><div></div>1st Floor 2G1/G2 - Finish HVAC</div>													
	FNSH.D3.2270	1st Floor 2G1/G2 - Floor Coverings	0%	6	6	03-Apr-23	10-Apr-23															<div><div></div>1st Floor 2G1/G2 - Floor Coverings</div>													
2nd Floor Sector 2F1&F2 Admin			54	54	13-Dec-22	01-Mar-23															<div><div></div>01-Mar-23, 2nd Floor Sector 2F1&F2 Admin</div>														
	FRME.D3.2760	2nd Floor 2F1/F2 - Layout and Frame Walls	0%	13	13	13-Dec-22	30-Dec-22															<div><div></div>2nd Floor 2F1/F2 - Layout and Frame Walls</div>													
	MEP.D3.2510	2nd Floor 2F1/F2 - Rough-in Plumbing	0%	8	8	13-Dec-22	22-Dec-22															<div><div></div>2nd Floor 2F1/F2 - Rough-in Plumbing</div>													
	MEP.D3.2520	2nd Floor 2F1/F2 - Rough-in HVAC	0%	7	7	13-Dec-22	21-Dec-22															<div><div></div>2nd Floor 2F1/F2 - Rough-in HVAC</div>													
	MEP.D3.2530	2nd Floor 2F1/F2 - Rough-in Fire	0%	7	7	13-Dec-22	21-Dec-22															<div><div></div>2nd Floor 2F1/F2 - Rough-in Fire</div>													
	MEP.D3.2540	2nd Floor 2F1/F2 - Rough-in Electric	0%	8	8	13-Dec-22	22-Dec-22															<div><div></div>2nd Floor 2F1/F2 - Rough-in Electric</div>													
	MEP.D3.2550	2nd Floor 2F1/F2 - Rough-in Low Volt	0%	8	8	13-Dec-22	22-Dec-22															<div><div></div>2nd Floor 2F1/F2 - Rough-in Low Volt</div>													
	FRME.D3.2810	2nd Floor 2F1/F2 - Install HM Door Frames	0%	5	5	13-Dec-22	19-Dec-22															<div><div></div>2nd Floor 2F1/F2 - Install HM Door Frames</div>													
	MEP.D3.2560	2nd Floor 2F1/F2 - Fire caulk	0%	2	2	23-Dec-22	27-Dec-22															<div><div></div>2nd Floor 2F1/F2 - Fire caulk</div>													
	FRME.D3.2770	2nd Floor 2F1/F2 - Insulate	0%	4	4	28-Dec-22	03-Jan-23															<div><div></div>2nd Floor 2F1/F2 - Insulate</div>													
	FRME.D3.2780	2nd Floor 2F1/F2 - Install Drywall Upper	0%	5	5	04-Jan-23	10-Jan-23															<div><div></div>2nd Floor 2F1/F2 - Install Drywall Upper</div>													
	FRME.D3.2790	2nd Floor 2F1/F2 - Hang and Tape Drywall	0%	8	8	11-Jan-23	20-Jan-23															<div><div></div>2nd Floor 2F1/F2 - Hang and Tape Drywall</div>													
	FNSH.D3.2280	2nd Floor 2F1/F2 - Paint	0%	3	3	23-Jan-23	25-Jan-23															<div><div></div>2nd Floor 2F1/F2 - Paint</div>													
	FRME.D3.2800	2nd Floor 2F1/F2 - Grid Ceiling	0%	5	5	26-Jan-23	01-Feb-23															<div><div></div>2nd Floor 2F1/F2 - Grid Ceiling</div>													
	FNSH.D3.2290	2nd Floor 2F1/F2 - Doors & Hardware	0%	5	5	02-Feb-23	08-Feb-23															<div><div></div>2nd Floor 2F1/F2 - Doors & Hardware</div>													
	FNSH.D3.2300	2nd Floor 2F1/F2 - Tile in Restroom	0%	5	5	02-Feb-23	08-Feb-23															<div><div></div>2nd Floor 2F1/F2 - Tile in Restroom</div>													
	FNSH.D3.2310	2nd Floor 2F1/F2 - Finish Electric	0%	5	5	02-Feb-23	08-Feb-23															<div><div></div>2nd Floor 2F1/F2 - Finish Electric</div>													
	FNSH.D3.2320	2nd Floor 2F1/F2 - Drop Remaining Ceiling Tile	0%	1	1	09-Feb-23	09-Feb-23															<div><div></div>2nd Floor 2F1/F2 - Drop Remaining Ceiling Tile</div>													
	FNSH.D3.2330	2nd Floor 2F1/F2 - Finish Plumbing	0%	4	4	10-Feb-23	15-Feb-23															<div><div></div>2nd Floor 2F1/F2 - Finish Plumbing</div>													
	FNSH.D3.2340	2nd Floor 2F1/F2 - Finish HVAC	0%	3	3	16-Feb-23	21-Feb-23															<div><div></div>2nd Floor 2F1/F2 - Finish HVAC</div>													
	FNSH.D3.2350	2nd Floor 2F1/F2 - Floor Coverings	0%	6	6	22-Feb-23	01-Mar-23															<div><div></div>2nd Floor 2F1/F2 - Floor Coverings</div>													
2nd Floor Sector 2G1&G2 Back of House			51	51	31-Jan-23	12-Apr-23															<div><div></div>12-Apr-23, 2nd Floor Sector 2G1&G2 Back of House</div>														
	MEP.D3.2570	2nd Floor 2G1/G2 - Rough-in Plumbing	0%	8	8	31-Jan-23	09-Feb-23															<div><div></div>2nd Floor 2G1/G2 - Rough-in Plumbing</div>													
	MEP.D3.2580	2nd Floor 2G1/G2 - Rough-in HVAC	0%	7	7	31-Jan-23	08-Feb-23															<div><div></div>2nd Floor 2G1/G2 - Rough-in HVAC</div>													
	MEP.D3.2590	2nd Floor 2G1/G2 - Rough-in Fire	0%	7	7	31-Jan-23	08-Feb-23															<div><div></div>2nd Floor 2G1/G2 - Rough-in Fire</div>													
	MEP.D3.2600	2nd Floor 2G1/G2 - Rough-in Electric	0%	8	8	31-Jan-23	09-Feb-23															<div><div></div>2nd Floor 2G1/G2 - Rough-in Electric</div>													
	MEP.D3.2610	2nd Floor 2G1/G2 - Rough-in Low Volt	0%	8	8	31-Jan-23	09-Feb-23															<div><div></div>2nd Floor 2G1/G2 - Rough-in Low Volt</div>													
	FRME.D3.2870	2nd Floor 2G1/G2 - Install HM Door Frame	0%	5	5	31-Jan-23	06-Feb-23															<div><div></div>2nd Floor 2G1/G2 - Install HM Door Frame</div>													
	MEP.D3.2620	2nd Floor 2G1/G2 - Fire caulk	0%	2	2	10-Feb-23	13-Feb-23															<div><div></div>2nd Floor 2G1/G2 - Fire caulk</div>													
	FRME.D3.2830	2nd Floor 2G1/G2 - Insulate	0%	2	2	14-Feb-23	15-Feb-23															<div><div></div>2nd Floor 2G1/G2 - Insulate</div>													
	FRME.D3.2820	2nd Floor 2G1/G2 - Layout and Frame Walls	0%	9	9	22-Feb-23	06-Mar-23															<div><div></div>2nd Floor 2G1/G2 - Layout and Frame Walls</div>													
	FRME.D3.2840	2nd Floor 2G1/G2 - Install Drywall Upper	0%	5	5	07-Mar-23	13-Mar-23															<div><div></div>2nd Floor 2G1/G2 - Install Drywall Upper</div>													
	FRME.D3.2850	2nd Floor 2G1/G2 - Hang and Tape Drywall	0%	7	7	14-Mar-23	22-Mar-23															<div><div></div>2nd Floor 2G1/G2 - Hang and Tape Drywall</div>													
	FNSH.D3.2380	2nd Floor 2G1/G2 - Tile in Restroom	0%	3	3	14-Mar-23	16-Mar-23															<div><div></div>2nd Floor 2G1/G2 - Tile in Restroom</div>													
	FNSH.D3.2360	2nd Floor 2G1/G2 - Paint	0%	3	3	23-Mar-23	27-Mar-23															<div><div></div>2nd Floor 2G1/G2 - Paint</div>													
	FRME.D3.2860	2nd Floor 2G1/G2 - Wood Ceiling	0%	3	3	28-Mar-23	30-Mar-23															<div><div></div>2nd Floor 2G1/G2 - Wood Ceiling</div>													
	FNSH.D3.2370	2nd Floor 2G1/G2 - Doors & Hardware	0%	5	5	28-Mar-23	03-Apr-23															<div><div></div>2nd Floor 2G1/G2 - Doors & Hardware</div>													

Remaining Level of Effort

 Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 37 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22
Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES										18-Nov-22 17:11																					
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024		2024	
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
	FNSH.D3.2390	2nd Floor 2G1/G2 - Finish Electric	0%	5	5	28-Mar-23																												
	FNSH.D3.2400	2nd Floor 2G1/G2 - Finish Plumbing	0%	4	4	04-Apr-23																												
	FNSH.D3.2410	2nd Floor 2G1/G2 - Finish HVAC	0%	3	3	10-Apr-23																												
1st Floor Data Hall			92	92	29-Dec-22	09-May-23																												
House			79	79	29-Dec-22	20-Apr-23																												
Rough-In			59	59	29-Dec-22	23-Mar-23																												
	FRME.D3.3000	1st Floor House - Layout and Frame Walls	0%	10	10	29-Dec-22																												
	FRME.D3.3010	1st Floor House - Install Door Frames	0%	3	3	13-Jan-23																												
	MEP.D3.3000	1st Floor House - Install Fire Protection	0%	10	10	26-Jan-23																												
	MEP.D3.3010	1st Floor House - Install OH Mechanical (Plumbing and	0%	20	20	26-Jan-23																												
	MEP.D3.3020	1st Floor House - Install OH Electrical	0%	20	20	26-Jan-23																												
	FRME.D3.3020	1st Floor House - Install Drywall Upper	0%	4	4	15-Feb-23																												
	MEP.D3.3030	1st Floor House - In-wall Rough-in Electrical	0%	4	4	22-Feb-23																												
	FRME.D3.3030	1st Floor House - Install Structural Grid	0%	10	10	24-Feb-23																												
	FRME.D3.3040	1st Floor House - Insulate and Inspect	0%	5	5	28-Feb-23																												
	FRME.D3.3050	1st Floor House - Hang and Tape Drywall	0%	6	6	07-Mar-23																												
	MEP.D3.3040	1st Floor House - Install Lighting	0%	5	5	10-Mar-23																												
	MEP.D3.3050	1st Floor House - Install Sprinkler Drops	0%	5	5	10-Mar-23																												
	FNSH.D3.3000	1st Floor House - Paint House	0%	2	2	15-Mar-23																												
	FRME.D3.3060	1st Floor House - Install Overhead Doors	0%	5	5	15-Mar-23																												
	FNSH.D3.3010	1st Floor House - Install Finishes	0%	5	5	17-Mar-23																												
	FNSH.D3.3020	1st Floor House - Trim Out Electrical Devices	0%	5	5	17-Mar-23																												
Equipment			25	25	17-Mar-23	20-Apr-23																												
	EQPT.D3.5000	1st Floor House - Install HDP Panels	0%	10	10	17-Mar-23																												
	EQPT.D3.5010	1st Floor House - Install PDU	0%	5	5	17-Mar-23																												
	EQPT.D3.5020	1st Floor House - Set CRAC Units	0%	5	5	29-Mar-23																												
	EQPT.D3.5030	1st Floor House - Install COD Boards	0%	5	5	29-Mar-23																												
	EQPT.D3.5040	1st Floor House - Final Connections CRAC Units	0%	15	15	31-Mar-23																												
	EQPT.D3.5050	1st Floor House - Set HUM	0%	5	5	05-Apr-23																												
MPOE 1 and 2			60	60	26-Jan-23	20-Apr-23																												
Rough-In			40	40	26-Jan-23	23-Mar-23																												
	MEP.D3.1830	1st Floor MPOE 1/2 - Install Fire Protection	0%	10	10	26-Jan-23																												
	MEP.D3.1850	1st Floor MPOE 1/2 - Install OH Mechanical (Plumbing	0%	20	20	26-Jan-23																												
	MEP.D3.1860	1st Floor MPOE 1/2 - Install OH Electrical	0%	20	20	26-Jan-23																												
	FRME.D3.1980	1st Floor MPOE 1/2 - Layout and Frame Walls	0%	10	10	30-Jan-23																												
	FRME.D3.2010	1st Floor MPOE 1/2 - Install Door Frames	0%	3	3	13-Feb-23																												
	FRME.D3.1990	1st Floor MPOE 1/2 - Install Drywall Upper	0%	4	4	15-Feb-23																												
	MEP.D3.1840	1st Floor MPOE 1/2 - In-wall Rough-in Electrical	0%	4	4	22-Feb-23																												
	FRME.D3.2030	1st Floor MPOE 1/2 - Install Structural Grid	0%	10	10	24-Feb-23																												
	FRME.D3.2040	1st Floor MPOE 1/2 - Insulate and Inspect	0%	5	5	28-Feb-23																												
	FRME.D3.2000	1st Floor MPOE 1/2 - Hang and Tape Drywall	0%	6	6	07-Mar-23																												
	MEP.D3.1870	1st Floor MPOE 1/2 - Install Lighting	0%	5	5	10-Mar-23																												
	MEP.D3.1880	1st Floor MPOE 1/2 - Install Sprinkler Drops	0%	5	5	10-Mar-23																												
	FNSH.D3.1800	1st Floor MPOE 1/2 - Paint MPOE	0%	2	2	15-Mar-23																												
	FRME.D3.2020	1st Floor MPOE 1/2 - Install Overhead Doors	0%	5	5	15-Mar-23																												
	FNSH.D3.1810	1st Floor MPOE 1/2 - Install Finishes	0%	5	5	17-Mar-23																												
	FNSH.D3.1820	1st Floor MPOE 1/2 - Trim Out Electrical Devices	0%	5	5	17-Mar-23																												
Equipment			25	25	17-Mar-23	20-Apr-23																												
	EQPT.D3.2300	1st Floor MPOE 1/2 - Set CRAC Units	0%	5	5	17-Mar-23																												
	EQPT.D3.2320	1st Floor MPOE 1/2 - Install HDP Panels	0%	10	10	17-Mar-23																												

Remaining Level of Effort

Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 38 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22
Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE							00 ALL ACTIVITIES												18-Nov-22 17:11															
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			2024
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
	EQPT.D3.3050	1st Floor MPOE 1/2 - Install Network COD 2000AMP	0%	10	10	17-Mar-23	30-Mar-23													1st Floor MPOE 1/2 - Install Network COD 2000AMP														
	EQPT.D3.2310	1st Floor MPOE 1/2 - Set HUM	0%	5	5	24-Mar-23	30-Mar-23													1st Floor MPOE 1/2 - Set HUM														
	EQPT.D3.2330	1st Floor MPOE 1/2 - Install COD Boards	0%	5	5	29-Mar-23	04-Apr-23													1st Floor MPOE 1/2 - Install COD Boards														
	EQPT.D3.2340	1st Floor MPOE 1/2 - Final Connections CRAC Units	0%	15	15	31-Mar-23	20-Apr-23													1st Floor MPOE 1/2 - Final Connections CRAC Units														
	EQPT.D3.2350	1st Floor MPOE 1/2 - Install PDU	0%	5	5	31-Mar-23	06-Apr-23													1st Floor MPOE 1/2 - Install PDU														
Systems Gallery 1001 and 1010 DH A			78	78	05-Jan-23	25-Apr-23													25-Apr-23, Systems Gallery 1001 and 1010 DHA															
Rough-In			52	52	05-Jan-23	20-Mar-23													20-Mar-23, Rough-In															
	FRME.D3.2230	1st Floor DHA SG1001/1010 - Layout and Frame Walls	0%	6	6	05-Jan-23	12-Jan-23													1st Floor DHA SG1001/1010 - Layout and Frame Walls														
	FRME.D3.2240	1st Floor DHA SG1001/1010 - Install Drywall Upper	0%	6	6	09-Jan-23	16-Jan-23													1st Floor DHA SG1001/1010 - Install Drywall Upper														
	MEP.D3.2060	1st Floor DHA SG1001/1010 - In-wall Rough-in Electric	0%	5	5	09-Jan-23	13-Jan-23													1st Floor DHA SG1001/1010 - In-wall Rough-in Electrical														
	MEP.D3.2050	1st Floor DHA SG1001/1010 - Install Fire Protection	0%	15	15	13-Jan-23	02-Feb-23													1st Floor DHA SG1001/1010 - Install Fire Protection														
	FRME.D3.2260	1st Floor DHA SG1001/1010 - Insulate and Inspect	0%	5	5	16-Jan-23	20-Jan-23													1st Floor DHA SG1001/1010 - Insulate and Inspect														
	MEP.D3.2070	1st Floor DHA SG1001/1010 - Install OH Mechanical (F	0%	15	15	03-Feb-23	24-Feb-23													1st Floor DHA SG1001/1010 - Install OH Mechanical (Plumbing and HVAC)														
	MEP.D3.2080	1st Floor DHA SG1001/1010 - Install OH Electrical	0%	20	20	03-Feb-23	03-Mar-23													1st Floor DHA SG1001/1010 - Install OH Electrical														
	FRME.D3.2250	1st Floor DHA SG1001/1010 - Hang and Tape Drywall	0%	6	6	06-Mar-23	13-Mar-23													1st Floor DHA SG1001/1010 - Hang and Tape Drywall														
	FNSH.D3.1910	1st Floor DHA SG1001/1010 - Paint - DHA SG	0%	2	2	14-Mar-23	15-Mar-23													1st Floor DHA SG1001/1010 - Paint - DHA SG														
	FNSH.D3.1920	1st Floor DHA SG1001/1010 - Install Finishes	0%	3	3	16-Mar-23	20-Mar-23													1st Floor DHA SG1001/1010 - Install Finishes														
Equipment			31	31	14-Mar-23	25-Apr-23													25-Apr-23, Equipment															
	EQPT.D3.2440	1st Floor DHA SG1001/1010 - Install Switch Gear	0%	5	5	14-Mar-23	20-Mar-23													1st Floor DHA SG1001/1010 - Install Switch Gear														
	EQPT.D3.2460	1st Floor DHA SG1001/1010 - Install ATS	0%	5	5	14-Mar-23	20-Mar-23													1st Floor DHA SG1001/1010 - Install ATS														
	EQPT.D3.2490	1st Floor DHA SG1001/1010 - Install PDU	0%	5	5	14-Mar-23	20-Mar-23													1st Floor DHA SG1001/1010 - Install PDU														
	EQPT.D3.2500	1st Floor DHA SG1001/1010 - Install Reserve Busway	0%	5	5	14-Mar-23	20-Mar-23													1st Floor DHA SG1001/1010 - Install Reserve Busway														
	EQPT.D3.2470	1st Floor DHA SG1001/1010 - Install HDP	0%	5	5	16-Mar-23	22-Mar-23													1st Floor DHA SG1001/1010 - Install HDP														
	EQPT.D3.2450	1st Floor DHA SG1001/1010 - Install COD Boards	0%	5	5	29-Mar-23	04-Apr-23													1st Floor DHA SG1001/1010 - Install COD Boards														
	EQPT.D3.2480	1st Floor DHA SG1001/1010 - Install CRAC Units	0%	5	5	29-Mar-23	04-Apr-23													1st Floor DHA SG1001/1010 - Install CRAC Units														
	EQPT.D3.2510	1st Floor DHA SG1001/1010 - Final Connections CRAC	0%	15	15	05-Apr-23	25-Apr-23													1st Floor DHA SG1001/1010 - Final Connections CRAC Units														
	EQPT.D3.2520	1st Floor DHA SG1001/1010 - Pull and Terminate Feed	0%	15	15	05-Apr-23	25-Apr-23													1st Floor DHA SG1001/1010 - Pull and Terminate Feeders														
Mechanical Gallery 1002 DH A			66	66	23-Jan-23	25-Apr-23													25-Apr-23, Mechanical Gallery 1002 DH A															
Rough-In			26	26	23-Jan-23	28-Feb-23													28-Feb-23, Rough-In															
	FRME.D3.2150	1st Floor DHAMG1002 - Layout and Frame Walls	0%	6	6	23-Jan-23	30-Jan-23													1st Floor DHAMG1002 - Layout and Frame Walls														
	FRME.D3.2160	1st Floor DHAMG1002 - Install Drywall Upper	0%	6	6	31-Jan-23	07-Feb-23													1st Floor DHAMG1002 - Install Drywall Upper														
	MEP.D3.1970	1st Floor DHAMG1002 - Install Fire Protection	0%	1	1	31-Jan-23	31-Jan-23													1st Floor DHAMG1002 - Install Fire Protection														
	MEP.D3.1990	1st Floor DHAMG1002 - Install OH Mechanical (Plumb	0%	3	3	31-Jan-23	02-Feb-23													1st Floor DHAMG1002 - Install OH Mechanical (Plumbing and HVAC)														
	MEP.D3.2000	1st Floor DHAMG1002 - Install OH Electrical	0%	5	5	31-Jan-23	06-Feb-23													1st Floor DHAMG1002 - Install OH Electrical														
	MEP.D3.1980	1st Floor DHAMG1002 - In-wall Rough-in Electrical	0%	3	3	01-Feb-23	03-Feb-23													1st Floor DHAMG1002 - In-wall Rough-in Electrical														
	FRME.D3.2180	1st Floor DHAMG1002 - Insulate and Inspect	0%	5	5	06-Feb-23	10-Feb-23													1st Floor DHAMG1002 - Insulate and Inspect														
	FRME.D3.2170	1st Floor DHAMG1002 - Hang and Tape Drywall	0%	6	6	13-Feb-23	21-Feb-23													1st Floor DHAMG1002 - Hang and Tape Drywall														
	FNSH.D3.1870	1st Floor DHAMG1002 - Paint	0%	2	2	22-Feb-23	23-Feb-23													1st Floor DHAMG1002 - Paint														
	FNSH.D3.1880	1st Floor DHAMG1002 - Install Finishes	0%	3	3	24-Feb-23	28-Feb-23													1st Floor DHAMG1002 - Install Finishes														
Equipment			45	45	22-Feb-23	25-Apr-23													25-Apr-23, Equipment															
	EQPT.D3.2370	1st Floor DHAMG1002 - Install HDP Boards	0%	5	5	22-Feb-23	28-Feb-23													1st Floor DHAMG1002 - Install HDP Boards														
	EQPT.D3.2390	1st Floor DHAMG1002 - Pull and Terminate Feeders	0%	15	15	01-Mar-23	21-Mar-23													1st Floor DHAMG1002 - Pull and Terminate Feeders														
	EQPT.D3.2360	1st Floor DHAMG1002 - Install CRAC Units	0%	5	5	29-Mar-23	04-Apr-23													1st Floor DHAMG1002 - Install CRAC Units														
	EQPT.D3.2380	1st Floor DHAMG1002 - Final Connections CRAC Unit	0%	15	15	05-Apr-23	25-Apr-23													1st Floor DHAMG1002 - Final Connections CRAC Units														
DH A ROOM 1100			41	41	31-Jan-23	29-Mar-23													29-Mar-23, DHA ROOM 1100															
Rough-In			41	41	31-Jan-23	29-Mar-23													29-Mar-23, Rough-In															
	FRME.D3.2050	1st Floor DHAR1100 - Layout and Frame Walls	0%	10	10	31-Jan-23	13-Feb-23													1st Floor DHAR1100 - Layout and Frame Walls														
	FRME.D3.2060	1st Floor DHAR1100 - Install Drywall Upper	0%	4	4	14-Feb-23	17-Feb-23													1st Floor DHAR1100 - Install Drywall Upper														
	MEP.D3.1890	1st Floor DHAR1100 - Rough-In Fire Protection	0%	3	3	21-Feb-23	23-Feb-23													1st Floor DHAR1100 - Rough-In Fire Protection														
	MEP.D3.1900	1st Floor DHAR1100 - In-wall Rough-in Electrical	0%	4	4	21-Feb-23	24-Feb-23													1st Floor DHAR1100 - In-wall Rough-in Electrical														
<div><div>Remaining Level of Effort</div><div>Actual Level of Effort</div><div>Secondary Baseline</div><div>Actual Work</div><div>Remaining Work</div><div>Critical Remaining Work</div><div>Milestone</div><div>Summary</div></div>			Page 39 of 63				TASK filter: under wbs. © Oracle Corporation				Data Date: 16-Nov-22 Completion Date: 29-Feb-24																							

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE				00 ALL ACTIVITIES												18-Nov-22 17:11																			
Activity ID		Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			
								Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
		MEP.D3.1930	1st Floor DHD R1200 - Install Fire Protection	0%	3	3	14-Mar-23	16-Mar-23																											
		MEP.D3.1940	1st Floor DHD R1200 - In-wall Rough-in Electrical	0%	4	4	14-Mar-23	17-Mar-23																											
		MEP.D3.1950	1st Floor DHD R1200 - Install OH Mechanical (Plumbin	0%	5	5	20-Mar-23	24-Mar-23																											
		FRME.D3.2140	1st Floor DHD R1200 - Insulate and Inspect	0%	5	5	20-Mar-23	24-Mar-23																											
		MEP.D3.1960	1st Floor DHD R1200 - Install OH Electrical	0%	7	7	27-Mar-23	04-Apr-23																											
		FRME.D3.2120	1st Floor DHD R1200 - Hang and Tape Drywall	0%	6	6	05-Apr-23	12-Apr-23																											
		FRME.D3.2130	1st Floor DHD R1200 - Install Structural Grid	0%	10	10	05-Apr-23	18-Apr-23																											
		FNSH.D3.1850	1st Floor DHD R1200 - Paint	0%	2	2	13-Apr-23	14-Apr-23																											
		FNSH.D3.1860	1st Floor DHD R1200 - Install Finishes	0%	3	3	17-Apr-23	19-Apr-23																											
2nd Floor Data Hall				88	88	30-Dec-22	04-May-23																												
BDF 1 and 2				80	80	10-Jan-23	02-May-23																												
Rough-In				40	40	10-Jan-23	07-Mar-23																												
		MEP.D3.2130	2nd Floor BDF1/2 - Install Fire Protection	0%	3	3	10-Jan-23	12-Jan-23																											
		MEP.D3.2150	2nd Floor BDF1/2 - Install OH Mechanical (Plumbing ar	0%	5	5	13-Jan-23	19-Jan-23																											
		MEP.D3.2160	2nd Floor BDF1/2 - Install OH Electrical	0%	7	7	13-Jan-23	23-Jan-23																											
		FRME.D3.2310	2nd Floor BDF1/2 - Layout and Frame Wals	0%	10	10	24-Jan-23	06-Feb-23																											
		FRME.D3.2320	2nd Floor BDF1/2 - Install Drywall Upper	0%	4	4	07-Feb-23	10-Feb-23																											
		MEP.D3.2140	2nd Floor BDF1/2 - In-wall Rough-in Electrical	0%	4	4	07-Feb-23	10-Feb-23																											
		FRME.D3.2340	2nd Floor BDF1/2 - Install Structural Grid	0%	10	10	13-Feb-23	27-Feb-23																											
		FRME.D3.2350	2nd Floor BDF1/2 - Insulate and Inspect	0%	5	5	13-Feb-23	17-Feb-23																											
		FRME.D3.2330	2nd Floor BDF1/2 - Hang and Tape Drywal	0%	6	6	21-Feb-23	28-Feb-23																											
		FNSH.D3.1950	2nd Floor BDF1/2 - Paint	0%	2	2	01-Mar-23	02-Mar-23																											
		FNSH.D3.1960	2nd Floor BDF1/2 - Install Finishes	0%	3	3	03-Mar-23	07-Mar-23																											
Equipment				43	43	03-Mar-23	02-May-23																												
		EQPT.D3.2640	2nd Floor BDF1/2 - Install HDP Panels	0%	10	10	03-Mar-23	16-Mar-23																											
		EQPT.D3.2620	2nd Floor BDF1/2 - Set CRAC's	0%	5	5	29-Mar-23	04-Apr-23																											
		EQPT.D3.2630	2nd Floor BDF1/2 - Set HUM	0%	5	5	05-Apr-23	11-Apr-23																											
		EQPT.D3.2650	2nd Floor BDF1/2 - Final Connections CRAC Units	0%	15	15	05-Apr-23	25-Apr-23																											
		EQPT.D3.2660	2nd Floor BDF1/2 - Pull and Terminate Feeders	0%	15	15	12-Apr-23	02-May-23																											
Systems Gallery 2001 and 2010 DH B				81	81	30-Dec-22	25-Apr-23																												
Rough-In				52	52	30-Dec-22	15-Mar-23																												
		MEP.D3.2310	2nd Floor DHB SG 2001/2010 - Install Fire Protection	0%	5	5	30-Dec-22	06-Jan-23																											
		MEP.D3.2330	2nd Floor DHB SG 2001/2010 - Install OH Mechanical	0%	15	15	09-Jan-23	27-Jan-23																											
		MEP.D3.2340	2nd Floor DHB SG 2001/2010 - Install OH Electrical	0%	20	20	09-Jan-23	03-Feb-23																											
		FRME.D3.2540	2nd Floor DHB SG 2001/2010 - Layout and Frame Wal	0%	6	6	03-Feb-23	10-Feb-23																											
		MEP.D3.2320	2nd Floor DHB SG 2001/2010 - In-wall Rough-in Electri	0%	3	3	07-Feb-23	09-Feb-23																											
		FRME.D3.2570	2nd Floor DHB SG 2001/2010 - Insulate and Inspect	0%	5	5	10-Feb-23	16-Feb-23																											
		FRME.D3.2550	2nd Floor DHB SG 2001/2010 - Install Drywall Upper	0%	6	6	13-Feb-23	21-Feb-23																											
		FRME.D3.2560	2nd Floor DHB SG 2001/2010 - Hang and Tape Drywall	0%	6	6	01-Mar-23	08-Mar-23																											
		FNSH.D3.2050	2nd Floor DHB SG 2001/2010 - Paint	0%	2	2	09-Mar-23	10-Mar-23																											
		FNSH.D3.2060	2nd Floor DHB SG 2001/2010 - Install Finishes	0%	3	3	13-Mar-23	15-Mar-23																											
Equipment				54	54	08-Feb-23	25-Apr-23																												
		EQPT.D3.2760	2nd Floor DHB SG 2001/2010 - Install Switch Gear	0%	5	5	08-Feb-23	14-Feb-23																											
		EQPT.D3.2780	2nd Floor DHB SG 2001/2010 - Install ATS	0%	5	5	08-Feb-23	14-Feb-23																											
		EQPT.D3.2790	2nd Floor DHB SG 2001/2010 - Install HDP	0%	5	5	08-Feb-23	14-Feb-23																											
		EQPT.D3.2810	2nd Floor DHB SG 2001/2010 - Install PDU	0%	5	5	08-Feb-23	14-Feb-23																											
		EQPT.D3.2820	2nd Floor DHB SG 2001/2010 - Install Reserve Busway	0%	5	5	08-Feb-23	14-Feb-23																											
		EQPT.D3.2770	2nd Floor DHB SG 2001/2010 - Install COD Boards	0%	5	5	29-Mar-23	04-Apr-23																											
		EQPT.D3.2800	2nd Floor DHB SG 2001/2010 - Install CRAC Units	0%	5	5	29-Mar-23	04-Apr-23																											
		EQPT.D3.2830	2nd Floor DHB SG 2001/2010 - Final Connections CRA/	0%	15	15	05-Apr-23	25-Apr-23																											

Remaining Level of Effort

 Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 41 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22
Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:11																			
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			2024
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
EQPT.D3.2840	2nd Floor DHB SG 2001/2010 - Pull and Terminate Fee	0%	15	15	05-Apr-23	25-Apr-23													2nd Floor DHB SG 2001/2010 - Pull and Terminate Feeders															
Mechanical Gallery 2002 DH B			81	81	30-Dec-22	25-Apr-23													25-Apr-23, Mechanical Gallery 2002 DH B															
Rough-In			58	58	30-Dec-22	23-Mar-23													23-Mar-23, Rough-In															
FRME.D3.2460	2nd Floor DHB MG 2002 - Layout and Frame Walls	0%	6	6	30-Dec-22	09-Jan-23													2nd Floor DHB MG 2002 - Layout and Frame Walls															
MEP.D3.2230	2nd Floor DHB MG 2002 - Install Fire Protection	0%	1	1	30-Dec-22	30-Dec-22													2nd Floor DHB MG 2002 - Install Fire Protection															
MEP.D3.2250	2nd Floor DHB MG 2002 - Install OH Mechanical (Plurr	0%	3	3	30-Dec-22	04-Jan-23													2nd Floor DHB MG 2002 - Install OH Mechanical (Plumbing and HVAC)															
MEP.D3.2260	2nd Floor DHB MG 2002 - Install OH Electrical	0%	5	5	30-Dec-22	06-Jan-23													2nd Floor DHB MG 2002 - Install OH Electrical															
MEP.D3.2240	2nd Floor DHB MG 2002 - In-wall Rough-in Electrical	0%	3	3	03-Jan-23	05-Jan-23													2nd Floor DHB MG 2002 - In-wall Rough-in Electrical															
FRME.D3.2490	2nd Floor DHB MG 2002 - Insulate and Inspect	0%	5	5	06-Jan-23	12-Jan-23													2nd Floor DHB MG 2002 - Insulate and Inspect															
FRME.D3.2470	2nd Floor DHB MG 2002 - Install Drywall Upper	0%	6	6	10-Jan-23	17-Jan-23													2nd Floor DHB MG 2002 - Install Drywall Upper															
FRME.D3.2480	2nd Floor DHB MG 2002 - Hang and Tape Drywall	0%	6	6	09-Mar-23	16-Mar-23													2nd Floor DHB MG 2002 - Hang and Tape Drywall															
FNSH.D3.2010	2nd Floor DHB MG 2002 - Paint	0%	2	2	17-Mar-23	20-Mar-23													2nd Floor DHB MG 2002 - Paint															
FNSH.D3.2020	2nd Floor DHB MG 2002 - Install Finishes	0%	3	3	21-Mar-23	23-Mar-23													2nd Floor DHB MG 2002 - Install Finishes															
Equipment			28	28	17-Mar-23	25-Apr-23													25-Apr-23, Equipment															
EQPT.D3.2680	2nd Floor DHB MG 2002 - Install HDP Boards	0%	5	5	17-Mar-23	23-Mar-23													2nd Floor DHB MG 2002 - Install HDP Boards															
EQPT.D3.2700	2nd Floor DHB MG 2002 - Pull and Terminate Feeders	0%	15	15	24-Mar-23	13-Apr-23													2nd Floor DHB MG 2002 - Pull and Terminate Feeders															
EQPT.D3.2670	2nd Floor DHB MG 2002 - Install CRAC Units	0%	5	5	29-Mar-23	04-Apr-23													2nd Floor DHB MG 2002 - Install CRAC Units															
EQPT.D3.2690	2nd Floor DHB MG 2002 - Final Connections CRAC Ur	0%	15	15	05-Apr-23	25-Apr-23													2nd Floor DHB MG 2002 - Final Connections CRAC Units															
DH B ROOM 2100			58	58	10-Jan-23	31-Mar-23													31-Mar-23, DH B ROOM 2100															
Rough-In			58	58	10-Jan-23	31-Mar-23													31-Mar-23, Rough-In															
FRME.D3.2360	2nd Floor DHB R2100 - Layout and Frame Walls	0%	10	10	10-Jan-23	23-Jan-23													2nd Floor DHB R2100 - Layout and Frame Walls															
MEP.D3.2170	2nd Floor DHB R2100 - Install Fire Protection	0%	3	3	10-Jan-23	12-Jan-23													2nd Floor DHB R2100 - Install Fire Protection															
MEP.D3.2190	2nd Floor DHB R2100 - Install OH Electrical	0%	7	7	10-Jan-23	18-Jan-23													2nd Floor DHB R2100 - Install OH Electrical															
FRME.D3.2390	2nd Floor DHB R2100 - Install Structural Grid	0%	10	10	19-Jan-23	01-Feb-23													2nd Floor DHB R2100 - Install Structural Grid															
FRME.D3.2370	2nd Floor DHB R2100 - Install Drywall Upper	0%	4	4	24-Jan-23	27-Jan-23													2nd Floor DHB R2100 - Install Drywall Upper															
MEP.D3.2180	2nd Floor DHB R2100 - In-wall Rough-in Electrical	0%	4	4	30-Jan-23	02-Feb-23													2nd Floor DHB R2100 - In-wall Rough-in Electrical															
FRME.D3.2400	2nd Floor DHB R2100 - Insulate and Inspect	0%	5	5	03-Feb-23	09-Feb-23													2nd Floor DHB R2100 - Insulate and Inspect															
FRME.D3.2380	2nd Floor DHB R2100 - Hang and Tape Drywall	0%	6	6	17-Mar-23	24-Mar-23													2nd Floor DHB R2100 - Hang and Tape Drywall															
FNSH.D3.1970	2nd Floor DHB R2100 - Paint	0%	2	2	27-Mar-23	28-Mar-23													2nd Floor DHB R2100 - Paint															
FNSH.D3.1980	2nd Floor DHB R2100 - Install Finishes	0%	3	3	29-Mar-23	31-Mar-23													2nd Floor DHB R2100 - Install Finishes															
Systems Gallery 2020 and 2003 DH C			67	67	31-Jan-23	04-May-23													04-May-23, Systems Gallery 2020 and 2003 DH C															
Rough-In			47	47	31-Jan-23	06-Apr-23													06-Apr-23, Rough-In															
MEP.D3.2350	2nd Floor DHC 2020/2003 - Install Fire Protection	0%	5	5	31-Jan-23	06-Feb-23													2nd Floor DHC 2020/2003 - Install Fire Protection															
MEP.D3.2370	2nd Floor DHC 2020/2003 - Install OH Mechanical (Plu	0%	15	15	07-Feb-23	28-Feb-23													2nd Floor DHC 2020/2003 - Install OH Mechanical (Plumbing and HVAC)															
MEP.D3.2380	2nd Floor DHC 2020/2003 - Install OH Electrical	0%	20	20	07-Feb-23	07-Mar-23													2nd Floor DHC 2020/2003 - Install OH Electrical															
FRME.D3.2580	2nd Floor DHC 2020/2003 - Layout and Frame Walls	0%	6	6	23-Feb-23	02-Mar-23													2nd Floor DHC 2020/2003 - Layout and Frame Walls															
FRME.D3.2590	2nd Floor DHC 2020/2003 - Install Drywall Upper	0%	6	6	03-Mar-23	10-Mar-23													2nd Floor DHC 2020/2003 - Install Drywall Upper															
MEP.D3.2360	2nd Floor DHC 2020/2003 - In-wall Rough-in Electrical	0%	3	3	13-Mar-23	15-Mar-23													2nd Floor DHC 2020/2003 - In-wall Rough-in Electrical															
FRME.D3.2610	2nd Floor DHC 2020/2003 - Insulate and Inspect	0%	5	5	16-Mar-23	22-Mar-23													2nd Floor DHC 2020/2003 - Insulate and Inspect															
FRME.D3.2600	2nd Floor DHC 2020/2003 - Hang and Tape Drywall	0%	6	6	23-Mar-23	30-Mar-23													2nd Floor DHC 2020/2003 - Hang and Tape Drywall															
FNSH.D3.2070	2nd Floor DHC 2020/2003 - Paint	0%	2	2	31-Mar-23	03-Apr-23													2nd Floor DHC 2020/2003 - Paint															
FNSH.D3.2080	2nd Floor DHC 2020/2003 - Install Finishes	0%	3	3	04-Apr-23	06-Apr-23													2nd Floor DHC 2020/2003 - Install Finishes															
Equipment			51	51	23-Feb-23	04-May-23													04-May-23, Equipment															
EQPT.D3.2870	2nd Floor DHC 2020/2003 - Install ATS	0%	5	5	23-Feb-23	01-Mar-23													2nd Floor DHC 2020/2003 - Install ATS															
EQPT.D3.2880	2nd Floor DHC 2020/2003 - Install HDP	0%	5	5	23-Feb-23	01-Mar-23													2nd Floor DHC 2020/2003 - Install HDP															
EQPT.D3.2900	2nd Floor DHC 2020/2003 - Install PDU	0%	5	5	23-Feb-23	01-Mar-23													2nd Floor DHC 2020/2003 - Install PDU															
EQPT.D3.2910	2nd Floor DHC 2020/2003 - Install Reserve Busway	0%	5	5	23-Feb-23	01-Mar-23													2nd Floor DHC 2020/2003 - Install Reserve Busway															
EQPT.D3.2860	2nd Floor DHC 2020/2003 - Install COD Boards	0%	5	5	31-Mar-23	06-Apr-23													2nd Floor DHC 2020/2003 - Install COD Boards															
EQPT.D3.2890	2nd Floor DHC 2020/2003 - Install CRAC Units	0%	5	5	31-Mar-23	06-Apr-23													2nd Floor DHC 2020/2003 - Install CRAC Units															
EQPT.D3.2850	2nd Floor DHC 2020/2003 - Install Switch Gear	0%	5	5	07-Apr-23	13-Apr-23													2nd Floor DHC 2020/2003 - Install Switch Gear															

Remaining Level of Effort

 Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 42 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22
Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE							00 ALL ACTIVITIES												18-Nov-22 17:11															
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			2024
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
	UTIL.D3.1110	Park. Lot - Install Catch Basins	0%	3	3	28-Mar-23	30-Mar-23																											
	MEP.D3.2630	Park. Lot - Street Light Conduits	0%	2	2	31-Mar-23	03-Apr-23																											
	CONC.D3.1880	Park. Lot - Install Curbs & Inlets	0%	3	3	31-Mar-23	04-Apr-23																											
	CONC.D3.1900	Park. Lot - Street Light Bases	0%	5	5	05-Apr-23	11-Apr-23																											
	FOND.D3.2100	Park. Lot - Fine Grade Parking Lot	0%	2	2	12-Apr-23	13-Apr-23																											
	ASPV.D3.1020	Park. Lot - 1st Lift Asphalt - DC2	0%	2	2	14-Apr-23	17-Apr-23																											
	CONC.D3.1890	Park. Lot - Sidewalks	0%	3	3	18-Apr-23	20-Apr-23																											
	ASPV.D3.1030	Park. Lot - 2nd Lift Asphalt	0%	1	1	21-Apr-23	21-Apr-23																											
	CONC.D3.1910	Park. Lot - Wheel Stops	0%	1	1	24-Apr-23	24-Apr-23																											
	CONC.D3.1920	Park. Lot - Strip	0%	1	1	24-Apr-23	24-Apr-23																											
	FNSH.D3.2450	Park. Lot - Signage	0%	1	1	24-Apr-23	24-Apr-23																											
Landscape and Fencing			15	15	18-Apr-23	08-May-23																												
	CONC.D3.1930	Landscape - Site Concrete for Fence - DC2	0%	3	3	18-Apr-23	20-Apr-23																											
	FNSH.D3.2470	Landscape - Landscape Power and Irrigation	0%	10	10	21-Apr-23	04-May-23																											
	FNSH.D3.2480	Landscape - Fill Planters	0%	2	2	21-Apr-23	24-Apr-23																											
	FNSH.D3.2500	Landscape - Ground Cover	0%	5	5	21-Apr-23	27-Apr-23																											
	FNSH.D3.2510	Landscape - Install Fence	0%	7	7	21-Apr-23	01-May-23																											
	FNSH.D3.2490	Landscape - Plantings	0%	5	5	25-Apr-23	01-May-23																											
	FNSH.D3.2520	Landscape - Gates and Access Control	0%	5	5	02-May-23	08-May-23																											
Startup Commissioning and Turnover			219	219	19-Dec-22	31-Oct-23																												
Startup Level 3CX			156	156	19-Dec-22	01-Aug-23																												
Energize Utility Circuits			124	124	19-Dec-22	15-Jun-23																												
	STUP.D3.1300	Utility Power Available (DC3 NUF Power Available)	0%	0	0		19-Dec-22																											
	STUP.D3.13200	Utility Power Available (DC3 SUF Power Available)	0%	0	0		24-Jan-23																											
	STUP.D3.1310	Energize MVA & B	0%	10	10	24-Mar-23	06-Apr-23																											
	STUP.D3.13210	Energize MV D & C	0%	10	10	02-Jun-23	15-Jun-23																											
Energize MPOD/BDF			39	39	07-Apr-23	01-Jun-23																												
	STUP.D3.1350	MPOE/BDF - Startup Transformers	0%	10	10	07-Apr-23	20-Apr-23																											
	STUP.D3.1370	MPOE/BDF - Startup HUM	0%	5	5	12-Apr-23	18-Apr-23																											
	STUP.D3.1320	MPOE/BDF - Energize UPS Pods	0%	15	15	21-Apr-23	11-May-23																											
	STUP.D3.1330	MPOE/BDF - Startup MPOE Generators	0%	10	10	21-Apr-23	04-May-23																											
	STUP.D3.1360	MPOE/BDF - Energize ATS/PDU	0%	15	15	10-May-23	30-May-23																											
	STUP.D3.1340	MPOE/BDF - Startup CRAC Units	0%	15	15	11-May-23	01-Jun-23																											
Energize Data Hall A-B			33	33	21-Apr-23	07-Jun-23																												
	STUP.D3.1420	DHA/B - Startup Transformers	0%	5	5	21-Apr-23	27-Apr-23																											
	STUP.D3.1380	DHA/B - Energize SWGR	0%	5	5	28-Apr-23	04-May-23																											
	STUP.D3.1390	DHA/B - Startup Generators	0%	20	20	05-May-23	02-Jun-23																											
	STUP.D3.1410	DHA/B - Energize COD/ATS/PDU	0%	10	10	05-May-23	18-May-23																											
	STUP.D3.1400	DHA/B - Startup CRAC Units	0%	20	20	10-May-23	07-Jun-23																											
Energize Data Hall C-D			32	32	16-Jun-23	01-Aug-23																												
	STUP.D3.1470	DHC/D - Startup Transformers	0%	5	5	16-Jun-23	22-Jun-23																											
	STUP.D3.1430	DHC/D - Energize SWGR	0%	5	5	23-Jun-23	29-Jun-23																											
	STUP.D3.1440	DHC/D - Startup Generators	0%	20	20	30-Jun-23	28-Jul-23																											
	STUP.D3.1460	DHC/D - Energize COD/ATS/PDU	0%	10	10	30-Jun-23	13-Jul-23																											
	STUP.D3.1450	DHC/D - Startup CRAC Units	0%	20	20	05-Jul-23	01-Aug-23																											
Energize House			30	30	07-Apr-23	18-May-23																												
	STUP.D3.1500	House - Energize Transformer	0%	1	1	07-Apr-23	07-Apr-23																											
	STUP.D3.1510	House - Energize Switchboard/HDP	0%	5	5	10-Apr-23	14-Apr-23																											
	STUP.D3.1490	House - Energize Rooftop RTU Units	0%	5	5	19-Apr-23	25-Apr-23																											
	STUP.D3.1480	House - Startup VAVs	0%	20	20	21-Apr-23	18-May-23																											
Electrical Level 4 CX			93	93	17-Apr-23	25-Aug-23																												
<div><div></div> Remaining Level of Effort</div> <div><div></div> Actual Level of Effort</div> <div><div></div> Secondary Baseline</div> <div><div></div> Actual Work</div> <div><div></div> Remaining Work</div> <div><div></div> Critical Remaining Work</div> <div><div></div> Milestone</div> <div><div></div> Summary</div>		Page 44 of 63					TASK filter: under wbs. © Oracle Corporation					Data Date: 16-Nov-22 Completion Date: 29-Feb-24																						

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE							00 ALL ACTIVITIES												18-Nov-22 17:11																
Activity ID		Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			2024
								Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	
	COMS.D3.1180	Level 4 Electrical CX - House	0%	10	10	17-Apr-23	28-Apr-23													Level 4 Electrical CX - House															
	COMS.D3.1150	Level 4 Electrical CX - Network Rooms	0%	10	10	12-May-23	25-May-23													Level 4 Electrical CX - Network Rooms															
	COMS.D3.1160	Level 4 Electrical CX - Data Halls A & B	0%	16	16	05-Jun-23	26-Jun-23													Level 4 Electrical CX - Data Halls A & B															
	COMS.D3.1170	Level 4 Electrical CX - Data Halls C & D	0%	20	20	31-Jul-23	25-Aug-23													Level 4 Electrical CX - Data Halls C & D															
	Mechanical Level 4 CX			77	77	02-Jun-23	20-Sep-23													20-Sep-23, Mechanical Level 4 CX															
	COMS.D3.1190	Level 4 Mechanical CX - Network Rooms	0%	10	10	02-Jun-23	15-Jun-23													Level 4 Mechanical CX - Network Rooms															
	COMS.D3.1220	Level 4 Mechanical CX - House	0%	15	15	16-Jun-23	07-Jul-23													Level 4 Mechanical CX - House															
	COMS.D3.1200	Level 4 Mechanical CX - Data Halls A & B	0%	10	10	10-Jul-23	21-Jul-23													Level 4 Mechanical CX - Data Halls A & B															
	COMS.D3.1210	Level 4 Mechanical CX - Data Halls C & D	0%	35	35	02-Aug-23	20-Sep-23													Level 4 Mechanical CX - Data Halls C & D															
	Integrated Level 5 CX			95	95	16-Jun-23	31-Oct-23													31-Oct-23, Integrated Level 5 CX															
	COMS.D3.1230	Level 5 CX - Network	0%	5	5	16-Jun-23	22-Jun-23													Level 5 CX - Network															
	COMS.D3.1260	Level 5 CX - House	0%	5	5	10-Jul-23	14-Jul-23													Level 5 CX - House															
	COMS.D3.1240	Level 5 CX - Data Halls A & B	0%	5	5	24-Jul-23	28-Jul-23													Level 5 CX - Data Halls A & B															
	COMS.D3.1280	DC3 - Level 5 CX/IST A & B (01-Aug-23)	0%	0	0		28-Jul-23*													DC3 - Level 5 CX/IST A & B (01-Aug-23)															
	COMS.D3.1250	Level 5 CX - Data halls C & D	0%	6	6	25-Sep-23	01-Oct-23													Level 5 CX - Data halls C & D															
	COMS.D3.1290	DC3 - Level 5 CX/IST C & D (01-Oct-23)	0%	0	0		01-Oct-23*													DC3 - Level 5 CX/IST C & D (01-Oct-23)															
	COMS.D3.1300	DC3 - Inspections & Punch list	0%	21	21	02-Oct-23	31-Oct-23													DC3 - Inspections & Punch list															
	Weather Days			65	65	29-Jul-23	01-Oct-23													01-Oct-23, Weather Days															
	WEATHER.D3.10	Weather Days DC3 DHA & B (38-0=38)	0%	0	0	29-Jul-23	29-Jul-23													Weather Days DC3 DHA & B (38-0=38)															
	WEATHER.D3.10	Weather Days DC3 DH C&D (39-0=39)	0%	0	0	01-Oct-23	01-Oct-23													Weather Days DC3 DH C&D (39-0=39)															
	Closeout and Final Inspections			84	84	25-Apr-23	22-Aug-23													22-Aug-23, Closeout and Final Inspections															
	PNCH.D3.1240	Punch House	0%	15	15	25-Apr-23	15-May-23													Punch House															
	PNCH.D3.1190	Punch MPOE/BDF	0%	15	15	26-Apr-23	16-May-23													Punch MPOE/BDF															
	PNCH.D3.1200	Punch DHA	0%	15	15	26-Apr-23	16-May-23													Punch DHA															
	PNCH.D3.1210	Punch DH B	0%	15	15	26-Apr-23	16-May-23													Punch DH B															
	PNCH.D3.1230	Punch DH D	0%	15	15	26-Apr-23	16-May-23													Punch DH D															
	PNCH.D3.1220	Punch DH C	0%	15	15	28-Apr-23	18-May-23													Punch DH C															
	PNCH.D3.1150	Elevators Final Inspections	0%	5	5	07-Jul-23	13-Jul-23													Elevators Final Inspections															
	PNCH.D3.1130	Electrical Final Inspections - DC2	0%	5	5	31-Jul-23	04-Aug-23													Electrical Final Inspections - DC2															
	PNCH.D3.1160	Fire and Life Safety Final Inspections	0%	5	5	31-Jul-23	04-Aug-23													Fire and Life Safety Final Inspections															
	PNCH.D3.1180	Low Voltage Final Inspections	0%	5	5	31-Jul-23	04-Aug-23													Low Voltage Final Inspections															
	PNCH.D3.1140	Mechanical Final Inspections	0%	5	5	02-Aug-23	08-Aug-23													Mechanical Final Inspections															
	PNCH.D3.1170	Building Final Inspections	0%	5	5	09-Aug-23	15-Aug-23													Building Final Inspections															
	PNCH.D3.1250	Receive Certificate of Occupancy	0%	5	5	16-Aug-23	22-Aug-23													Receive Certificate of Occupancy															
	DC5			409	320	09-Apr-22 A	28-Feb-24													28-Feb-24															
	DC5 Milestones			5	5	26-May-23	01-Jun-23													01-Jun-23, DC5 Milestones															
	MILE.D5.1020	Substantially Weather Tight	0%	5	5	26-May-23	01-Jun-23													Substantially Weather Tight															
	Earthworks			99	0	09-Apr-22 A	29-Sep-22 A													29-Sep-22 A, Earthworks															
	Site Development			39	0	09-Apr-22 A	22-Aug-22 A													22-Aug-22 A, Site Development															
	SITE.D5.1000	Place Imported Fill Materials	100%	6	0	09-Apr-22 A	22-Aug-22 A													Place Imported Fill Materials															
	SITE.D5.1010	Earthwork Onsite CTS Site Fills	100%	33	0	14-Apr-22 A	22-Aug-22 A													Earthwork Onsite CTS Site Fills															
	SITE.D5.1020	Place Surcharge (no surcharge)	100%	0	0	11-Aug-22 A	11-Aug-22 A													Place Surcharge (no surcharge)															
	SITE.D5.1030	Surcharge Waiting Period ((no surcharge)	100%	0	0	18-Aug-22 A	18-Aug-22 A													Surcharge Waiting Period ((no surcharge)															
	Rigid Inclusions			58	0	10-Aug-22 A	29-Sep-22 A													29-Sep-22 A, Rigid Inclusions															
	RIGD.D5.1000	RI-CL A to C	100%	7	0	10-Aug-22 A	02-Sep-22 A													RI-CL A to C															
	RIGD.D5.1010	RI-CL C to CL L.2	100%	10	0	03-Sep-22 A	13-Sep-22 A													RI-CL C to CL L.2															
	RIGD.D5.1030	RI-CL Q to CL Z	100%	10	0	14-Sep-22 A	16-Sep-22 A													RI-CL Q to CL Z															
	RIGD.D5.1020	RI-CL L.2 to CL Q	100%	10	0	17-Sep-22 A	29-Sep-22 A													RI-CL L.2 to CL Q															
	Foundation			108	108	20-Oct-22 A	21-Apr-23													21-Apr-23, Foundation															
	Building Pad Prep			37	37	16-Nov-22	11-Jan-23													11-Jan-23, Building Pad Prep															
	Area Wide			10	10	16-Nov-22	01-Dec-22													01-Dec-22, Area Wide															

Remaining Level of Effort

Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 45 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22

Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:11																												
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022		Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024		2024											
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr									
	FOND.D5.2150	Move Surcharge to DC5	0%	5	5	16-Nov-22	22-Nov-22	<div><div></div> Move Surcharge to DC5</div>																																			
	FOND.D5.1640	Rock and Compact Slab	0%	5	5	23-Nov-22	01-Dec-22	<div><div></div> Rock and Compact Slab</div>																																			
	Grid A - C		21	21	16-Nov-22	16-Dec-22	<div><div></div> 16-Dec-22, Grid A - C</div>																																				
	UTIL.D5.1120	Under-slab Utilities CL A to C	0%	5	5	16-Nov-22	22-Nov-22	<div><div></div> Under-slab Utilities CL A to C</div>																																			
	FOND.D5.2110	Backfill/Compact CL A to C	0%	5	5	23-Nov-22	01-Dec-22	<div><div></div> Backfill/Compact CL A to C</div>																																			
	FOND.D5.2670	Compact Subgrade And Place Stone A-C	0%	5	5	12-Dec-22	16-Dec-22	<div><div></div> Compact Subgrade And Place Stone A-C</div>																																			
	Grid C - L		20	20	23-Nov-22	22-Dec-22	<div><div></div> 22-Dec-22, Grid C - L</div>																																				
	UTIL.D5.1130	Under-slab Utilities CL C to L.2	0%	5	5	23-Nov-22	01-Dec-22	<div><div></div> Under-slab Utilities CL C to L.2</div>																																			
	FOND.D5.2120	Backfill/Compact CL C to L.2	0%	5	5	02-Dec-22	08-Dec-22	<div><div></div> Backfill/Compact CL C to L.2</div>																																			
	UTIL.D5.1180	Compact Subgrade And Place Stone C-L	0%	5	5	16-Dec-22	22-Dec-22	<div><div></div> Compact Subgrade And Place Stone C-L</div>																																			
	Grid L - Q.1		22	22	02-Dec-22	04-Jan-23	<div><div></div> 04-Jan-23, Grid L - Q.1</div>																																				
	UTIL.D5.1140	Under-slab Utilities CL L.2 to Q	0%	5	5	02-Dec-22	08-Dec-22	<div><div></div> Under-slab Utilities CL L.2 to Q</div>																																			
	FOND.D5.2130	Backfill/Compact CL L.2 to Q	0%	5	5	09-Dec-22	15-Dec-22	<div><div></div> Backfill/Compact CL L.2 to Q</div>																																			
	UTIL.D5.1190	Compact Subgrade And Place Stone L-Q	0%	5	5	28-Dec-22	04-Jan-23	<div><div></div> Compact Subgrade And Place Stone L-Q</div>																																			
	Grid Q.1 - Z		22	22	09-Dec-22	11-Jan-23	<div><div></div> 11-Jan-23, Grid Q.1 - Z</div>																																				
	UTIL.D5.1150	Under-slab Utilities CL Q to Z	0%	5	5	09-Dec-22	15-Dec-22	<div><div></div> Under-slab Utilities CL Q to Z</div>																																			
	FOND.D5.2140	Backfill/Compact CL Q to Z	0%	5	5	16-Dec-22	22-Dec-22	<div><div></div> Backfill/Compact CL Q to Z</div>																																			
	UTIL.D5.1200	Compact Subgrade And Place Stone Q-Z	0%	5	5	05-Jan-23	11-Jan-23	<div><div></div> Compact Subgrade And Place Stone Q-Z</div>																																			
	DC5 Foundations		32	32	20-Oct-22 A	04-Jan-23	<div><div></div> 04-Jan-23, DC5 Foundations</div>																																				
	Grid A- C		16	16	20-Oct-22 A	09-Dec-22	<div><div></div> 09-Dec-22, Grid A- C</div>																																				
	FOND.D5.2160	Found A-C - Survey Footing Excavation	100%	3	0	20-Oct-22 A	20-Oct-22 A	<div><div></div> Found A-C - Survey Footing Excavation</div>																																			
	FOND.D5.2170	Found A-C - Dig Footings	100%	3	0	21-Oct-22 A	28-Oct-22 A	<div><div></div> Found A-C - Dig Footings</div>																																			
	FOND.D5.2630	Found A-C - Survey Formwork	100%	1	0	04-Nov-22 A	04-Nov-22 A	<div><div></div> Found A-C - Survey Formwork</div>																																			
	FOND.D5.2200	Found A-C - Form Foundations (#1 Formwork Delivery)	100%	5	0	07-Nov-22 A	10-Nov-22 A	<div><div></div> Found A-C - Form Foundations (#1 Formwork Delivery)</div>																																			
	FOND.D5.2220	Found A-C - Install Reinforcement	0%	5	5	09-Nov-22 A	22-Nov-22	<div><div></div> Found A-C - Install Reinforcement</div>																																			
	FOND.D5.2210	Found A-C - Install Anchor Bolts	0%	5	5	10-Nov-22 A	22-Nov-22	<div><div></div> Found A-C - Install Anchor Bolts</div>																																			
	FOND.D5.2190	Found A-C - Install Elevator Pit	0%	5	5	23-Nov-22	01-Dec-22	<div><div></div> Found A-C - Install Elevator Pit</div>																																			
	FOND.D5.2230	Found A-C - Place Foundations	0%	1	1	23-Nov-22	23-Nov-22	<div><div></div> Found A-C - Place Foundations</div>																																			
	FOND.D5.2240	Found A-C - Strip Foundations	0%	3	3	28-Nov-22	30-Nov-22	<div><div></div> Found A-C - Strip Foundations</div>																																			
	FOND.D5.2260	Found A-C - Plinths and Grade Beams	0%	5	5	28-Nov-22	02-Dec-22	<div><div></div> Found A-C - Plinths and Grade Beams</div>																																			
	FOND.D5.2180	Found A-C - Waterproof/Insulate	0%	3	3	02-Dec-22	06-Dec-22	<div><div></div> Found A-C - Waterproof/Insulate</div>																																			
	FOND.D5.2250	Found A-C - Backfill Foundations	0%	3	3	07-Dec-22	09-Dec-22	<div><div></div> Found A-C - Backfill Foundations</div>																																			
	Grid C-L		20	20	07-Nov-22 A	15-Dec-22	<div><div></div> 15-Dec-22, Grid C-L</div>																																				
	FOND.D5.2270	Found C-L - Survey Footing Excavation	100%	3	0	07-Nov-22 A	07-Nov-22 A	<div><div></div> Found C-L - Survey Footing Excavation</div>																																			
	FOND.D5.2280	Found C-L - Dig Footings	0%	3	3	07-Nov-22 A	18-Nov-22	<div><div></div> Found C-L - Dig Footings</div>																																			
	FOND.D5.2640	Found C-L - Survey Formwork	100%	1	0	09-Nov-22 A	09-Nov-22 A	<div><div></div> Found C-L - Survey Formwork</div>																																			
	FOND.D5.2300	Found C-L - Form Foundations (#2 Formwork Delivery)	0%	5	5	10-Nov-22 A	22-Nov-22	<div><div></div> Found C-L - Form Foundations (#2 Formwork Delivery)</div>																																			
	FOND.D5.2310	Found C-L - Install Anchor Bolts	0%	5	5	16-Nov-22	22-Nov-22	<div><div></div> Found C-L - Install Anchor Bolts</div>																																			
	FOND.D5.2320	Found C-L - Install Reinforcement	0%	5	5	23-Nov-22	01-Dec-22	<div><div></div> Found C-L - Install Reinforcement</div>																																			
	FOND.D5.2330	Found C-L - Place Foundations	0%	1	1	02-Dec-22	02-Dec-22	<div><div></div> Found C-L - Place Foundations</div>																																			
	FOND.D5.2340	Found C-L - Strip Foundations	0%	3	3	05-Dec-22	07-Dec-22	<div><div></div> Found C-L - Strip Foundations</div>																																			
	FOND.D5.2360	Found C-L - Plinths and Grade Beams	0%	5	5	05-Dec-22	09-Dec-22	<div><div></div> Found C-L - Plinths and Grade Beams</div>																																			
	FOND.D5.2290	Found C-L - Waterproof/Insulate	0%	3	3	08-Dec-22	12-Dec-22	<div><div></div> Found C-L - Waterproof/Insulate</div>																																			
	FOND.D5.2350	Found C-L - Backfill Foundations	0%	3	3	13-Dec-22	15-Dec-22	<div><div></div> Found C-L - Backfill Foundations</div>																																			
	Grid L-Q.1		27	27	16-Nov-22	27-Dec-22	<div><div></div> 27-Dec-22, Grid L-Q.1</div>																																				
	FOND.D5.2370	Found L-Q.1 - Survey Footing Excavation	0%	3	3	16-Nov-22	18-Nov-22	<div><div></div> Found L-Q.1 - Survey Footing Excavation</div>																																			
	FOND.D5.2380	Found L-Q.1 - Dig Footings	0%	3	3	21-Nov-22	23-Nov-22	<div><div></div> Found L-Q.1 - Dig Footings</div>																																			
	FOND.D5.2650	Found L-Q.1 - Survey Formwork	0%	1	1	28-Nov-22	28-Nov-22	<div><div></div> Found L-Q.1 - Survey Formwork</div>																																			
	FOND.D5.2400	Found L-Q.1 - Form Foundations (Formwork From A-C)	0%	5	5	05-Dec-22	09-Dec-22	<div><div></div> Found L-Q.1 - Form Foundations (Formwork From A-C)</div>																																			
	FOND.D5.2410	Found L-Q.1 - Install Anchor Bolts	0%	5	5	05-Dec-22	09-Dec-22	<div><div></div> Found L-Q.1 - Install Anchor Bolts</div>																																			

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE							00 ALL ACTIVITIES												18-Nov-22 17:11															
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			2024
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
	FOND.D5.2420	Found L-Q.1 - Install Reinforcement	0%	5	5	06-Dec-22	12-Dec-22													Found L-Q.1 - Install Reinforcement														
	FOND.D5.2430	Found L-Q.1 - Place Foundations	0%	1	1	13-Dec-22	13-Dec-22													Found L-Q.1 - Place Foundations														
	FOND.D5.2440	Found L-Q.1 - Strip Foundations	0%	3	3	14-Dec-22	16-Dec-22													Found L-Q.1 - Strip Foundations														
	FOND.D5.2460	Found L-Q.1 - Plinths and Grade Beams	0%	5	5	14-Dec-22	20-Dec-22													Found L-Q.1 - Plinths and Grade Beams														
	FOND.D5.2390	Found L-Q.1 - Waterproof/Insulate	0%	3	3	19-Dec-22	21-Dec-22													Found L-Q.1 - Waterproof/Insulate														
	FOND.D5.2450	Found L-Q.1 - Backfill Foundations	0%	3	3	22-Dec-22	27-Dec-22													Found L-Q.1 - Backfill Foundations														
	Grid Q.1-Z			32	32	16-Nov-22	04-Jan-23													04-Jan-23, Grid Q.1-Z														
	FOND.D5.2470	Grid Q.1-Z - Survey Footing Excavation	0%	3	3	16-Nov-22	18-Nov-22													Grid Q.1-Z - Survey Footing Excavation														
	FOND.D5.2480	Grid Q.1-Z - Dig Footings	0%	3	3	23-Nov-22	29-Nov-22													Grid Q.1-Z - Dig Footings														
	FOND.D5.2660	Grid Q.1-Z - Survey Formwork	0%	1	1	30-Nov-22	30-Nov-22													Grid Q.1-Z - Survey Formwork														
	FOND.D5.2500	Grid Q.1-Z - Form Foundations (Formwork From C-L)	0%	5	5	12-Dec-22	16-Dec-22													Grid Q.1-Z - Form Foundations (Formwork From C-L)														
	FOND.D5.2510	Grid Q.1-Z - Install Anchor Bolts	0%	5	5	12-Dec-22	16-Dec-22													Grid Q.1-Z - Install Anchor Bolts														
	FOND.D5.2520	Grid Q.1-Z - Install Reinforcement	0%	5	5	13-Dec-22	19-Dec-22													Grid Q.1-Z - Install Reinforcement														
	FOND.D5.2530	Grid Q.1-Z - Place Foundations	0%	1	1	20-Dec-22	20-Dec-22													Grid Q.1-Z - Place Foundations														
	FOND.D5.2540	Grid Q.1-Z - Strip Foundations	0%	3	3	21-Dec-22	23-Dec-22													Grid Q.1-Z - Strip Foundations														
	FOND.D5.2560	Grid Q.1-Z - Plinths and Grade Beams	0%	5	5	21-Dec-22	28-Dec-22													Grid Q.1-Z - Plinths and Grade Beams														
	FOND.D5.2490	Grid Q.1-Z - Waterproof/Insulate	0%	3	3	27-Dec-22	29-Dec-22													Grid Q.1-Z - Waterproof/Insulate														
	FOND.D5.2550	Grid Q.1-Z - Backfill Foundations	0%	3	3	30-Dec-22	04-Jan-23													Grid Q.1-Z - Backfill Foundations														
	DC5 Slab On Grade			63	63	24-Jan-23	21-Apr-23													21-Apr-23, DC5 Slab On Grade														
	Pour 1 CL A to C			20	20	24-Jan-23	21-Feb-23													21-Feb-23, Pour 1 CL A to C														
	SOG.D5.1860	SOG A-C P1 - Fine Grade CL A to C	0%	3	3	24-Jan-23	26-Jan-23													SOG A-C P1 - Fine Grade CL A to C														
	SOG.D5.1870	SOG A-C P1 - Edgeforms/Diamonds	0%	2	2	27-Jan-23	30-Jan-23													SOG A-C P1 - Edgeforms/Diamonds														
	SOG.D5.1880	SOG A-C P1 - Vapor Barrier	0%	1	1	31-Jan-23	31-Jan-23													SOG A-C P1 - Vapor Barrier														
	SOG.D5.1890	SOG A-C P1 - Install reinforcement	0%	3	3	07-Feb-23	09-Feb-23													SOG A-C P1 - Install reinforcement														
	SOG.D5.1900	SOG A-C P1 - MEP Final Set	0%	1	1	10-Feb-23	10-Feb-23													SOG A-C P1 - MEP Final Set														
	SOG.D5.1910	SOG A-C P1 - Place SOG	0%	1	1	13-Feb-23	13-Feb-23													SOG A-C P1 - Place SOG														
	SOG.D5.1920	SOG A-C P1 - Cure SOG	0%	5	5	14-Feb-23	21-Feb-23													SOG A-C P1 - Cure SOG														
	Pour 2 CL C to F			25	25	30-Jan-23	06-Mar-23													06-Mar-23, Pour 2 CL C to F														
	SOG.D5.1930	SOG C-F P2 - Fine Grade	0%	3	3	30-Jan-23	01-Feb-23													SOG C-F P2 - Fine Grade														
	SOG.D5.1940	SOG C-F P2 - Edgeforms/Diamonds	0%	2	2	15-Feb-23	16-Feb-23													SOG C-F P2 - Edgeforms/Diamonds														
	SOG.D5.1950	SOG C-F P2 - Vapor Barrier	0%	1	1	17-Feb-23	17-Feb-23													SOG C-F P2 - Vapor Barrier														
	SOG.D5.1960	SOG C-F P2 - Install reinforcement	0%	3	3	21-Feb-23	23-Feb-23													SOG C-F P2 - Install reinforcement														
	SOG.D5.1970	SOG C-F P2 - MEP Final Set	0%	1	1	24-Feb-23	24-Feb-23													SOG C-F P2 - MEP Final Set														
	SOG.D5.1980	SOG C-F P2 - Place SOG	0%	1	1	27-Feb-23	27-Feb-23													SOG C-F P2 - Place SOG														
	SOG.D5.1990	SOG C-F P2 - Cure SOG	0%	5	5	28-Feb-23	06-Mar-23													SOG C-F P2 - Cure SOG														
	Pour 3 CL F to J			31	31	03-Feb-23	20-Mar-23													20-Mar-23, Pour 3 CL F to J														
	SOG.D5.2000	SOG F-J P3 - Fine Grade	0%	3	3	03-Feb-23	07-Feb-23													SOG F-J P3 - Fine Grade														
	SOG.D5.2010	SOG F-J P3 - Edgeforms/Diamonds	0%	2	2	02-Mar-23	03-Mar-23													SOG F-J P3 - Edgeforms/Diamonds														
	SOG.D5.2020	SOG F-J P3 - Vapor Barrier	0%	1	1	06-Mar-23	06-Mar-23													SOG F-J P3 - Vapor Barrier														
	SOG.D5.2030	SOG F-J P3 - Install reinforcement	0%	3	3	07-Mar-23	09-Mar-23													SOG F-J P3 - Install reinforcement														
	SOG.D5.2040	SOG F-J P3 - MEP Final Set	0%	1	1	10-Mar-23	10-Mar-23													SOG F-J P3 - MEP Final Set														
	SOG.D5.2050	SOG F-J P3 - Place SOG	0%	1	1	13-Mar-23	13-Mar-23													SOG F-J P3 - Place SOG														
	SOG.D5.2060	SOG F-J P3 - Cure SOG	0%	5	5	14-Mar-23	20-Mar-23													SOG F-J P3 - Cure SOG														
	Pour 4 CL J to M			27	27	17-Feb-23	28-Mar-23													28-Mar-23, Pour 4 CL J to M														
	SOG.D5.2070	SOG J-M P4 - Fine Grade	0%	3	3	17-Feb-23	22-Feb-23													SOG J-M P4 - Fine Grade														
	SOG.D5.2080	SOG J-M P4 - Edgeforms/Diamonds	0%	2	2	09-Mar-23	10-Mar-23													SOG J-M P4 - Edgeforms/Diamonds														
	SOG.D5.2090	SOG J-M P4 - Vapor Barrier	0%	1	1	13-Mar-23	13-Mar-23													SOG J-M P4 - Vapor Barrier														
	SOG.D5.2100	SOG J-M P4 - Install reinforcement	0%	3	3	15-Mar-23	17-Mar-23													SOG J-M P4 - Install reinforcement														
	SOG.D5.2110	SOG J-M P4 - MEP Final Set	0%	1	1	20-Mar-23	20-Mar-23													SOG J-M P4 - MEP Final Set														
	SOG.D5.2120	SOG J-M P4 - Place SOG	0%	1	1	21-Mar-23	21-Mar-23													SOG J-M P4 - Place SOG														

Remaining Level of Effort

Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 47 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22
Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:11																		
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024		
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
	SOG.D5.2130	SOG J-M P4 - Cure SOG	0%	5	5	22-Mar-23	28-Mar-23													SOG J-M P4 - Cure SOG													
	Pour 5 CL M to Q		30	30	28-Feb-23	10-Apr-23													10-Apr-23, Pour 5 CL M to Q														
	SOG.D5.2140	SOG M-Q P5 - Fine Grade	0%	3	3	28-Feb-23	02-Mar-23													SOG M-Q P5 - Fine Grade													
	SOG.D5.2150	SOG M-Q P5 - Edgeforms/Diamonds	0%	2	2	17-Mar-23	20-Mar-23													SOG M-Q P5 - Edgeforms/Diamonds													
	SOG.D5.2160	SOG M-Q P5 - Vapor Barrier	0%	1	1	21-Mar-23	21-Mar-23													SOG M-Q P5 - Vapor Barrier													
	SOG.D5.2170	SOG M-Q P5 - Install reinforcement	0%	3	3	28-Mar-23	30-Mar-23													SOG M-Q P5 - Install reinforcement													
	SOG.D5.2180	SOG M-Q P5 - MEP Final Set	0%	1	1	31-Mar-23	31-Mar-23													SOG M-Q P5 - MEP Final Set													
	SOG.D5.2190	SOG M-Q P5 - Place SOG	0%	1	1	03-Apr-23	03-Apr-23													SOG M-Q P5 - Place SOG													
	SOG.D5.2200	SOG M-Q P5 - Cure SOG	0%	5	5	04-Apr-23	10-Apr-23													SOG M-Q P5 - Cure SOG													
	Pour 6 CL Q to T		29	29	06-Mar-23	13-Apr-23													13-Apr-23, Pour 6 CL Q to T														
	SOG.D5.2210	SOG Q-T P6 - Fine Grade	0%	3	3	06-Mar-23	08-Mar-23													SOG Q-T P6 - Fine Grade													
	SOG.D5.2220	SOG Q-T P6 - Edgeforms/Diamonds	0%	2	2	21-Mar-23	22-Mar-23													SOG Q-T P6 - Edgeforms/Diamonds													
	SOG.D5.2230	SOG Q-T P6 - Vapor Barrier	0%	1	1	23-Mar-23	23-Mar-23													SOG Q-T P6 - Vapor Barrier													
	SOG.D5.2240	SOG Q-T P6 - Install reinforcement	0%	3	3	31-Mar-23	04-Apr-23													SOG Q-T P6 - Install reinforcement													
	SOG.D5.2250	SOG Q-T P6 - MEP Final Set	0%	1	1	05-Apr-23	05-Apr-23													SOG Q-T P6 - MEP Final Set													
	SOG.D5.2260	SOG Q-T P6 - Place SOG	0%	1	1	06-Apr-23	06-Apr-23													SOG Q-T P6 - Place SOG													
	SOG.D5.2270	SOG Q-T P6 - Cure SOG	0%	5	5	07-Apr-23	13-Apr-23													SOG Q-T P6 - Cure SOG													
	Pour 7 CL T to W		28	28	10-Mar-23	18-Apr-23													18-Apr-23, Pour 7 CL T to W														
	SOG.D5.2290	SOG T-W P7 - Fine Grade	0%	3	3	10-Mar-23	14-Mar-23													SOG T-W P7 - Fine Grade													
	SOG.D5.2300	SOG T-W P7 - Edgeforms/Diamonds	0%	2	2	23-Mar-23	24-Mar-23													SOG T-W P7 - Edgeforms/Diamonds													
	SOG.D5.2310	SOG T-W P7 - Vapor Barrier	0%	1	1	27-Mar-23	27-Mar-23													SOG T-W P7 - Vapor Barrier													
	SOG.D5.2320	SOG T-W P7 - Install reinforcement	0%	3	3	05-Apr-23	07-Apr-23													SOG T-W P7 - Install reinforcement													
	SOG.D5.2330	SOG T-W P7 - MEP Final Set	0%	1	1	10-Apr-23	10-Apr-23													SOG T-W P7 - MEP Final Set													
	SOG.D5.2340	SOG T-W P7 - Place SOG	0%	1	1	11-Apr-23	11-Apr-23													SOG T-W P7 - Place SOG													
	SOG.D5.2350	SOG T-W P7 - Cure SOG	0%	5	5	12-Apr-23	18-Apr-23													SOG T-W P7 - Cure SOG													
	Pour 8 CL W to Z		29	29	14-Mar-23	21-Apr-23													21-Apr-23, Pour 8 CL W to Z														
	SOG.D5.2360	SOG W-Z P8 - Fine Grade	0%	3	3	14-Mar-23	16-Mar-23													SOG W-Z P8 - Fine Grade													
	SOG.D5.2370	SOG W-Z P8 - Edgeforms/Diamonds	0%	2	2	27-Mar-23	28-Mar-23													SOG W-Z P8 - Edgeforms/Diamonds													
	SOG.D5.2380	SOG W-Z P8 - Vapor Barrier	0%	1	1	29-Mar-23	29-Mar-23													SOG W-Z P8 - Vapor Barrier													
	SOG.D5.2390	SOG W-Z P8 - Install reinforcement	0%	3	3	10-Apr-23	12-Apr-23													SOG W-Z P8 - Install reinforcement													
	SOG.D5.2400	SOG W-Z P8 - MEP Final Set	0%	1	1	13-Apr-23	13-Apr-23													SOG W-Z P8 - MEP Final Set													
	SOG.D5.2410	SOG W-Z P8 - Place SOG	0%	1	1	14-Apr-23	14-Apr-23													SOG W-Z P8 - Place SOG													
	SOG.D5.2420	SOG W-Z P8 - Cure SOG	0%	5	5	17-Apr-23	21-Apr-23													SOG W-Z P8 - Cure SOG													
	DC5 SOMD		46	46	24-Jan-23	29-Mar-23													29-Mar-23, DC5 SOMD														
	A-Z		46	46	24-Jan-23	29-Mar-23													29-Mar-23, A-Z														
	Grid A - C		9	9	24-Jan-23	03-Feb-23													03-Feb-23, Grid A - C														
	Pour 1 A - C		9	9	24-Jan-23	03-Feb-23													03-Feb-23, Pour 1 A - C														
	SOMD.D5.1840	SOMD A-C P1 - As-Built Structure	0%	1	1	24-Jan-23	24-Jan-23													SOMD A-C P1 - As-Built Structure													
	SOMD.D5.1850	SOMD A-C P1 - MEP	0%	3	3	25-Jan-23	27-Jan-23													SOMD A-C P1 - MEP													
	SOMD.D5.1860	SOMD A-C P1 - Edgeforms/Embeds	0%	3	3	25-Jan-23	27-Jan-23													SOMD A-C P1 - Edgeforms/Embeds													
	SOMD.D5.1870	SOMD A-C P1 - Install Reinforcement	0%	3	3	30-Jan-23	01-Feb-23													SOMD A-C P1 - Install Reinforcement													
	SOMD.D5.1880	SOMD A-C P1 - MEP Final	0%	1	1	02-Feb-23	02-Feb-23													SOMD A-C P1 - MEP Final													
	SOMD.D5.1890	SOMD A-C P1 - Place Slab	0%	1	1	03-Feb-23	03-Feb-23													SOMD A-C P1 - Place Slab													
	Grid C - L		17	17	30-Jan-23	22-Feb-23													22-Feb-23, Grid C - L														
	Pour 2 C - F.4		8	8	30-Jan-23	08-Feb-23													08-Feb-23, Pour 2 C - F.4														
	SOMD.D5.1900	SOMD C-F.4 P2 - MEP	0%	2	2	30-Jan-23	31-Jan-23													SOMD C-F.4 P2 - MEP													
	SOMD.D5.1910	SOMD C-F.4 P2 - Edgeforms/Embeds	0%	2	2	30-Jan-23	31-Jan-23													SOMD C-F.4 P2 - Edgeforms/Embeds													
	SOMD.D5.1920	SOMD C-F.4 P2 - Install Reinforcement	0%	3	3	02-Feb-23	06-Feb-23													SOMD C-F.4 P2 - Install Reinforcement													
	SOMD.D5.1930	SOMD C-F.4 P2 - MEP Final	0%	1	1	07-Feb-23	07-Feb-23													SOMD C-F.4 P2 - MEP Final													
	SOMD.D5.1940	SOMD C-F.4 P2 - Place Slab	0%	1	1	08-Feb-23	08-Feb-23													SOMD C-F.4 P2 - Place Slab													
	Pour 3 F.4 - J.8		10	10	03-Feb-23	16-Feb-23													16-Feb-23, Pour 3 F.4 - J.8														

Remaining Level of Effort

Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 48 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22
Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:11																			
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
	SOMD.D5.1950	SOMD F.4-J.8 P3 - MEP	0%	2	2	03-Feb-23													SOMD F.4-J.8 P3 - MEP															
	SOMD.D5.1960	SOMD F.4-J.8 P3 - Edgeforms/Embeds	0%	2	2	03-Feb-23													SOMD F.4-J.8 P3 - Edgeforms/Embeds															
	SOMD.D5.1970	SOMD F.4-J.8 P3 - Install Reinforcement	0%	3	3	10-Feb-23													SOMD F.4-J.8 P3 - Install Reinforcement															
	SOMD.D5.1980	SOMD F.4-J.8 P3 - MEP Final	0%	1	1	15-Feb-23													SOMD F.4-J.8 P3 - MEP Final															
	SOMD.D5.1990	SOMD F.4-J.8 P3 - Place Slab	0%	1	1	16-Feb-23													SOMD F.4-J.8 P3 - Place Slab															
	Pour 4 J.8 - M.5		7	7	13-Feb-23	22-Feb-23													22-Feb-23, Pour 4 J.8 - M.5															
	SOMD.D5.2000	SOMD J.8-M.5 P4 - MEP	0%	2	2	13-Feb-23													SOMD J.8-M.5 P4 - MEP															
	SOMD.D5.2010	SOMD J.8-M.5 P4 - Edgeforms/Embeds	0%	2	2	13-Feb-23													SOMD J.8-M.5 P4 - Edgeforms/Embeds															
	SOMD.D5.2020	SOMD J.8-M.5 P4 - Install Reinforcement	0%	3	3	15-Feb-23													SOMD J.8-M.5 P4 - Install Reinforcement															
	SOMD.D5.2030	SOMD J.8-M.5 P4 - MEP Final	0%	1	1	21-Feb-23													SOMD J.8-M.5 P4 - MEP Final															
	SOMD.D5.2040	SOMD J.8-M.5 P4 - Place Slab	0%	1	1	22-Feb-23													SOMD J.8-M.5 P4 - Place Slab															
	Grid L - Q.1		7	7	28-Feb-23	08-Mar-23													08-Mar-23, Grid L - Q.1															
	Pour 5 M.5 - Q		7	7	28-Feb-23	08-Mar-23													08-Mar-23, Pour 5 M.5 - Q															
	SOMD.D5.2050	SOMD M.5-Q P5 - MEP	0%	2	2	28-Feb-23													SOMD M.5-Q P5 - MEP															
	SOMD.D5.2060	SOMD M.5-Q P5 - Edgeforms/Embeds	0%	2	2	28-Feb-23													SOMD M.5-Q P5 - Edgeforms/Embeds															
	SOMD.D5.2070	SOMD M.5-Q P5 - Install Reinforcement	0%	3	3	02-Mar-23													SOMD M.5-Q P5 - Install Reinforcement															
	SOMD.D5.2080	SOMD M.5-Q P5 - MEP Final	0%	1	1	07-Mar-23													SOMD M.5-Q P5 - MEP Final															
	SOMD.D5.2090	SOMD M.5-Q P5 - Place Slab	0%	1	1	08-Mar-23													SOMD M.5-Q P5 - Place Slab															
	Grid Q.1 - Z		18	18	06-Mar-23	29-Mar-23													29-Mar-23, Grid Q.1 - Z															
	Pour 6 Q - T.3		9	9	06-Mar-23	16-Mar-23													16-Mar-23, Pour 6 Q - T.3															
	SOMD.D5.2100	SOMD Q-T.3 P6 - As-Built Structure	0%	1	1	06-Mar-23													SOMD Q-T.3 P6 - As-Built Structure															
	SOMD.D5.2110	SOMD Q-T.3 P6 - MEP	0%	2	2	07-Mar-23													SOMD Q-T.3 P6 - MEP															
	SOMD.D5.2120	SOMD Q-T.3 P6 - Edgeforms/Embeds	0%	2	2	07-Mar-23													SOMD Q-T.3 P6 - Edgeforms/Embeds															
	SOMD.D5.2130	SOMD Q-T.3 P6 - Install Reinforcement	0%	3	3	10-Mar-23													SOMD Q-T.3 P6 - Install Reinforcement															
	SOMD.D5.2140	SOMD Q-T.3 P6 - MEP Final	0%	1	1	15-Mar-23													SOMD Q-T.3 P6 - MEP Final															
	SOMD.D5.2150	SOMD Q-T.3 P6 - Place Slab	0%	1	1	16-Mar-23													SOMD Q-T.3 P6 - Place Slab															
	Pour 7 T.3 - W.3		11	11	10-Mar-23	24-Mar-23													24-Mar-23, Pour 7 T.3 - W.3															
	SOMD.D5.2160	SOMD T.3-W.3 P7 - MEP	0%	2	2	10-Mar-23													SOMD T.3-W.3 P7 - MEP															
	SOMD.D5.2170	SOMD T.3-W.3 P7 - Edgeforms/Embeds	0%	2	2	13-Mar-23													SOMD T.3-W.3 P7 - Edgeforms/Embeds															
	SOMD.D5.2180	SOMD T.3-W.3 P7 - Install Reinforcement	0%	3	3	20-Mar-23													SOMD T.3-W.3 P7 - Install Reinforcement															
	SOMD.D5.2190	SOMD T.3-W.3 P7 - MEP Final	0%	1	1	23-Mar-23													SOMD T.3-W.3 P7 - MEP Final															
	SOMD.D5.2200	SOMD T.3-W.3 P7 - Place Slab	0%	1	1	24-Mar-23													SOMD T.3-W.3 P7 - Place Slab															
	Pour 8 W.3 - Z		12	12	14-Mar-23	29-Mar-23													29-Mar-23, Pour 8 W.3 - Z															
	SOMD.D5.2210	SOMD W.3-Z P8 - MEP	0%	2	2	14-Mar-23													SOMD W.3-Z P8 - MEP															
	SOMD.D5.2220	SOMD W.3-Z P8 - Edgeforms/Embeds	0%	2	2	15-Mar-23													SOMD W.3-Z P8 - Edgeforms/Embeds															
	SOMD.D5.2230	SOMD W.3-Z P8 - Install Reinforcement	0%	3	3	23-Mar-23													SOMD W.3-Z P8 - Install Reinforcement															
	SOMD.D5.2240	SOMD W.3-Z P8 - MEP Final	0%	1	1	28-Mar-23													SOMD W.3-Z P8 - MEP Final															
	SOMD.D5.2250	SOMD W.3-Z P8 - Place Slab	0%	1	1	29-Mar-23													SOMD W.3-Z P8 - Place Slab															
	Steel		73	73	10-Jan-23	21-Apr-23													21-Apr-23, Steel															
	Steel Erection		44	44	10-Jan-23	13-Mar-23													13-Mar-23, Steel Erection															
	ERCT.D5.1530	Erect Steel CL A to C - Sequence 11	0%	3	3	10-Jan-23													Erect Steel CL A to C - Sequence 11															
	ERCT.D5.1550	Erect Steel CL A to C - Sequence 12	0%	3	3	13-Jan-23													Erect Steel CL A to C - Sequence 12															
	ERCT.D5.1540	Erect Steel CL C to E - Sequence 21	0%	2	2	18-Jan-23													Erect Steel CL C to E - Sequence 21															
	ERCT.D5.1590	Erect Steel CL C to E - Sequence 31	0%	2	2	20-Jan-23													Erect Steel CL C to E - Sequence 31															
	ERCT.D5.1560	Erect Steel CL E to H - Sequence 22	0%	2	2	24-Jan-23													Erect Steel CL E to H - Sequence 22															
	ERCT.D5.1600	Erect Steel CL E to H - Sequence 32	0%	2	2	26-Jan-23													Erect Steel CL E to H - Sequence 32															
	ERCT.D5.1570	Erect Steel CL H to L - Sequence 23	0%	2	2	30-Jan-23													Erect Steel CL H to L - Sequence 23															
	ERCT.D5.1610	Erect Steel CL H to L - Sequence 33	0%	2	2	01-Feb-23													Erect Steel CL H to L - Sequence 33															
	ERCT.D5.1580	Erect Steel CL L to N - Sequence 24	0%	3	3	03-Feb-23													Erect Steel CL L to N - Sequence 24															
	ERCT.D5.1620	Erect Steel CL L to N - Sequence 34	0%	3	3	08-Feb-23													Erect Steel CL L to N - Sequence 34															
	ERCT.D5.1630	Erect Steel CL N to Q - Sequence 25	0%	2	2	13-Feb-23													Erect Steel CL N to Q - Sequence 25															

Remaining Level of Effort

 Actual Level of Effort

Secondary Baseline

 Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 49 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22
Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:11																				
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024				
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	
	ERCT.D5.1670	Erect Steel CL N to Q - Sequence 35	0%	2	2	15-Feb-23	16-Feb-23													Erect Steel CL N to Q - Sequence 35															
	ERCT.D5.1640	Erect Steel CL Q to S - Sequence 26	0%	3	3	17-Feb-23	22-Feb-23													Erect Steel CL Q to S - Sequence 26															
	ERCT.D5.1680	Erect Steel CL Q to S - Sequence 36	0%	3	3	23-Feb-23	27-Feb-23													Erect Steel CL Q to S - Sequence 36															
	ERCT.D5.1650	Erect Steel CL S to V - Sequence 27	0%	2	2	28-Feb-23	01-Mar-23													Erect Steel CL S to V - Sequence 27															
	ERCT.D5.1690	Erect Steel CL S to V - Sequence 37	0%	2	2	02-Mar-23	03-Mar-23													Erect Steel CL S to V - Sequence 37															
	ERCT.D5.1660	Erect Steel CL V to Y - Sequence 28	0%	2	2	06-Mar-23	07-Mar-23													Erect Steel CL V to Y - Sequence 28															
	ERCT.D5.1700	Erect Steel CL V to Y - Sequence 38	0%	2	2	08-Mar-23	09-Mar-23													Erect Steel CL V to Y - Sequence 38															
	ERCT.D5.1710	Erect Steel CL Y to Z - Sequence 40	0%	2	2	10-Mar-23	13-Mar-23													Erect Steel CL Y to Z - Sequence 40															
Stairs			70	70	13-Jan-23	21-Apr-23													21-Apr-23, Stairs																
	ERCT.D5.1480	Stair 1 (S Loading Dock)	0%	2	2	13-Jan-23													16-Jan-23	Stair 1 (S Loading Dock)															
	ERCT.D5.1490	Stair 2 (Admin)	0%	2	2	18-Jan-23	19-Jan-23													Stair 2 (Admin)															
	ERCT.D5.1520	Stair 3 (Back of House)	0%	2	2	14-Mar-23	15-Mar-23													Stair 3 (Back of House)															
	ERCT.D5.1500	Exterior Equipment Yard (2 Sets)	0%	10	10	16-Mar-23	29-Mar-23													Exterior Equipment Yard (2 Sets)															
	ERCT.D5.1510	Exterior Exit Stair (2 Sets)	0%	10	10	10-Apr-23	21-Apr-23													Exterior Exit Stair (2 Sets)															
Precast			30	30	13-Mar-23	21-Apr-23													21-Apr-23, Precast																
	PCST.D5.1200	Precast - CL Q to L.2 - East Elevation	0%	3	3	13-Mar-23													15-Mar-23	Precast - CL Q to L.2 - East Elevation															
	PCST.D5.1210	Precast - CL L.2 to C.1 - East Elevation	0%	3	3	16-Mar-23	20-Mar-23													Precast - CL L.2 to C.1 - East Elevation															
	PCST.D5.1220	Precast - CL C.1 to A - East Elevation	0%	2	2	21-Mar-23	22-Mar-23													Precast - CL C.1 to A - East Elevation															
	PCST.D5.1230	Precast - CL 8 to 1 - South Elevation	0%	4	4	23-Mar-23	28-Mar-23													Precast - CL 8 to 1 - South Elevation															
	PCST.D5.1240	Precast - CL A to C.1 - West Elevation	0%	2	2	29-Mar-23	30-Mar-23													Precast - CL A to C.1 - West Elevation															
	PCST.D5.1250	Precast - CL C.1 to L.2 - West Elevation	0%	3	3	31-Mar-23	04-Apr-23													Precast - CL C.1 to L.2 - West Elevation															
	PCST.D5.1260	Precast - CL L.2 to Q - West Elevation	0%	3	3	05-Apr-23	07-Apr-23													Precast - CL L.2 to Q - West Elevation															
	PCST.D5.1270	Precast - CL Q to Z - West Elevation	0%	3	3	10-Apr-23	12-Apr-23													Precast - CL Q to Z - West Elevation															
	PCST.D5.1280	Precast - CL 1 to 8 - True North	0%	4	4	13-Apr-23	18-Apr-23													Precast - CL 1 to 8 - True North															
	PCST.D5.1290	Precast - CL Z to Q - East Elevation	0%	3	3	19-Apr-23	21-Apr-23													Precast - CL Z to Q - East Elevation															
Glazing and Metal Paneling			42	42	29-Mar-23	25-May-23														25-May-23, Glazing and Metal Paneling															
	GZMP.D5.1070	Metal Paneling - S Elevation	0%	15	15	29-Mar-23													18-Apr-23	Metal Paneling - S Elevation															
	GZMP.D5.1050	Precast Field Verification for Glazing	0%	2	2	29-Mar-23	30-Mar-23													Precast Field Verification for Glazing															
	GZMP.D5.1060	Install Glazing - S Elevation CL-8 to CL-1	0%	15	15	28-Apr-23	18-May-23													Install Glazing - S Elevation CL-8 to CL-1															
	GZMP.D5.1080	Install Glazing - W Elevation CL-C to CL-A	0%	5	5	19-May-23	25-May-23													Install Glazing - W Elevation CL-C to CL-A															
Roof			74	74	30-Jan-23	12-May-23														12-May-23, Roof															
CL A to CL C			22	22	12-Apr-23	12-May-23																									12-May-23, CL A to CL C				
	ROOF.D5.1640	Roof A-C - Install Curbs	0%	3	3	12-Apr-23	17-Apr-23	Roof A-C - Install Curbs																											
	ROOF.D5.1670	Roof A-C - Temp Roof	0%	2	2	12-Apr-23	14-Apr-23													Roof A-C - Temp Roof															
	ROOF.D5.1680	Roof A-C - Foam Insulation	0%	5	5	14-Apr-23	21-Apr-23													Roof A-C - Foam Insulation															
	ROOF.D5.1650	Roof A-C - Roof Penetrations	0%	3	3	17-Apr-23	20-Apr-23													Roof A-C - Roof Penetrations															
	ROOF.D5.1660	Roof A-C - Inspect/Punch/QA/QC	0%	1	1	19-Apr-23	20-Apr-23													Roof A-C - Inspect/Punch/QA/QC															
	ROOF.D5.1690	Roof A-C - Install Roofing Material	0%	5	5	21-Apr-23	28-Apr-23													Roof A-C - Install Roofing Material															
	ROOF.D5.1700	Roof A-C - Interior Wall Covering	0%	5	5	28-Apr-23	05-May-23													Roof A-C - Interior Wall Covering															
	ROOF.D5.1710	Roof A-C - Wall Cap	0%	5	5	05-May-23	12-May-23													Roof A-C - Wall Cap															
CL C to CL L			52	52	30-Jan-23	12-Apr-23														12-Apr-23, CL C to CL L															
	ROOF.D5.1720	Roof C-L - Install Curbs	0%	3	3	30-Jan-23													01-Feb-23	Roof C-L - Install Curbs															
	ROOF.D5.1730	Roof C-L - Roof Penetrations	0%	3	3	02-Feb-23	06-Feb-23													Roof C-L - Roof Penetrations															
	ROOF.D5.1750	Roof C-L - Temp Roof	0%	5	5	03-Feb-23	09-Feb-23													Roof C-L - Temp Roof															
	ROOF.D5.1740	Roof C-L - Inspect/Punch/QA/QC	0%	1	1	06-Feb-23	06-Feb-23													Roof C-L - Inspect/Punch/QA/QC															
	ROOF.D5.1760	Roof C-L - Foam Insulation	0%	5	5	10-Feb-23	16-Feb-23													Roof C-L - Foam Insulation															
	ROOF.D5.1770	Roof C-L - Roofing Material	0%	5	5	17-Feb-23	24-Feb-23													Roof C-L - Roofing Material															
	ROOF.D5.1780	Roof C-L - Interior Wall Covering	0%	5	5	30-Mar-23	05-Apr-23													Roof C-L - Interior Wall Covering															
	ROOF.D5.1790	Roof C-L - Wall Cap	0%	5	5	06-Apr-23	12-Apr-23													Roof C-L - Wall Cap															
CL L to CL Q			41	41	17-Feb-23	17-Apr-23														17-Apr-23, CL L to CL Q															

Remaining Level of Effort

Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

◆

 Milestone

Summary

Page 50 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22
Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:11																			
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
	ROOF.D5.1800	Roof L-Q - Install Curbs	0%	3	3	17-Feb-23	22-Feb-23													Roof L-Q - Install Curbs														
	ROOF.D5.1810	Roof L-Q - Roof Penetrations	0%	3	3	23-Feb-23	27-Feb-23													Roof L-Q - Roof Penetrations														
	ROOF.D5.1820	Roof L-Q - Inspect/Punch/QA/QC	0%	1	1	27-Feb-23	27-Feb-23													Roof L-Q - Inspect/Punch/QA/QC														
	ROOF.D5.1830	Roof L-Q - Temp Roof	0%	5	5	28-Feb-23	06-Mar-23													Roof L-Q - Temp Roof														
	ROOF.D5.1840	Roof L-Q - Foam Insulation	0%	5	5	07-Mar-23	13-Mar-23													Roof L-Q - Foam Insulation														
	ROOF.D5.1850	Roof L-Q - Roofing Material	0%	5	5	14-Mar-23	20-Mar-23													Roof L-Q - Roofing Material														
	ROOF.D5.1860	Roof L-Q - Interior Wall Covering	0%	5	5	04-Apr-23	10-Apr-23													Roof L-Q - Interior Wall Covering														
	ROOF.D5.1870	Roof L-Q - Wall Cap	0%	5	5	11-Apr-23	17-Apr-23													Roof L-Q - Wall Cap														
	CL Q to CL Z			37	37	10-Mar-23	01-May-23													01-May-23, CL Q to CL Z														
	ROOF.D5.1880	Roof Q-Z - Install Curbs	0%	3	3	10-Mar-23	14-Mar-23													Roof Q-Z - Install Curbs														
	ROOF.D5.1910	Roof Q-Z - Temp Roof	0%	5	5	14-Mar-23	20-Mar-23													Roof Q-Z - Temp Roof														
	ROOF.D5.1890	Roof Q-Z - Roof Penetrations	0%	3	3	15-Mar-23	17-Mar-23													Roof Q-Z - Roof Penetrations														
	ROOF.D5.1900	Roof Q-Z - Inspect/Punch/QA/QC	0%	1	1	17-Mar-23	17-Mar-23													Roof Q-Z - Inspect/Punch/QA/QC														
	ROOF.D5.1920	Roof Q-Z - Foam Insulation	0%	5	5	21-Mar-23	27-Mar-23													Roof Q-Z - Foam Insulation														
	ROOF.D5.1930	Roof Q-Z - Roofing Material	0%	5	5	28-Mar-23	03-Apr-23													Roof Q-Z - Roofing Material														
	ROOF.D5.1940	Roof Q-Z - Interior Wall Covering	0%	5	5	18-Apr-23	24-Apr-23													Roof Q-Z - Interior Wall Covering														
	ROOF.D5.1950	Roof Q-Z - Wall Cap	0%	5	5	25-Apr-23	01-May-23													Roof Q-Z - Wall Cap														
	Rooftop Equipment			84	84	27-Feb-23	22-Jun-23													22-Jun-23, Rooftop Equipment														
	House			39	39	28-Apr-23	22-Jun-23													22-Jun-23, House														
	MEP84	House - Rough In Roof MEP	0%	5	5	28-Apr-23	05-May-23													House - Rough In Roof MEP														
	EQPT.D5.3960	House - Set Rooftop RTU Equipment	0%	5	5	02-Jun-23	08-Jun-23													House - Set Rooftop RTU Equipment														
	EQPT.D5.3970	House - Pull and Terminate RTU Feeders	0%	5	5	09-Jun-23	15-Jun-23													House - Pull and Terminate RTU Feeders														
	EQPT.D5.3980	House - Mechanical RTU Final Connections	0%	5	5	16-Jun-23	22-Jun-23													House - Mechanical RTU Final Connections														
	MPOE/BDF			68	68	21-Mar-23	22-Jun-23													22-Jun-23, MPOE/BDF														
	MEP74	MPOE/BDF - Rough In Roof MEP	0%	5	5	21-Mar-23	27-Mar-23													MPOE/BDF - Rough In Roof MEP														
	EQPT.D5.3930	MPOE/BDF - Set Rooftop ACCU Equipment	0%	5	5	02-Jun-23	08-Jun-23													MPOE/BDF - Set Rooftop ACCU Equipment														
	EQPT.D5.3940	MPOE/BDF - Pull and Terminate ACCU Feeders	0%	5	5	09-Jun-23	15-Jun-23													MPOE/BDF - Pull and Terminate ACCU Feeders														
	EQPT.D5.3950	MPOE/BDF - Mechanical ACCU Final Connections	0%	5	5	16-Jun-23	22-Jun-23													MPOE/BDF - Mechanical ACCU Final Connections														
	DH A - B			84	84	27-Feb-23	22-Jun-23													22-Jun-23, DHA - B														
	MEP54	DH A/B - Rough In Roof MEP	0%	5	5	27-Feb-23	03-Mar-23													DH A/B - Rough In Roof MEP														
	EQPT.D5.3880	DH A/B - Set Rooftop ACCU Equipment	0%	5	5	02-Jun-23	08-Jun-23													DH A/B - Set Rooftop ACCU Equipment														
	EQPT.D5.3890	DH A/B - Pull and Terminate ACCU Feeders	0%	5	5	09-Jun-23	15-Jun-23													DH A/B - Pull and Terminate ACCU Feeders														
	EQPT.D5.3050	Mechanical ACCU Final Connections DH AB	0%	5	5	16-Jun-23	22-Jun-23													Mechanical ACCU Final Connections DH AB														
	DH C - D			58	58	04-Apr-23	22-Jun-23													22-Jun-23, DH C - D														
	MEP64	DH C/D - Rough In Roof MEP	0%	5	5	04-Apr-23	10-Apr-23													DH C/D - Rough In Roof MEP														
	EQPT.D5.3900	DH C/D - Set Rooftop ACCU Equipment	0%	5	5	02-Jun-23	08-Jun-23													DH C/D - Set Rooftop ACCU Equipment														
	EQPT.D5.3910	DH C/D - Pull and Terminate ACCU Feeders	0%	5	5	09-Jun-23	15-Jun-23													DH C/D - Pull and Terminate ACCU Feeders														
	EQPT.D5.3920	DH C/D - Mechanical ACCU Final Connections	0%	5	5	16-Jun-23	22-Jun-23													DH C/D - Mechanical ACCU Final Connections														
	Equipment Yard			89	89	03-Feb-23	09-Jun-23													09-Jun-23, Equipment Yard														
	Medium Voltage Ductbank			66	66	03-Feb-23	08-May-23													08-May-23, Medium Voltage Ductbank														
	Sequence 1			20	20	03-Feb-23	03-Mar-23													03-Mar-23, Sequence 1														
	EXCV.D5.1410	Excavate Medium Voltage Underground - Sequence 1	0%	4	4	03-Feb-23	08-Feb-23													Excavate Medium Voltage Underground - Sequence 1														
	MVDP.D5.1140	Install Medium Voltage Underground - Sequence 1	0%	8	8	09-Feb-23	21-Feb-23													Install Medium Voltage Underground - Sequence 1														
	MVDP.D5.1210	Backfill Medium Voltage Underground - Sequence 1	0%	8	8	22-Feb-23	03-Mar-23													Backfill Medium Voltage Underground - Sequence 1														
	Sequence 2			17	17	17-Feb-23	14-Mar-23													14-Mar-23, Sequence 2														
	EXCV.D5.1420	Excavate Medium Voltage Underground - Sequence 2	0%	3	3	17-Feb-23	22-Feb-23													Excavate Medium Voltage Underground - Sequence 2														
	MVDP.D5.1150	Install Medium Voltage Underground - Sequence 2	0%	8	8	23-Feb-23	06-Mar-23													Install Medium Voltage Underground - Sequence 2														
	EXCV.D5.1480	Backfill Medium Voltage Underground - Sequence 2	0%	6	6	07-Mar-23	14-Mar-23													Backfill Medium Voltage Underground - Sequence 2														
	Sequence 3			20	20	14-Mar-23	10-Apr-23													10-Apr-23, Sequence 3														
	EXCV.D5.1430	Excavate Medium Voltage Underground - Sequence 3	0%	4	4	14-Mar-23	17-Mar-23													Excavate Medium Voltage Underground - Sequence 3														
	MVDP.D5.1160	Install Medium Voltage Underground - Sequence 3	0%	8	8	20-Mar-23	29-Mar-23													Install Medium Voltage Underground - Sequence 3														

Remaining Level of Effort

Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 51 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22

Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:11																			
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			2024
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	
	EXCV.D5.1490	Backfill Medium Voltage Underground - Sequence 3	0%	8	8	30-Mar-23	10-Apr-23													<div><div></div>Backfill Medium Voltage Underground - Sequence 3</div>														
	Sequence 4		36	36	20-Mar-23	08-May-23													<div><div></div>08-May-23, Sequence 4</div>															
	EXCV.D5.1440	Excavate Medium Voltage Underground - Sequence 4	0%	10	10	20-Mar-23	31-Mar-23													<div><div></div>Excavate Medium Voltage Underground - Sequence 4</div>														
	MVDP.D5.1170	Install Medium Voltage Underground - Sequence 4	0%	14	14	03-Apr-23	20-Apr-23													<div><div></div>Install Medium Voltage Underground - Sequence 4</div>														
	EXCV.D5.1500	Backfill Medium Voltage Underground - Sequence 4	0%	12	12	21-Apr-23	08-May-23													<div><div></div>Backfill Medium Voltage Underground - Sequence 4</div>														
	Equipment Yard Pads and Set Equipment		61	61	16-Mar-23	09-Jun-23													<div><div></div>09-Jun-23, Equipment Yard Pads and Set Equipment</div>															
	House		20	20	04-Apr-23	01-May-23													<div><div></div>01-May-23, House</div>															
	EXCV.D5.1180	Yard House - Excavation Transformer Foundations	0%	2	2	04-Apr-23	05-Apr-23													<div><div></div>Yard House - Excavation Transformer Foundations</div>														
	CONC.D5.3000	Yard House - Form Transformer Foundations DH AB	0%	2	2	05-Apr-23	06-Apr-23													<div><div></div>Yard House - Form Transformer Foundations DH AB</div>														
	CONC.D5.3020	Yard House - Rebar Transformer Foundations	0%	2	2	06-Apr-23	07-Apr-23													<div><div></div>Yard House - Rebar Transformer Foundations</div>														
	CONC.D5.3010	Yard House - Pour Transformer Foundations	0%	1	1	10-Apr-23	10-Apr-23													<div><div></div>Yard House - Pour Transformer Foundations</div>														
	CONC.D5.3030	Yard House - Cure Transformer Foundations	0%	5	5	11-Apr-23	17-Apr-23													<div><div></div>Yard House - Cure Transformer Foundations</div>														
	EQPT.D5.2210	Yard House - Set Transformers	0%	5	5	18-Apr-23	24-Apr-23													<div><div></div>Yard House - Set Transformers</div>														
	EQPT.D5.2220	Yard House - Pull and Terminate Transformers	0%	5	5	25-Apr-23	01-May-23													<div><div></div>Yard House - Pull and Terminate Transformers</div>														
	MPOE/BDF Pads and Set Equipment		28	28	16-Mar-23	24-Apr-23													<div><div></div>24-Apr-23, MPOE/BDF Pads and Set Equipment</div>															
	SURV.D5.1060	Survey MPOE/BDF Equipment Foundations	0%	1	1	16-Mar-23	16-Mar-23													<div><div></div>Survey MPOE/BDF Equipment Foundations</div>														
	Pod Pads and Set Equipment		25	25	17-Mar-23	20-Apr-23													<div><div></div>20-Apr-23, Pod Pads and Set Equipment</div>															
	EXCV.D5.1320	Yard MPOE/BDF - Excavate UPS Pod Foundations	0%	2	2	17-Mar-23	20-Mar-23													<div><div></div>Yard MPOE/BDF - Excavate UPS Pod Foundations</div>														
	CONC.D5.1940	Yard MPOE/BDF - Form UPS Pod Foundations MPOE	0%	2	2	20-Mar-23	21-Mar-23													<div><div></div>Yard MPOE/BDF - Form UPS Pod Foundations MPOE BDF</div>														
	CONC.D5.1960	Yard MPOE/BDF - Rebar UPS Pod Foundations	0%	2	2	21-Mar-23	22-Mar-23													<div><div></div>Yard MPOE/BDF - Rebar UPS Pod Foundations</div>														
	CONC.D5.1950	Yard MPOE/BDF - Pour UPS Pod Foundations	0%	3	3	23-Mar-23	27-Mar-23													<div><div></div>Yard MPOE/BDF - Pour UPS Pod Foundations</div>														
	CONC.D5.1970	Yard MPOE/BDF - Cure UPS Pod Foundations	0%	5	5	28-Mar-23	03-Apr-23													<div><div></div>Yard MPOE/BDF - Cure UPS Pod Foundations</div>														
	CONC.D5.1980	Yard MPOE/BDF - Install Steel Rails UPS Pod Foundati	0%	3	3	04-Apr-23	06-Apr-23													<div><div></div>Yard MPOE/BDF - Install Steel Rails UPS Pod Foundations</div>														
	EQPT.D5.3060	Yard MPOE/BDF - Set UPS Pods	0%	5	5	07-Apr-23	13-Apr-23													<div><div></div>Yard MPOE/BDF - Set UPS Pods</div>														
	EQPT.D5.3070	Yard MPOE/BDF - Pull and Terminate UPS Pods	0%	5	5	14-Apr-23	20-Apr-23													<div><div></div>Yard MPOE/BDF - Pull and Terminate UPS Pods</div>														
	Transformer Pads and Set Equipment		23	23	17-Mar-23	18-Apr-23													<div><div></div>18-Apr-23, Transformer Pads and Set Equipment</div>															
	EXCV.D5.1330	Yard MPOE/BDF - Excavation Transformer Foundation	0%	2	2	17-Mar-23	20-Mar-23													<div><div></div>Yard MPOE/BDF - Excavation Transformer Foundations</div>														
	CONC.D5.1990	Yard MPOE/BDF - Form Transformer Foundations	0%	2	2	20-Mar-23	21-Mar-23													<div><div></div>Yard MPOE/BDF - Form Transformer Foundations</div>														
	CONC.D5.2010	Yard MPOE/BDF - Rebar Transformer Foundations	0%	2	2	21-Mar-23	22-Mar-23													<div><div></div>Yard MPOE/BDF - Rebar Transformer Foundations</div>														
	CONC.D5.2000	Yard MPOE/BDF - Pour Transformer Foundations	0%	1	1	28-Mar-23	28-Mar-23													<div><div></div>Yard MPOE/BDF - Pour Transformer Foundations</div>														
	CONC.D5.2020	Yard MPOE/BDF - Cure Transformer Foundations	0%	5	5	29-Mar-23	04-Apr-23													<div><div></div>Yard MPOE/BDF - Cure Transformer Foundations</div>														
	EQPT.D5.3080	Yard MPOE/BDF - Set Transformers	0%	5	5	05-Apr-23	11-Apr-23													<div><div></div>Yard MPOE/BDF - Set Transformers</div>														
	EQPT.D5.3090	Yard MPOE/BDF - Pull and Terminate Transformers	0%	5	5	12-Apr-23	18-Apr-23													<div><div></div>Yard MPOE/BDF - Pull and Terminate Transformers</div>														
	Generator Pads and Set Equipment		25	25	21-Mar-23	24-Apr-23													<div><div></div>24-Apr-23, Generator Pads and Set Equipment</div>															
	EXCV.D5.1340	Yard MPOE/BDF - Excavation Generator Foundations	0%	2	2	21-Mar-23	22-Mar-23													<div><div></div>Yard MPOE/BDF - Excavation Generator Foundations</div>														
	CONC.D5.2030	Yard MPOE/BDF - Form Generator Foundations	0%	2	2	22-Mar-23	23-Mar-23													<div><div></div>Yard MPOE/BDF - Form Generator Foundations</div>														
	CONC.D5.2050	Yard MPOE/BDF - Rebar Generator Foundations	0%	3	3	23-Mar-23	27-Mar-23													<div><div></div>Yard MPOE/BDF - Rebar Generator Foundations</div>														
	CONC.D5.2040	Yard MPOE/BDF - Pour Generator Foundations	0%	4	4	29-Mar-23	03-Apr-23													<div><div></div>Yard MPOE/BDF - Pour Generator Foundations</div>														
	CONC.D5.2060	Yard MPOE/BDF - Cure Generator Foundations	0%	5	5	04-Apr-23	10-Apr-23													<div><div></div>Yard MPOE/BDF - Cure Generator Foundations</div>														
	EQPT.D5.3100	Yard MPOE/BDF - Set Generators	0%	5	5	11-Apr-23	17-Apr-23													<div><div></div>Yard MPOE/BDF - Set Generators</div>														
	EQPT.D5.3110	Yard MPOE/BDF - Pull and Terminate Generators	0%	5	5	18-Apr-23	24-Apr-23													<div><div></div>Yard MPOE/BDF - Pull and Terminate Generators</div>														
	Data Hall A and B Pads and Set Equipment		54	54	21-Mar-23	05-Jun-23													<div><div></div>05-Jun-23, Data Hall A and B Pads and Set Equipment</div>															
	SURV.D5.1070	Survey DH A/B - Equipment Foundations	0%	1	1	21-Mar-23	21-Mar-23													<div><div></div>Survey DH A/B - Equipment Foundations</div>														
	Transformer Pads and Set Equipment		20	20	04-Apr-23	01-May-23													<div><div></div>01-May-23, Transformer Pads and Set Equipment</div>															
	EXCV.D5.1350	Yard DH A/B - Excavation Transformer Foundations	0%	2	2	04-Apr-23	05-Apr-23													<div><div></div>Yard DH A/B - Excavation Transformer Foundations</div>														
	CONC.D5.2070	Yard DH A/B - Form Transformer Foundations DH AB	0%	2	2	05-Apr-23	06-Apr-23													<div><div></div>Yard DH A/B - Form Transformer Foundations DH AB</div>														
	CONC.D5.2090	Yard DH A/B - Rebar Transformer Foundations	0%	2	2	06-Apr-23	07-Apr-23													<div><div></div>Yard DH A/B - Rebar Transformer Foundations</div>														
	CONC.D5.2080	Yard DH A/B - Pour Transformer Foundations	0%	1	1	10-Apr-23	10-Apr-23													<div><div></div>Yard DH A/B - Pour Transformer Foundations</div>														
	CONC.D5.2100	Yard DH A/B - Cure Transformer Foundations	0%	5	5	11-Apr-23	17-Apr-23													<div><div></div>Yard DH A/B - Cure Transformer Foundations</div>														
	EQPT.D5.3120	Yard DH A/B - Set Transformers	0%	5	5	18-Apr-23	24-Apr-23													<div><div></div>Yard DH A/B - Set Transformers</div>														
	EQPT.D5.3130	Yard DH A/B - Pull and Terminate Transformers	0%	5	5	25-Apr-23	01-May-23													<div><div></div>Yard DH A/B - Pull and Terminate Transformers</div>														

Remaining Level of Effort

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:11																			
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			2024
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
	Generator Pads and Set Equipment		24	24	06-Apr-23	09-May-23													09-May-23, Generator Pads and Set Equipment															
	EXCV.D5.1360 Yard DH A/B - Excavation Generator Foundations	0%	2	2	06-Apr-23	07-Apr-23													Yard DH A/B - Excavation Generator Foundations															
	CONC.D5.2110 Yard DH A/B - Form Generator Foundations	0%	2	2	07-Apr-23	10-Apr-23													Yard DH A/B - Form Generator Foundations															
	CONC.D5.2130 Yard DH A/B - Rebar Generator Foundations	0%	3	3	10-Apr-23	12-Apr-23													Yard DH A/B - Rebar Generator Foundations															
	CONC.D5.2120 Yard DH A/B - Pour Generator Foundations	0%	4	4	13-Apr-23	18-Apr-23													Yard DH A/B - Pour Generator Foundations															
	CONC.D5.2140 Yard DH A/B - Cure Generator Foundations	0%	5	5	19-Apr-23	25-Apr-23													Yard DH A/B - Cure Generator Foundations															
	EQPT.D5.3140 Yard DH A/B - Set Generators	0%	5	5	26-Apr-23	02-May-23													Yard DH A/B - Set Generators															
	EQPT.D5.3150 Yard DH A/B - Pull and Terminate Generators	0%	5	5	03-May-23	09-May-23													Yard DH A/B - Pull and Terminate Generators															
	Medium Voltage Pads and Set Equipment		40	40	10-Apr-23	05-Jun-23													05-Jun-23, Medium Voltage Pads and Set Equipment															
	EXCV.D5.1370 Yard DH A/B - Excavation MV Pads	0%	2	2	10-Apr-23	11-Apr-23													Yard DH A/B - Excavation MV Pads															
	CONC.D5.2150 Yard DH A/B - Form MV Pads	0%	2	2	12-Apr-23	13-Apr-23													Yard DH A/B - Form MV Pads															
	CONC.D5.2170 Yard DH A/B - Rebar MV Foundations	0%	3	3	14-Apr-23	18-Apr-23													Yard DH A/B - Rebar MV Foundations															
	CONC.D5.2160 Yard DH A/B - Pour MV Pads	0%	4	4	09-May-23	12-May-23													Yard DH A/B - Pour MV Pads															
	CONC.D5.2180 Yard DH A/B - Cure MV Pads	0%	5	5	15-May-23	19-May-23													Yard DH A/B - Cure MV Pads															
	EQPT.D5.3160 Yard DH A/B - Set MV Equipment	0%	5	5	22-May-23	26-May-23													Yard DH A/B - Set MV Equipment															
	EQPT.D5.3170 Yard DH A/B - Pull and Terminate MV Feeders	0%	10	10	23-May-23	05-Jun-23													Yard DH A/B - Pull and Terminate MV Feeders															
	Data Hall C and D Pads and Set Equipment		34	34	24-Apr-23	09-Jun-23													09-Jun-23, Data Hall C and D Pads and Set Equipment															
	SURV.D5.1080 Survey DH C/D Equipment Foundations	0%	1	1	24-Apr-23	24-Apr-23													Survey DH C/D Equipment Foundations															
	Transformer Pads and Set Equipment		20	20	25-Apr-23	22-May-23													22-May-23, Transformer Pads and Set Equipment															
	EXCV.D5.1390 Yard DH C/D - Excavation Transformer Foundations	0%	2	2	25-Apr-23	26-Apr-23													Yard DH C/D - Excavation Transformer Foundations															
	CONC.D5.2230 Yard DH C/D - Form Transformer Foundations	0%	2	2	26-Apr-23	27-Apr-23													Yard DH C/D - Form Transformer Foundations															
	CONC.D5.2250 Yard DH C/D - Rebar Transformer Foundations	0%	2	2	27-Apr-23	28-Apr-23													Yard DH C/D - Rebar Transformer Foundations															
	CONC.D5.2240 Yard DH C/D - Pour Transformer Foundations	0%	1	1	01-May-23	01-May-23													Yard DH C/D - Pour Transformer Foundations															
	CONC.D5.2260 Yard DH C/D - Cure Transformer Foundatons	0%	5	5	02-May-23	08-May-23													Yard DH C/D - Cure Transformer Foundations															
	EQPT.D5.3200 Yard DH C/D - Set Transformers	0%	5	5	09-May-23	15-May-23													Yard DH C/D - Set Transformers															
	EQPT.D5.3210 Yard DH C/D - Pull and Terminate Transformers	0%	5	5	16-May-23	22-May-23													Yard DH C/D - Pull and Terminate Transformers															
	Generator Pads and Set Equipment		24	24	27-Apr-23	31-May-23													31-May-23, Generator Pads and Set Equipment															
	EXCV.D5.1400 Yard DH C/D - Excavation Generator Foundations	0%	2	2	27-Apr-23	28-Apr-23													Yard DH C/D - Excavation Generator Foundations															
	CONC.D5.2270 Yard DH C/D - Form Generator Foundations	0%	2	2	28-Apr-23	01-May-23													Yard DH C/D - Form Generator Foundations															
	CONC.D5.2290 Yard DH C/D - Rebar Generator Foundations	0%	3	3	01-May-23	03-May-23													Yard DH C/D - Rebar Generator Foundations															
	CONC.D5.2280 Yard DH C/D - Pour Generator Foundations	0%	4	4	04-May-23	09-May-23													Yard DH C/D - Pour Generator Foundations															
	CONC.D5.2300 Yard DH C/D - Cure Generator Foundations	0%	5	5	10-May-23	16-May-23													Yard DH C/D - Cure Generator Foundations															
	EQPT.D5.3220 Yard DH C/D - Set Generators	0%	5	5	17-May-23	23-May-23													Yard DH C/D - Set Generators															
	EQPT.D5.3230 Yard DH C/D - Pull and Terminate Generators	0%	5	5	24-May-23	31-May-23													Yard DH C/D - Pull and Terminate Generators															
	Medium Voltage Pads and Set Equipment		29	29	01-May-23	09-Jun-23													09-Jun-23, Medium Voltage Pads and Set Equipment															
	EXCV.D5.1380 Yard DH C/D - Excavation MV Pads	0%	2	2	01-May-23	02-May-23													Yard DH C/D - Excavation MV Pads															
	CONC.D5.2190 Yard DH C/D - Form MV Pads	0%	2	2	09-May-23	10-May-23													Yard DH C/D - Form MV Pads															
	CONC.D5.2210 Yard DH C/D - Rebar MV Foundations	0%	2	2	11-May-23	12-May-23													Yard DH C/D - Rebar MV Foundations															
	CONC.D5.2200 Yard DH C/D - Pour MV Pads	0%	4	4	15-May-23	18-May-23													Yard DH C/D - Pour MV Pads															
	CONC.D5.2220 Yard DH C/D - Cure MV Pads	0%	5	5	19-May-23	25-May-23													Yard DH C/D - Cure MV Pads															
	EQPT.D5.3180 Yard DH C/D - Set MV Equipment	0%	5	5	26-May-23	01-Jun-23													Yard DH C/D - Set MV Equipment															
	EQPT.D5.3190 Yard DH C/D - Pull and Terminate MV Feeders	0%	10	10	29-May-23	09-Jun-23													Yard DH C/D - Pull and Terminate MV Feeders															
Elevators			85	85	26-Jun-23	26-Oct-23													26-Oct-23, Elevators															
Freight Elevator E03			61	61	26-Jun-23	21-Sep-23													21-Sep-23, Freight Elevator E03															
	ELVT.D5.1660 Freight Elev. 3 - Hoisting Equipment	0%	7	7	26-Jun-23	06-Jul-23													Freight Elev. 3 - Hoisting Equipment															
	ELVT.D5.1670 Freight Elev. 3 - Pit Rails/Frame/Cab	0%	5	5	06-Jul-23	13-Jul-23													Freight Elev. 3 - Pit Rails/Frame/Cab															
	ELVT.D5.1680 Freight Elev. 3 - Trak & Governor Rope	0%	5	5	13-Jul-23	20-Jul-23													Freight Elev. 3 - Trak & Governor Rope															
	ELVT.D5.1690 Freight Elev. 3 - Rails	0%	8	8	20-Jul-23	01-Aug-23													Freight Elev. 3 - Rails															
	ELVT.D5.1700 Freight Elev. 3 - Door entrances	0%	4	4	01-Aug-23	07-Aug-23													Freight Elev. 3 - Door entrances															
	ELVT.D5.1710 Freight Elev. 3 - Duct/Wire Machine/Startup	0%	7	7	07-Aug-23	16-Aug-23													Freight Elev. 3 - Duct/Wire Machine/Startup															
<div><div></div> Remaining Level of Effort</div> <div><div></div> Actual Level of Effort</div> <div><div></div> Secondary Baseline</div> <div><div></div> Actual Work</div> <div><div></div> Remaining Work</div>		<div><div></div> Critical Remaining Work</div> <div><div></div> Milestone</div> <div><div></div> Summary</div>		Page 53 of 63		TASK filter: under wbs. © Oracle Corporation		Data Date: 16-Nov-22 Completion Date: 29-Feb-24																										

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:11																				
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024				
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	
	ELVT.D5.1720	Freight Elev. 3 - Rope Elevator/Remove Tirak	0%	4	4	16-Aug-23	22-Aug-23																												
	ELVT.D5.1730	Freight Elev. 3 - Pipe and Wire Hatch Devices	0%	6	6	22-Aug-23	30-Aug-23																												
	ELVT.D5.1740	Freight Elev. 3 - Terminate Devices	0%	8	8	30-Aug-23	12-Sep-23																												
	ELVT.D5.1750	Freight Elev. 3 - Clean Rails	0%	2	2	12-Sep-23	14-Sep-23																												
	ELVT.D5.1760	Freight Elev. 3 - Inspect	0%	5	5	14-Sep-23	21-Sep-23																												
	Freight Elevator E02A and E02B			85	85	26-Jun-23	26-Oct-23																												
	ELVT.D5.1770	Freight Elev. E02A/E02B - Hoisting Equipment	0%	10	10	26-Jun-23	11-Jul-23																												
	ELVT.D5.1780	Freight Elev. E02A/E02B - Pit Rails/Frame/Cab	0%	7	7	11-Jul-23	20-Jul-23																												
	ELVT.D5.1790	Freight Elev. E02A/E02B - Tirak & Governor Rope	0%	7	7	20-Jul-23	31-Jul-23																												
	ELVT.D5.1800	Freight Elev. E02A/E02B - Rails	0%	10	10	31-Jul-23	14-Aug-23																												
	ELVT.D5.1810	Freight Elev. E02A/E02B - Door entrances	0%	6	6	14-Aug-23	22-Aug-23																												
	ELVT.D5.1820	Freight Elev. E02A/E02B - Duct/Wire Machine/Startup	0%	9	9	22-Aug-23	05-Sep-23																												
	ELVT.D5.1830	Freight Elev. E02A/E02B - Rope Elevator/Remove Tirak	0%	6	6	05-Sep-23	13-Sep-23																												
	ELVT.D5.1840	Freight Elev. E02A/E02B - Pipe and Wire Hatch Device	0%	8	8	13-Sep-23	25-Sep-23																												
	ELVT.D5.1850	Freight Elev. E02A/E02B - Terminate Devices	0%	10	10	25-Sep-23	10-Oct-23																												
	ELVT.D5.1860	Freight Elev. E02A/E02B - Clean Rails	0%	4	4	10-Oct-23	16-Oct-23																												
	ELVT.D5.1870	Freight Elev. E02A/E02B - Inspect	0%	8	8	16-Oct-23	26-Oct-23																												
	Passenger Elevator			61	61	26-Jun-23	21-Sep-23																												
	ELVT.D5.1880	Pass. Elev. - Hoisting Equipment - Pass Elev.	0%	7	7	26-Jun-23	06-Jul-23																												
	ELVT.D5.1890	Pass. Elev. - Pit Rails/Frame/Cab	0%	5	5	06-Jul-23	13-Jul-23																												
	ELVT.D5.1900	Pass. Elev. - Tirak & Governor Rope	0%	5	5	13-Jul-23	20-Jul-23																												
	ELVT.D5.1910	Pass. Elev. - Rails	0%	8	8	20-Jul-23	01-Aug-23																												
	ELVT.D5.1920	Pass. Elev. - Door entrances	0%	4	4	01-Aug-23	07-Aug-23																												
	ELVT.D5.1930	Pass. Elev. - Duct/Wire Machine/Startup	0%	7	7	07-Aug-23	16-Aug-23																												
	ELVT.D5.1940	Pass. Elev. - Rope Elevator/Remove Tirak	0%	4	4	16-Aug-23	22-Aug-23																												
	ELVT.D5.1950	Pass. Elev. - Pipe and Wire Hatch Devices	0%	6	6	22-Aug-23	30-Aug-23																												
	ELVT.D5.1960	Pass. Elev. - Terminate Devices	0%	8	8	30-Aug-23	12-Sep-23																												
	ELVT.D5.1970	Pass. Elev. - Clean Rails	0%	2	2	12-Sep-23	14-Sep-23																												
	ELVT.D5.1980	Pass. Elev. - Inspect	0%	5	5	14-Sep-23	21-Sep-23																												
	Interior Buildout			103	103	06-Feb-23	30-Jun-23																												
	1st Floor Sector 2F1&F2 Lobby/Admin			54	54	06-Feb-23	21-Apr-23																												
	FRME.D5.3520	1st Floor 2F1/F2 - Layout and Frame Walls	0%	13	13	06-Feb-23	23-Feb-23																												
	MEP.D5.3200	1st Floor 2F1/F2 - Rough-in Plumbing	0%	8	8	06-Feb-23	15-Feb-23																												
	MEP.D5.3210	1st Floor 2F1/F2 - Rough-in HVAC	0%	7	7	06-Feb-23	14-Feb-23																												
	MEP.D5.3220	1st Floor 2F1/F2 - Rough-in Fire	0%	7	7	06-Feb-23	14-Feb-23																												
	MEP.D5.3230	1st Floor 2F1/F2 - Rough-in Electric	0%	8	8	06-Feb-23	15-Feb-23																												
	MEP.D5.3240	1st Floor 2F1/F2 - Rough-in Low Volt	0%	8	8	06-Feb-23	15-Feb-23																												
	FRME.D5.3530	1st Floor 2F1/F2 - Insulate	0%	4	4	21-Feb-23	24-Feb-23																												
	FRME.D5.3580	1st Floor 2F1/F2 - Install HM Door Frames	0%	5	5	24-Feb-23	02-Mar-23																												
	FRME.D5.3540	1st Floor 2F1/F2 - Install Drywall Upper	0%	5	5	27-Feb-23	03-Mar-23																												
	FRME.D5.3550	1st Floor 2F1/F2 - Hang and Tape Drywall	0%	8	8	06-Mar-23	15-Mar-23																												
	FNSH.D5.2820	1st Floor 2F1/F2 - Paint - 2F1F2	0%	3	3	16-Mar-23	20-Mar-23																												
	MEP.D5.3250	1st Floor 2F1/F2 - Fire caulk	0%	2	2	21-Mar-23	22-Mar-23																												
	FRME.D5.3560	1st Floor 2F1/F2 - Grid Ceiling	0%	5	5	21-Mar-23	27-Mar-23																												
	FRME.D5.3570	1st Floor 2F1/F2 - Wood Ceiling	0%	3	3	28-Mar-23	30-Mar-23																												
	FNSH.D5.2830	1st Floor 2F1/F2 - Doors / Hardware	0%	5	5	28-Mar-23	03-Apr-23																												
	FNSH.D5.2840	1st Floor 2F1/F2 - Install Millwork	0%	3	3	28-Mar-23	30-Mar-23																												
	FNSH.D5.2870	1st Floor 2F1/F2 - Finish Electric	0%	5	5	28-Mar-23	03-Apr-23																												
	FNSH.D5.2850	1st Floor 2F1/F2 - Backsplash Tile	0%	3	3	31-Mar-23	04-Apr-23																												
	FNSH.D5.2880	1st Floor 2F1/F2 - Drop Remaining Ceiling Tile	0%	1	1	04-Apr-23	04-Apr-23																												

Remaining Level of Effort

Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 54 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22
Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:11																			
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			2024
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
	FNSH.D5.2860	1st Floor 2F1/F2 - Tile in Restroom	0%	5	5	05-Apr-23	11-Apr-23																											
	FNSH.D5.2890	1st Floor 2F1/F2 - Finish Plumbing	0%	4	4	05-Apr-23	10-Apr-23																											
	FNSH.D5.2900	1st Floor 2F1/F2 - Finish HVAC	0%	3	3	11-Apr-23	13-Apr-23																											
	FNSH.D5.2910	1st Floor 2F1/F2 - Floor Coverings	0%	6	6	14-Apr-23	21-Apr-23																											
1st Floor Sector 2G1&G2 Back of House			66	66	30-Mar-23	30-Jun-23																												
	MEP.D5.3260	1st Floor 2G1/G2 - Rough-in Plumbing	0%	8	8	30-Mar-23	10-Apr-23																											
	MEP.D5.3270	1st Floor 2G1/G2 - Rough-in HVAC	0%	7	7	30-Mar-23	07-Apr-23																											
	MEP.D5.3280	1st Floor 2G1/G2 - Rough-in Fire	0%	7	7	30-Mar-23	07-Apr-23																											
	MEP.D5.3290	1st Floor 2G1/G2 - Rough-in Electric	0%	8	8	30-Mar-23	10-Apr-23																											
	MEP.D5.3300	1st Floor 2G1/G2 - Rough-in Low Volt	0%	8	8	30-Mar-23	10-Apr-23																											
	MEP.D5.3310	1st Floor 2G1/G2 - Fire caulk	0%	2	2	11-Apr-23	12-Apr-23																											
	FRME.D5.3590	1st Floor 2G1/G2 - Layout and Frame Walls	0%	9	9	24-Apr-23	04-May-23																											
	FRME.D5.3600	1st Floor 2G1/G2 - Insulate	0%	2	2	04-May-23	05-May-23																											
	FRME.D5.3610	1st Floor 2G1/G2 - Install Drywall Upper	0%	5	5	08-May-23	12-May-23																											
	FRME.D5.3620	1st Floor 2G1/G2 - Hang and Tape Drywall	0%	7	7	15-May-23	23-May-23																											
	FNSH.D5.2940	1st Floor 2G1/G2 - Tile in Restroom	0%	3	3	15-May-23	17-May-23																											
	FNSH.D5.2950	1st Floor 2G1/G2 - Backsplash Tile	0%	5	5	18-May-23	24-May-23																											
	FNSH.D5.2920	1st Floor 2G1/G2 - Paint	0%	3	3	24-May-23	26-May-23																											
	FRME.D5.3630	1st Floor 2G1/G2 - Grid Ceiling	0%	5	5	30-May-23	05-Jun-23																											
	FRME.D5.3640	1st Floor 2G1/G2 - Wood Ceiling	0%	3	3	06-Jun-23	08-Jun-23																											
	FNSH.D5.2930	1st Floor 2G1/G2 - Doors & Hardware	0%	5	5	06-Jun-23	12-Jun-23																											
	FRME.D5.3650	1st Floor 2G1/G2 - Install Millwork	0%	3	3	06-Jun-23	08-Jun-23																											
	FNSH.D5.2960	1st Floor 2G1/G2 - Finish Electric	0%	5	5	06-Jun-23	12-Jun-23																											
	FNSH.D5.2970	1st Floor 2G1/G2 - Drop Remaining Ceiling Tile	0%	1	1	13-Jun-23	13-Jun-23																											
	FNSH.D5.2980	1st Floor 2G1/G2 - Finish Plumbing	0%	4	4	14-Jun-23	19-Jun-23																											
	FNSH.D5.2990	1st Floor 2G1/G2 - Finish HVAC	0%	3	3	20-Jun-23	22-Jun-23																											
	FNSH.D5.3000	1st Floor 2G1/G2 - Floor Coverings	0%	6	6	23-Jun-23	30-Jun-23																											
2nd Floor Sector 2F1&F2 Admin			54	54	13-Feb-23	28-Apr-23																												
	FRME.D5.3660	2nd Floor 2F1/F2 - Layout and Frame Walls	0%	13	13	13-Feb-23	02-Mar-23																											
	MEP.D5.3320	2nd Floor 2F1/F2 - Rough-in Plumbing	0%	8	8	13-Feb-23	23-Feb-23																											
	MEP.D5.3330	2nd Floor 2F1/F2 - Rough-in HVAC	0%	7	7	13-Feb-23	22-Feb-23																											
	MEP.D5.3340	2nd Floor 2F1/F2 - Rough-in Fire	0%	7	7	13-Feb-23	22-Feb-23																											
	MEP.D5.3350	2nd Floor 2F1/F2 - Rough-in Electric	0%	8	8	13-Feb-23	23-Feb-23																											
	MEP.D5.3360	2nd Floor 2F1/F2 - Rough-in Low Volt	0%	8	8	13-Feb-23	23-Feb-23																											
	FRME.D5.3710	2nd Floor 2F1/F2 - Install HM Door Frames	0%	5	5	13-Feb-23	17-Feb-23																											
	MEP.D5.3370	2nd Floor 2F1/F2 - Fire caulk	0%	2	2	24-Feb-23	27-Feb-23																											
	FRME.D5.3670	2nd Floor 2F1/F2 - Insulate	0%	4	4	28-Feb-23	03-Mar-23																											
	FRME.D5.3680	2nd Floor 2F1/F2 - Install Drywall Upper	0%	5	5	06-Mar-23	10-Mar-23																											
	FRME.D5.3690	2nd Floor 2F1/F2 - Hang and Tape Drywall	0%	8	8	13-Mar-23	22-Mar-23																											
	FNSH.D5.3010	2nd Floor 2F1/F2 - Paint	0%	3	3	23-Mar-23	27-Mar-23																											
	FRME.D5.3700	2nd Floor 2F1/F2 - Grid Ceiling	0%	5	5	28-Mar-23	03-Apr-23																											
	FNSH.D5.3020	2nd Floor 2F1/F2 - Doors & Hardware	0%	5	5	04-Apr-23	10-Apr-23																											
	FNSH.D5.3030	2nd Floor 2F1/F2 - Tile in Restroom	0%	5	5	04-Apr-23	10-Apr-23																											
	FNSH.D5.3040	2nd Floor 2F1/F2 - Finish Electric	0%	5	5	04-Apr-23	10-Apr-23																											
	FNSH.D5.3050	2nd Floor 2F1/F2 - Drop Remaining Ceiling Tile	0%	1	1	11-Apr-23	11-Apr-23																											
	FNSH.D5.3060	2nd Floor 2F1/F2 - Finish Plumbing	0%	4	4	12-Apr-23	17-Apr-23																											
	FNSH.D5.3070	2nd Floor 2F1/F2 - Finish HVAC	0%	3	3	18-Apr-23	20-Apr-23																											
	FNSH.D5.3080	2nd Floor 2F1/F2 - Floor Coverings	0%	6	6	21-Apr-23	28-Apr-23																											
2nd Floor Sector 2G1&G2 Back of House			39	39	30-Mar-23	23-May-23																												
	FRME.D5.3720	2nd Floor 2G1/G2 - Layout and Frame Walls	0%	9	9	30-Mar-23	11-Apr-23																											

Remaining Level of Effort

Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 55 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22
Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:11																		
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024		2024
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
	MEP.D5.3380	2nd Floor 2G1/G2 - Rough-in Plumbing	0%	8	8	30-Mar-23	10-Apr-23																										
	MEP.D5.3390	2nd Floor 2G1/G2 - Rough-in HVAC	0%	7	7	30-Mar-23	07-Apr-23																										
	MEP.D5.3400	2nd Floor 2G1/G2 - Rough-in Fire	0%	7	7	30-Mar-23	07-Apr-23																										
	MEP.D5.3410	2nd Floor 2G1/G2 - Rough-in Electric	0%	8	8	30-Mar-23	10-Apr-23																										
	MEP.D5.3420	2nd Floor 2G1/G2 - Rough-in Low Volt	0%	8	8	30-Mar-23	10-Apr-23																										
	FRME.D5.3770	2nd Floor 2G1/G2 - Install HM Door Frame	0%	5	5	30-Mar-23	05-Apr-23																										
	MEP.D5.3430	2nd Floor 2G1/G2 - Fire caulk	0%	2	2	11-Apr-23	12-Apr-23																										
	FRME.D5.3730	2nd Floor 2G1/G2 - Insulate	0%	2	2	13-Apr-23	14-Apr-23																										
	FRME.D5.3740	2nd Floor 2G1/G2 - Install Drywall Upper	0%	5	5	17-Apr-23	21-Apr-23																										
	FRME.D5.3750	2nd Floor 2G1/G2 - Hang and Tape Drywall	0%	7	7	24-Apr-23	02-May-23																										
	FNSH.D5.3110	2nd Floor 2G1/G2 - Tile in Restroom	0%	3	3	24-Apr-23	26-Apr-23																										
	FNSH.D5.3090	2nd Floor 2G1/G2 - Paint	0%	3	3	03-May-23	05-May-23																										
	FRME.D5.3760	2nd Floor 2G1/G2 - Wood Ceiling	0%	3	3	08-May-23	10-May-23																										
	FNSH.D5.3100	2nd Floor 2G1/G2 - Doors & Hardware	0%	5	5	08-May-23	12-May-23																										
	FNSH.D5.3120	2nd Floor 2G1/G2 - Finish Electric	0%	5	5	08-May-23	12-May-23																										
	FNSH.D5.3130	2nd Floor 2G1/G2 - Finish Plumbing	0%	4	4	15-May-23	18-May-23																										
	FNSH.D5.3140	2nd Floor 2G1/G2 - Finish HVAC	0%	3	3	19-May-23	23-May-23																										
1st Floor Data Hall			107	107	06-Feb-23	07-Jul-23																											
House			99	99	06-Feb-23	26-Jun-23																											
Rough-In			76	76	06-Feb-23	23-May-23																											
	FRME.D5.5000	1st Floor House - Layout and Frame Walls	0%	10	10	06-Feb-23	17-Feb-23																										
	FRME.D5.5010	1st Floor House - Install Door Frames	0%	3	3	21-Feb-23	23-Feb-23																										
	MEP.D5.5000	1st Floor House - Install Fire Protection	0%	10	10	27-Mar-23	07-Apr-23																										
	MEP.D5.5010	1st Floor House - Install OH Mechanical (Plumbing and	0%	20	20	27-Mar-23	21-Apr-23																										
	MEP.D5.5020	1st Floor House - Install OH Electrical	0%	20	20	27-Mar-23	21-Apr-23																										
	FRME.D5.5020	1st Floor House - Install Drywall Upper	0%	4	4	18-Apr-23	21-Apr-23																										
	MEP.D5.5030	1st Floor House - In-wall Rough-in Electrical	0%	4	4	24-Apr-23	27-Apr-23																										
	FRME.D5.5030	1st Floor House - Install Structural Grid	0%	10	10	24-Apr-23	05-May-23																										
	FRME.D5.5040	1st Floor House - Insulate and Inspect	0%	5	5	28-Apr-23	04-May-23																										
	FRME.D5.5050	1st Floor House - Hang and Tape Drywall	0%	6	6	05-May-23	12-May-23																										
	MEP.D5.5040	1st Floor House - Install Lighting	0%	5	5	08-May-23	12-May-23																										
	MEP.D5.5050	1st Floor House - Install Sprinkler Drops	0%	5	5	08-May-23	12-May-23																										
	FNSH.D5.5000	1st Floor House - Paint House	0%	2	2	15-May-23	16-May-23																										
	FRME.D5.5060	1st Floor House - Install Overhead Doors	0%	5	5	15-May-23	19-May-23																										
	FNSH.D5.5010	1st Floor House - Install Finishes	0%	5	5	17-May-23	23-May-23																										
	FNSH.D5.5020	1st Floor House - Trim Out Electrical Devices	0%	5	5	17-May-23	23-May-23																										
Equipment			28	28	17-May-23	26-Jun-23																											
	EQPT.D5.5000	1st Floor House - Install HDP Panels	0%	10	10	17-May-23	31-May-23																										
	EQPT.D5.5010	1st Floor House - Install PDU	0%	5	5	17-May-23	23-May-23																										
	EQPT.D5.5020	1st Floor House - Set CRAC Units	0%	5	5	02-Jun-23	08-Jun-23																										
	EQPT.D5.5030	1st Floor House - Install COD Boards	0%	5	5	02-Jun-23	08-Jun-23																										
	EQPT.D5.5040	1st Floor House - Final Connections CRAC Units	0%	15	15	06-Jun-23	26-Jun-23																										
	EQPT.D5.5050	1st Floor House - Set HUM	0%	5	5	09-Jun-23	15-Jun-23																										
MPOE 1 and 2			77	77	09-Mar-23	26-Jun-23																											
Rough-In			54	54	09-Mar-23	23-May-23																											
	FRME.D5.2880	1st Floor MPOE 1/2 - Layout and Frame Walls	0%	10	10	09-Mar-23	22-Mar-23																										
	FRME.D5.2910	1st Floor MPOE 1/2 - Install Door Frames	0%	3	3	23-Mar-23	27-Mar-23																										
	MEP.D5.2640	1st Floor MPOE 1/2 - Install Fire Protection	0%	10	10	27-Mar-23	07-Apr-23																										
	MEP.D5.2660	1st Floor MPOE 1/2 - Install OH Mechanical (Plumbing	0%	20	20	27-Mar-23	21-Apr-23																										
	MEP.D5.2670	1st Floor MPOE 1/2 - Install OH Electrical	0%	20	20	27-Mar-23	21-Apr-23																										

Remaining Level of Effort

Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 56 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22
Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE				00 ALL ACTIVITIES												18-Nov-22 17:11																			
Activity ID		Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			
								Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
		FRME.D5.2890	1st Floor MPOE 1/2 - Install Drywall Upper	0%	4	4	18-Apr-23	21-Apr-23																											
		MEP.D5.2650	1st Floor MPOE 1/2 - In-wall Rough-in Electrical	0%	4	4	24-Apr-23	27-Apr-23																											
		FRME.D5.2930	1st Floor MPOE 1/2 - Install Structural Grid	0%	10	10	24-Apr-23	05-May-23																											
		FRME.D5.2940	1st Floor MPOE 1/2 - Insulate and Inspect	0%	5	5	28-Apr-23	04-May-23																											
		FRME.D5.2900	1st Floor MPOE 1/2 - Hang and Tape Drywall	0%	6	6	05-May-23	12-May-23																											
		MEP.D5.2680	1st Floor MPOE 1/2 - Install Lighting	0%	5	5	08-May-23	12-May-23																											
		MEP.D5.2690	1st Floor MPOE 1/2 - Install Sprinkler Drops	0%	5	5	08-May-23	12-May-23																											
		FNSH.D5.2530	1st Floor MPOE 1/2 - Paint MPOE	0%	2	2	15-May-23	16-May-23																											
		FRME.D5.2920	1st Floor MPOE 1/2 - Install Overhead Doors	0%	5	5	15-May-23	19-May-23																											
		FNSH.D5.2540	1st Floor MPOE 1/2 - Install Finishes	0%	5	5	17-May-23	23-May-23																											
		FNSH.D5.2550	1st Floor MPOE 1/2 - Trim Out Electrical Devices	0%	5	5	17-May-23	23-May-23																											
		Equipment		28	28	17-May-23	26-Jun-23																												
		EQPT.D5.3260	1st Floor MPOE 1/2 - Install HDP Panels	0%	10	10	17-May-23	31-May-23																											
		EQPT.D5.3990	1st Floor MPOE 1/2 - Install Network COD 2000AMP	0%	10	10	17-May-23	31-May-23																											
		EQPT.D5.3290	1st Floor MPOE 1/2 - Install PDU	0%	5	5	01-Jun-23	07-Jun-23																											
		EQPT.D5.3240	1st Floor MPOE 1/2 - Set CRAC Units	0%	5	5	02-Jun-23	08-Jun-23																											
		EQPT.D5.3270	1st Floor MPOE 1/2 - Install COD Boards	0%	5	5	02-Jun-23	08-Jun-23																											
		EQPT.D5.3280	1st Floor MPOE 1/2 - Final Connections CRAC Units	0%	15	15	06-Jun-23	26-Jun-23																											
		EQPT.D5.3250	1st Floor MPOE 1/2 - Set HUM	0%	5	5	09-Jun-23	15-Jun-23																											
		Systems Gallery 1001 and 1010 DH A		87	87	28-Feb-23	29-Jun-23																												
		Rough-In		52	52	28-Feb-23	10-May-23																												
		FRME.D5.3130	1st Floor DHASG1001/1010 - Layout and Frame Walls	0%	6	6	28-Feb-23	07-Mar-23																											
		FRME.D5.3140	1st Floor DHASG1001/1010 - Install Drywall Upper	0%	6	6	02-Mar-23	09-Mar-23																											
		MEP.D5.2870	1st Floor DHASG1001/1010 - In-wall Rough-in Electric	0%	5	5	02-Mar-23	08-Mar-23																											
		MEP.D5.2860	1st Floor DHASG1001/1010 - Install Fire Protection	0%	15	15	08-Mar-23	28-Mar-23																											
		FRME.D5.3160	1st Floor DHASG1001/1010 - Insulate and Inspect	0%	5	5	09-Mar-23	15-Mar-23																											
		MEP.D5.2880	1st Floor DHASG1001/1010 - Install OH Mechanical (F	0%	15	15	29-Mar-23	18-Apr-23																											
		MEP.D5.2890	1st Floor DHASG1001/1010 - Install OH Electrical	0%	20	20	29-Mar-23	25-Apr-23																											
		FRME.D5.3150	1st Floor DHASG1001/1010 - Hang and Tape Drywall	0%	6	6	26-Apr-23	03-May-23																											
		FNSH.D5.2640	1st Floor DHASG1001/1010 - Paint - DHA SG	0%	2	2	04-May-23	05-May-23																											
		FNSH.D5.2650	1st Floor DHASG1001/1010 - Install Finishes	0%	3	3	08-May-23	10-May-23																											
		Equipment		40	40	04-May-23	29-Jun-23																												
		EQPT.D5.3380	1st Floor DHASG1001/1010 - Install Switch Gear	0%	5	5	04-May-23	10-May-23																											
		EQPT.D5.3400	1st Floor DHASG1001/1010 - Install ATS	0%	5	5	04-May-23	10-May-23																											
		EQPT.D5.3430	1st Floor DHASG1001/1010 - Install PDU	0%	5	5	04-May-23	10-May-23																											
		EQPT.D5.3440	1st Floor DHASG1001/1010 - Install Reserve Busway	0%	5	5	04-May-23	10-May-23																											
		EQPT.D5.3410	1st Floor DHASG1001/1010 - Install HDP	0%	5	5	08-May-23	12-May-23																											
		EQPT.D5.3390	1st Floor DHASG1001/1010 - Install COD Boards	0%	5	5	02-Jun-23	08-Jun-23																											
		EQPT.D5.3420	1st Floor DHASG1001/1010 - Install CRAC Units	0%	5	5	02-Jun-23	08-Jun-23																											
		EQPT.D5.3450	1st Floor DHASG1001/1010 - Final Connections CRAC	0%	15	15	09-Jun-23	29-Jun-23																											
		EQPT.D5.3460	1st Floor DHASG1001/1010 - Pull and Terminate Feed	0%	15	15	09-Jun-23	29-Jun-23																											
		Mechanical Gallery 1002 DH A		87	87	28-Feb-23	29-Jun-23																												
		Rough-In		26	26	28-Feb-23	04-Apr-23																												
		FRME.D5.3050	1st Floor DHAMG1002 - Layout and Frame Walls	0%	6	6	28-Feb-23	07-Mar-23																											
		FRME.D5.3060	1st Floor DHAMG1002 - Install Drywall Upper	0%	6	6	08-Mar-23	15-Mar-23																											
		MEP.D5.2780	1st Floor DHAMG1002 - Install Fire Protection	0%	1	1	08-Mar-23	08-Mar-23																											
		MEP.D5.2800	1st Floor DHAMG1002 - Install OH Mechanical (Plumb	0%	3	3	08-Mar-23	10-Mar-23																											
		MEP.D5.2810	1st Floor DHAMG1002 - Install OH Electrical	0%	5	5	08-Mar-23	14-Mar-23																											
		MEP.D5.2790	1st Floor DHAMG1002 - In-wall Rough-in Electrical	0%	3	3	09-Mar-23	13-Mar-23																											
		FRME.D5.3080	1st Floor DHAMG1002 - Insulate and Inspect	0%	5	5	14-Mar-23	20-Mar-23																											

Remaining Level of Effort

 Actual Level of Effort

Secondary Baseline

 Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 57 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22
Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE				00 ALL ACTIVITIES												18-Nov-22 17:11																			
Activity ID		Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			
								Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
		FRME.D5.3070	1st Floor DHAMG1002 - Hang and Tape Drywall	0%	6	6	21-Mar-23	28-Mar-23																											
		FNSH.D5.2600	1st Floor DHAMG1002 - Paint	0%	2	2	29-Mar-23	30-Mar-23																											
		FNSH.D5.2610	1st Floor DHAMG1002 - Install Finishes	0%	3	3	31-Mar-23	04-Apr-23																											
		Equipment			60	60	06-Apr-23	29-Jun-23																											
		EQPT.D5.3310	1st Floor DHAMG1002 - Install HDP Boards	0%	5	5	06-Apr-23	12-Apr-23																											
		EQPT.D5.3330	1st Floor DHAMG1002 - Pull and Terminate Feeders	0%	15	15	13-Apr-23	03-May-23																											
		EQPT.D5.3300	1st Floor DHAMG1002 - Install CRAC Units	0%	5	5	02-Jun-23	08-Jun-23																											
		EQPT.D5.3320	1st Floor DHAMG1002 - Final Connections CRAC Unit	0%	15	15	09-Jun-23	29-Jun-23																											
		DH A ROOM 1100			41	41	08-Mar-23	03-May-23																											
		Rough-In			41	41	08-Mar-23	03-May-23																											
		FRME.D5.2950	1st Floor DHAR1100 - Layout and Frame Walls	0%	10	10	08-Mar-23	21-Mar-23																											
		FRME.D5.2960	1st Floor DHAR1100 - Install Drywall Upper	0%	4	4	22-Mar-23	27-Mar-23																											
		MEP.D5.2700	1st Floor DHAR1100 - Rough-In Fire Protection	0%	3	3	28-Mar-23	30-Mar-23																											
		MEP.D5.2710	1st Floor DHAR1100 - In-wall Rough-in Electrical	0%	4	4	28-Mar-23	31-Mar-23																											
		MEP.D5.2720	1st Floor DHAR1100 - Install OH Mechanical (Plumbing and HVAC)	0%	5	5	03-Apr-23	07-Apr-23																											
		FRME.D5.2990	1st Floor DHAR1100 - Insulate and Inspect	0%	5	5	03-Apr-23	07-Apr-23																											
		MEP.D5.2730	1st Floor DHAR1100 - Install OH Electrical	0%	7	7	10-Apr-23	18-Apr-23																											
		FRME.D5.2970	1st Floor DHAR1100 - Hang and Tape Drywall	0%	6	6	19-Apr-23	26-Apr-23																											
		FRME.D5.2980	1st Floor DHAR1100 - Install Structural Grid	0%	10	10	19-Apr-23	02-May-23																											
		FNSH.D5.2560	1st Floor DHAR1100 - Paint DHAR	0%	2	2	27-Apr-23	28-Apr-23																											
		FNSH.D5.2570	1st Floor DHAR1100 - Install Finishes	0%	3	3	01-May-23	03-May-23																											
		Systems Gallery 1003 and 1020 DH D			70	70	30-Mar-23	07-Jul-23																											
		Rough-In			39	39	30-Mar-23	23-May-23																											
		MEP.D5.2900	1st Floor DHD SG1003/1020 - Install Fire Protection	0%	5	5	30-Mar-23	05-Apr-23																											
		MEP.D5.2920	1st Floor DHD SG1003/1020 - Install OH Mechanical (Plumbing and HVAC)	0%	15	15	06-Apr-23	26-Apr-23																											
		MEP.D5.2930	1st Floor DHD SG1003/1020 - Install OH Electrical	0%	20	20	06-Apr-23	03-May-23																											
		FRME.D5.3170	1st Floor DHD SG1003/1020 - Layout and Frame Walls	0%	6	6	25-Apr-23	02-May-23																											
		FRME.D5.3180	1st Floor DHD SG1003/1020 - Install Drywall Upper	0%	6	6	27-Apr-23	04-May-23																											
		MEP.D5.2910	1st Floor DHD SG1003/1020 - In-wall Rough-in Electric	0%	3	3	27-Apr-23	01-May-23																											
		FRME.D5.3200	1st Floor DHD SG1003/1020 - Insulate and Inspect	0%	5	5	02-May-23	08-May-23																											
		FRME.D5.3190	1st Floor DHD SG1003/1020 - Hang and Tape Drywall	0%	6	6	09-May-23	16-May-23																											
		FNSH.D5.2660	1st Floor DHD SG1003/1020 - Paint	0%	2	2	17-May-23	18-May-23																											
		FNSH.D5.2670	1st Floor DHD SG1003/1020 - Install Finishes	0%	3	3	19-May-23	23-May-23																											
		Equipment			36	36	17-May-23	07-Jul-23																											
		EQPT.D5.3470	1st Floor DHD SG1003/1020 - Install Switch Gear	0%	5	5	17-May-23	23-May-23																											
		EQPT.D5.3530	1st Floor DHD SG1003/1020 - Install Reserve Busway	0%	5	5	17-May-23	23-May-23																											
		EQPT.D5.3490	1st Floor DHD SG1003/1020 - Install ATS	0%	5	5	24-May-23	31-May-23																											
		EQPT.D5.3480	1st Floor DHD SG1003/1020 - Install COD Boards	0%	5	5	02-Jun-23	08-Jun-23																											
		EQPT.D5.3510	1st Floor DHD SG1003/1020 - Install CRAC Units	0%	5	5	02-Jun-23	08-Jun-23																											
		EQPT.D5.3500	1st Floor DHD SG1003/1020 - Install HDP	0%	5	5	09-Jun-23	15-Jun-23																											
		EQPT.D5.3520	1st Floor DHD SG1003/1020 - Install PDU	0%	5	5	09-Jun-23	15-Jun-23																											
		EQPT.D5.3540	1st Floor DHD SG1003/1020 - Final Connections CRAC Units	0%	15	15	09-Jun-23	29-Jun-23																											
		EQPT.D5.3550	1st Floor DHD SG1003/1020 - Pull and Terminate Feeders	0%	15	15	16-Jun-23	07-Jul-23																											
		Mechanical Gallery 1004 DH D			62	62	04-Apr-23	29-Jun-23																											
		Rough-In			32	32	04-Apr-23	17-May-23																											
		FRME.D5.3090	1st Floor DHD MG1004 - Layout and Frame Walls	0%	6	6	04-Apr-23	11-Apr-23																											
		FRME.D5.3100	1st Floor DHD MG1004 - Install Drywall Upper	0%	6	6	12-Apr-23	19-Apr-23																											
		MEP.D5.2820	1st Floor DHD MG1004 - Install Fire Protection	0%	5	5	12-Apr-23	18-Apr-23																											
		MEP.D5.2830	1st Floor DHD MG1004 - In-wall Rough-in Electrical	0%	3	3	19-Apr-23	21-Apr-23																											
		MEP.D5.2840	1st Floor DHD MG1004 - Install OH Mechanical (Plumbing and HVAC)	0%	5	5	19-Apr-23	25-Apr-23																											

Remaining Level of Effort

Actual Level of Effort

Secondary Baseline

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 58 of 63

TASK filter: under wbs.
© Oracle Corporation

Data Date: 16-Nov-22
Completion Date: 29-Feb-24

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:11																				
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024		2024		
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	
	FRME.D5.3120	1st Floor DHD MG1004 - Insulate and Inspect	0%	5	5	24-Apr-23	28-Apr-23																					1st Floor DHD MG1004 - Insulate and Inspect							
	MEP.D5.2850	1st Floor DHD MG1004 - Install OH Electrical	0%	5	5	26-Apr-23	02-May-23																					1st Floor DHD MG1004 - Install OH Electrical							
	FRME.D5.3110	1st Floor DHD MG1004 - Hang and Tape Drywall	0%	6	6	03-May-23	10-May-23																					1st Floor DHD MG1004 - Hang and Tape Drywall							
	FNSH.D5.2620	1st Floor DHD MG1004 - Paint	0%	2	2	11-May-23	12-May-23																					1st Floor DHD MG1004 - Paint							
	FNSH.D5.2630	1st Floor DHD MG1004 - Install Finishes	0%	3	3	15-May-23	17-May-23																					1st Floor DHD MG1004 - Install Finishes							
	Equipment			35	35	11-May-23	29-Jun-23																					29-Jun-23, Equipment							
	EQPT.D5.3350	1st Floor DHD MG1004 - Install HDP Boards	0%	5	5	11-May-23	17-May-23																					1st Floor DHD MG1004 - Install HDP Boards							
	EQPT.D5.3370	1st Floor DHD MG1004 - Pull and Terminate Feeders	0%	15	15	18-May-23	08-Jun-23																					1st Floor DHD MG1004 - Pull and Terminate Feeders							
	EQPT.D5.3340	1st Floor DHD MG1004 - Install CRAC Units	0%	5	5	02-Jun-23	08-Jun-23																					1st Floor DHD MG1004 - Install CRAC Units							
	EQPT.D5.3360	1st Floor DHD MG1004 - Final Connections CRAC Uni	0%	15	15	09-Jun-23	29-Jun-23																					1st Floor DHD MG1004 - Final Connections CRAC Units							
	DH D ROOM 1200			41	41	12-Apr-23	08-Jun-23																					08-Jun-23, DH D ROOM 1200							
	Rough-In			41	41	12-Apr-23	08-Jun-23																					08-Jun-23, Rough-In							
	FRME.D5.3000	1st Floor DHD R1200 - Layout and Frame Walls	0%	10	10	12-Apr-23	25-Apr-23																					1st Floor DHD R1200 - Layout and Frame Walls							
	FRME.D5.3010	1st Floor DHD R1200 - Install Drywall Upper	0%	4	4	26-Apr-23	01-May-23																					1st Floor DHD R1200 - Install Drywall Upper							
	MEP.D5.2740	1st Floor DHD R1200 - Install Fire Protection	0%	3	3	02-May-23	04-May-23																					1st Floor DHD R1200 - Install Fire Protection							
	MEP.D5.2750	1st Floor DHD R1200 - In-wall Rough-in Electrical	0%	4	4	02-May-23	05-May-23																					1st Floor DHD R1200 - In-wall Rough-in Electrical							
	MEP.D5.2760	1st Floor DHD R1200 - Install OH Mechanical (Plumbin	0%	5	5	08-May-23	12-May-23																					1st Floor DHD R1200 - Install OH Mechanical (Plumbing and HVAC)							
	FRME.D5.3040	1st Floor DHD R1200 - Insulate and Inspect	0%	5	5	08-May-23	12-May-23																					1st Floor DHD R1200 - Insulate and Inspect							
	MEP.D5.2770	1st Floor DHD R1200 - Install OH Electrical	0%	7	7	15-May-23	23-May-23																					1st Floor DHD R1200 - Install OH Electrical							
	FRME.D5.3020	1st Floor DHD R1200 - Hang and Tape Drywall	0%	6	6	24-May-23	01-Jun-23																					1st Floor DHD R1200 - Hang and Tape Drywall							
	FRME.D5.3030	1st Floor DHD R1200 - Install Structural Grid	0%	10	10	24-May-23	07-Jun-23																					1st Floor DHD R1200 - Install Structural Grid							
	FNSH.D5.2580	1st Floor DHD R1200 - Paint	0%	2	2	02-Jun-23	05-Jun-23																					1st Floor DHD R1200 - Paint							
	FNSH.D5.2590	1st Floor DHD R1200 - Install Finishes	0%	3	3	06-Jun-23	08-Jun-23																					1st Floor DHD R1200 - Install Finishes							
	2nd Floor Data Hall			95	95	23-Feb-23	07-Jul-23																					07-Jul-23, 2nd Floor Data Hall							
	BDF 1 and 2			85	85	09-Mar-23	07-Jul-23																					07-Jul-23, BDF 1 and 2							
	Rough-In			40	40	09-Mar-23	03-May-23																					03-May-23, Rough-In							
	MEP.D5.2940	2nd Floor BDF1/2 - Install Fire Protection	0%	3	3	09-Mar-23	13-Mar-23																					2nd Floor BDF1/2 - Install Fire Protection							
	MEP.D5.2960	2nd Floor BDF1/2 - Install OH Mechanical (Plumbing ar	0%	5	5	14-Mar-23	20-Mar-23																					2nd Floor BDF1/2 - Install OH Mechanical (Plumbing and HVAC)							
	MEP.D5.2970	2nd Floor BDF1/2 - Install OH Electrical	0%	7	7	14-Mar-23	22-Mar-23																					2nd Floor BDF1/2 - Install OH Electrical							
	FRME.D5.3210	2nd Floor BDF1/2 - Layout and Frame Walls	0%	10	10	23-Mar-23	05-Apr-23																					2nd Floor BDF1/2 - Layout and Frame Walls							
	FRME.D5.3220	2nd Floor BDF1/2 - Install Drywall Upper	0%	4	4	06-Apr-23	11-Apr-23																					2nd Floor BDF1/2 - Install Drywall Upper							
	MEP.D5.2950	2nd Floor BDF1/2 - In-wall Rough-in Electrical	0%	4	4	06-Apr-23	11-Apr-23																					2nd Floor BDF1/2 - In-wall Rough-in Electrical							
	FRME.D5.3240	2nd Floor BDF1/2 - Install Structural Grid	0%	10	10	12-Apr-23	25-Apr-23																					2nd Floor BDF1/2 - Install Structural Grid							
	FRME.D5.3250	2nd Floor BDF1/2 - Insulate and Inspect	0%	5	5	12-Apr-23	18-Apr-23																					2nd Floor BDF1/2 - Insulate and Inspect							
	FRME.D5.3230	2nd Floor BDF1/2 - Hang and Tape Drywal	0%	6	6	19-Apr-23	26-Apr-23																					2nd Floor BDF1/2 - Hang and Tape Drywal							
	FNSH.D5.2680	2nd Floor BDF1/2 - Paint	0%	2	2	27-Apr-23	28-Apr-23																					2nd Floor BDF1/2 - Paint							
	FNSH.D5.2690	2nd Floor BDF1/2 - Install Finishes	0%	3	3	01-May-23	03-May-23																					2nd Floor BDF1/2 - Install Finishes							
	Equipment			48	48	01-May-23	07-Jul-23																					07-Jul-23, Equipment							
	EQPT.D5.3580	2nd Floor BDF1/2 - Install HDP Panels	0%	10	10	01-May-23	12-May-23																					2nd Floor BDF1/2 - Install HDP Panels							
	EQPT.D5.3560	2nd Floor BDF1/2 - Set CRAC's	0%	5	5	02-Jun-23	08-Jun-23																					2nd Floor BDF1/2 - Set CRAC's							
	EQPT.D5.3570	2nd Floor BDF1/2 - Set HUM	0%	5	5	09-Jun-23	15-Jun-23																					2nd Floor BDF1/2 - Set HUM							
	EQPT.D5.3590	2nd Floor BDF1/2 - Final Connections CRAC Units	0%	15	15	09-Jun-23	29-Jun-23																					2nd Floor BDF1/2 - Final Connections CRAC Units							
	EQPT.D5.3600	2nd Floor BDF1/2 - Pull and Terminate Feeders	0%	15	15	16-Jun-23	07-Jul-23																					2nd Floor BDF1/2 - Pull and Terminate Feeders							
	Systems Gallery 2001 and 2010 DH B			90	90	23-Feb-23	29-Jun-23																					29-Jun-23, Systems Gallery 2001 and 2010 DH B							
	Rough-In			56	56	23-Feb-23	11-May-23																					11-May-23, Rough-In							
	MEP.D5.3120	2nd Floor DHB SG 2001/2010 - Install Fire Protection	0%	5	5	23-Feb-23	01-Mar-23																					2nd Floor DHB SG 2001/2010 - Install Fire Protection							
	MEP.D5.3140	2nd Floor DHB SG 2001/2010 - Install OH Mechanical (0%	15	15	02-Mar-23	22-Mar-23																					2nd Floor DHB SG 2001/2010 - Install OH Mechanical (Plumbing and HVAC)							
	MEP.D5.3150	2nd Floor DHB SG 2001/2010 - Install OH Electrical	0%	20	20	02-Mar-23	29-Mar-23																					2nd Floor DHB SG 2001/2010 - Install OH Electrical							
	FRME.D5.3440	2nd Floor DHB SG 2001/2010 - Layout and Frame Wal	0%	6	6	06-Apr-23	13-Apr-23																					2nd Floor DHB SG 2001/2010 - Layout and Frame Walls							
	MEP.D5.3130	2nd Floor DHB SG 2001/2010 - In-wall Rough-in Electri	0%	3	3	10-Apr-23	12-Apr-23																					2nd Floor DHB SG 2001/2010 - In-wall Rough-in Electrical							
	FRME.D5.3470	2nd Floor DHB SG 2001/2010 - Insulate and Inspect	0%	5	5	13-Apr-23	19-Apr-23																					2nd Floor DHB SG 2001/2010 - Insulate and Inspect							
<div><div></div> Remaining Level of Effort</div> <div><div></div> Actual Level of Effort</div> <div><div></div> Secondary Baseline</div> <div><div></div> Actual Work</div> <div><div></div> Remaining Work</div> <div><div></div> Critical Remaining Work</div> <div><div></div> Milestone</div> <div><div></div> Summary</div>			Page 59 of 63				TASK filter: under wbs. © Oracle Corporation				Data Date: 16-Nov-22 Completion Date: 29-Feb-24																								

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:11																		
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024		
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
	MEP.D5.3170	2nd Floor DHC 2020/2003 - In-wall Rough-in Electrical	0%	3	3	11-May-23	15-May-23													2nd Floor DHC 2020/2003 - In-wall Rough-in Electrical													
	FRME.D5.3510	2nd Floor DHC 2020/2003 - Insulate and Inspect	0%	5	5	16-May-23	22-May-23													2nd Floor DHC 2020/2003 - Insulate and Inspect													
	FRME.D5.3500	2nd Floor DHC 2020/2003 - Hang and Tape Drywall	0%	6	6	23-May-23	31-May-23													2nd Floor DHC 2020/2003 - Hang and Tape Drywall													
	FNSH.D5.2800	2nd Floor DHC 2020/2003 - Paint	0%	2	2	01-Jun-23	02-Jun-23													2nd Floor DHC 2020/2003 - Paint													
	FNSH.D5.2810	2nd Floor DHC 2020/2003 - Install Finishes	0%	3	3	05-Jun-23	07-Jun-23													2nd Floor DHC 2020/2003 - Install Finishes													
	Equipment			52	52	25-Apr-23	07-Jul-23													07-Jul-23, Equipment													
	EQPT.D5.3810	2nd Floor DHC 2020/2003 - Install ATS	0%	5	5	25-Apr-23	01-May-23													2nd Floor DHC 2020/2003 - Install ATS													
	EQPT.D5.3820	2nd Floor DHC 2020/2003 - Install HDP	0%	5	5	25-Apr-23	01-May-23													2nd Floor DHC 2020/2003 - Install HDP													
	EQPT.D5.3840	2nd Floor DHC 2020/2003 - Install PDU	0%	5	5	25-Apr-23	01-May-23													2nd Floor DHC 2020/2003 - Install PDU													
	EQPT.D5.3850	2nd Floor DHC 2020/2003 - Install Reserve Busway	0%	5	5	25-Apr-23	01-May-23													2nd Floor DHC 2020/2003 - Install Reserve Busway													
	EQPT.D5.3800	2nd Floor DHC 2020/2003 - Install COD Boards	0%	5	5	02-Jun-23	08-Jun-23													2nd Floor DHC 2020/2003 - Install COD Boards													
	EQPT.D5.3830	2nd Floor DHC 2020/2003 - Install CRAC Units	0%	5	5	02-Jun-23	08-Jun-23													2nd Floor DHC 2020/2003 - Install CRAC Units													
	EQPT.D5.3790	2nd Floor DHC 2020/2003 - Install Switch Gear	0%	5	5	09-Jun-23	15-Jun-23													2nd Floor DHC 2020/2003 - Install Switch Gear													
	EQPT.D5.3860	2nd Floor DHC 2020/2003 - Final Connections CRAC U	0%	15	15	09-Jun-23	29-Jun-23													2nd Floor DHC 2020/2003 - Final Connections CRAC U													
	EQPT.D5.3870	2nd Floor DHC 2020/2003 - Pull and Terminate Feeders	0%	15	15	16-Jun-23	07-Jul-23													2nd Floor DHC 2020/2003 - Pull and Terminate Feeders													
	Mechanical Gallery 2003 DH C			65	65	30-Mar-23	29-Jun-23													29-Jun-23, Mechanical Gallery 2003 DH C													
	Rough-In			22	22	30-Mar-23	28-Apr-23													28-Apr-23, Rough-In													
	FRME.D5.3400	2nd Floor DHC MG 2003 - Layout and Frame Walls	0%	5	5	30-Mar-23	05-Apr-23													2nd Floor DHC MG 2003 - Layout and Frame Walls													
	MEP.D5.3080	2nd Floor DHC MG 2003 - Install Fire Protection	0%	1	1	30-Mar-23	30-Mar-23													2nd Floor DHC MG 2003 - Install Fire Protection													
	MEP.D5.3100	2nd Floor DHC MG 2003 - Install OH Mechanical (Plun	0%	3	3	30-Mar-23	03-Apr-23													2nd Floor DHC MG 2003 - Install OH Mechanical (Plumbing and HVAC)													
	MEP.D5.3110	2nd Floor DHC MG 2003 - Install OH Electrical	0%	5	5	30-Mar-23	05-Apr-23													2nd Floor DHC MG 2003 - Install OH Electrical													
	MEP.D5.3090	2nd Floor DHC MG 2003 - In-wall Rough-in Electrical	0%	3	3	31-Mar-23	04-Apr-23													2nd Floor DHC MG 2003 - In-wall Rough-in Electrical													
	FRME.D5.3430	2nd Floor DHC MG 2003 - Insulate and Inspect	0%	5	5	05-Apr-23	11-Apr-23													2nd Floor DHC MG 2003 - Insulate and Inspect													
	FRME.D5.3410	2nd Floor DHC MG 2003 - Install Drywall Upper	0%	6	6	06-Apr-23	13-Apr-23													2nd Floor DHC MG 2003 - Install Drywall Upper													
	FRME.D5.3420	2nd Floor DHC MG 2003 - Hang and Tape Drywal	0%	6	6	14-Apr-23	21-Apr-23													2nd Floor DHC MG 2003 - Hang and Tape Drywall													
	FNSH.D5.2760	2nd Floor DHC MG 2003 - Paint	0%	2	2	24-Apr-23	25-Apr-23													2nd Floor DHC MG 2003 - Paint													
	FNSH.D5.2770	2nd Floor DHC MG 2003 - Install Finishes	0%	3	3	26-Apr-23	28-Apr-23													2nd Floor DHC MG 2003 - Install Finishes													
	Equipment			47	47	25-Apr-23	29-Jun-23													29-Jun-23, Equipment													
	EQPT.D5.3670	2nd Floor DHC MG 2003 - Install HDP Boards	0%	5	5	25-Apr-23	01-May-23													2nd Floor DHC MG 2003 - Install HDP Boards													
	EQPT.D5.3650	2nd Floor DHC MG 2003 - Ducting	0%	4	4	26-Apr-23	01-May-23													2nd Floor DHC MG 2003 - Ducting													
	EQPT.D5.3690	2nd Floor DHC MG 2003 - Pull and Terminate Feeders	0%	15	15	02-May-23	22-May-23													2nd Floor DHC MG 2003 - Pull and Terminate Feeders													
	EQPT.D5.3660	2nd Floor DHC MG 2003 - Install CRAC Units	0%	5	5	02-Jun-23	08-Jun-23													2nd Floor DHC MG 2003 - Install CRAC Units													
	EQPT.D5.3680	2nd Floor DHC MG 2003 - Final Connections CRAC U	0%	15	15	09-Jun-23	29-Jun-23													2nd Floor DHC MG 2003 - Final Connections CRAC Un													
	DH C ROOM 2200			34	34	06-Apr-23	23-May-23													23-May-23, DH C ROOM 2200													
	Rough-In			34	34	06-Apr-23	23-May-23													23-May-23, Rough-In													
	FRME.D5.3310	2nd Floor DHC R2200 - Layout and Frame Walls	0%	10	10	06-Apr-23	19-Apr-23													2nd Floor DHC R2200 - Layout and Frame Walls													
	MEP.D5.3010	2nd Floor DHC R2200 - Install Fire Protection	0%	3	3	06-Apr-23	10-Apr-23													2nd Floor DHC R2200 - Install Fire Protection													
	MEP.D5.3030	2nd Floor DHC R2200 - Install OH Electrical	0%	7	7	06-Apr-23	14-Apr-23													2nd Floor DHC R2200 - Install OH Electrical													
	FRME.D5.3340	2nd Floor DHC R2200 - Install Structural Grid	0%	10	10	17-Apr-23	28-Apr-23													2nd Floor DHC R2200 - Install Structural Grid													
	FRME.D5.3320	2nd Floor DHC R2200 - Install Drywall Upper	0%	4	4	20-Apr-23	25-Apr-23													2nd Floor DHC R2200 - Install Drywall Upper													
	MEP.D5.3020	2nd Floor DHC R2200 - In-wall Rough-in Electrical	0%	4	4	26-Apr-23	01-May-23													2nd Floor DHC R2200 - In-wall Rough-in Electrical													
	FRME.D5.3350	2nd Floor DHC R2200 - Insulate and Inspect	0%	5	5	02-May-23	08-May-23													2nd Floor DHC R2200 - Insulate and Inspect													
	FRME.D5.3330	2nd Floor DHC R2200 - Hang and Tape Drywal	0%	6	6	09-May-23	16-May-23													2nd Floor DHC R2200 - Hang and Tape Drywal													
	FNSH.D5.2720	2nd Floor DHC R2200 - Paint	0%	2	2	17-May-23	18-May-23													2nd Floor DHC R2200 - Paint													
	FNSH.D5.2730	2nd Floor DHC R2200 - Install Finishes	0%	3	3	19-May-23	23-May-23													2nd Floor DHC R2200 - Install Finishes													
	Site Finishes			80	80	04-Apr-23	26-Jul-23													26-Jul-23, Site Finishes													
	Trash Enclosure			9	9	04-Apr-23	14-Apr-23													14-Apr-23, Trash Enclosure													
	FOND.D5.2570	Trash Encl - Dig Footings	0%	1	1	04-Apr-23	04-Apr-23													Trash Encl - Dig Footings													
	FOND.D5.2580	Trash Encl - Form Footings	0%	1	1	04-Apr-23	04-Apr-23													Trash Encl - Form Footings													
	FOND.D5.2590	Trash Encl - Install Rebar & Bolards	0%	1	1	05-Apr-23	05-Apr-23													Trash Encl - Install Rebar & Bolards													

QTS_BL00-50 - QTS HIL2 DC2, DC3, DC5 Construction Schedule - LIVE			00 ALL ACTIVITIES												18-Nov-22 17:11																			
Activity ID	Activity Name	Activity % Complete	OD	RD	Start	Finish	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
	FOND.D5.2600	Trash Encl - Inspect & Pour	0%	1	1	05-Apr-23	05-Apr-23																											
	CONC.D5.2320	Trash Encl - Embeds for Gate	0%	3	3	05-Apr-23	07-Apr-23																											
	SOG.D5.2280	Trash Encl - SOG	0%	2	2	06-Apr-23	07-Apr-23																											
	CONC.D5.2310	Trash Encl - CMU - Trash Enc.	0%	3	3	10-Apr-23	12-Apr-23																											
	CONC.D5.2330	Trash Encl - Grout CMU	0%	1	1	13-Apr-23	13-Apr-23																											
	FNSH.D5.3150	Trash Encl - Install Gate	0%	1	1	14-Apr-23	14-Apr-23																											
	FNSH.D5.3160	Trash Encl - Install Steel Coping	0%	1	1	14-Apr-23	14-Apr-23																											
	FNSH.D5.3170	Trash Encl - Paint	0%	1	1	14-Apr-23	14-Apr-23																											
	Parking Lot		24	24	08-Jun-23	12-Jul-23																												
	UTIL.D5.1160	Park. Lot - Install/Adjust Manhole Covers	0%	3	3	08-Jun-23	12-Jun-23																											
	FOND.D5.2610	Park. Lot - Rough Grade Parking Lot	0%	2	2	08-Jun-23	09-Jun-23																											
	FNSH.D5.3190	Park. Lot - Landscape Sleeves	0%	3	3	08-Jun-23	12-Jun-23																											
	CONC.D5.2340	Park. Lot - Cut Curbs	0%	2	2	12-Jun-23	13-Jun-23																											
	UTIL.D5.1170	Park. Lot - Install Catch Basins	0%	3	3	14-Jun-23	16-Jun-23																											
	MEP.D5.3440	Park. Lot - Street Light Conduits	0%	2	2	19-Jun-23	20-Jun-23																											
	CONC.D5.2350	Park. Lot - Install Curbs & Inlets	0%	3	3	19-Jun-23	21-Jun-23																											
	CONC.D5.2370	Park. Lot - Street Light Bases	0%	5	5	22-Jun-23	28-Jun-23																											
	FOND.D5.2620	Park. Lot - Fine Grade Parking Lot	0%	2	2	29-Jun-23	30-Jun-23																											
	ASPV.D5.1040	Park. Lot - 1st Lift Asphalt - DC2	0%	2	2	03-Jul-23	05-Jul-23																											
	CONC.D5.2360	Park. Lot - Sidewalks	0%	3	3	06-Jul-23	10-Jul-23																											
	ASPV.D5.1050	Park. Lot - 2nd Lift Asphalt	0%	1	1	11-Jul-23	11-Jul-23																											
	CONC.D5.2380	Park. Lot - Wheel Stops	0%	1	1	12-Jul-23	12-Jul-23																											
	CONC.D5.2390	Park. Lot - Strip	0%	1	1	12-Jul-23	12-Jul-23																											
	FNSH.D5.3180	Park. Lot - Signage	0%	1	1	12-Jul-23	12-Jul-23																											
	Landscape and Fencing		15	15	06-Jul-23	26-Jul-23																												
	CONC.D5.2400	Landscape - Site Concrete for Fence - DC2	0%	3	3	06-Jul-23	10-Jul-23																											
	FNSH.D5.3200	Landscape - Landscape Power and Irrigation	0%	10	10	11-Jul-23	24-Jul-23																											
	FNSH.D5.3210	Landscape - Fill Planters	0%	2	2	11-Jul-23	12-Jul-23																											
	FNSH.D5.3230	Landscape - Ground Cover	0%	5	5	11-Jul-23	17-Jul-23																											
	FNSH.D5.3240	Landscape - Install Fence	0%	7	7	11-Jul-23	19-Jul-23																											
	FNSH.D5.3220	Landscape - Plantings	0%	5	5	13-Jul-23	19-Jul-23																											
	FNSH.D5.3250	Landscape - Gates and Access Control	0%	5	5	20-Jul-23	26-Jul-23																											
	Startup Commissioning and Turnover		293	293	27-Dec-22	28-Feb-24																												
	Startup Level 3 CX		174	174	27-Dec-22	01-Sep-23																												
	Energize Utility Circuits		125	125	27-Dec-22	23-Jun-23																												
	STUP.D5.1520	Utility Power Available (DC5 NUF Power Available)	0%	0	0		27-Dec-22																											
	STUP.D5.13920	Utility Power Available (DC5 SUF Power Available)	0%	0	0		24-Jan-23																											
	STUP.D5.1530	Energize MVA & B	0%	10	10	06-Jun-23	19-Jun-23																											
	STUP.D5.13930	Energize MV C & D	0%	10	10	12-Jun-23	23-Jun-23																											
	Energize MPOD/BDF		48	48	16-Jun-23	23-Aug-23																												
	STUP.D5.1590	MPOE/BDF - Startup HUM	0%	5	5	16-Jun-23	22-Jun-23																											
	STUP.D5.1570	MPOE/BDF - Startup Transformers	0%	15	15	20-Jun-23	11-Jul-23																											
	STUP.D5.1540	MPOE/BDF - Energize UPS Pods	0%	15	15	12-Jul-23	01-Aug-23																											
	STUP.D5.1550	MPOE/BDF - Startup MPOE Generators	0%	10	10	12-Jul-23	25-Jul-23																											
	STUP.D5.1580	MPOE/BDF - Energize ATS/PDU	0%	15	15	02-Aug-23	22-Aug-23																											
	STUP.D5.1560	MPOE/BDF - Startup CRAC Units	0%	15	15	03-Aug-23	23-Aug-23																											
	Energize Data Hall A-B		33	33	12-Jul-23	25-Aug-23																												
	STUP.D5.1640	DHA/B - Startup Transformers	0%	5	5	12-Jul-23	18-Jul-23																											
	STUP.D5.1600	DHA/B - Energize SWGR	0%	5	5	19-Jul-23	25-Jul-23																											
	STUP.D5.1610	DHA/B - Startup Generators	0%	20	20	26-Jul-23	22-Aug-23																											
<div><div></div> Remaining Level of Effort</div> <div><div></div> Actual Level of Effort</div> <div><div></div> Secondary Baseline</div> <div><div></div> Actual Work</div> <div><div></div> Remaining Work</div> <div><div></div> Critical Remaining Work</div> <div><div></div> Milestone</div> <div><div></div> Summary</div>			Page 62 of 63				TASK filter: under wbs. © Oracle Corporation				Data Date: 16-Nov-22 Completion Date: 29-Feb-24																							

